

Dunmore Sand and Soil Quarry Traffic Management Plan

Prepared for Dunmore Sand and Soil Pty Ltd July 2021









Servicing projects throughout Australia and internationally

SYDNEY

Ground Floor, 20 Chandos Street St Leonards NSW 2065 T 02 9493 9500

NEWCASTLE

Level 3, 175 Scott Street Newcastle NSW 2300 T 02 4907 4800

BRISBANE

Level 1, 87 Wickham Terrace Spring Hill QLD 4000 T 07 3648 1200

ADELAIDE

Level 4, 74 Pirie Street Adelaide SA 5000 T 08 8232 2253

MELBOURNE

Ground Floor, 188 Normanby Road Southbank VIC 3006 T 03 9993 1905

PERTH

Suite 9.02, Level 9, 109 St Georges Terrace Perth WA 6000 T 02 9339 3184

CANBERRA

PO Box 9148 Deakin ACT 2600

Dunmore Sand and Soil Quarry

Traffic Management Plan



Abdullah Uddin

Associate Traffic Engineer 25 June 2021 **Dr Timothy Brooker** National Technical Leader - Traffic & Transport 25 June 2021

This report has been prepared in accordance with the brief provided by the client and has relied upon the information collected at the time and under the conditions specified in the report. All findings, conclusions or recommendations contained in the report are based on the aforementioned circumstances. The report is for the use of the client and no responsibility will be taken for its use by other parties. The client may, at its discretion, use the report to inform regulators and the public.

This report and all material contained within it is subject to Australian copyright law, and is the property of Boral Limited. Other than in accordance with the Copyright Act 1969 or the report, no material from the report may, in any form or by any means, be reproduced, distributed, stored in a retrieval system or transmitted, other than with the written consent of Boral Limited or its subsidiaries.

Table of Contents

1	Intro	duction		1
	1.1	Backgrou	und	1
	1.2	Project o	overview	2
	1.3	Stage 5 C	Operations	4
	1.4	Operatin	ng hours	4
	1.5	Construc	ction Hours	4
	1.6	Access		5
		1.6.1	Access to the Stage 5 areas	5
		1.6.2	VENM importation	6
		1.6.3	Construction Activities	6
	1.7	Report p	preparation	7
	1.8	Consulta	ation	7
2	Envir	onmental	requirements	9
	2.1	Legislativ	ve framework	9
	2.2	Standard	ds and guidelines	9
	2.3	Approva	l conditions	9
3	Existi	ng conditi	ions	11
	3.1	Road net	twork	11
4	Traffi	c manageı	ment	14
	4.1	Site acce	255	14
	4.2	Site oper	ration	15
	4.3	Weighbr	idge	17
	4.4	Wheel w	vash bay	17
	4.5	Vehicle (Covers	17
	4.6	Site safe	ty	17
	4.7	Queuing	g on Riverside Drive	17
	4.8	Dust con	ntrol	17
	4.9	Haulage	routes	17
	4.10	Vehicle t	types	18
	4.11	Conditio	n 56j and 56k	19

5	Driver	code of conduct	20
	5.1	Purpose of the code	20
	5.2	General requirements	20
	5.3	Heavy vehicle speed	20
	5.4	Driver fatigue	21
	5.5	Heavy vehicle control	21
	5.6	Load covering	21
	5.7	Cleanness	21
	5.8	Vehicle arrival and departure	22
	5.9	Vehicle departure and arrival (avoiding convoys)	22
	5.10	Breakdown and incidents	22
	5.11	Complaint management	22
		5.11.1 Registering complaints	23
		5.11.2 Complaint response	23
		5.11.3 Complaints register	23
	5.12	Pedestrian management within the site	23

Attachments

Attachment A Concept design for site proposed access	A.1
Attachment B Correspondence from TfNSW, SCC and KMC	B.1
Attachment C Dilapidation Report	C.3

Tables

Table 1.1	Operating hours	4
Table 1.2	Stage 5 VENM Importation – Estimated Truck Volumes	6
Table 1.3	Combined SCC and KCC comments and EMM responses	7
Table 1.4	TfNSW comments and EMM responses	8
Table 2.1	Independent Planning Commission Mod 2 approval condition and EMM responses	9
Table 3.1	Princes Highway	12
Table 3.2	Riverside Drive	12
Table 5.1	Emergency contact details	22

Figures

Figure 1.1	Stages 5A and 5B extraction areas	3
Figure 3.1	Road hierarchy near site	11
Figure 4.1	Site layout Stage 5A	15
Figure 4.2	Site layout Stage 5B	16
Figure 4.3	Haulage routes to/ from the site	18

Plates

Plate 1.1	Location of the proposed vehicular access (opposite to Kiama Waste Recycling Deport)	5
Plate 1.2	Access to Fig Hill Lane from Riverside Drive	6
Plate 3.1	Princes Highway (west of the site looking south)	12
Plate 3.2	Riverside Drive (north of the site looking north-west)	13
Plate 4.1	Site access from Riverside Drive	14

1 Introduction

This Traffic Management Plan (TMP) has been prepared to satisfy the development Condition 56 (a to k) as part of the development approval by NSW Department of Planning Industry and Environment (DPIE) for the development application (DA 195-82004) for Stages 5A and 5B extraction (approval date 16 November 2020).

This TMP outlines the framework of the traffic movements to/ from and within the site, associated with the importation of VENM material to Stage 5A; as recommended in the TIA. The TIA which formed part of the assessment of the proposal, did not require any specific controls for construction activities at the site, given the short nature of the works. The TMP must be approved by the Planning Secretary before implementation by the applicant (Condition 56A).

1.1 Background

Dunmore Sand and Soil Pty Ltd (DSS) operates the Dunmore Sand and Soil Quarry located within the rural suburb of Dunmore within the Shellharbour Local Government Area (LGA).

Sand extraction has been undertaken since the approval of Stage 1 on Swamp Road, Dunmore in 1999. A further application for Stage 2 to Stage 4 was lodged and development consent received from the Minister of Planning in June 2005. The consent approved extraction of up to 800,000 tpa of sand for a period of 25 years.

Dredging for Stages 2 to 4 commenced in June 2007 and since then the majority of sand in Stage 2 has been extracted with dredging recently moving into Stage 3. The sand resource in Stage 3 is expected to be exhausted in 3 to 5 months.

The last extraction stage (Stage 4) encompasses an area containing the site's road access and private rail line and supporting infrastructure for the Stage 2 to 4 operations and Boral's adjacent Dunmore hard rock quarry. Given this, Stage 4 cannot be extracted until these activities have ceased. This has led DSS to investigate other local sources of sand to continue operations beyond Stage 3.

DSS has explored the possibility of extracting sand resource from an adjoining property to the south from two areas (Stage 5A and Stage 5B). As such, a modification application (DA 195-8-2004 Mod 2) was lodged seeking to modify the current Project Approval (DA 195-8-2004) under Section 75W of the Environmental Planning and Assessment Act 1979 (EP&A Act), to provide for an additional extraction area (Stage 5) on adjoining private land, encompassing two separate extraction areas, Stage 5A and Stage 5B.

Stage 5A covers an area of 3.42 ha and comprises a 12m deep extraction pit that would be expected to yield around 234,000 tonnes of sand. Stage 5B covers an area of 8.12 ha and would be expected to yield around 1.12 million tonnes of sand. Extraction in the two areas would take around 3 to 4 years to complete.

On 21 September 2020, DPIE referred the modification application to NSW Independent Planning Commission for assessment. On 16th November 2020, the development modification was approved by the Minister for Planning and the Notice of Modification was issued.

Condition 56(a) of the modification to the development consent requires the preparation of a Traffic Management Plan to the satisfaction of the Planning Secretary. This Traffic Management Plan (TMP) has been prepared to address the requirements of the development conditions.

As part of the approval process, a Traffic Impact Assessment (TIA) report was prepared by The Transport Planning Partnership (TTPP) which was submitted as part of the Dunmore Lakes Sand Extraction Project Modification 2¹

¹ https://majorprojects.planningportal.nsw.gov.au/prweb/PRRestService/mp/01/getContent?AttachRef=DA195-8-2004-MOD-2%2120201126T033715.646%20GMT

(Appendix K). For consistency, traffic related information has been extracted from that TIA in preparation of this TMP.

1.2 Project overview

The approved modification allows extraction of a further 1.35 million tonnes of sand product from two new extraction areas, known as Stages 5A and 5B. The new extraction areas are shown in Figure 1.1.

In order to rehabilitate stage 5 areas, DSS has proposed to import up to 325,000 tonnes of Virgin Excavated Natural Material (VENM) per annum by road. This volume of heavy vehicle activity associated with VENM importation generates the need for a new site access to be established at the site.

VENM will be transported to the site by 25m truck and trailer combination and will be tipped directly into the pit(s) and spread with a dozer.




Figure 1.1 Stages 5A and 5B extraction areas

1.3 Stage 5 Operations

The sand extracted from Stage 5A and Stage 5B will be transferred via pipelines from Stage 5 to the existing processing site (Stage 2). From the processing plant, product (sand) will be dispatched to markets via road or rail in accordance with the existing Approved Project.

For clarity, the modification does not involve any changes to the approved processing and dispatch of sand.

1.4 Operating hours

The quarry will operate during the approved hours in accordance with development consent Table 2, Condition 14 (see Table 1.1 below).

Table 1.1 Operating hours

Activity	Day	Time
Dredging and processing	Monday – Saturday	6:00 am to 6:00 pm
	Sunday and Public Holidays	8:00 am to 4:00 pm
Excavator extraction	Monday – Saturday	6:30 am to 6:00 pm
	Sunday and Public Holidays	Nil
Delivery, distribution and maintenance	Monday – Friday	5:00 am to Midnight
	Saturday	6:00 am to 6:00 pm
	Sunday and Public Holidays	8:00 am to 4:00 pm
Delivery and distribution via Shellharbour Road and Riverside Drive	Monday – Friday	7:00 am to 10:00 pm
	Saturday	7:00 am to 6:00 pm
	Sunday and Public Holidays	8:00 am to 4:00 pm
Maintenance (if inaudible at neighbouring residences)	Anytime	Anytime

Condition 15 of the development consent states that where police or other public authorities request that deliveries or dispatching of materials are to be carried out outside operating hours and emergency work to a void the loss of lives, property or to prevent environmental harm is required, then these activities are permitted outside the normal operating hours. In such circumstances, the Applicant must notify the Department and affected residents prior to undertaking the activities, or as soon as is practical thereafter.

If any truck movements are required outside the approved hours, the Department and the affected residents will be notified by the applicant prior to the truck movements occurring.

1.5 Construction Hours

Construction works on the sand extraction areas will be undertaken during approved construction hours (7 am to 6 pm, Monday to Friday and 8 am to 1 pm on Saturdays). Any departure from the approved construction hours will be agreed with the Planning Secretary.

1.6 Access

1.6.1 Access to the Stage 5 areas

Access to the Stage 5 sand extraction areas is proposed via a new vehicular access to be constructed on Riverside Drive, opposite to the Kiama Waste Recycling Depot (Plate 1.1). The new access will constitute a designated right turn lane from Riverside Drive into the site. The design and safety aspects of the new access were discussed in the Traffic Impact Assessment² as part of the DSS Mod 2 application. Based on the conclusion of the Traffic Impact Assessment the new access is proposed to accommodate VENM truck access safely and efficiently to and from the Stage 5 site. The proposed right turn bay has been discussed with Kiama Municipal Council and their in principle support has been obtained. The new access design concept plan is shown in Attachment A.

Before the construction of new site access, crushed rock will be placed on the road verge as an interim measure. This will be done because currently the site is very wet, and the crushed rock will limit the mud going on to the road. A street sweeper will also be used in the interim to minimize dirt going onto Riverside Drive.



Plate 1.1 Location of the proposed vehicular access (opposite to Kiama Waste Recycling Deport)

This new access would be utilised by all heavy vehicle movements for VENM importation, entering and exiting the Stage 5 site. The existing driveway at Fig Hill Lane be retained for emergency and ad hoc access by light vehicles (Plate 1.2).

² https://majorprojects.planningportal.nsw.gov.au/prweb/PRRestService/mp/01/getContent?AttachRef=DA195-8-2004-MOD-2%2120201126T033715.646%20GMT



Plate 1.2 Access to Fig Hill Lane from Riverside Drive

1.6.2 VENM importation

VENM importation is the key traffic generating activating occurring at the site, requiring the establishment of a new access. All outbound excavated material will be transported to the existing site (Stage 2) processing area by pipeline. The estimated truck movements associated with the Stage 5 VENM importation are presented in Table 1.2:

Table 1.2 Stage 5 VENM Importation – Estimated Truck Volumes

Description	Volume	
Average Truck Volumes		
Average Daily VENM Trucks	23 trucks / day (23 in + 23 out)	
Average Hourly VENM Trucks	3 trucks / hour (3 in + 3 out)	
Peak Truck Volumes		
Maximum Daily VENM Trucks	45 trucks / day (45 in + 45 out)	
Peak Hourly VENM Trucks	5 trucks / hour (5 in + 5 out)	

With the commencement of truck movements associated with the Stage 5 VENM importation, two VMS boards will be installed along Riverside Drive for a maximum of 1 month period. For the southbound traffic, the VMS board will be placed 240 metres from the new access opposite Fig Hill Lane access. For the northbound traffic, the VMS board will be placed 140 metres from the site access. The reduced distance for the northbound traffic is due to the narrow road shoulder and vegetation constraints. The VMS board will include the text 'Changed Traffic Conditions' to inform motorists about the increase in turning trucks in the area.

1.6.3 Construction Activities

Construction activities associated with the establishment of Stage 5A are too small in scale and sporadic, to be considered to have a potential impact to the road network.

The construction of the Stage 5 access will be regulated by conditions contained in the Traffic Control Plan, which will be approved by the relevant road authority as part of the construction activity for the new site access. Access to the Stage 5A site during the initial construction phase will be via the existing Fig Hill Lane access and utilise the area of the proposed new site access, where deemed necessary. Vehicles seeking to access the new site access, will

have to travel further south on Riverside Drive, and perform a u-turn where safe to do so. Construction activities in the Stage 5A area are expected to be completed within 3 months of the approval of this TMP.

1.7 Report preparation

This report has been prepared by Abdullah Uddin who has 17 years of experience in the traffic engineering and transport planning. Abdullah has been endorsed by DPIE and the Planning Secretary to prepare this report.

1.8 Consultation

Approval Condition 56 (b) stipulates that this TMP is be prepared in consultation with:

- Transport for NSW (TfNSW);
- Shellharbour City Council (SCC); and
- Kiama Municipal Council (KMC).

A copy of the draft TMP was forwarded to TfNSW, SCC and KMC for comment on 24 May 2021 and comments were requested to be provided within a two week period. Comments were received from SCC, who liaised with Kiama Council, and TfNSW and have been presented in Table 1.3 and Table 1.4 along with EMM responses. The email correspondence from EMM to the agencies is provided in Attachment B.

Table 1.3 Combined SCC and KCC comments and EMM responses

ltem no	Comments	Responses
1.	The CHR intersection shown on dwg EMM-CO3 appears to have the end of the new right turn lane to the site too close to the existing right turn lane to the waste depot. There is concern there will be vehicle conflict should two trucks be turning simultaneously into each site. Dwg CO4 should show the equivalent right turn manoeuvring template into the waste depot.	The updated drawing EMM-C08 (Attachment A) includes two simultaneous swept paths, the right turn movement into the site and the right turn movement into the waste depot. The swept paths have been redrawn while keeping the vehicle paths within the right turn lane up to a maximum extent before crossing the BB line. The turning point of the swept path is controlled by the trucks turning radii to enter both the facilities. There is no vehicle conflict between the two simultaneous movements as shown in the swept path.
2.	Dwg CO4 shows the truck turning template entering the site, tracking over a substantial portion of the proposed BB line shown on Dwg CO3. If there are any vehicles exiting the site & waiting to turn right onto Riverside Drive, they will be impacted by this manoeuvre.	The updated drawing EMM-C07 (Attachment A) shows the previous BB line has been replaced by S1 line. The new S1 line has been offset from the centre and drawn inclined at an angle. Additionally, the TB line has been set back by 2.5 metres. The above changes will reduce the impact the right turning truck will have on the exiting vehicles from the site.
3.	On Dwg CO3 there are no dimensions provided that show a truck entering the site will be wholly contained off the Riverside Dr travel lane, if a gate is installed at the existing property fence line.	The updated TMP includes control provisions (section 5.8) that will ensure no truck approaches the Stage 5A site, without first receiving confirmation at the weighbridge, after being weighed that the gate is open to allow trucks entering the site to enter the site without interruption. Thereby there is no need for trucks to be waiting in the verge of riverside drive, as trucks will wholly enter the site.

Table 1.4 TfNSW comments and EMM responses

ltem no	Comments	Responses
1.	There may be an increased risk to experience damage to the asphalt pavement during the increased movement of heavy loads, specifically on Riverside Drive. Has the local council been consulted and/or stated any concerns regarding this?	The asphalt pavement has been assessed in the dilapidation report (Attachment C). The dilapidation report has been approved by Kiama Council. The report satisfies condition 53B of the consent.
2.	Were there any discussions regarding speed reductions for Riverside Dr? Being that trucks will be entering and exiting the site, was it considered to provide ample room for the labelled manoeuvres for truck drivers? Was a 60km/h zone considered?	The proposed intersection design was considered as part of the assessment of the DSS Mod 2 application (section1.6.1). The Traffic Impact Assessment and post Response To Submissions addendum further clarify the matters considered as part of the solution. Speed reductions were not considered, as the design (the channelised right turn solution), provides sufficient room for vehicles to pass the trucks entering the Stage 5A, in a safe manner. Both Councils have not requested a reduction in the speed along Riverside Drive.
3.	The traffic committee of TfNSW recommends that once truck movement first increases, that VMS' be installed temporarily to inform motorists about the increase in turning trucks/vehicles in the area and changed traffic conditions approaching the entrance on Riverside Drive.	Two VMS boards will be installed (section 1.6.2) in a suitable location for a maximum of 1 month period. The VMS board will include the text 'Changed Traffic Conditions'.

2 Environmental requirements

2.1 Legislative framework

The legislation that applies to the implementation of this TMP is listed below:

- Environmental Planning and Assessment Act 1979;
- Roads Act 1993;
- Road Transport Act 2013;
- Work Health and Safety Act 2011; and
- NSW Road Rules 2008.

2.2 Standards and guidelines

The following guidelines are relevant to this TMP:

- Manual of Uniform Traffic Control Devices: AS1742;
- Austroads Guides to Traffic Management; and
- RMS (now TfNSW) Traffic Control at Worksites, Issue 6, October 2020.

2.3 Approval conditions

Independent Planning Commission Mod 2 approval condition 56 states that the applicant must prepare a TMP for the development to the satisfaction of the Planning Secretary. The relevant approval conditions and EMM's responses are provided in Table 2.1.

Table 2.1 Independent Planning Commission Mod 2 approval condition and EMM responses

Condition No 56	Condition relating to TMP	Relevant report section
(a)	be prepared by suitably qualified and experienced person/s whose appointment has been endorsed by the Planning Secretary;	Section 0
(b)	be prepared in consultation with TfNSW, Shellharbour Council and Kiama Council;	Section 1.8
(c)	include details of all transport routes and traffic types to be used for development- related traffic;	Section 4.9, 4.10
(d)	describe the processes in place for the control of truck movements entering and exiting the site;	Section 4
(e)	include details of the measures to be implemented to minimise traffic safety issues and disruption to local road users associated with quarry operations;	Section 5

Table 2.1 Independent Planning Commission Mod 2 approval condition and EMM responses

Condition No 56	Condition relating to TMP	Relevant report section
f)	detail the specific protocols to be observed for the construction of ancillary site infrastructure and preparation works, including hours of operation, traffic controls and mitigation measures to ensure traffic on Riverside Drive is not significantly impeded by site traffic during construction;	Sections 1 & 4
(g)	include a Drivers' Code of Conduct that includes procedures to ensure that drivers:	Section 5
	(i) adhere to posted speed limits or other required travelling speeds;	
	(ii) adhere to designated transport routes; and	
	(iii) implement safe and quiet driving practices;	
(h)	describe the measures to be put in place to ensure compliance with the Drivers' Code of Conduct; and	Section 5
(i)	propose measures to minimise the transmission of dust and tracking of material onto the surface of public roads from vehicles exiting the site.	Sections 4.4 & 4.8
(j)	propose measures (such as the installation of inclinometers) to monitor and detect any ground movement adjacent to the Princes Highway as a result of the extraction in Stage 5B; and	Section 4.11
(k)	Outline the procedures that would be implemented to respond to and address any material ground movements detected under paragraph (j) and demonstrate the long - term stability and safety of stage 5B extraction area on the Princess Highway road reserve.	Section 4.11

3 Existing conditions

3.1 Road network

The NSW administrative road hierarchy comprises the following road classifications, which align with the generic road hierarchy as follows:

- state roads freeways and primary arterials (TfNSW managed);
- regional roads secondary or sub arterials (council managed and part funded by the State); and
- local roads collector and local access roads (council managed).

An overview of each of the key roads which are shown in Figure 3.1, is provided in the tables and photographs in this chapter.






Table 3.1Princes Highway

Aspect	Description				
Road classification and connectivity	State road extending from Sydney to Melbourne				
Alignment	Generally north-south				
Number of lanes	Generally two lanes each way at the vicinity of the site				
Carriage way type	Sealed road, dual carriageway				
Carriage way width	Approximately 30 m with 3.5 m travel lane each way, 10m median strip and 3m shoulders on each side				
Posted speed limit	100 km/h at the vicinity of the site				
Heavy vehicle access	26 m B-double approved				
Traffic function	Provides arterial connection				



Source: Google Maps

Plate 3.1 Princes Highway (west of the site looking south)

Table 3.2Riverside Drive

Aspect	Description				
Road classification and connectivity	Local road between Swamp Road and Hutchinson Street	Local road between Swamp Road and Hutchinson Street			
Alignment	Generally north west-south east				
Number of lanes	One lane each way				
Carriageway type	Sealed road,				
Carriageway width	Approximately 7.4 m with 3.7 m travel lane				
Posted speed limit	80 km/h				
Heavy vehicle access	Yes				
Traffic function	Provides local and regional connection				



Source: EMM

Plate 3.2 Riverside Drive (north of the site looking north-west)

4 Traffic management

4.1 Site access

As stated earlier, the vehicular access and egress to the site will be provided via a new access, located opposite to Kiama Community Recycling Depot, having a designated right turn lane from Riverside Drive into the site (Plate 4.1).

Construction activities within the Stage 5 areas, will be wholly contained on the site, to not impact on the functioning of Riverside Drive.


Construction of the new site access will be regulated through the relevant Road Opening Permit (ROP) and Traffic Control Plan (TCP), issued by the relevant Councils. The ROP and TCP will contain conditions pertaining to the hours of operation, traffic control measures and other associated activities.




Plate 4.1 Site access from Riverside Drive

4.2 Site operation

The site access and circulation has been designed to operate in a safe manner. There will be a portable site office for Stage 5B. There will be no site visitors except regulatory authorities eg EPA, DPIE etc. In total 10 car parking spaces will be provided next to the office.









4.3 Weighbridge

There will be no weighbridge at the Stage 5 site as weight checks will occur for all incoming loaded trucks at the point of origin, as well as the Tabbitta Road site, and outbound material will be transported to the current site (Stage 2 area) by pipeline.

4.4 Wheel wash bay

There will be no need for wheel wash bay upon entry. A wheel wash bay will be provided upon exit so that all trucks are clean before departing. The wheel wash bay will be located south west of the new intersection on the access track next to the project boundary.

4.5 Vehicle Covers

All loaded vehicles will be covered while using the public road network.

4.6 Site safety

Site safety within the site will be ensured by Safe Working Guidelines. All regulatory visitors must report to the site office upon entering the site. The speed limit within the site is to be restricted to 20 km/h.

All site safety procedures will be signposted at the entrance to the site. All exiting vehicles must stop before approaching the driveway crossover to Riverside Drive.

All vehicles will enter and exit the site in a forward direction to/from Riverside Drive.

4.7 Queuing on Riverside Drive

As stated in Section 1.6.2, there will be a maximum 5 truck movements entering the site from Riverside Drive during the peak hour, which equates to one truck in every 12 minutes. The right turn bay will be 85m long which will easily accommodate any 25m truck and trailer combination. Therefore, the likelihood of trucks queuing on Riverside Drive will be minimal. Trucks will also be required to attend the Tabbitta Road site, prior to approaching the Stage 5 areas, to confirm queuing is not occurring at the site.

4.8 Dust control

The site will operate under an Air Quality Management Plan.

The site will be regularly watered to minimise dust, with an irrigation system installed along key site roads. After completion, site areas will be rehabilitated with vegetation to minimise dust and improve erosion control.

4.9 Haulage routes


It is expected that majority of the trucks transporting VENM to Stage 5 areas will approach the site from north along Princes Highway in a southbound direction, use the Princes Highway off-ramp onto Riverside Drive, and then travel southbound along Riverside Drive before turning right into the site.

Trucks approaching from the south will travel along Princes Highway in a northbound direction, use the Princes Highway/Shellharbour Road off and on-ramps and roundabouts for the u-turn movement to then travel southbound along Princes Highway to Riverside Drive.

For exiting trucks to the north or south, all trucks will use the northbound on-ramp from Riverside Drive to Princes Highway. Southbound trucks would use the Shellharbour Road off and on ramps and roundabouts for the u-turn movement, similarly to the approach route.

Construction vehicles will utilise a similar route to that described above, and will be required to complete induction at the existing DSS operations at Tabbitta Road, prior to coming to the Stage 5 areas.

The VENM truck haulage routes are shown in Figure 4.3.





4.10 Vehicle types

The heavy vehicle types accessing the site would vary between an 8.8-m long Medium Rigid Vehicle (MRV) and a 25m truck and trailer combination. The maximum size of vehicle accessing the site would be a 25m truck and trailer combination. Vehicles associated with construction activities are expected to be consistent with and will not exceed the above parameters.

4.11 Condition 56j and 56k

Conditions 56j and 56k relate to monitoring of the ground movement adjacent to the Princes Highway. This would be addressed after commencement of operation of Stage 5B. It is not possible for ground movement monitoring to be undertaken before site operations start to take place.

5 Driver code of conduct

5.1 Purpose of the code

The Driver Code of Conduct (Code) outlines procedures to ensure that truck drivers adhere to the designated transport routes and implement safe driving practices, while travelling to/from the quarry site

It is a condition of employment at Dunmore Sand and Soils that all employees and contractors are aware of the Code and that they drive responsibly and adhere to the code. All drivers are trained in the requirements of the Code and audits of their compliance with the Code are regularly conducted. All drivers reported or found to be acting in a manner contrary to the Code are subject to disciplinary action.

5.2 General requirements

Heavy vehicle drivers accessing the site must:

- undertake a site induction carried out by an approved member of the facility's staff or suitably qualified person under the direction of the facility's management;
- hold a valid driver's licence for the class of vehicle they are driving;
- operate the vehicle in a safe manner within and external to the site;
- adhere to designated transport routes; and
- comply with the direction of authorised site personnel when within the site.

5.3 Heavy vehicle speed

The following speed restrictions apply in relation to travel to/from the site:

- Princes Highway speed limit is restricted to 100 km/h;
- Riverside Drive speed limit is restricted to 80 km/h; and
- Within the site speed limit is restricted to 20km/h for all vehicles.

Drivers are to observe the posted speed limits on all public roads with speed adjusted appropriately to suit the road environment and prevailing weather conditions, to comply with the Australian Road Rules. The vehicle speed must be appropriate to ensure the safe movements of the vehicle based on the vehicle configuration.

In addition, all drivers and truck operators working for or on behalf of Dunmore Sand and Soils are to be made aware of the Three Strikes Scheme (<u>https://www.aic.gov.au/sites/default/files/2020-05/tandi446.pdf</u>) introduced by Australian government which applies to all vehicles over 4.5 tonnes.

When a heavy vehicle is detected travelling at 15 km/h or more over the posted or relevant heavy vehicle speed limit by a mobile police unit or fixed speed camera, TfNSW will record a strike against that vehicle. If three strikes are recorded within a three-year period, TfNSW will act to suspend the registration of that vehicle (up to three months).

5.4 Driver fatigue

Fatigue is one of the biggest causes of crashes for heavy vehicle drivers. The National Heavy Vehicle Accreditation Scheme (https://www.nhvr.gov.au/safety-accreditation-compliance/national-heavy-vehicle-accreditationscheme) allows heavy vehicle operators the choice of operating under three fatigue management schemes: Standard Hours of Operation; Basic Fatigue Management (BFM); and Advanced Fatigue Management (AFM). All heavy vehicle drivers operating at the site are to be aware of their adopted fatigue management scheme and operate within its requirements.

Fatigue includes (but is not limited to) the following:

- feeling sleepy;
- feeling physically or mentally tired, weary or drowsy;
- feeling exhausted or lacking energy; and
- behaving in a way consistent with any of the above.

5.5 Heavy vehicle control

In order to minimise the impact of noise from truck transport, the following controls will apply to truck operators at Dunmore Sand and Soils:

- compression brakes not to be used in the vicinity of residential areas;
- tailgates must be locked and secured to avoid noise or spillage;
- always observe the posted speed on site and the local road network;
- no tailgating is permitted a 3 second gap is to be observed at all times;
- equipment to be used must be fit for the purpose; and
- drivers to obey the operating hours outlined in Section 1.4.

5.6 Load covering

Loose material on the road surface has the potential to cause road crashes and vehicle damage. All loaded vehicles using the site must be effectively covered for the duration of the trip. The load cover may be removed upon arrival at the delivery site. All care is to be taken to ensure that all loose debris from the vehicle body and wheels is removed prior to leaving the site and again after unloading.

Drivers must ensure that the tailgate is locked before leaving the site. Facility management is to monitor loose material on the side of the vehicle route from facility operations and take appropriate action (removal or suppression) regularly.

5.7 Cleanness

All vehicles are to be inspected prior to leaving the site for cleanliness. Loaded vehicles will be checked before leaving the point of origin so that no loose material may fall on the road surface. Empty trucks will traverse through a wheel wash to ensure cleanliness before leaving the site.

5.8 Vehicle arrival and departure

All VENM trucks will travel to/ from the site in accordance with their prescribed travel routes. All VENM trucks origin and destination points will be recorded. The following controls will apply to trucks arriving to the site:

- VENM trucks proposing to enter Stage 5A will be required to attend the existing weighbridge at Tabitta Road;
- once weighed, trucks will need to confirm the entry gate to Stage 5A is open, prior to commencing their approach to site; and
- once confirmed, trucks may proceed to Stage 5A, and wholly enter the site.

5.9 Vehicle departure and arrival (avoiding convoys)

Heavy vehicles leaving the facility will be separated to minimise impact on the public roads. This will be controlled as far as practicable by the wheelwash operator. However, it is important for all drivers to be aware of the requirement to avoid travelling in convoys after leaving the facility.

All trucks arriving to the facility would be coming from the existing weighbridge at Tabitta Road. The weighbridge operator will first receive confirmation at the weighbridge that the gate at Stage 5A site is open to allow trucks. The weighbridge operator will ensure trucks do not arrive in convoys to the Stage 5A site.

5.10 Breakdown and incidents

In the case of a breakdown the vehicle must be towed to the nearest breakdown point as soon as possible. All breakdowns must be reported to the Dunmore Sand and Soil management and the vehicle protected in accordance with the Heavy Vehicle Drivers handbook.

Emergency contact numbers have been provided in Table 5.1 for reference.

Table 5.1Emergency contact details

Organisation	Contact details
Transport Management Centre	(02) 8396 1400
Shellharbour City Council	(02) 4221 6111
Dunmore Sand and Soil	(02) 4237 8414
Lake Illawarra Police Station	(02) 4232 5599
Kiama Council	(02) 4232 0444

5.11 Complaint management

A complaint management system to engage in active community consultation and maintain positive relations with local residents will be implemented for the site. The purpose of this system is to minimise complaints by addressing their concerns upfront and monitor the environmental performance of the site.

5.11.1 Registering complaints

Any enquiries or complaints made by members of the public to site personnel will be directed to the Quarry Manager.

Complaints may be made to the quarry's direct line during business hours (02 4237 8414) which will be forwarded to a site representative outside of business hours or for emergencies. This number will be provided on a sign at the site entrance.

5.11.2 Complaint response

Any complaint received by Dunmore Sand and Soil regarding driver conduct, road condition and noise impacts from the quarry will be acted on within 24-hours in the following manner:

- details of the complaint (date, time, specifics, complainants contact details) will be recorded;
- activities occurring during the complaint period will be investigated;
- findings of operations during the complaint period will be recorded in the complaints register;
- relevant management practices will be reviewed as necessary; and
- with findings of the review will be communicated to the complainant.

5.11.3 Complaints register

The details of any complaint will be logged in the complaints register, with investigation findings and actions noted. The record of a complaint will be kept for at least 4 years after the complaint was made. The record will be produced to any authorised officer of the EPA who asks to see them.

The complaints register will be available on the project website and will be updated monthly.

Should the complaint be relevant to any of the conditions of the Approval, it will be handled as per the Approval conditions relevant to that environmental aspect.


5.12 Pedestrian management within the site

There will be minimal pedestrian activity within the site, except for the site employees or truck drivers. All regulatory visitors must report at the Tabbita Road site office upon arriving at the site.

Attachment A


Concept design for site proposed access

FR.B



BORAL, DUNMORE QUARRY, **RIVERSIDE DRIVE, DUNMORE** SITE ACCESS WORKS





LOCALITY PLAN

N.T.S.

SHEET INDEX						
SHEET No	DESCRIPTION	REV				
EMM - C00	COVER SHEET AND SHEET INDEX	A				
EMM - C01	NOTES	А				
EMM - C02	SURVEY AND SERVICES PLAN	A				
EMM - C03	EROSION AND SEDIMENT CONTROL PLAN	A				
EMM - C04	CONSTRUCTION PLAN	A				
EMM - C05	LONGITUDINAL SECTIONS	A				
EMM - C06	CROSS SECTION	А				
EMM - C03	SIGNS AND LINEMARKING PLAN	А				
EMM- C04	SWEPT PATHS PLAN	A				

NOT FOR CONSTRUCTION

DDAMAL			
DRAWN	REVIEWED	PROJECT:	DRAWING TITLE:
		BORAL, DUNMORE QUARRY	
		DURAL, DUNIVIORE QUARRY	
		RIVERSIDE DRIVE, DUNMORE.	COVER SHEET & SHEET IND
		$\square RIVERSIDE DRIVE, DOINIVIORE.$	
		ACCESS WORKS	

			A1
—			
ON			
	CLIENT: BORAL LTE).	
DEX	DRG. #: EMM - COO		
	PROJECT #: J210315	REV: A	4
	SCALE: AS SHOWN		

GENERAL

- THE DRAWINGS ARE A DIAGRAMMATIC REPRESENTATION ONLY OF THE WORK TO BE 1. CARRIED OUT AND DIMENSIONS SHALL NOT BE OBTAINED BY SCALING. ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE CURRENT KMC GUIDELINES
- AND SPECIFICATIONS. ROADS AND MARITIME THEN AUSTRALIAN STANDARDS TO BE USED IN OTHER INSTANCES
- PROVISION FOR TRAFFIC DURING CONSTRUCTION TO BE IN ACCORDANCE WITH KMC З. CONSTRUCTION SPECIFICATION C201 - CONTROL OF TRAFFIC.
- ALL LOCATION, ORIENTATION AND LEVELS SHALL BE VERIFIED ON SITE BEFORE COMMENCING ANY WORK. ANY DISCREPANCIES IN THE DRAWINGS AND/OR SPECIFICATIONS SHALL BE REFERRED TO THE PRINCIPAL FOR CLARIFICATION BEFORE PROCEEDING. NATURAL SURFACE LEVELS ARE INDICATIVE ONLY.
- ALL INVESTIGATION & WORK TO BE UNDERTAKEN IN ACCORDANCE WITH KMC
- CONSTRUCTION SPECIFICATION DEVELOPMENT CONSTRUCTION GENERAL PRIOR TO COMMENCEMENT OF WORKS THE CONTRACTOR SHALL SATISFY HIMSELF OF
- THE CORRECT LOCATION OF EXISTING SERVICES WHETHER INDICATED OR NOT ON THE DRAWINGS. ADJUST ALL UTILITY SERVICE COVERS TO SUIT NEW GRADES & LEVELS, FLUSH WITH
- SURROUNDING AREA. EXISTING STATE SURVEY MARKS AFFECTED BY THE WORKS ARE TO BE RECOVERED IN ACCORDANCE WITH SURVEYOR GENERAL'S DIRECTION No. 11 – "PRESERVATION OF SURVEY INFRASTRUCTURE"

SITE MANAGEMENT

- PROVIDE BARRIERS AROUND ALL CONSTRUCTION WORKS WITHIN THE FOOTPATH AREA TO PROVIDE SAFE ACCESS FOR PEDESTRIANS.
- CONCRETE PUMPS AND CRANES ARE TO OPERATE FROM WITHIN THE DESIGNATED 2. WORK AREA AND ARE NOT TO OPERATE FROM THE PUBLIC ROADWAY UNLESS SPECIFIC COUNCIL PERMISSION IS OBTAINED.
- 3. DELIVERY VEHICLES MUST NOT STAND WITHIN THE PUBLIC ROADWAY FOR MORE THAN 20 MINUTES AT A TIME.
- TOILET FACILITIES MUST BE EITHER FLUSHING TYPE OR APPROVED PORTABLE 4. CHEMICAL CLOSET. CHEMICAL CLOSETS ARE TO BE MAINTAINED AND SERVICES ON A REGULAR BASIS SO THAT OFFENSIVE ODOUR IS NOT EMITTED.
- TRAFFIC MANAGEMENT MEASURES ARE REQUIRED TO BE IMPLEMENTED AND MAINTAINED DURING CONSTRUCTION IN ACCORDANCE WITH THE CURRENT EDITIONS OF THE RMS TRAFFIC CONTROL AT WORKSITES MANUAL AND AS1742, MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES.
- PEDESTRIAN CONTROL MEASURES ARE REQUIRED TO BE IMPLEMENTED AND MAINTAINED DURING CONSTRUCTION IN ACCORDANCE WITH AS1742, MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES.
- THE CONTRACTOR IS RESPONSIBLE TO ENSURE THAT ALL WORK CARRIED OUT AT 7. THE SITE IS IN ACCORDANCE WITH COUNCIL'S WORK HEALTH & SAFETY POLICY.
- DO NOT STORE OR PLACE MATERIALS INSIDE THE DRIP LINE OF ANY TREE. 8. CONSTRUCTION ACTIVITIES, VEHICLE PARKING OR MAINTENANCE, MATERIALS STORAGE OR LOCATING OF CONTAINERS AND SITE SHEDS MUST NOT OCCUR WITHIN THE DRIP LINE OF ANY TREES OR WITHIN 5M OF TREES WHERE THE DRIP LINE RADIUS IS LESS THAN 5M.
- THE CONTRACTOR SHALL EFFECT TEMPORARY DRAINAGE MEASURES TO AVOID 9. LOCALISED PONDING.

EARTHWORKS

- EARTHWORKS ARE TO BE CARRIED OUT IN ACCORDANCE WITH THE DRAWINGS AND GEOTECHNICAL ENGINEERS RECOMMENDATIONS. THE DESIGN AS DETAILED ON THESE DRAWINGS ASSUMES A PROPERLY PREPARED UNIFORM AND STABLE SUBGRADE.
- THE DRAWINGS SHOULD BE READ IN CONJUNCTION WITH ANY GEOTECHNICAL REPORT PREPARED FOR THE WORKS.
- STRIP OFF ALL VEGETATION, RUBBISH AND TOPSOIL CONTAINING ORGANIC OR ROOT MATTER FROM THE AREA OF THE WORKS AND REMOVE FROM SITE/STOCKPILE FOR RE-USE.
- 4 PRIOR TO ANY FILLING, THE EXPOSED SUBGRADE SHALL BE PROOF ROLLED WITH A MINIMUM OF 10 PASSES OF A 5 TONNE (MIN) DEAD WEIGHT VIBRATING ROLLER IN THE PRESENCE OF THE SUPERINTENDENT OR GEOTECHNICAL ENGINEER AND ANY SOFT OR YIELDING MATERIALS REMOVED AND REPLACED WITH APPROVED FILLING COMPACTED AS HEREAFTER SPECIFIED.
- FILL SHALL BE SOUND WELL GRADED MATERIAL WITH A HIGH GRANULAR CONTENT 5. AND SHALL BE THE BEST OF EXCAVATED MATERIALS FROM THE SITE, OR APPROVED SOUND IMPORTED MATERIAL FREE OF RUBBISH, PLASTIC CLAY OR LARGE PIECES THAT WOULD PRECLUDE COMPACTION.
- FILL SHALL BE SPREAD IN LAYERS NOT EXCEEDING 200MM AND COMPACTED USING 6. SUITABLE MECHANICAL EQUIPMENT AT OPTIMUM MOISTURE CONTENT ±2 % TO NOT LESS THAN 98% MAXIMUM STANDARD DRY DENSITY (MSDD) IN ACCORDANCE WITH AS1289 - E11 UNLESS OTHERWISE NOTED.
- 7. FINISH FILLING LEVELS TO SUIT CONSTRUCTION OVER, ALLOWING FOR MIN 75MM OF BASE COURSE (DGB20) COMPACTED TO 98% MAXIMUM MODIFIED DRY DENSITY (MMDD) WHERE NOTED ON DRAWINGS.
- DENSITY TESTING OF FILLING (AND BASE COURSE WHERE APPLICABLE) SHALL BE 8. CARRIED OUT AT THE RATE OF 1 TEST PER 200 SQUARE METRES EACH LAYER (MINIMUM 2 TESTS). TESTING SHALL BE BY A NATA REGISTERED LABORATORY AND SHALL BE ALLOWED FOR BY THE CONTRACTOR.
- THE CONTRACTOR SHALL PROGRAM AND UNDERTAKE THE EARTHWORKS OPERATIONS SUCH THAT WORKING AREAS ARE ADEQUATELY DRAINED DURING CONSTRUCTION. THE SURFACE SHALL BE GRADED AND SEALED OFF TO REMOVE DEPRESSIONS WHICH WOULD ALLOW WATER TO POND AND PENETRATE THE UNDERLYING MATERIAL. ANY DAMAGE RESULTING FROM FAILURE TO COMPLY WITH THESE REQUIREMENTS SHALL BE RECTIFIED AT THE CONTRACTORS EXPENSE.

DEMOLITION:

- CARRY OUT ALL DEMOLITION WORK IN ACCORDANCE WITH AS 2601. UNTIL PERMANENT SUPPORT IS PROVIDED, PROVIDE TEMPORARY SUPPORT FOR SECTIONS OF EXISTING STRUCTURES WHICH ARE TO BE ALTERED AND WHICH NORMALLY RELY FOR SUPPORT ON WORK TO BE DEMOLISHED.
- SUPPORT EXCAVATIONS FOR DEMOLITION OF UNDERGROUND SERVICES. PROVIDE SUPPORT TO ADJACENT STRUCTURES WHERE NECESSARY, SUFFICIENT TO
- PREVENT DAMAGE RESULTING FROM THE WORKS. • LATERAL SUPPORTS: PROVIDE LATERAL SUPPORT AT LEAST EQUAL TO THAT
- GIVEN BY THE STRUCTURE TO BE DEMOLISHED, USING SHORING. • VERTICAL SUPPORTS: PROVIDE SUPPORT WHERE NECESSARY USING PILING OR UNDERPINNING, OR BOTH.
- PROVIDE DUST PROOF SCREENS, BULKHEADS AND COVERS TO PROTECT EXISTING FINISHES AND THE IMMEDIATE ENVIRONMENT FROM DUST AND DEBRIS.
- DO NOT USE EXPLOSIVES.
- HAZARDOUS MATERIALS. GIVE NOTICE IMMEDIATELY IF HAZARDOUS MATERIALS OR CONDITIONS ARE FOUND, INCLUDING THE FOLLOWING:
- ASBESTOS OR MATERIAL CONTAINING ASBESTOS.
- FLAMMABLE OR EXPLOSIVE LIQUIDS OR GASES. • TOXIC, INFECTIVE AND CONTAMINATED MATERIALS.
- RADIATION OR RADIOACTIVE MATERIALS.
- NOXIOUS OR EXPLOSIVE CHEMICALS.
- TANK OR OTHER CONTAINERS WHICH HAVE BEEN USED FOR STORAGE OF EXPLOSIVE, TOXIC, INFECTIVE OR CONTAMINATED SUBSTANCES.

ROAD WORKS

GENERAL

- EXISTING VEGETATION TO BE REMOVED WITHIN EXTENTS OF WORKS UNLESS NOTED OTHERWISE
- ALL PIT GRATES TO SUIT KMC STANDARDS KERB INLET ARRANGEMENTS SHOWING 2.
- KMC STANDARDS DRAWINGS KERB TYPES AND KERB RAMPS REFER TO KMC STANDARDS.

SET OUT PLANS AND COORDINATES TABLES

- DESIGN HAS BEEN BASED ON LAND SURVEY COMPLETED BY EMM. SURVEY DATUM IS AHD.
- SURVEY AZIMUTH IS BASED ON MGA ZONE 56.
- SURVEY MARKS ARE NOT TO BE DISTURBED BEFORE ASSESSMENT BY SURVEYOR ALL LOCATIONS, ORIENTATION AND LEVELS SHALL BE VERIFIED ON SITE BEFORE
- COMMENCING ANY WORK. ANY DISCREPANCIES IN THE DRAWINGS AND/OR SPECIFICATIONS SHALL BE REFERRED TO THE PRINCIPAL FOR CLARIFICATION BEFORE PROCEEDING. NATURAL SURFACE LEVELS ARE INDICATIVE ONLY.
- ANY SURVEY PMS OR SSMS THAT ARE DESTROYED ARE TO BE REPLACED WITH ANOTHER PM OR SSM TO LANDS DEPARTMENT STANDARDS. IT ALSO SHOULD BE DOCUMENTED AND COORDINATED TO EQUIVALENT LANDS DEPARTMENT STANDARDS.

PAVEMENT

- PAVEMENT INTERFACES TO BE EITHER MID LANE OR AT LANE LINE UNLESS NOTED OTHERWISE ON THESE DRAWINGS OR INSTRUCTED BY THE PRINCIPAL
- LOCATION AND AREA OF MILL AND RE-SHEET PAVEMENT ARE INDICATIVE ONLY. FINAL LOCATIONS AND VOLUMES ARE TO BE DETERMINED ON SITE DURING CONSTRUCTION BY THE CONTRACTOR WITH AGREEMENT FROM THE PRINCIPAL

STORMWATER DRAINAGE

- STORMWATER DRAINAGE SHALL BE GENERALLY IN ACCORDANCE WITH CURRENT
- AUSTRALIAN STANDARDS AND COUNCIL'S SPECIFICATION. PIPES OF 225mm DIA. AND UNDER SHALL BE UPVC. PIPES OF 300mm DIA. AND LARGER SHALL BE FRC OR CONCRETE CLASS 2 RUBBER RING JOINTED UNO.
- ALL FRC OR RCP STORMWATER PIPES WITHIN ROAD RESERVE AREAS TO BE CLASS 3 З. U.N.O.
- PIPES SHALL GENERALLY BE LAID AT THE GRADES INDICATED ON THE DRAWINGS. MINIMUM COVER TO PIPES 300mm DIA. AND OVER GENERALLY SHALL BE 600mm IN CARPARK & ROADWAY AREAS UNO.
- PIPES UP TO 150mm DIA SHALL BE LAID AT 1.0% MIN. GRADE U.N.O. PIPES 225mm DIA AND OVER SHALL BE LAID AT 0.5% MIN. GRADE U.N.O. BACKFILL TRENCHES WITH APPROVED FILL COMPACTED IN 200MM LAYERS TO 98% OF
- STANDARD DENSITY ANY PIPES OVER 16% GRADE SHALL HAVE CONCRETE BULKHEADS AT ALL JOINTS PITS SHALL BE AS DETAILED WITH METAL GRATES AT LEVELS INDICATED. ALL PITS
- DEEPER THAN 1000mm TO HAVE CLIMB IRONS. INSTALL TEMPORARY SEDIMENT BARRIERS TO INLET PITS, TO COUNCIL'S STANDARDS UNTIL SURROUNDING AREAS ARE PAVED OR GRASSED.
- PIT LOCATIONS AND LEVELS MAY BE VARIED TO SUIT SITE CONDITIONS AFTER CONSULTING COUNCIL'S REPRESENTATIVE. HAND-EXCAVATE STORMWATER PIPES IN VICINITY OF TREE ROOTS.
- TRENCHING AND BEDDING DETAILS TO BE IN ACCORDANCE WITH AS3500 TO HS2 13 DETAIL UNLESS OTHERWISE NOTED.

SUBSURFACE DRAINAGE

- 1. LOCATION OF SUBSURFACE DRAINAGE SHOWN ON PLANS IS INDICATIVE ONLY. DRAWINGS TO BE READ IN CONJUNCTION WITH PAVEMENT DETAILS SECTIONS AND PLANS AND KMC CONSTRUCTION SPECIFICATION.
- CONSTRUCTION OF TRENCH DRAINS TO BE IN ACCORDANCE WITH KMC CONSTRUCTION SPECIFICATION
- 3 DEPTH OF TRENCH AND PAVEMENT INTERFACE DRAINS TO BE CONFIRMED ONSITE BY THE CONTRACTOR WITH AGREEMENT FROM THE PRINCIPAL AND TO BE MEASURED
- FROM LOWEST POINT OF THE EXISTING OF NEW PAVEMENT SMZ. GEOTEXTILE FOR TRENCH AND PAVEMENT INTERFACE DRAINS TO BE LAPPED ON THE TOP FACE.
- MINIMUM GRADE OF SUBSURFACE DRAINAGE TO BE 0.5%.

		REV	DATE	COMMENT	DRAWN	REVIEWED	REV	DATE	COMMENT
	SYDNEY Suite 01								
	Ground Floor								
	20 Chandos Street,								
	St Leonards NSW 2065 Phone # 02 9493 9500 www.emmconsulting.com.au								
nities									
		А	17/6/21	FOR COMMENT	C.J.	C.J.			
		-	12/5/21	FOR COMMENT	P.B.	C.J.			
						-			



2.

DRAWN | REVIEWED

REINFORCEMENT

- 1. REINFORCEMENT SYMBOLS: • R DENOTES GRADE 250 R HOT ROLLED PLAIN BARS TO AS1302
 - F DENOTES GRADE 450 F HARD-DRAWN WIRE REINFORCING FABRIC TO AS1304
 - W DENOTES GRADE 450 W HARD-DRAWN PLAIN WIRE TO AS1303 N DENOTES DEFORMED BAR NORMAL DUCTILITY TO AS/NZS 4671 GRADE D500N
 - L DENOTES DEFORMED BAR LOW DUCTILITY TO AS/NZS 4671 GRADE D500L RN DENOTES RECTANGULAR WIRE MESH NORMAL DUCTILITY TO AS/NZS 4671
 - RL DENOTES RECTANGULAR WIRE MESH LOW DUCTILITY
 - SN DENOTES SQUARE WIRE MESH NORMAL DUCTILITY SL DENOTED SQUARE WIRE MESH LOW DUCTILITY TO AS/NZS 4671
- REINFORCEMENT IS REPRESENTED DIAGRAMMATICALLY AND NOT NECESSARILY IN TRUE PROJECTION
- THE SPLICES IN REINFORCEMENT SHALL BE MADE ONLY IN POSITIONS SHOWN OR OTHERWISE APPROVED IN WRITING BY THE ENGINEER.
- 4. R4. LAPS SHALL BE IN ACCORDANCE WITH AS 3600 AND NOT LESS THAN THE DEVELOPMENT LENGTH FOR EACH BAR.
- WELDING OF REINFORCEMENT SHALL NOT BE PERMITTED UNLESS SHOWN ON THE DRAWINGS OR APPROVED BY THE SUPERINTENDENT. MINIMUM FABRIC LAP SHALL BE TWO TRANSVERSE WIRES PLUS 50MM. WHERE FABRIC LAPS, SHEETS TO HAVE MAXIMUM 2 LAYERS AT ANY POINT, CUT BACK FABRIC AT
- CORNERS AS REQUIRED. WHERE TRANSVERSE TIE BARS ARE NOT SHOWN PROVIDE N12-400 SPLICED WHERE NECESSARY AND LAP WITH MAIN BARS 400MM UNLESS NOTED.
- ALL REINFORCEMENT SHALL BE FIRMLY SUPPORTED ON PLASTIC CHAIRS OR CONCRETE CHAIRS, AT NOT GREATER THAN 1 METRE CENTRES BOTH WAYS, AND 800 EACH WAY FOR FABRIC. WHEN POURED ON GROUND AS FORMWORK PROVIDE PLATES UNDER ALL BAR CHAIRS. PLASTIC TIPPED STEEL CHAIRS SHALL NOT BE USED ON EXPOSED FACES IN EXPOSURE CLASSIFICATION B2 AND C.

CONCRETE:

- 1. ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS 3600 AND AS 3610 CURRENT EDITIONS WITH AMENDMENTS, EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS
- ALL CEMENT TO BE TYPE GP, GENERAL PURPOSE CEMENT IN ACCORDANCE WITH AS3972 PROJECT CONTROL TESTING SHALL BE CARRIED OUT IN ACCORDANCE WITH AS 3600 4. DETAILS OF THE PROPOSED MIX ARE TO BE SUBMITTED & APPROVAL OBTAINED PRIOR TO
- POURING ANY CONCRETE. NO ADMIXTURES SHALL BE USED IN CONCRETE UNLESS APPROVED IN WRITING. MINIMUM CLEAR COVER TO ALL REINFORCEMENT SHALL BE AS FOLLOWS UNLESS SHOWN

OTHERWI	SE:						
ELEMENT	STRENGTH GRADE (MPa)	SLUP (mm)	MAX. AGGREG. SIZE (mm)	CAST AGAINST GROUND (mm)	CAST IN FORMS AND NOT EXPOSED (mm)	CAST IN FORMS AND EXPOSED (mm)	
PATH	25	80	20	40	40	40	

- CONCRETE SIZES/DIMENSIONS SHOWN DO NOT INCLUDE THE THICKNESS OF ANY APPLIED FINISHES. NO FINISH THAT DECREASES COVER IS PERMITTED WITHOUT THE WRITTEN APPROVAL OF THE SUPERINTENDENT/ENGINEER.
- MAINTAIN COVER TO REINFORCEMENT AT CHAMFERS, DRIP GROOVED, REGLETS ETC NO HOLES, CHASES, BLOCKOUT, DUCTS OR EMBEDMENT OF PIPES OTHER THAN THOSE SHOWN ON THE DRAWINGS SHALL BE MADE IN CONCRETE MEMBERS WITHOUT THE PRIOR
- WRITTEN APPROVAL OF THE SUPERINTENDENT/ENGINEER. 10. CONSTRUCTION JOINTS WHERE NOT SHOWN SHALL BE LOCATED TO THE APPROVAL OF THE SUPERINTENDENT/ENGINEER.
- 11. ALL CONCRETE MEMBERS SHALL BE MECHANICALLY VIBRATED TO ACHIEVE A DENSE HOMOGENEOUS MASS, COMPLETELY FILLING THE FORMWORK AND THOROUGHLY EMBEDDING THE REINFORCEMENT AND FREE OF STONE POCKETS.
- 12. CURING OF ALL CONCRETE IS TO BE ACHIEVED BE KEEPING SURFACES CONTINUOUSLY WET FOR A PERIOD OF THREE DAYS, AND THE PREVENTION OF LOSS OF MOISTURE FOR A TOTAL OF 7 DAYS FOLLOWED BY A GRADUAL DRYING OUT.
- 13. CONSTRUCTION SUPPORT PROPPING IS TO BE LEFT IN PLACE WHERE NEEDED TO AVOID OVERSTRESSING THE STRUCTURE DUE TO CONSTRUCTION LOADING. 14. ALL CONCRETE SHALL BE PLACED IN SUCH A MANNER SO AS TO AVOID SEGREGATION OR
- LOSS OF MATERIALS. UNDER NO CIRCUMSTANCES SHALL EXCESS CONCRETE BE DISPOSED OF ON-SITE ALL EXCESS CONCRETE MUST BE CARTED FROM SITE AND DISPOSED OF IN AN APPROPRIATE
- MANNER 16. WATER USED FOR FLUSHING CHUTES AND FOR CLEANING OF CONCRETE TRUCKS AND EQUIPMENT MUST BE DISCHARGED IN AN AREA DESIGNATED FOR THAT PURPOSE AND WHICH HAS EROSION AND SEDIMENT CONTROL MEASURES IN PLACE.

FORMWORK:

RESPONSIBILITY FOR DESIGN, CERTIFICATION, CONSTRUCTION AND PERFORMANCE OF 1 FORMWORK AND FALSEWORK LIES WITH CONTRACTOR.

- DO NOT SUPPORT OR RESTRAIN FORMWORK ON PERMANENT WORKS WITHOUT 2 SUPERINTENDENTS WRITTEN APPROVAL.
- 3. CONSTRUCT FORMWORK TO COMPLY WITH AS3610 AND CLAUSE 19.6.2 OF AS3600 WHERE THIS IS MORE STRINGENT SO CONCRETE WILL HAVE DIMENSIONS, SHAPE, LOCATION AND FINISH SPECIFIED. PROVIDE OPENINGS OR REMOVABLE PANELS FOR INSPECTION AND CLEANING. APPLY RELEASE AGENT COMPATIBLE WITH CONTACT SURFACES TO INTERIOR OR FORMWORK (EXCEPT WHERE CONCRETE IS TO RECEIVE AND APPLIED FINISH FOR WHICH THERE IS NO COMPATIBLE RELEASE AGENT). WHERE NECESSARY CLEAN REINFORCEMENT TO REMOVE TRACES OF RELEASE AGENT. SEAL JOINT BETWEEN FORMWORK PANELS, AND TO HARDENED CONCRETE WITH FLEXIBLE RUBBER STRIP. SET OUT FORMWORK TO GIVE A REGULAR ARRANGEMENT OF PANELS, JOINT, BOLT HOLES ETC.
- 4. DO NOT USE FORMWORK HARDWARE THAT FORMS A COMPLETE HOLE THROUGH CONCRETE ELEMENTS. DO NOT USE REINFORCEMENT TO SUPPORT FORMWORK.
- PROVIDE HOLES IN REBATE FORMERS ETC AS REQUIRED TO PREVENT AIR ENTRAPMENT. CONSTRUCTION TOLERANCES TO BE TO AS3610.
- STRIP FORMWORK TO AS3600 CLAUSE 19.6. REMOVE FROM TIE BOLTS WITHOUT DAMAGING CONCRETE. PARTS OF BOLTS LEFT IN CONCRETE MUST NOT INTRUDE INTO COVER CONCRETE. FLUSH FILL HOLES USING PRE-MIXED NON-SHRINK CEMENTITIOUS REPAIR MORTAR MATCHING CONCRETE SURFACE COLOUR, STRENGTH AND DURABILITY AND ADEQUATE BOND.

PROJECT:

BORAL, DUNMORE QUARRY

ACCESS WORKS

RIVERSIDE DRIVE, DUNMORE.

WORK NEAR EXISTING TREES AND TREE PROTECTION

GENERAL TREES MUST NOT BE REMOVED OR LOPPED OR OTHERWISE DAMAG SPECIFIED AND APPROVAL TO DO SO IS GIVEN BY THE SUPERINTE MUST BE TAKEN NOT TO DAMAGE OR INJURE ANY EXISTING TREE RETAINED. A QUALIFIED ARBORIST OR TREE PRESERVATION OFFIC CONSULTED PRIOR TO ANY EARTHWORKS BEING CONDUCTED NEAR WITHIN THE CONSTRUCTION ZONE. ANY DAMAGE INCURRED TO TRI BE RETAINED IS TO BE MADE GOOD AS SOON AS POSSIBLE FOLLO APPROVED ARBORIST.

PROTECTION:

- IT IS THE SITE SUPERVISOR'S RESPONSIBILITY TO PROTECT ALL FOR RETENTION.
- TREES TO BE RETAINED ARE TO BE PROTECTED WITH FENCING ANI AS INDICATED ON THE DRAWINGS. COMPACTION OF SOIL IS TO BE AVOIDED WITHIN THE TREE PROTEC
- ON THE DRAWINGS. WHERE WORK IS REQUIRED TO BE UNDERTAKEN WITHIN THE TREE
- TREE ARMOUR IS TO BE ERECTED AROUND THE TRUNK OF THE TRE ON PLAN.

TREE PROTECTION FENCING:

TREES ARE TO BE PROTECTED BY TEMPORARY CHAIN-WIRE CONS INSTALLED AT THE DRIPLINE IF POSSIBLE. TEMPORARY SIGNAGE I PROTECTION AREA. NO STORAGE OF MATERIALS OR MACHINERY" ON ALL TREE PROTECTION FENCING.

TRFF ARMOUR

- PROVIDE TREE ARMOUR AROUND TRUNKS OF TREES AS INDICATED COMMENCEMENT OF ANY WORKS. ARMOUR IS TO CONSIST OF JUT TIMBER BATTENS WRAPPED AROUND TREE TRUNKS AS INDICATED
- INSTALL A PROTECTIVE LAYER OF JUTE MAT AROUND TREE TRUN INSTALLING TIMBER BATTENS AROUND TREE TRUNKS. TIMBER BATTENS ARE TO BE 1800 X 90 X 20mm. SECURE BATT
- WITH THREE STRANDS OF WIRE OR NYLON WEBBING STAPLED OR A CONTINUOUS STRING, LONG ENOUGH TO SURROUND EACH TREE. ENSURE ARMOUR IS ATTACHED SECURELY AROUND THE TREE. AN
- ATTACHED TO ITSELF. NAILS OR FASTENERS ARE NOT TO BE AT TO THE TREE TRUNK. ARMOUR IS TO REMAIN IN PLACE AS LONG REQUIRED ON SITE.

STORAGE OF MATERIALS

- DO NOT STORE OR OTHERWISE PLACE BULK MATERIALS AND HARM UNDER OR NEAR TREES WITHIN THE TREE PROTECTION ZONE. STOP MATERIALS. MIXING OF MATERIALS, VEHICLE PARKING, DISPOSAL MACHINERY REPAIRS AND REFUELLING, SITE OFFICE AND SHEDS M WITHIN THE DRIP LINE OF ANY EXISTING TREES, OR WITHIN 5M OF
- TREES WHERE THE DRIP LINE RADIUS IS LESS THAN 5m. DO NOT PLACE SPOIL FROM EXCAVATIONS AGAINST TREE TRUNKS PERIODS. PREVENT WIND-BLOWN MATERIALS SUCH AS CEMENT F AND PLANTS.

WORK UNDER TREES

 MINIMISE EXCAVATION OR FILLING AROUND TREES. IF CONSTRUCT NECESSARY AROUND TREES THEN MINIMISE THE USE OF MACHINER TRENCHES OR EXCAVATED AREAS EXPOSED FOR AS SHORT A PER

ROOTS

- TREE ROOTS EXCEEDING 100mm DIAMETER ARE NOT TO BE CUT UN • FIRST SOUGHT FROM AN ARBORIST.
- USE HAND TOOLS OR A CHAINSAW TO MAKE CLEAN CUTS TO REQUIRE CUTTING.

BACKFILLING

- MINIMISE CHANGES TO SOIL SURFACE LEVELS AROUND TREES. RETURN NATURAL SOILS TO EXCAVATED AREAS OR USE OTHER NATURAL MATERIAL (VENM) TO BACKFILL.
- ROAD MILLINGS, WASTE CONCRETE, ASPHALT OR OTHER FOREIGN
- NOT TO BE USED FOR BACKFILLING WITHIN TREE ROOT ZONES.
- DO NOT BACKFILL AROUND TREE TRUNKS TO A HEIGHT GREATER THE ORIGINAL GROUND SURFACE UNLESS AUTHORISED.

THOROUGHLY WATER THE SOIL FOLLOWING EXCAVATION WITHIN T REMOVAL OF TREES

 WHEN REMOVING TREES, TAKE CARE NOT TO DAMAGE ANY ADJAC STRUCTURES, SERVICES OR TREES TO BE RETAINED.

- WHERE TREES BEING REMOVED ARE LOCATED IN FUTURE PLANTING ON THE PLANTING PLAN, FULLY REMOVE THE TREES AND ALL THE INCLUDING THE ROOT SYSTEM.
- WHERE THIS IS NOT PRACTICAL CUT TRUNKS CLOSE TO THE EX SURFACE LEVEL AND IMMEDIATELY APPLY UNDILUTED GLYPHOSA THE CUT SURFACES.

UTILITIES

- 1. THE LOCATION OF EXISTING UTILITIES SHOWN ON THE PLANS ARE I THE CONTRACTOR IS TO REFER TO UTILITY RELOCATION PLANS APP APPROPRIATE AUTHORITY FOR DETAILS ON PROPOSED UTILITY WOR
- 2. THE CONTRACTOR IS TO CONFIRM THE PRESENCE OF ALL UTILITIES THE COMMENCEMENT OF ROAD WORKS, REFERENCE MUST BE MADE PRIOR TO THE COMMENCEMENT OF ROAD WORKS, AND THE RELEVAN OBTAINED BY CONTACTING DIAL BEFORE YOU DIG. CAUTION SHALL WORKING IN THE VICINITY OF ALL UTILITY SERVICES.
- 3. LOCATION AND LEVEL OF ALL SERVICES CROSSING THE PROPOSED OBTAINED PRIOR TO CONSTRUCTION. ALL LEVELS MUST BE CHECKED WITH ANY SERVICES, AND ANY CONFLICTS TO BE RAISED WITH PRI
- 4. PRIOR TO ANY DEMOLITION, EXCAVATION OR CONSTRUCTION ON THE RELEVANT AUTHORITY SHOULD BE CONTACTED FOR POSSIBLE LOCA UNDERGROUND SERVICES AND DETAILED LOCATIONS OF ALL SERVICES
- 5. UNDERGROUND SERVICES HAVE BEEN PLOTTED FROM RECORDS SUPPLIED BY THE PUBLIC AUTHORITIES TO SHIRE CIVIL DESIGN IN DECEMBER 2019 LOCATIONS HAVE BEEN INTERPRETED FROM THESE RECORDS AND ARE APPROXIMATE ONLY. EXTREME CAUTION SHOULD BE TAKEN BY PERSONS EXCAVATING.


NOT FOR CONSTRUCTION DRAWING TITLE:

NOTES

	EROSION AND SEDIMENT CONTROL
GED, UNLESS ENDENT. ALL CARE ES THAT ARE TO BE	 <u>GENERAL MEASURES</u> SOIL EROSION AND SEDIMENTATION CONTROL MEASURES DURING CONSTRUCTION SHALL CONFORM WITH GUIDELINES IN ACCORDANCE WITH "MANAGING URBAN STORMWATER: SOILS AND CONSTRUCTION - VOLUME 1,
ICER IS TO BE R EXISTING TREES REES THAT ARE TO OWING ADVICE BY AN	 LANDCOM 2004" AND COUNCIL'S POLICY PERIMETER CONTROL MEASURES SHALL BE PLACED PRIOR TO OR IN CONJUNCTION WITH THE FIRST PHASE OF THE EARTHWORKS. THESE MEASURES SHALL BE APPLIED TO PROTECT ADJOINING PROPERTIES FROM
	 EROSION AND SILT DAMAGE. EARTH STOCKPILES SHALL BE CONFINED TO ONE CENTRAL AREA WHERE POSSIBLE. ALL STOCKPILES OF EXCAVATED OR CONSTRUCTION SOILS
TREES IDENTIFIED	MUST HAVE A SILT FENCE ERECTED IMMEDIATELY DOWNHILL FOR THE FULL EXTENT OF THE STOCKPILE. WHERE SITE REGRADING OR FILLING IS BEING UNDERTAKEN PROVISION SHALL BE MADE TO ENSURE THAT NO
ND/OR TREE ARMOUR	 WATER IS PONDED IN ANY LOT. ALL AREAS NOT SUBJECT TO CONSTRUCTION WORKS SHALL BE RETAINED
E PROTECTION ZONES, REES AS INDICATED	FREE FROM DISTURBANCE OR DAMAGE DURING THE CURRENCY OF THE WORK. SHOULD THESE AREAS BECOME DISTURBED OR DAMAGED THEY SHALL BE REINSTATED AS DIRECTED BY THE SUPERINTENDENT.
	 2. <u>SEDIMENT CONTROL DEVICES (S.C.D.)</u> THESE DEVICES SHALL BE CONSTRUCTED AT INLETS TO STORMWATER SYSTEMS TO TRAP THE SEDIMENT IN RUN-OFF.
STRUCTION FENCING LABELLED "TREE ' IS TO BE INSTALLED	 3. <u>STABILISATION OF DISTURBED AREAS</u> STABILISATION OF DISTURBED AREAS SHALL BE IN ACCORDANCE WITH THE SPECIFICATIONS INDICATED IN GENERAL NOTES ABOVE. THE FOLLOWING SHALL BE APPLIED FOR THE CONTROL OF EROSION AND SEDIMENTATION:-
D ON PLAN BEFORE JTE MATTING AND	a. STABILISATION OF DENUDED AREAS SHALL COMMENCE AS SOON AS POSSIBLE AFTER THE AREAS HAVE BEEN DISTURBED.
D IN DRAWINGS. NKS PRIOR TO	 b. STABILISATION OF ALL CUT AND FILL SLOPES SHALL BE COMMENCED AS SOON AS PRACTICABLE AFTER COMPLETION OF FORMATION. c. ALL STABILISATION MEASURES SHALL BE TAKEN PRIOR TO
TENS INTO POSITION R NAILED TO CREATE	C. ALL STABILISATION MEASURES SHALL BE TAKEN PRIOR TO THE END OF THE MAINTENANCE PERIOD. 4. MAINTENANCE
MOUR SHOULD BE TTACHED DIRECTLY AS MACHINERY IS	 ALL SEDIMENT AND EROSION CONTROL DEVICES SHALL BE MAINTAINED IN A SATISFACTORY WORKING ORDER THROUGHOUT THE CONTRACT, MAINTENANCE AND DEFECTS LIABILITY PERIODS OR UNTIL SUCH EARLIER TIME AS THE AREA HAS BEEN STABILISED AND COUNCIL'S ENGINEER DIRECTS THAT THE DEVICE BE REMOVED.
RMFUL MATERIALS ORAGE OF OF LIQUIDS, MUST NOT OCCUR	 ALL DEVICES SHALL BE INSPECTED AFTER EACH STORM FOR STRUCTURAL DAMAGE OR CLOGGING BY SILT AND OTHER DEBRIS AND MAKE PROMPT REPAIRS OR REPLACEMENT.
F ANY EXISTING	SIGNAGE AND LINEMARKING
S, EVEN FOR SHORT FROM HARMING TREES	 INSTALLATION OF PAVEMENT MARKING RRPM'S AND SIGNAGE TO BE IN ACCORDANCE WITH KMC CONSTRUCTION SPECIFICATION, GUIDELINES AND STANDARDS. CONTRACTOR TO OBTAIN WRITTEN APPROVAL FROM KMC PRIOR TO INSTALLATION OF ANY SIGNAGE OR LINEMARKING.
TION WORKS ARE	3. LOCATION OF ALL SIGNAGE TO BE CONFIRMED ON SITE IN COORDINATION WITH THE
RY. LEAVE ERIOD AS POSSIBLE.	PRINCIPAL PRIOR TO MANUFACTURE. 4. ALL SIGNS TO BE SIZE 'B' UNLESS NOTED OTHERWISE.
INLESS ADVICE IS	 EXISTING SIGNS DESIGNATED REMOVAL TO BE STORED IN CONTRACTOR'S COMPOUND FOR WCC RECOVERY.
ROOTS THAT	6. SIGNAGE TO BE LOCATED IN ACCORDANCE WITH AS1742 APPENDIX B
	7. SIGNS TO BE MOUNTED A MINIMUM 2.5M ABOVE FSL.
VIRGIN EXCAVATED	8. CONTRACTOR TO CONFIRM LOCATION OF ALL SERVICES, DRAINAGE WORKS AND UNDERGROUND INFRASTRUCTURE PRIOR TO COMMENCING WORK. CONTRACTOR TO ENSURE ADOPTED METHOD OF CONSTRUCTION AND PROPOSED WORK WILL AVOID DAMAGE TO ALL SERVICES AND DRAINAGE WORKS, INCLUDING CLEARANCE TO
MATERIALS ARE	OVERHEAD POWERLINES.
THAN 300MM ABOVE	 INSTALL PAINTED CHEVRONS IN ACCORDANCE WITH RMS DELINEATION GUIDELINES. ALL PERMANENT ROAD LINEMARKING AND PAVEMENT MESSAGES INCLUDING ARROWS
TREE ROOT ZONES.	TO BE NON-PROFILE REFLECTIVE THERMO-PLASTIC MATERIAL IN ACCORDANCE WITH WCC CONSTRUCTION SPECIFICATIONS.
CENT EXISTING	11. ALL TEMPORARY LINEMARKING TO BE WATERBORNE PAINT.
NG AREAS AS SHOWN HEIR PARTS	
EXISTING SOIL ATE HERBICIDE TO	
INDICATIVE ONLY. PPROVED BY DRKS.	
ON SITE PRIOR TO TO THESE DRAWINGS NT UTILITY PLANS BE EXERCISED WHEN	
WORKS MUST BE D FOR CONFLICT RINCIPAL.	
IE SITE, THE ATION OF FURTHER CES.	

A1

CLIENT: BORAL LTE	D.
DRG. #: EMM - CO1	
PROJECT #: J210315	REV: A
SCALE: AS SHOWN	



		REV	DATE	COMMENT	DRAWN	REVIEWED	REV	DATE	COMMENT
	SYDNEY Suite 01 Ground Floor 20 Chandos Street, St Leonards NSW 2065								
ties	Phone # 02 9493 9500								
	www.emmconsulting.com.au	А	17/6/21	FOR COMMENT	C.J.	C.J.			
		-	12/5/21	FOR COMMENT	P.B.	C.J.			

N	CLIENT: BORAL LTE DRG. #: EMM - CO2 PROJECT #: J210315 SCALE: AS SHOWN	REV: A
EDUMORAL LINK		
et 1 80	O/H TELSTRA $\neg \longrightarrow$ OTOPTICAL FIBRE $ -$ GAS MAIN $ -$ HP GAS MAIN U/G $ -$ ELECTRICITY $ -$ O/H ELECTRICITY $ -$ SEWER $ -$	 POWER POLE POWER POLE ELECTRICAL PILLAR POWER LIGHT POLE UIGHT POLE
	O/H TELSTRA	STOP VALVE

UTILITIES

WATER MAIN

U/G TELSTRA

— — W — — —

TELSTRA PILLAR


TELSTRA PIT


HYDRANT

 \bigcirc


Η

A1










SEDIMENT FENCE SCALE N.T.S.



SEDIMENT FENCE CONSTRUCTION NOTES:

- CONSTRUCT SEDIMENT FENCES AS CLOSE AS POSSIBLE TO BEING PARALLEL TO THE CONTOURS OF THE SITE, BUT WITH SMALL RETURNS AS SHOWN IN THE DRAWING TO LIMIT THE CATCHMENT AREA OF ANY ONE SECTION. THE CATCHMENT AREA SHOULD BE SMALL ENOUGH TO LIMIT WATER FLOW IF CONCENTRATED AT ONE POINT TO 50 LITRES PER SECOND IN THE DESIGN STORM EVENT, USUALLY THE 10-YEAR EVENT.
- CUT A 150mm DEEP TRENCH ALONG THE UPSLOPE LINE OF THE FENCE FOR THE BOTTOM OF THE FABRIC TO BE ENTRENCHED.
- 3. DRIVE 1.5m LONG STAR PICKETS INTO GROUND @ 2.5m INTERVALS (MAX.) AT THE DOWNSLOPE EDGE OF THE TRENCH. ENSURE ANY STAR PICKETS ARE FITTED WITH SAFETY CAPS.
- 4. FIX SELF-SUPPORTING GEOTEXTILE TO THE UPSLOPE SIDE OF THE POSTS ENSURING IT GOES TO THE BASE OF THE TRENCH. FIX THE GEOTEXTILE WITH WIRE TIES OR AS RECOMMENDED BY THE MANUFACTURER. ONLY USE GEOTEXTILE SPECIFICALLY PRODUCED FOR SEDIMENT FENCING. THE USE OF SHADE CLOTH FOR THIS PURPOSE IS NOT SATISFACTORY.
- 5. JOIN SECTIONS OF FABRIC AT A SUPPORT POST WITH A 150mm OVERLAP.
- 6. BACKFILL THE TRENCH OVER THE BASE OF THE FABRIC AND COMPACT IT THOROUGHLY OVER THE GEOTEXTILE.



DRAWN REVIEWED

PROJECT:


NOT FOR CONSTRUCTION


DRAWING TITLE:

EROSION AND SEDIMENT CON

	A1
BOUNDARY LINE	
BOUNDARY LINE	
OF	
EX. E1 LINE EX. EOB	
EX. BB LINE	
EX. C1 LINE LGA BOUNDARY	
EX. E1 LINE	
EX. EOB	
EX. EOB	
BOUNDARY LINE	
COMMENTS	
LEGEND	
SEDIMENT FENCE	

	LEGEND	
		SEDIMENT FENCE
Ν	UTILITIESWATER MAIN——W—U/G TELSTRA——T—O/H TELSTRA——OT—OPTICAL FIBRE——OF—GAS MAIN———G—HP GAS MAINU/G———ELECTRICITY———EO/H ELECTRICITY——OH—SEWER——S—	 POWER POLE POWER POLE ELECTRICAL PILLAR POWER LIGHT POLE ₩ LIGHT POLE ↓
	CLIENT: BORAL LTE).
NTROL	DRG. #: EMM - CO3 PROJECT #: J210315	REV: A
	SCALE: AS SHOWN	





S													
POINT No. EASTING NORTHING R.L. DESCRIPITION													
1	302222.227												
2	302220.123	6167083.122	3.094										
3	302217.281 6167084.054 3.035												
4	302214.294	6167084.221	2.997										
5	302212.322	6167083.900	2.990		⊤R = 11.5m								
6	302210.436	6167083.242	2.995										
7	302208.692	6167082.269	3.015										
8	302207.054	6167080.920	3.034	T.P.									
9	302205.011	6167078.898	3.060										
10	302202.801	6167076.710	3.088										

		REV	DATE	COMMENT	DRAWN	REVIEWED	REV	DATE	COMMENT	
	SYDNEY Suite 01									
	Ground Floor 20 Chandos Street,									
EMM	St Leonards NSW 2065									
creating opportunities	Phone # 02 9493 9500									
	www.emmconsulting.com.au	-	17/6/21	FOR COMMENT	C.J.	C.J.				
		-	12/5/21	FOR COMMENT	P.B.	C.J.				

SCALE 1:250

SETOUT TABLE - EDGE	
OF BITUMEM (KR02)	

POINT No.	EASTING	NORTHING	R.L.	DESCRIPTION	
20	302194.955	6167084.503	2.851	T.P.	
21	302196.677	6167086.951	2.818		
22	302197.994	6167089.643	2.785		
23	302198.905	6167092.499	2.752		R = 20.6r
24	302199.391	6167095.457	2.719		R - 20.01
25	302199.440	6167098.454	2.686		
26	302199.053	6167101.426	2.653		
27	302198.024	6167104.871	2.613	T.P.	
28	302196.542	6167107.931	2.576		
29	302195.126	6167110.575	2.543		
30	302193.611	6167113.164	2.510		
31	302191.998	6167115.693	2.477		R = 79.0r
32	302190.290	6167118.160	2.444		
33	302188.490	6167120.559	2.411		
34	302186.600	6167122.889	2.378		
35	302184.773	6167124.979	2.348	T.P.	

SETOUT TABLE - EDGE OF BITUMEM (KR02)

	POINT No.	EASTING	NORTHING	R.L.	DESCRI
-	36	302181.892	6167128.067	2.301	
	37	302178.472	6167131.715	2.251	
	38	302175.042	6167135.354	2.206	
).6m	39	302171.604	6167138.983	2.168	
5.011	40	302168.155	6167142.604	2.135	
-	41	302164.698	6167146.216	2.109	
	42	302161.617	6167149.418	2.091	
	43	302157.842	6167153.495	2.076	
	44	302154.440	6167157.159	2.068	
	45	302151.033	6167160.819	2.064	
	46	302146.939	6167165.205	2.062	
9.0m	47	302144.206	6167168.126	2.063	
	48	302140.786	6167171.773	2.067	
	49	302137.036	6167175.760	2.072	



DRAWN REVIEWED


PROJECT:


BORAL, DUNMORE QUARRY RIVERSIDE DRIVE, DUNMORE. ACCESS WORKS

NOT FOR CONSTRUCTION

DRAWING TITLE:

CONSTRUCTION PLAN





										++										ag Ch 100.7			
I.P. 2.851														I.P. 2.090						l.P. 2.057			I.P. 2.072
<							-1.10%			<				40.00			-0.11%			20.00	0.10%		0.28%
R.L1.100 DESIGN EOB LEVELS	2.796	2.741	2.686	2.631	2.576	2.521	2.466	2.411	2.356	2.301	2.251	2.206	2.168	2.140 2.135	2.109	2.089	2.076	2.069 2.068 2.068	2.064	2.062 2.062 2.062	2.063	2.067	2.072
EXISTING	2.690	2.667	2.656	2.597	2.534	2.518	2.465	2.406	2.338	2.252 2.242	2.179	2.100	2.026	1.986 1.980	1.967	1.942	1.931	1.972 1.981 1.988	2.024	2.034 2.035 2.036	2.042	2.047	2.069 2.072 2.072
CHAINAGE	5.000	10.000	15.000	20.000	25.000	30.000	35.000	40.000	45.000	49.211 50.000	55.000	60.000	65.000	69.211 70.000	75.000	80.000	85.000	89.211 90.000 90.567	95.000	100.000 100.567 100.757	105.000	110.567	115.000 115.473 120.000

		REV	DATE	COMMENT	DRAWN	REVIEWED	REV	DATE	COMMENT	DRAWN	REVIEWED	PROJECT:	DRAWING TITLE:
	SYDNEY Suite 01											TROJECT.	DRAWING HILL.
	Ground Floor 20 Chandos Street,											BORAL, DUNMORE QUARRY	LONGITUDINAL SECTIONS
	St Leonards NSW 2065												LUNGITUDINAL SECTIONS
	St Leonards NSW 2005											RIVERSIDE DRIVE, DUNMORE.	
ities	Phone # 02 9493 9500											ACCESS WORKS	
												ACCESS WORKS	
	www.emmconsulting.com.au	-	17/6/21	FOR COMMENT	C.J.	C.J.							
	5		12/5/21	FOR COMMENT	P.B.	C.J.							



LONGITUDINAL	SECTION - KR02
SCALES: HORIZONTAL	1:200 VERTICAL 1:50

33.11

STRUCTION		
	CLIENT: BORAL LTE).
NS	DRG. #: EMM-C05	
	PROJECT #: J210315	REV: A
	SCALE: AS SHOWN	

NOT FOR CONSTRUCTION

REV DATE COMMENT DRAWN REVIEWED REV DATE COMMEN	INT
SYDNEY Suite 01	
Ground Floor 20 Chandos Street,	
EMM 20 Chandos Street, St Leonards NSW 2065	
Phone # 02 9493 9500	
www.emmconsulting.com.au - 17/6/21 FOR COMMENT C.J. C.J.	
- 12/5/21 FOR COMMENT P.B. C.J.	

CH 10.00

R.L.1.8		
DESIGN SURFACE		
EXISTING SURFACE	3.080	
OFFSET	-30.000	

CH 20.00

		0.7%	-0.1%	-0.8%		
R.L.1.6				-		
DESIGN SURFACE	3.059	2.985	2.994	3.013		
EXISTING SURFACE		2.985	2.977	3.013	08	3.113
OFFSET	-30.000		- 14.809 - 7.549	-5.058	000.0	2.000

CH 30.00


		0.5%		-0.5%	-0.7%		
R.L.1.4							
DESIGN SURFACE	2.855	2.814	2.827	2.860		2.967	
EXISTING SURFACE			2.710	2.835	2.876	2.967	3.004
OFFSET	-30.000 -26.865	-17.877	-15.000	-7.662	-5.267	0.000	2.000

CH 40.00

-0.9%


_ __ __ -






-	DRAWN	REVIEWED

PROJE ACCESS WORKS







-1.0%		
2.731	2.801	
2.731	2.801	2.828
-5.322	0.000	2.000
	2.731 2.731	2.731 2.731 2.801 2.801

-1.2%	-1.2%	<u>-0</u> .7 <u>%</u>	ı — — — ,
2.568	2.594	2.634	
2.579	2.594	2.634	2.648
-7.465	-5.378	000.0	2.000

ECT:	
BORAL, DUNMORE QUARRY	
RIVERSIDE DRIVE, DUNMORE.	









R.L.0.8		$\left[\right]$		-1.5%	-1.5%	<u>-1.7</u> %	
			2.224	2.243	2.266	2.358	
	1.991	2.021	2.128	2.240	2.266	2.358	2.392
	-12.000 -9.507	-9.231	-8.217	-6.898	-5.368	0000	2.000









CLIENT: BORAL LTI	D.
DRG. #: EMM-C06	
PROJECT #: J210315	REV: A
SCALE: AS SHOWN	

NOT FOR CONSTRUCTION

CH 110.00


R.L.0.7			-2.3%		2.2%	
		2.071	2.119	2.139	2 244	
	1.895	1.951	2.120	2.139	2 244	2.287
	-12.000 -8.385	-7.726	-5.669	-4.814	000 0	2.000

CH 120.00

				-2.6%	-2.7%	-2.2%	<u> </u>
R.L.0.7							
			2.063	2.102	2.140	2.232	
	1.930	1.980	2.029	2.110	2.140	2.232	2.284
	-12.000	-8.050	-7.177	-5.684	-4.275	000.0	2.000


CH 130.00

R.L.0.7				-2.6%		
		2.065	2.086	2.141	2.242	
	1.909	2.044	2.082	2.141	2.242	2.295
	-12.000	-6.495	-5.675	-3.577	000.0	2.000



· · · · · · · · · · · · · · · · · · ·		A1
NO		
JOINS BELOW		
OF	UTILITIESWATER MAIN $ -$ WU/G TELSTRA $ -$ TO/H TELSTRA $-$ OT $-$ OPTICAL FIBRE $ -$ OFGAS MAIN $ -$ HP GAS MAIN U/G $ -$	TELSTRA PILLAR ① — TELSTRA PIT ☑ — HYDRANT Ⅲ — STOP VALVE ∅ — POWER POLE ⑨ — ELECTRICAL PILLAR ■ — POWER LIGHT POLE 參
\\. 	ELECTRICITY E O/H ELECTRICITY OH SEWER S	
		PKINC
	SIZE 'A', UNLESS NOTED OTHERW 2. EXISTING SIGNS AND STEMS MAY GOOD CONDITION. 3. ALL SIGNPOSTING TO BE INSTALL	(R) AND TEMPORARY SIGNS (T) TO BE 'ISE. ' BE REUSED PROVIDED THEY ARE IN .ED USING V-LOCK INSERTS IN
		S ARE MINIMUM DISTANCES. MARKINGS. TING TO BE INSTALLED TO RMS TANDARDS AS SOON AS PRACTICABLE.
	DELINEATION GUIDELINES AND S CENTRES, UNLESS NOTED OTHER • S1 LINES - BI-DIRECTIONAL Y • BB LINES - BI-DIRECTIONAL Y OR AT 3m CENTRES WHERE	RWISE: ELLOW MARKERS AT MIN 12m CENTRES. /ELLOW MARKERS AT MIN 12m CENTRES
	OR AT 6m CENTRES WHERE I • E4 LINES - MONO-DIRECTION (RHS OF ISLAND) MARKERS A WHERE LINE IS 12m LONG OF • E5 LINES - BI-DIRECTIONAL Y	LINE IS 12m LONG OR LESS. AL YELLOW (LHS OF ISLAND) OR RED AT MIN 6m CENTRES OR AT 3m CENTRES R LESS. ELLOW MARKERS AT MIN 6m CENTRES
	CENTRES OR AT 3m CENTRE	AL WHITE MARKERS AT MINIMUM 8m S WHERE LINE IS 6m LONG OR LESS. AL WHITE AT MINIMUM 12m CENTRES.
	REFUGES TO BE PAINTED WITH W 9. ALL TEMPORARY LINEMARKING T LINEMARKING TAPE (3M STALMAF MARKING TAPE SERIES 710 OR EC 10. ALL EXISTING LINEMARKING, TEM	/HITE REFLECTIVE BEADED PAINT. TO BE MARKED WITH REMOVABLE RK REMOVEABLE ALL WEATHER LINE QUIVALENT). MPORARILY NOT REQUIRED, TO BE BLACK MASKING TAPE (3M STALMARK
TION		
	CLIENT: BORAL LTE	D.
IG PLAN	DRG. #: EMM - CO7	
	PROJECT #: J210315	REV: B
	SCALE: AS SHOWN	


			 	BOTTOM OF E	BANK	
	EX. PATH					
	EX. EOB		 			
RIVERSIDE	DRIVE					
	EXEOB					
DGE OF VEGETATION			 			
GE OF VEGETATION						
				BOTTOM OF	BANK	
	EX. PATH					
	EX. EOB		 			
>						
	R_Davible (25.0m)	BBBB				
>	R_Davible (25.0m)	BBBB				
	B-Double (25.0m)	BBBB				
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	B-Double (25.0m)					
	EX. EOB				REV DATE	
	B-Double (25.0m)				REV DATE	
EDGE OF VEGETATION	EX_EOB SYDNEY Suite 01 Ground Floor 20 Chandos Street,				REV DATE	
	EX.EOB SYDNEY Suite 01 Ground Floor 20 Chandos Street, St Leonards NSW 2065				REV DATE	
EDGE OF VEGETATION	EX_EOB SYDNEY Suite 01 Ground Floor 20 Chandos Street,	REV DA			REV DATE	



Attachment B

Correspondence from TfNSW, SCC and KMC

In B



Baqir Husain

From:	Mark Biondich <markb@kiama.nsw.gov.au></markb@kiama.nsw.gov.au>
Sent:	Friday, 4 June 2021 11:07 AM
То:	Adnan Voloder
Subject:	Dunmore Sand and Soil - Stage 5 Access Design and Associated Reports - Council
	Reply
Attachments:	J210315_Dunmore Quarry_EMM Concept Plan_17 May 21.pdf; Kiama Council - DSS Mod 2 Intersection Design - Feedback.pdf; Dunmore Lakes Mod 2 - Consolidated Consent (DA195-8-2004 Mod 2).pdf; J210315_1_Dunmore Quarry_TMP_v1.pdf

Hello Adnan


As per previous advice (attached) I have no issue with the concept provided. However please lodge a Road Occupancy Permit application and I will provide you with detailed comments on the design (if required) prior to our approval of the access works to be completed and the associated TMP Kind Regards

Mark



Mark Biondich Subdivision and Development Engineer Kiama Municipal Council P: 02 4232 0444 PO Box 75, Kiama NSW 2533 www.kiama.nsw.gov.au





RESPECT • INNOVATION • INTEGRITY • TEAMWORK • EXCELLENCE

PRIVACY & CONFIDENTIALITY NOTICE

This transmission or any part of it is intended for the named recipient/s only. It may be confidential, privileged and/or subject to copyright. If you are not the intended recipient, any use, disclosure or copying of this e-mail or its attachments is unauthorised. If you have received this e-mail in error, please notify Kiama Council immediately by return e-mail or by a reverse charge telephone call to +61 2 4232 0444 and erase all copies of the message and attachments. No liability is assumed by Kiama Council for expressions of opinion in this communication which are other than the official opinion of Kiama Council and a communication of other than official opinion is not to be regarded as a communication from Kiama Council. While all care has been taken, Kiama Council disclaims all liability for loss or damage to person or property arising from this message being infected by computer virus or other contamination.

From: Adnan Voloder <adnan.voloder@boral.com.au>
Sent: Thursday, 27 May 2021 4:13 PM
To: Billy Wang <billyw@kiama.nsw.gov.au>; Mark Biondich <markb@kiama.nsw.gov.au>

Cc: Council <council@kiama.nsw.gov.au>; Abdullah Uddin <auddin@emmconsulting.com.au>; Colin Jones <cjones@emmconsulting.com.au> Subject: Dunmore Sand and Soil - Stage 5 Access Design and Associated Reports

Hi Billy and Mark,

Please find attached a proposed design for the new access point for the DSS Mod 2 project. This concerns condition 53A of consent DA 195-8-2004.

It would be most appreciated if we could receive your feedback on the design at your earliest convenience.

For ease of reference, I have included a copy of the consent, as well as the last correspondence we had with Council concerning the design.

Given we have already submitted a TMP for your consideration, and will be submitting some more documentation in the coming work for additional aspects of the project, it would be beneficial to have a meeting to discuss the project with you, to provide greater clarity. We would also appreciate any guidance can provide us concerning the process moving forward, in obtaining council approval for the detailed design of the works to be completed.

If you could please advise of your availability to have an online meeting with the team on Wednesday the 2nd or Friday the 4th, it would be most appreciated.

In the meantime, should you have any questions or concerns, please feel free to get in touch.

Should you have any specific queries relating to the design put forward, you can reach out to Colin Jones directly, on 0422 008 325 or <u>cjones@emmconsulting.com.au</u>.

Thanks.

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

Versitives Linked in in Follow us

Baqir Husain

From:	Adnan Voloder <adnan.voloder@boral.com.au></adnan.voloder@boral.com.au>
Sent:	Monday, 24 May 2021 4:17 PM
То:	Council (council@kiama.nsw.gov.au); Mark Biondich; jessicar@kiama.nsw.gov.au
Cc:	Ben Williams; Baqir Husain
Subject:	Traffic Management Plan - Condition 56 of consent DA 195-8-2004
Attachments:	Dunmore Lakes Mod 2 - Consolidated Consent (DA195-8-2004 Mod 2).pdf; J210315
	_1_Dunmore Quarry_TMP_v1.pdf

CAUTION: This email originated outside of the Organisation.

Dear Jessica and Mark,

I hope this email finds you well.

As part of the modification consent issued in November 2020, we are required to consult with Council, following Condition 56 of consent DA 195-8-2004, for the preparation of the Traffic Management Plan. A copy of the consent is attached for your reference.

Please find attached a copy of the Traffic Management Plan, prepared in accordance with the requirements of condiction 56 of the consent.

It would be most appreciated if you could send through any comments on the TMP by COB 4 June 2021.

Any questions or concerns, please get in touch.

Kind regards,

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

Version Linked in Follow us

Baqir Husain

From:	Adnan Voloder <adnan.voloder@boral.com.au></adnan.voloder@boral.com.au>
Sent:	Monday, 21 June 2021 2:18 PM
To:	Baqir Husain; Abdullah Uddin
Cc:	Colin Jones
Subject:	FW: Traffic Management Plan - Condition 56 of consent DA 195-8-2004
Attachments:	Dunmore Lakes TMP.pdf

CAUTION: This email originated outside of the Organisation.

Afternoon gents,

Comments received from Shellharbour – can you please incorporate into the TMP consultation table.

Questions/concerns, please get in touch.

Thanks.

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

Follow us

From: Matthew Apolo <Matthew.Apolo@shellharbour.nsw.gov.au>
Sent: Monday, 21 June 2021 2:14 PM
To: Adnan Voloder <adnan.voloder@boral.com.au>
Cc: Grant Meredith <Grant.Meredith@shellharbour.nsw.gov.au>; Wayne Wilson
<Wayne.Wilson@shellharbour.nsw.gov.au>; Kate Jackson <Kate.Jackson@boral.com.au>; Wayne Wilson
<Wayne.Wilson@shellharbour.nsw.gov.au>; DarrenB@Kiama.nsw.gov.au
Subject: RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

Hi Adnan,

We've reviewed the doucments and have no objection to the TMP submitted. However, ownership of Riverside Drive is not clearly defined in this location and both Kiama and Shellharbour Councils own a part of the road. Therefore, it is recommended the proposed CHR treatment be presented to both Councils' Traffic Committees.

Further, we have collaborated with our counterparts in Kiama and offer the following comments:

1. The CHR intersection shown on dwg EMM-C03 appears to have the end of the new right turn lane to the site too close to the existing right turn lane to the waste depot. There is concern

there will be vehicle conflict should two trucks be turning simultaneously into each site. Dwg C04 should show the equivalent right turn manoeuvring template into the waste depot.

- 2. Dwg C04 shows the truck turning template entering the site, tracking over a substantial portion of the proposed BB line shown on Dwg C03. If there are any vehicles exiting the site & waiting to turn right onto Riverside Drive, they will be impacted by this manoeuvre.
- 3. On Dwg C03 there are no dimensions provided that show a truck entering the site will be wholly contained off the Riverside Dr travel lane, if a gate is installed at the existing property fenceline.

Thanks, if you'd like further assistance on this please contact Wayne Wilson, Senior Transport Engineer or Darren from Kiama Council – both CC'd in the email.

Sincerely

	Matthew Apolo Group Manager Built and Natural Environment					
Shellharbour CITY COUNCIL	Locked Bag 155, Shellharbour City Centre, NSW 2529 p. (02) 4221 6104 m. 0448 277 283 www.shellharbour.nsw.gov.au					
COLLABORATION	ACCOUNTABILITY	INTEGRITY	RESPECT	SUSTAINABILITY		

From: Adnan Voloder <a dnan.voloder@boral.com.au</pre>
Sent: Friday, 18 June 2021 9:22 AM
To: Matthew Apolo <<u>Matthew.Apolo@shellharbour.nsw.gov.au</u>>
Cc: Grant Meredith <<u>Grant.Meredith@shellharbour.nsw.gov.au</u>>; Wayne Wilson
<<u>Wayne.Wilson@shellharbour.nsw.gov.au</u>>; Kate Jackson <<u>Kate.Jackson@boral.com.au</u>>
Subject: RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004
Importance: High

Hi Matthew,

Just reaching out once again to get your confirmation as to whether Council will be providing comments on the TMP?

Your earliest attention would be most appreciated.

Questions/concerns, please get in touch.

Thanks.

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 <u>www.boral.com.au</u>

View Linked in Follow us

Baqir Husain

From:	Adnan Voloder <adnan.voloder@boral.com.au></adnan.voloder@boral.com.au>
Sent:	Friday, 18 June 2021 9:22 AM
То:	Matthew Apolo
Cc:	Grant Meredith; Wayne Wilson; Kate Jackson
Subject:	RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004
Importance:	High

Hi Matthew,

Just reaching out once again to get your confirmation as to whether Council will be providing comments on the TMP?

Your earliest attention would be most appreciated.

Questions/concerns, please get in touch.

Thanks.

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486

Build something great™

Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 <u>www.boral.com.au</u>

Follow us

From: Adnan Voloder Sent: Friday, 11 June 2021 10:29 AM To: Matthew Apolo <Matthew.Apolo@shellharbour.nsw.gov.au> Cc: Grant Meredith <Grant.Meredith@shellharbour.nsw.gov.au>; Wayne Wilson <Wayne.Wilson@shellharbour.nsw.gov.au>; Kate Jackson@boral.com.au> Subject: RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

Hi Matthew,

I hope you're well, and thanks for your email and detailed response.

You will notice that my email sought comments on the TMP, not the CHR treatment.

The CHR treatment has been considered by Kiama Council, the relevant road authority for the CHR treatment solution, as the works are being completed on land within Kiama Council's LGA.

I've attached Shellharbour Council's previous response concerning this intersection, for your reference. You will notice it confirms the above.

Can you please confirm whether Council will be providing comments on the TMP?

Questions or concerns, please feel free to get in touch.

Thanks.

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 <u>www.boral.com.au</u>

Follow us

From: Matthew Apolo <<u>Matthew.Apolo@shellharbour.nsw.gov.au</u>>
Sent: Thursday, 10 June 2021 8:55 PM
To: Adnan Voloder <<u>adnan.voloder@boral.com.au</u>>
Cc: Grant Meredith <<u>Grant.Meredith@shellharbour.nsw.gov.au</u>>; Wayne Wilson
<<u>Wayne.Wilson@shellharbour.nsw.gov.au</u>>
Subject: RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

Hi Adnan,

I'm in receipt of your request via Grant to consider your proposed Traffic Management Plan in accordance with Condition 56 of consent DA 195-8-2004 for the approved the Dunmore Lakes Sand Extraction Project (Stages 2, 3, 4, 5A and 5B) by the Minister for Infrastructure and Planning and Minister for Natural Resources.

It is understood that as part of the conditions of consent – you have provided Council an application for a Channalised Right Turn treatment opposite the Minnamurra Recycling Depot on Riverside Drive. An extract of the Stage 5 access conditions is as follows:

Stage 5 Access - 53A. Prior to any heavy vehicle access to the Stage 5 extraction areas, the Applicant must construct a channelized right turn intersection with appropriate line marking from Riverside Drive to the Stage 5A extraction area, to the satisfaction of the relevant roads authority and in accordance with the AustRoads Guide to Road Design Part 4: Intersections and Crossings –General.

Whilst staff have reviewed the proposed CHR treatment, the proposed junction treatment will need to be approved by Council's Local Traffic Committee to authorise the signs and lines associated with these works. The next meeting of the Shellharbour Local Traffic Committee (LTC) is scheduled for 7 July 2021 and a report will be prepared to that meeting to consider your proposal.

Please note that outcomes of the LTC need to ratified by Council, the next Council meeting following the July LTC meeting is 20 July 2021. Once endorsed by Council, my Group will be able to advise you of approval or otherwise of your request.

If you require further information on this matter please contact Wayne Wilson, Acting Manager Floodplain and Transport on (02) 4221 6164. Wayne has also been copied into this response.

Thanks



Hi Grant,

Thanks for the reply last week.

I note the response deadline was Friday last week, 4 June.

We have still not received a response from Council. TfNSW and Kiama have already provided us with their response.

Are you able to advise if Council is intending on responding? I'm happy to contact your traffic engineer if you can provide their details?

Thanks.

ADNAN VOLODER Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



PO Box 6041 North Ryde NSW 2113 www.boral.com.au

Follow us

From: Grant Meredith < Grant.Meredith@shellharbour.nsw.gov.au</pre>
Sent: Wednesday, 2 June 2021 6:50 AM

To: Adnan Voloder <<u>adnan.voloder@boral.com.au</u>> Subject: Re: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

Your email has been forwarded to the Traffic engineer for comment

Grant Meredith Group Manager City Development Sent from my iPhone



On 1 Jun 2021, at 7:19 pm, Adnan Voloder <<u>adnan.voloder@boral.com.au</u>> wrote:

Hi Grant,

Hope all is well.

Can you please confirm receipt of this email from last week?

Thanks.

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486

<image001.jpg>

Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

<image003.png>

<image004.png>

From: Adnan Voloder

Sent: Monday, 24 May 2021 4:16 PM To: Grant Meredith (grant.meredith@shellharbour.nsw.gov.au) <grant.meredith@shellharbour.nsw.gov.au>; council@shellharbour.nsw.gov.au (council@shellharbour.nsw.gov.au) <council@shellharbour.nsw.gov.au> Cc: Ben Williams <<u>Ben.Williams@boral.com.au</u>>; Baqir Husain <<u>bhusain@emmconsulting.com.au</u>>; Subject: Traffic Management Plan - Condition 56 of consent DA 195-8-2004 Dear Grant,

I hope this email finds you well.

As part of the modification consent issued in November 2020, we are required to consult with Council, following Condition 56 of consent DA 195-8-2004, for the preparation of the Traffic Management Plan. A copy of the consent is attached for your reference.

Please find attached a copy of the Traffic Management Plan, prepared in accordance with the requirements of condiction 56 of the consent.

It would be most appreciated if you could send through any comments on the TMP by COB 4 June 2021.

Any questions or concerns, please get in touch.

Kind regards,

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486

<image001.jpg>

Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

<image005.png>

<image004.png>





23/06/2021

Mr A Voloder Dunmore Sand & Soil PO Box 6041, North Ryde NSW 2113

WAD Dunmore Lakes Sands Quarry, Construction of pipeline, STH11 00218 Traffic Management Plan Review Comments 001

I refer to the email on 24/05/2021 regarding a review of the traffic management plan in order to fulfil clause 56 of the development consent for the construction and operation of a pipeline and other roadworks.

Transport for NSW (TfNSW) would like to enquire on various items within the traffic management plan. After reviewing the document TfNSW would like a response to/edits to the following:

- 1) There may be an increased risk to experience damage to the asphalt pavement during the increased movement of heavy loads, specifically on Riverside Drive. Has the local council been consulted and/or stated any concerns regarding this?
- 2) Were there any discussions regarding speed reductions for Riverside Dr? Being that trucks will be entering and exiting the site, was it considered to provide ample room for the labelled manoeuvres for truck drivers? Was a 60km/h zone considered?
- 3) The traffic committee of TfNSW recommends that once truck movement first increases, that VMS' be installed temporarily to inform motorists about the increase in turning trucks/vehicles in the area and changed traffic conditions approaching the entrance on Riverside Drive.

If you have any questions in relation to this letter please contact me on (02) 4221 2521.

Yours sincerely

Daniel Bojkovic TfNSW Authorised Representative

Baqir Husain

From:	Daniel Bojkovic <daniel.bojkovic@transport.nsw.gov.au></daniel.bojkovic@transport.nsw.gov.au>
Sent:	Friday, 25 June 2021 12:30 PM
То:	Adnan Voloder
Cc:	Ben Williams; Baqir Husain
Subject:	RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004
Attachments:	J210315_1_Dunmore Quarry_TMP_v1.pdf; WAD Dunmore Lakes Sands Quarry, Construction of pipeline, STH11 00218pdf

CAUTION: This email originated outside of the Organisation.

Hi Adnan,

TfNSW has provided the attached letter requesting responses to a list of items found during the review of the TMP.

Please review and send through the responses to queries.

Regards,

Daniel Bojkovic A/Project Officer Development Services Community & Place **Transport for NSW**

T 02 4221 2521 | M 0447 541 579 Level 4 Crown Street Wollongong NSW 2500



From: Adnan Voloder [mailto:adnan.voloder@boral.com.au]
Sent: Wednesday, 2 June 2021 3:46 PM
To: Daniel Bojkovic <daniel.bojkovic@transport.nsw.gov.au>
Cc: Ben Williams <Ben.Williams@boral.com.au>; Baqir Husain <bhusain@emmconsulting.com.au>
Subject: RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

CAUTION: This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

Hi Daniel,

Thanks for that – I don't believe we will be affecting the road reserve, however we will check and confirm.

Concerning the WAD, would it be possible to get the word version please? WE noticed a couple of errors that we would like rectified before finalising and executing (thought it best to include as track changes for ease of reference).

Questions/concerns, please feel free to get in touch.

Thanks

ADNAN VOLODER

Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

Follow us

From: Daniel Bojkovic <<u>daniel.bojkovic@transport.nsw.gov.au</u>>
Sent: Wednesday, 2 June 2021 3:10 PM
To: Adnan Voloder <<u>adnan.voloder@boral.com.au</u>>
Cc: Ben Williams <<u>Ben.Williams@boral.com.au</u>>; Baqir Husain <<u>bhusain@emmconsulting.com.au</u>>
Subject: RE: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

Hi Adnan,

TfNSW confirms that the Traffic Management Plan (TMP) was submitted.

In the meantime I have had to forward this to our Traffic Management Committee (TMC) in order to properly evaluate and review the item. They will get back to me if they require you to contact them in regards to aspects in the TMP. Please note that this email is not an acceptance to the submitted TMP.

When affecting the road reserve monitored by TfNSW such as the Princes Motorway in this case, you will need to enquire with TMC in order for them to analyse and determine if the action on main roads would need to adherence to certain laws, require an application for a road occupancy licence, or something else.

You can contact our Traffic Management Committee on 1300 656 371 from Monday to Friday 8:30am to 4:30pm. They are directly tasked with assessing these events and traffic management controls to determine whether controls, ROL's, etc. are required.

Regards,

Daniel Bojkovic A/Project Officer Development Services Community & Place **Transport for NSW**

T 02 4221 2521 | M 0447 541 579 Level 4 Crown Street Wollongong NSW 2500



From: Adnan Voloder [mailto:adnan.voloder@boral.com.au]
Sent: Monday, 24 May 2021 4:17 PM
To: Daniel Bojkovic <daniel.bojkovic@transport.nsw.gov.au>
Cc: Ben Williams <<u>Ben.Williams@boral.com.au</u>>; Baqir Husain <<u>bhusain@emmconsulting.com.au</u>>
Subject: Traffic Management Plan - Condition 56 of consent DA 195-8-2004

CAUTION: This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

Dear Daniel,

As part of the modification consent issued in November 2020, we are required to consult with Council, following Condition 56 of consent DA 195-8-2004, for the preparation of the Traffic Management Plan. A copy of the consent is attached for your reference.

Please find attached a copy of the Traffic Management Plan, prepared in accordance with the requirements of condiction 56 of the consent.

It would be most appreciated if you could send through any comments on the TMP by COB 4 June 2021.

Any questions or concerns, please get in touch.

Kind regards,

ADNAN VOLODER Planning & Development Manager (NSW & ACT) Telephone: 02 9033 5535 Mobile: 0401 897 486



Boral Land & Property Group PO Box 6041 North Ryde NSW 2113 www.boral.com.au

Follow us

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.




This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

Consider the environment. Please don't print this e-mail unless really necessary.

Attachment C

#8 A

Dilapidation Report





Pre-Operational Pavement Assessment

Riverside Drive, Dunmore, NSW

Prepared for: EMM Consulting 20 Chandos Street, St Leonards NSW 2065



Prepared by: Durkin Construction Pty Ltd

Report ID: D19537-PDR001-D Revision: D Date Issued: 01/06/2021





Table of Contents

1.0	Introduction	3
2.0	Visual Assessment	4
3.0	Falling Weight Deflectometer Testing	9
4.0	Traffic Loading Analysis	10
5.0	Pavement Structure Impact Analysis	11
6.0	Conclusions and Recommendations	12

Attachments

Appendix A – FWD Reports

Appendix B - CIRCLY Data

Document Control

REPORT ID	REV NO.	DATE	AUTHOR	REVIEWER	VERSION
D19537-PDR001	А	19/05/2021	J Zhang	J Loney	For Review
D19537-PDR001	В	27/05/2021	J Loney		Added estimated impact of the additional traffic loading.
D19537-PDR001	С	28/05/2021	J Loney		Updated the additional traffic loading and further analysis
D19537-PDR001	D	01/06/2021	J Loney		Updated material tonnage to be imported.

Design Reference Documents

Austroads Guide to Pavement Technology Part 2: Pavement Structural Design, 2017, Austroads, NSW (AGPT02-17)

Austroads Guide to Pavement Technology Part 5: Pavement Evaluation and Treatment Design, 2019, Austroads, NSW (AGPT05-19)

Australian Trucking Association, Truck Impact Chart, 16 March 2018, Non-Modular (ATA 2018).

Roads and Maritime Supplement to Austroads Guide to Pavement Technology Part 2: Pavement Structural Design, Document No: RMS 11.050 Version 3.0, August 2018 (RMS 2018).



1.0 Introduction

At the request of *EMM Consulting (EMM*), a project-level pavement dilapidation was conducted by *Durkin Construction (DC)* for Riverside Drive, Dunmore. The scope covers the section of pavement between Princes Highway Off-Ramp and Kiama Community Recycling Centre, which is approximately 500m in length. The pavement condition has not been assessed further to the west as it is a bridge over Princes Highway. As such the scope of work is between the southbound off-ramp and the site access

The purpose of this report is to investigate the existing pavement condition by visual assessment and Falling Weight Deflectometer (FWD) testing. *DC* was informed that additional heavy vehicle movements will occur during stage 5 of Dunmore Lakes Sand Project. A post-dilapidation assessment will be carried out by *DC* within 1-month from completion of the additional heavy vehicle movements. This report is intended to satisfy development approval conditions 53B (a) & (b):

(a) Undertake a pre-construction road pavement survey for the section of Riverside Drive that would be subjected to heavy vehicle movements associated with the development.

(b) Identify the likely risk of road pavement failure on Riverside Drive associated with the development.

The section of pavement under investigation is highlighted in Figure 1.1.



Figure 1.1 - Scope of Works (Overview)



2.0 Visual Assessment

A visual inspection was carried out on 6th May 2021 during the day in wet weather. Pavement inspection is ideal during the wet weather as the worst condition of the pavement e.g., any water ponding, flooding etc can be assessed.

The existing pavement has minor visual defects throughout the section under investigation. The most common pavement defects are:

- Rutting
- Diagonal Cracking
- Joint Cracking
- Meandering Cracking
- Corrugation
- Patching



Figure 2.0.1 – Diagonal Cracking near Princes Highway Off-Ramp





Figure 2.0.2 – Minor Longitudinal Cracking



Figure 2.0.3 - Slight Rutting





Figure 2.0.4 - Sealed Longitudinal Cracking



Figure 2.0.5 – Patching and Minor Deformation

6 | 12





Figure 2.0.6 - Minor Rutting



Figure 2.0.7 – Minor Rutting





Figure 2.0.8 – Meandering Cracking




Figure 2.0.9 – Minor Rutting (Entrance of Kiama Community Recycling Centre)

3.0 Falling Weight Deflectometer Testing

Falling Weight Deflectometer (FWD) testing was carried out on 3rd May 2021 during night shift to investigate the existing structural condition of the pavement. All Eastbound and Westbound lanes were tested along outer wheel paths (OWP) at 20m intervals. The inner wheel path (IWP) of Eastbound was tested as an additional run at the same intervals.

Testing was conducted with a 40kN load as per Austroads Guide to Pavement Technology Part 5 (AGPT05-19). 50kN data was collected also on-site but has not been used further for this investigation. The location of each test point was recorded by site chainage and GPS coordinates. The full deflection bowls were measured at 0, 200, 300, 450, 600, 750, 900, 1200, and 1500mm offsets from the load plate.

The pavement surface and air temperature were recorded at each test point.



The maximum deflection results are summarised in Figure 3.0.1.

Figure 3.0.1 – Variation in Maximum Deflection

As seen in Figure 3.0.1, the maximum deflections are generally consistent between the wheel paths along the length of the scope. The deflection data indicates a good pavement condition from Chainage 0 to Chainage 300. From chainage 300 to chainage 480 the pavement is less stiff which could indicate some issues in the underlying pavement structure in this area. It could also indicate a change in the pavement structure. If the structure changes from one with a lean-mix concrete subbase to a granular construction the deflections from chainage 300 onwards would indicate a very good condition.

Detailed estimation of pavement remaining life can be undertaken if the existing pavement structure data is available.



4.0 Traffic Loading Analysis

The current traffic loading on Riverside Drive has been provided by EMM as the following (using the Westbound lane data).

Traffic Parameter	Value
Analysis Period	3
Annual Average Seven Day Traffic (AADT)	3,122
Average Percentage of Heavily Vehicles (HV%)	5.9
Growth Rate (%)	2.0
Direction Factor (DF)	1.0
Lane Distribution Factor (LDF)	1.0
Average Number of Axle Groups Per Heavy Vehicle (H _{HVAG})	2.8
Cumulative Heavy Vehicle Axle Groups Over 3-year period (N _{DT})	0.576 X 10 ⁶
Average Number of Equivalent Standard Axles Per Heavy Vehicle Axle Group (ESA/HVAG) – RMS Rural	1.068
Number of Equivalent Standard Axles of Traffic Loading over 3- year period (ESA)	0.615 X 10 ⁶

Figure 4.0.1 – Traffic Loading Parameters

The proposed VENM imported material requirement has been provided by EMM and we have estimated the traffic loading based on this and the assumptions that B-Doubles will be used. The ESA for the trucks has been based on half fully loaded and half unloaded (ATA 2018). The assumptions are detailed in Table 4.0.2. The development period for imported material is expected to be 3-years.

Traffic Parameter	Value
Total material to be imported over 3 years (tonnes)	325,000
Total material to be imported per year (tonnes)	108,333
Average truck load (material only) per year (tonnes)	38
Number of loaded truck movements per year	2,850
Number of unloaded truck movements per year	2,850
Total truck movements per year	5,700
Total truck movements over 3-years	17,100
Loaded + unloaded ESA per B-Double vehicle (ESA)	(6.91 + 1.69)/2 = 4.3
Additional traffic loading per year (ESA)	0.025 x 10 ⁶
Additional traffic loading per year (N_{DT})	0.023 x 10 ⁶
Additional traffic loading over 3-years (ESA)	0.074 x 10 ⁶
Additional traffic loading over 3-years (N_{DT})	0.069 x 10 ⁶

Figure 4.0.2 – Calculation of Additional Vehicle Loading.



5.0 Pavement Structure Impact Analysis

The pavement structure, layer thicknesses, and subgrade strength are not confirmed but we have used an assumed pavement structure based on the minimum pavement layer thickness for a *thick asphalt over lean-mix concrete* from RMS Pavement Structural Design Supplement (RMS 2018). We have assumed this pavement structure based on the low FWD deflections and the longitudinal cracking defects noted on site.

The subgrade CBR is not known but we have assumed a conservative CBR of 4.0% for analysis. The assumed pavement structure is shown in Table 5.1.

Estimated Pave	ement Structure
Wearing	55mm AC14-A15E
Base	120mm AC28-AR450
Subbase	150mm Lean-mix Concrete
Fill	300mm Select Material Zone (SMZ)
Subgrade	CBR 4.0%
	d Davamant Structura

Table 5.1 - Estimated Pavement Structure

A CIRCLY 7.0 analysis has been carried out on this pavement structure to determine load capacity. The modulus values recommended by RMS have been used for each layer. A 95% project reliability and 40km/hr design speed have been used.

	Existing Traffic Capacity	With the addition of development additional traffic loading.
Estimated Remaining Life (ESA)	6.0 x 10 ⁶	6.0 x 10 ⁶
Additional Traffic Loading (ESA)	-	7.4 x 10 ⁴
Estimated Remaining Life (Years)	23.5	23.1

Figure 5.2 – Traffic Impact Analysis

The CIRCLY analysis indicates that the additional traffic loading due to the development works has a low impact on the existing pavement structural service life. The additional traffic loading is estimated to reduce the structural life of the pavement by 5 months. This reduction will be the same for any pavement structure type as the additional traffic loading represents the equivalent of 5 months of the existing traffic volume.

6.0 Conclusions and Recommendations

Based on the visual assessment and FWD investigation by **DC**, the existing pavement is in good structural condition. Sealed longitudinal cracking within the scope was noted which is likely reflective cracking or shrinkage cracks in the underlying cemented base.

The section from chainage 0 to 300 is not expected to be impacted by the additional heavy vehicle traffic. The section from chainage 300 to 480 has a lower pavement stiffness but this may be due to a structural change in the pavement after that point. No longitudinal cracking was observed in this pavement section so it may have a different pavement structure.

The additional traffic loading on the pavement due to the development is estimated to be 7.4 $\times 10^4$ ESA. This represents the equivalent of approximately 5 months' worth of the existing traffic loading on Riverside Drive. This will result in no significant reduction of the estimated remaining structural life of the road pavement on Riverside Drive from the development traffic loading.

A post-dilapidation assessment will be carried by **DC** within 1-month from completion of the additional heavy vehicle movements - Condition 53B (c).




APPENDIX A

FWD Test Reports



RIVERSIDE DRIVE, DUNMORE



FWD/HWD Report

22:18-23:46

40kN / 566kPa

Time Tested:

Target Load:

Job Number:	D19537	Report Number: D19	9537-Riverside
Project Name:	Riverside Drive,	Dunmore	
Date Tested:	3/05/2021	Client:	EMM Consulting
Date resteu.	5/05/2021	chem.	Livitvi Consulting

GPS Model / Datum:

Abdullah Uddin

BX982 / GDA

Contact:

DURKIN

Durkin Construction Pty Ltd Silverwater Laboratory Unit 3, 50-52 Derby Street Silverwater NSW 1811 Phone: (02) 9712 0308 Fax: (02) 9647 1984 Email: info@durkinconstruction.com.au

			GPS Loc	ation				FWD	Deflec	tion F	Result	s (µm]			Nor	malis	ed De	flectic	on Res	sults [µm]		Tempe	rature	EW	D/HWD [mm1	
Chainage	Lane	Wheel Path	GP3 LOC	allon	Peak Load			Off	iset fr	om Lo	oad [n	nm]					Off	set fr	om Lo	oad [n	nm]			[°(C]	FVVI	ן שייחול		Pavement Condition
		i atti			[kPa]										-											_	D _{max}		
10	50		Lat	Long	5.47	0	200						1200											Surface		D _{MAX}	Corrected	CF	
10	EB	IWP	-34.61656 15		547	67	60	57	53	50	47	41	35	28	69	62	59	55	51	49	43	36	29	19.4	18.1	0.07	0.08	0.01	CL
30	EB	IWP	-34.61661 15		550	67	61	59	55	53	51	44	38	32	69	63	60	56	54	52	45	39	33	19.0	18.3	0.07	0.08	0.01	CL
50	EB	IWP	-34.61666 15		566	66	58	56	54	51	48	44	38	32	66	58	56	54	51	48	44	38	32	19.0	18.3	0.07	0.08	0.01	CL
70	EB	IWP	-34.61671 15		553	79	72	69 70	64	61	59	53	45	38	81	73	70	66	62	60	54	46	39	18.8	18.4	0.08	0.10	0.01	CL
90	EB	IWP	-34.61677 15		548	80	71	70	65	62	57	52	43	36	83	74	72	67	64 76	59	54	45	37	18.1	18.3	0.08	0.10	0.01	CL
110	EB	IWP	-34.61684 15		552	94	86	82	78	74	70	64	54	44	96 60	88	84	80	76	72	66	55	45	17.6	18.3	0.10	0.12	0.01	CL
130	EB	IWP	-34.61693 15		549	67	62	59	56	54	52	47	40	34	69	64	61	58	55	53	48	41	35	18.4	18.1	0.07	0.08	0.00	CL
150	EB	IWP	-34.61703 15		550	64	56	54	51	48	45	41	34	29	66 64	58	55	52	49	46	42	35	30	18.5	18.3	0.07	0.08	0.01	
170	EB	IWP	-34.61713 15		557	63	53	51	48	45	42	38	32	27	64	54	52	49	46	43	39	33	27	18.8	18.3	0.06	0.08	0.01	
190	EB	IWP	-34.61725 15		560	55	48	46	42	39 20	36 26	32	25	19	55	48	46	42	40	37	32	25	20	17.3	18.3	0.06	0.07	0.01	
210	EB	IWP	-34.61737 15		559	54	46	44	41	39	36	32	27	23	55	47	45	41	39	37	32	27	24	17.8	18.3	0.05	0.07	0.01	
230	EB	IWP	-34.61748 15		565	51	45	43	41	39	37	34	31	27	51	45	43	41	39	37	34	31	27	18.1	18.2	0.05	0.06	0.01	
250	EB	IWP	-34.61759 15		560	69	62	60	57	54	51	47	41	35	70	63	61	57	54	52	47	41	35	17.5	18.2	0.07	0.08	0.01	
270	EB	IWP	-34.61771 15		564	114	101	95 77	85	76	70	61	49	39	114	102	95 77	85	77	70	61	49	39	18.1	18.1	0.11	0.14	0.01	Min en CD
290	EB	IWP	-34.61783 15		562	101	84	77	68	61 70	56	48	39	32	102	85	77	68	61	56	48	39	32	18.1	18.1	0.10	0.12	0.02	Minor SP
310	EB	IWP	-34.61794 15		566	140	114	101	81	70	62	52	40	33	140	114	101	81	70	62	52	40	33	17.5	18.1	0.14	0.17	0.03	Minor SP
330	EB	IWP	-34.61807 15		558	140	114	99 120	82	70	62 70	51	40	34	142	115	100	83	71	63 79	51	41	34	17.4	18.2	0.14	0.17	0.03	Minor SP
350	EB	IWP	-34.61819 15		556	173	143	126	104	88	76	63 52	49	39	176	145	128	106	89	78	64 52	50	40	17.1	18.1	0.18	0.21	0.03	
370	EB	IWP	-34.61832 15		561	134	114	100	82	69 60	61 50	52	41	34	135	115	101	83	70	62 50	52	41	34	18.1	18.0	0.14	0.16	0.02	
390	EB	IWP	-34.61844 15		557	177	138	114	87	69 05	58	48	37	35	180	140	116	89	70	59	49	37	36	18.5	18.1	0.18	0.22	0.04	
410	EB	IWP	-34.61857 15		562	198	159	136	105	85	71	56	40	33	199	160	137	106	85	72	56	40 52	34	19.0	18.2	0.20	0.24	0.04	
430	EB	IWP	-34.61871 15		558	212	176	157	127	107	93 76	74	52	41	215	178	159	129	109	94 77	75	53	41	19.0	18.5	0.21	0.26	0.04	
450	EB	IWP	-34.61885 15	50.84263	557	201	168	144	112	89	76	58	40	32	204	1/0	147	114	91	77	59	41	33	18.5	18.7	0.20	0.25	0.03	l

Filters Applied:

Test Equipment:

Operator:

None

S. Copetti

HWD-175

					_									_									_					DUR-FWD-001 Rev01	13/0
470	EB	IWP	-34.61898 150.84277	558	239	189	155	121	97	82	63	45	34	243	191	158	122	98	83	64	45	35	18.9	18.5	0.24	0.29	0.05		
0	EB	OWP	-34.61652 150.83874	557	61	55	52	49	45	42	38	31	25	62	56	52	49	46	42	38	32	25	19.3	17.5	0.06	0.07	0.01	CL	
20	EB	OWP	-34.61656 150.83895	560	82	73	71	65	60	56	49	40	32	82	74	71	66	61	56	50	40	32	18.8	17.0	0.08	0.10	0.01	CL	
40	EB	OWP	-34.61661 150.83915	564	74	66	64	59	56	52	48	41	33	75	66	64	59	56	52	48	41	33	18.9	16.3	0.07	0.09	0.01	CL	
60	EB	OWP	-34.61666 150.83936	560	69	63	60	56	53	50	45	37	31	69	64	61	57	54	51	45	38	32	18.5	15.9	0.07	0.08	0.01	CL	
80	EB	OWP	-34.61672 150.83957	561	66	59	57	53	50	47	43	36	30	66	60	58	54	51	48	43	36	30	16.9	15.5	0.07	0.08	0.01	CL	
100	EB	OWP	-34.61679 150.83977	549	119	104	96	90	84	80	71	60	49	123	107	99	93	86	82	74	62	50	16.7	15.4	0.12	0.15	0.02	CL	
120	EB	OWP	-34.61686 150.83997	553	97	93	89	85	82	77	71	61	50	99	95	92	87	84	79	73	62	52	16.8	15.4	0.10	0.12	0.00	CL	
140	EB	OWP	-34.61695 150.84015	557	66	56	54	50	47	44	39	32	27	67	57	55	51	48	45	40	32	27	17.0	15.6	0.07	0.08	0.01		
160	EB	OWP	-34.61706 150.84033	546	45	38	36	34	32	30	27	22	19	47	39	38	35	33	31	28	23	20	17.8	15.6	0.05	0.06	0.01	Minor SP	
180	EB	OWP	-34.61717 150.84049	553	57	46	42	39	36	34	31	26	23	59	47	43	40	37	35	32	27	23	18.1	15.2	0.06	0.07	0.01	Minor SP	
200	EB	OWP	-34.61728 150.84067	562	65	57	53	49	46	44	39	34	28	65	57	54	49	46	44	39	34	28	16.6	15.3	0.07	0.08	0.01	Minor SP	
220	EB	OWP	-34.61741 150.84084	567	55	48	45	42	41	39	35	31	27	55	48	45	41	41	39	35	31	27	16.5	15.8	0.06	0.07	0.01	Minor SP	
240	EB	OWP	-34.61752 150.84101	567	64	56	53	50	48	45	41	36	30	64	56	53	50	47	45	41	36	30	17.0	15.6	0.06	0.08	0.01	Minor SP	
260	EB	OWP	-34.61761 150.84119	569	63	55	51	47	43	40	36	31	27	63	55	51	47	43	40	36	31	26	16.0	15.6	0.06	0.08	0.01	Minor SP	
280	EB	OWP	-34.61773 150.84135	566	107	90	81	69	61	54	46	37	30	107	90	81	69	61	54	46	37	30	16.5	15.9	0.11	0.13	0.02	Minor SP	
300	EB	OWP	-34.61787 150.84149	557	113	94	85	74	67	62	46	40	33	115	95	86	75	68	63	46	41	34	16.9	15.8	0.12	0.14	0.02	Minor SP	
320	EB	OWP	-34.61798 150.84166	566	107	91	82	69	64	59	51	40	32	107	91	82	69	64	59	51	40	32	16.5	15.5	0.11	0.13	0.02	Minor SP	
340	EB	OWP	-34.61809 150.84183	565	74	66	61	56	54	51	44	38	33	74	66	61	56	54	51	44	38	33	16.8	15.4	0.07	0.09	0.01	Minor SP	
360	EB	OWP	-34.61823 150.84198	560	84	76	73	64	59	56	48	41	35	85	77	73	65	60	56	49	41	35	16.4	15.7	0.08	0.10	0.01		
380	EB	OWP	-34.61836 150.84212	568	129	114	103	90	79	71	60	48	39	129	113	103	90	79	71	59	47	38	17.2	15.5	0.13	0.16	0.02		
400	EB	OWP	-34.61848 150.84228	553	310	226	177	123	91	76	61	47	40	318	231	181	126	93	78	62	48	40	17.3	15.6	0.32	0.38	0.09		
420	EB	OWP	-34.61862 150.84242	561	242	184	150	112	90	77	60	45	37	244	185	152	113	90	77	61	46	37	18.5	15.5	0.24	0.30	0.06		
440	EB	OWP	-34.61876 150.84257	562	192	153	134	105	87	75	58	44	34	193	154	135	105	87	75	59	44	34	18.5	15.8	0.19	0.23	0.04		
460	EB	OWP	-34.61889 150.84272	561	191	168	155	135	114	99	78	57	43	192	170	156	136	115	99	79	58	43	18.0	15.4	0.19	0.23	0.02		
480	EB	OWP	-34.61902 150.84285	563	218	186	169	142	123	108	88	65	49	219	187	169	143	124	108	88	65	49	18.0	15.3	0.22	0.27	0.03		
0	WB	OWP	-34.61656 150.83872	557	68	63	59	57	53	49	44	38	29	69	64	60	58	54	50	45	38	30	18.8	17.6	0.07	0.08	0.01		
20	WB	OWP	-34.61661 150.83892	563	61	54	53	49	46	43	40	32	28	61	54	53	49	46	43	40	32	28	19.0	17.4	0.06	0.07	0.01	Minor SP	
40	WB	OWP	-34.61666 150.83913	568	137	129	123	113	105	98	86	70	41	136	129	123	112	104	97	86	69	41	18.8	17.2	0.14	0.17	0.01	Minor SP	
60	WB	OWP	-34.61670 150.83934	565	143	138	133	125	118	112	100	83	69	143	138	133	125	118	112	100	83	69	19.0	17.0	0.14	0.17	0.00	Minor SP	
80	WB	OWP	-34.61676 150.83954	565	128	118	114	106	100	95	86	71	58	128	118	114	106	100	95	86	71	58	18.7	17.0	0.13	0.15	0.01	Minor SP	
100	WB	OWP	-34.61682 150.83974	549	100	91	87	83	79	74	66	56	46	103	94	89	86	81	77	68	57	47	18.1	17.1	0.10	0.12	0.01	CL	
120	WB	OWP	-34.61690 150.83994	559	110	102	98	95	90	85	77	65	53	112	103	100	96	91	86	78	66	53	18.4	16.8	0.11	0.14	0.01	CL	
140	WB	OWP	-34.61699 150.84013	556	130	121	116	107	100	94	84	69	56	132	123	118	109	102	96	86	70	57	18.1	16.3	0.13	0.16	0.01	CL	
160	WB	OWP	-34.61709 150.84031	557	79	71	67	64	60	57	51	42	34	81	72	68	65	61	58	52	42	35	19.4	15.9	0.08	0.10	0.01	CL	
180	WB	OWP	-34.61720 150.84047	571	76	62	57	52	48	44	39	31	25	75	61	57	51	47	44	38	31	25	17.7	15.3	0.08	0.09	0.01	CL	
200	WB	OWP	-34.61731 150.84064	570	62	51	49	46	43	40	36	30	23	62	51	48	45	42	40	35	29	23	17.7	14.9	0.06	0.07	0.01	SR	
220	WB	OWP	-34.61743 150.84081	571	54	48	45	42	40	37	34	28	24	53	48	45	41	39	37	33	28	24	18.0	15.1	0.05	0.06	0.01	Minor SP	

DUR-FWD-001 Rev01 13/08/2019

_			_	_	_									_									_		_			DUR-FWD-001 Rev01	1 13/08/2019
240	WB	OWP	-34.61754 150.84097	569	48	41	39	37	35	32	30	25	22	48	41	39	37	35	32	30	25	21	18.1	15.2	0.05	0.06	0.01	Minor SP	
260	WB	OWP	-34.61766 150.84113	555	54	47	45	42	40	37	35	30	26	55	48	46	42	40	38	35	31	27	18.1	15.5	0.06	0.07	0.01	Minor SP	
280	WB	OWP	-34.61778 150.84129	571	68	60	58	54	52	48	46	38	33	68	59	57	53	51	48	46	38	33	18.1	15.8	0.07	0.08	0.01	Minor SP	
300	WB	OWP	-34.61789 150.84146	561	88	81	79	74	71	66	61	54	44	89	82	80	74	71	67	62	54	44	17.7	16.1	0.09	0.11	0.01	Minor SP	
320	WB	OWP	-34.61801 150.84162	552	313	271	231	175	139	115	88	63	49	321	277	237	180	142	118	90	64	50	17.2	16.0	0.32	0.39	0.04	Minor SP	
340	WB	OWP	-34.61814 150.84179	552	364	290	239	178	136	111	85	62	49	373	297	245	182	140	114	87	63	51	17.3	16.0	0.37	0.45	0.08	Minor SP	
360	WB	OWP	-34.61826 150.84194	551	305	240	198	148	116	97	76	60	49	313	246	203	152	119	100	78	62	50	17.8	15.9	0.31	0.38	0.07	Minor SP	
380	WB	OWP	-34.61839 150.84209	543	314	247	203	151	118	98	71	50	41	327	257	212	158	123	102	74	53	43	18.7	15.6	0.33	0.40	0.07	Minor SP	
400	WB	OWP	-34.61853 150.84224	552	208	183	169	146	128	113	93	67	52	213	187	173	150	131	115	95	69	53	17.9	15.0	0.21	0.26	0.03		
420	WB	OWP	-34.61867 150.84236	565	180	160	149	128	116	107	91	70	53	181	160	149	128	117	107	91	70	53	19.2	15.2	0.18	0.22	0.02		
440	WB	OWP	-34.61881 150.84251	550	178	160	146	128	112	99	81	60	45	184	165	151	132	115	102	84	62	46	17.4	14.8	0.18	0.22	0.02		
460	WB	OWP	-34.61894 150.84264	554	101	90	83	77	71	67	59	50	42	103	92	85	78	73	68	61	51	43	17.9	16.3	0.10	0.12	0.01		
480	WB	OWP	-34.61908 150.84278	559	173	146	134	114	103	93	79	62	50	175	148	136	116	104	94	80	63	50	17.7	16.2	0.18	0.21	0.03	<u> </u>	
																				Ave	rage		18.0	16.6	0.12	0.15	0.02		
C	-		Deflection			l	1						1						Sta	ndard	Deviat	ion	0.8	1.3	0.08	0.09	0.02		
Seasonal Correction		erature ection	Deflection Standardisation	Design T	raffic			Co		d Char		tic			0.27					C	.v		0.05	0.08	0.63	0.63	0.99	l	
Factor		ion Factor							Defle	ection	[mm]																		

Notes:

1.0

COL - Centre of Lane, IWP - Inner Wheelpath, OWP - Outer Wheelpath, NB - North Bound, SB - South Bound, EB - East Bound, WB - West Bound, PL - Left Parking Lane, PR - Right Parking Lane, TL - Left Traffic Lane, TR - Right Traffic Lane, OS - Outer Shoulder, IS - Inner Shoulder, FL - Fast Lane, SL - Slow Lane, CR - Crocodile Cracking, CB - Block Cracking, CT - Transverse Cracking, CM - Meandering Cracking, CL - Longitudinal Cracking, SR - Ravelling, SS - Stripping, DR - Rutting, DS - Shoving, DC - Corrugation, PA - Patching, HO - Pothole, SP - Polishing

Chainage 0 is taken from Princes Highway Off Ramp

1.1

The estimated remaining life is only applicable to granular pavements with thin bituminous surfacing [AGPT05-19]

Approved By:



1.10


Jack Zhang

4.24E+06

Pavement Engineer

James Loney


Pavement Technology Manager / Senior Pavement Engineer





APPENDIX B

CIRCLY Data



CIRCLY - Version 7.0 (16 July 2020)

Job Title: D19537 Dunmore Lakes Sand Project

Design Method: Austroads 2017

NDT (cumulative heavy vehicle axle groups over design period): 5.60E+06

Traffic Load Distribution:

ID: NSWPresumeRural Name: NSW RMS Aug 2018 - Rural Presumptive (Table 18) ESA/HVAG: 1.068

Details of Load Groups:

Load No.	Load ID	Load Category	Loa Typ		Radius	Pressure/ Ref. stress	Exponent
1	ESA750-Full	ESA750-Full	Ver	tical Forc	e 92.1	0.75	0.00
2	SAST53	SAST53	Ver	tical Forc	e 102.4	0.80	0.00
Load L	ocations:						
Locati	on Load	Gear	Х	Y	Scaling	Theta	
No.	ID	No.			Factor		
1	ESA750-Full	1	-165.0	0.0	1.00E+00	0.00	
2	ESA750-Full	1	165.0	0.0	1.00E+00	0.00	
3	ESA750-Full	1	1635.0	0.0	1.00E+00	0.00	
4	ESA750-Full	1	1965.0	0.0	1.00E+00	0.00	
1	SAST53	1	0.0	0.0	1.00E+00	0.00	
2	SAST53	1	2130.0	0.0	1.00E+00	0.00	

Details of Layered System:

ID: D19537-Existing Title: Riverside Drive - Pavement Review

Layer	Lower	Material	Isotropy	Modulus	P.Ratio			
No.	i/face	ID		(or Ev)	(or vvh)	F	Eh	vh
1	rough	AC14 A15E 40 SYD	Iso.	2.00E+03	0.40			
2	rough	AC20 C450 40 SYD	Iso.	2.90E+03	0.40			
3	rough	Cemen10000	Iso.	1.00E+04	0.20			
4	rough	Gran 150	Aniso.	1.50E+02	0.35	1.11E+02	7.50E+01	0.35
5	rough	Sub CBR4	Aniso.	4.00E+01	0.45	2.76E+01	2.00E+01	0.45
		—						
Perfor	mance Rel	ationships:						
Layer	Location	Material	Component	Perform.	Perform.	Shift		
No.		ID		Constant	Exponent	Factor		
1	bottom	AC14 A15E 40 SYD	ETH	0.004667	5.000	6.0		
2	bottom	AC20 C450 40 SYD	ETH	0.003882	5.000	6.0		
3	bottom	Cemen10000	ETH	0.000223	12.000			
5	top	Sub_CBR4	ΕZΖ	0.009150	7.000			

Reliability Factors: Project Reliability: Austroads 95% Layer Reliability Material No. Factor Type 1 6.00 Asphalt 2 6.00 Asphalt 3 1.00 Cement Stabilised 5 1.00 Subgrade (Austroads 2017)

Details of Layers to be sublayered: Layer no. 4: Austroads (2004) sublayering

Strains:

Layer No.	Thickness	Material ID	Axle	Unitless Strain
1	55.00	AC14 A15E 40 SYD		2.718E-05 3.011E-05
2	120.00	AC20 C450 40 SYD		4.119E-06
3	150.00	Cemen10000		2.515E-06
				5.844E-05 4.292E-05
5	0.00	Sub_CBR4	SADT(80):	2.013E-04
Results:				

Layer	Thickness	Material	Axle	CDF
No.		ID	Group	

1	55.00	AC14 A15E 40 SYD	Total: SAST: SADT: TAST: TADT: TRDT: QADT:	5.970E-05 3.793E-05 1.966E-06 2.111E-06 1.440E-05 3.261E-06 3.759E-08
2	120.00	AC20 C450 40 SYD	Total: SAST: SADT: TAST: TADT: TRDT: QADT:	4.356E-09 3.871E-10 3.947E-10 2.154E-11 2.890E-09 6.547E-10 7.547E-12
3	150.00	Cemen10000	Total: SAST: SADT: TAST: TADT: TRDT: QADT:	9.973E-01 5.557E-02 3.470E-01 2.139E-03 5.647E-01 2.765E-02 2.619E-04
4	300.00	Gran_150		n/a
5	0.00	Sub_CBR4	Total:	1.491E-05

www.emmconsulting.com.au







