

September 2025

# Dunmore Lakes Sand Project Annual Review

1 July 2024 – 30 June 2025





Docu	Document Control						
Ref	Ref Prepared by Approved by Date Distribution						
V1.0	Matt Bray	Lauren Sibigtroth	30/09/2024	<ul> <li>Department of Planning         Housing and Infrastructure</li> <li>Shellharbour Council</li> <li>CCC members</li> <li>Online at         https://www.boral.com.au/locations/boral-dunmore-operations     </li> </ul>			
V2.0	Ionut Ciobanu Oprea	Lauren Sibigtroth	30/09/2025	<ul> <li>Department of Planning         Housing and Infrastructure</li> <li>Shellharbour Council</li> <li>CCC members</li> <li>Online at         <a href="https://www.boral.com.au/locations/boral-dunmore-operations">https://www.boral.com.au/locations/boral-dunmore-operations</a></li> </ul>			



Name of operation	Boral Dunmore Lakes Sand Project
Name of operator	Boral Resources (NSW) Pty Ltd
Development consent	DA-195-8-2004
Name of holder of development consent	Boral Resources (NSW) Pty Ltd
Water licence number	WAL24477
Name of holder of water licence	Boral Resource (NSW) Pty Ltd
Name of holder of EPL	Boral Resources (NSW) Pty Ltd
Annual Review start date	1 July 2024
Annual Review end date	30 June 2025

I, Stuart McLean, certify that this audit is a true and accurate record of the compliance statues of the Dunmore Lakes Sand Project for the period of the 2025 Financial Year and that I am authorised to make this statement on behalf of Boral Resources (NSW) Pty Ltd.

#### Note

The annual review is an 'environmental audit' for the purposes of section 122B(2) of the Environmental Planning and Assessment Act 1979. Section 122E provides that a person must not include false or misleading information (or provide information for inclusion in) an audit report produced to the Minister in connection with an environmental audit if the person knows that the information is false or misleading in a material respect. The maximum penalty is, in the case of a corporation, \$1 million and for an individual \$250,000.

Name of authorised reporting officer	Stuart McLean
Title of authorised reporting officer	Quarry Manager
Signature	
Date	30/09/2025



### Contents

1.	Pur	ose and Scope	10
	1.1.	Statement of Compliance	12
2.	Site	Operations	15
	2.1.	List of Relevant Approvals	17
	2.2.	Modifications Approved in the Last 12 Months	17
	2.3.	Operations last 12 months	18
	2.4.	Operations next 12 months	18
	2.5.	Production, Sales and Transport	18
	2.6.	Production Sales and Transport Next 12 Months	19
3.	Acti	ons to be completed from the Last Annual Review	19
4.	Envi	ronmental Performance	21
	4.1.	Meteorological Monitoring.	21
	4.1.	L. Meteorological Monitoring - Long Term Analysis and Trends	21
	4.1.	2. Meteorological Monitoring Summaries and Opportunities for Improvement	21
	4.2.	Air Quality Monitoring	21
	4.2.	L. Deposited Dust Assessment Criteria	22
	4.2.	2. Deposited Dust Monitoring Performance Review	23
	4.2.	3. Particulate Monitoring Assessment Criteria	27
	4.2.	1. Particulate Monitoring Performance Review	27
	4.2.	5. Air Quality Monitoring Long Term Analysis and Trends	28
	4.2.	6. Air Quality Monitoring Summary and Opportunities for Improvement	29
	4.3.	Noise Monitoring	30
	4.3.	L. Noise Monitoring Impact Assessment Criteria	30
	4.3.	2. Noise Monitoring Performance Review	31
	4.3.	3. Noise Monitoring Long Term Analysis and Assessment	35
	4.3.	Noise Monitoring Summary and Opportunities for Improvement	36
	4.4.	Surface Water Monitoring	36
	4.4.	L. Surface Water Quality Impact Criteria	38
	4.4.	2. Surface Water Monitoring Performance Review	39
	4.4.	3. Historical Surface Water Monitoring Long Term Assessment and Analysis	46
	4.4.	Surface Water Monitoring Summary and Opportunity for Improvements	51
	4.5.	Water Balance	51
	45	Surface Water Flows	51



	4.5.2.	Water Use for Dust Suppression	52
	4.5.3.	Water Use from Production	52
2	1.6. F	lood Storage Capacity	53
	4.6.1.	Stages 2-4:	53
	4.6.2.	Stage 5:	54
۷	1.7. (	Groundwater Monitoring	56
	4.7.1.	Groundwater Monitoring Impact Assessment Criteria	56
	4.7.2.	Groundwater Monitoring Current Reporting Period Performance Review	58
	4.7.3.	Groundwater Long Term Assessment and Analysis	65
	4.7.4.	Groundwater Summary and Opportunities for Improvement	65
2	1.8. F	Rehabilitation and Flora and Fauna Management Review	65
	4.8.1.	Rehabilitation Assessment Criteria	65
	4.8.2.	Rehabilitation and Flora and Fauna Management Performance Review	66
	4.8.3.	Rehabilitation and Fauna and Flora Management Long Term Analysis and Asso 68	essment
	4.8.4.	Rehabilitation and Flora and Fauna Summary and Opportunities for Improven	nent68
۷	۱.9. ۱	Vaste Management	68
	4.9.1.	VENM Verification Acceptance and Disposal	68
	4.9.2.	Waste Minimisation and Tracking	69
	4.9.3.	Waste Minimisation Long Term Trends and Analysis	70
	4.9.4.	Waste Management Summary and Opportunities for Improvement	71
4	1.10.	Incident and Emergency Response Management.	71
4	1.11.	Dangerous and Hazardous Goods Storage	71
۷	1.12.	Community	71
	4.12.1	Environmental Complaints Management	71
4	1.13.	Independent Environmental Audit	72
2	1.14.	Summary of Regulator Notifications	72
5.	Concl	usion	73
6.	Activi	ties to be completed by the Next Reporting Period	74
7.	Appei	ndix A Meteorological Monitoring	75
8.	Appei	ndix B Air Quality Additional Data and Graphs	84
9.	Appei	ndix C Annual Noise Monitoring Compliance Report	87
10.	Арр	pendix D Rehabilitation Progress Monitoring	88
11.	Apı	pendix E Ground Water Monitoring Report	96



## **Tables and Figures**

Table 1 Consent Requirements for Annual Review	10
Table 2 Statement of Compliance	12
Table 3 Annual Review Compliance Key	12
Table 4 Key Contacts Associated with the Dunmore Lakes Sand Project	14
Table 5 Dunmore Lakes Sand Project List of Relevant Approvals	17
Table 6 Current Reporting Period Production Data	18
Table 7 Current Reporting Period Production Data as Reported to DRG	19
Table 8 Completed Actions (FY22 Annual Review)	19
Table 9 Deposited Dust Impact Assessment Criteria	22
Table 10 Deposited Dust Compliance Monitoring Summary	23
Table 11 Deposited Dust Background Monitoring Summary	23
Table 12 Particulate Monitoring Assessment Criteria	27
Table 13 Summary of Particulate Matter Monitoring Data	28
Table 14 Summary of Noise Monitoring Data	30
Table 15 Annual Compliance Noise Monitoring Report	
Table 16 Water Discharge Impact Assessment Criteria	38
Table 17 Dunmore Lakes Sand Project Water Quality Objectives	38
Table 18 Surface Monitoring Summary (red denotes an exceedance of the relevant criteria)	40
Table 19 Discharge Surface Water Monitoring Results	
Table 20 Dredge and Spray Pump Rates	
Table 21 Groundwater Impact Assessment Criteria	57
Table 22 Groundwater Monitoring Summary West of Princes Highway	59
Table 23 Groundwater Monitoring Summary East of Princes Highway	61
Table 24 Groundwater Monitoring Summary Stage 5	
Table 25 VENM and PASS Backfilling Volumes	69
Table 26 Waste Tracking Register	70
Table 27 Historical Waste Tracking Summary	
Table 28 Dunmore Rainfall Summary	76
Table 29 Dunmore Historical Rainfall	
Table 30 Detail Summary of Historical Dust Data	84
Table 31 Detailed Summary of PM <sub>10</sub> Monitoring Data	85
Figure 1 Dunmore Lakes Sand Project Site Layout	16
Figure 2 Air Quality Monitoring Locations	
Figure 3 DD-2 Deposited Dust Monitoring Summary	24
Figure 4 DD-5 Deposited Dust Monitoring Summary	24
Figure 5 DD-6 Deposited Dust Monitoring Summary	25
Figure 6 DD-10 Deposited Dust Monitoring Summary	
Figure 7 DD-1 Deposited Dust Monitoring Summary	
Figure 8 DD-4 Deposited Dust Monitoring Summary	
Figure 9 Dunmore PM <sub>10</sub> Monitoring Summary	
Figure 10 Historical Deposited Dust Trends	28
Figure 11 PM <sub>10</sub> Historical Monitoring Trends	

#### 1 July 2024 – 30 June 2025



Figure 12 Noise Monitoring Historical Noise Monitoring Trends	35
Figure 13 Surface Water Monitoring Locations	37
Figure 14 Stage 2 Pond pH After Accepting PASS	43
Figure 15 Fines Pond 2 After Accepting PASS for Rehabilitation	43
Figure 16 Groundwater pH After Accepting PASS for Rehabilitation	44
Figure 17 Surface Water pH Historical Monitoring Trends	46
Figure 18 Surface Water TSS Historical Monitoring Trends	47
Figure 19 Surface Water Conductivity Historical Monitoring Trends	48
Figure 20 Surface Water Turbidity Monitoring Historical Trends	49
Figure 21 Surveyed Fines Pond Bund	53
Figure 23 Groundwater Monitoring Locations and Derived Flow	57
Figure 24 Rehabilitation Area Locations	67
Figure 25 Summary of Historical Complaints	72
Figure 26 Weather Station Location	75
Figure 27 July 2024 Wind Rose	
Figure 28 August 2024 Wind Rose	77
Figure 29 September 2024 Wind Rose	78
Figure 30 October 2024 Wind Rose	
Figure 31 November 2024 Wind Rose	
Figure 32 December 2024 Wind Rose	79
Figure 33 January 2025 Wind Rose	80
Figure 34 February 2025 Wind Rose	80
Figure 35 March 2025 Wind Rose	81
Figure 36 April 2025 Wind Rose	
Figure 37 May 2025 Wind Rose	82
Figure 38 June 2025 Wind Rose	82
Figure 39 Dunmore Seasonal Wind Rose Data	83



#### **List of Abbreviations**

ANZECC Australian and New Zealand Environment Conservation Council

AQMP Air Quality Management Plan

AR Annual Review

AS Australian Standard

BFMP Bushfire Management Plan

BMP Blast Management Plan

BOS Biodiversity Offset Strategy

CCC Community Consultative Committee

DA 195-8-2004 The development application for the Dunmore Lakes Sand Project operated

by Boral Resources (NSW) Pty Ltd

DLSP Dunmore Lakes Sand Project

DO Dissolved Oxygen

DPHI Department of Planning, Housing and Industry

EPA Environmental Protection Authority

EPA&A Act Environmental Planning and Assessment Act 1979

EPL 11147 Environmental Protection Licence for the Dunmore Lakes Sand Project

operated by Boral Resource (NSW) Pty Ltd

FFMP Flora and Fauna Management Plan

FY24 Financial Year 2024 (1 July 2023 – 30 June 2024)

GMMP Groundwater Monitoring Management Plan

HVAS High Volume Air Sampler

IEA Independent Environmental Audit

LOR Limit of Reporting

MOD Modifications
ML Megalitres

NATA National Association of Testing Authorities

NMP Noise Management Plan

NRAR Natural Resource Access Regulator

NTU Nephelometric Turbidity Units
PASS Potential Acid Sulphate Soil

PIRMP Pollution Incident Response Management Plan

PM<sub>10</sub> Particulate Matter (10 microns in diameter)
PM<sub>2.5</sub> Particulate Matter (2.5 microns in diameter)

POEO Act Protection of the Environment Operations Act 1997

RMP Rehabilitation Management Plan

#### 1 July 2024 - 30 June 2025



S5.C9 Used to refer to a particular condition in DA-195-8-2004 (in this case Schedule

5, Condition 9).

TSP Total Suspended Particulates

TSS Total Suspended Solids

VENM Virgin Excavated Natural Materials

WMP Water Management Plan

WQO Water Quality Objectives

μg/m³ Micrograms per cubic metre



#### 1. Purpose and Scope

This Annual Review (AR) covers the operation of the Dunmore Lakes Sand Project for the period 1st July 2024 to 30th June 2025 and has been prepared in accordance with the latest Department of Planning, Housing and Infrastructure guidelines. In addition to determining the compliance of the development with the conditions of the consent, DA 195-8-2004 Schedule 5 Condition 9 (S5.C9) requires that the AR reports on specific components of the operation in regard to performance and compliance.

DA 195-8-2004 S5.C9 and all other relevant conditions required to be addressed as part of the AR are outlined in Table 1 with reference to the section of this report where each condition has been addressed. The timeframe for the annual review is the 2025 Financial Year which is 1 July 2024 - 30 June 2025.

Table 1 Consent Requirements for Annual Review

Condition	Condition Requirements	Where addressed in this report
	By the end of September each year, or other timing as may be agreed by the Planning Secretary, the Applicant must review the environmental performance of the development to the satisfaction of the Planning Secretary. This review must:	
	(a) Describe the development (including rehabilitation that was carried out in the previous financial year, and the development that is proposed to be carried out over the current financial year,	Section 4.8
	(b) Include a comprehensive review of the monitoring results and complaints records of the development over the previous financial year, which includes a comparison of these results against:	
5(9)	The relevant statutory requirements, limits or performance measures/criteria;	Section 4
	<ul> <li>Requirements of any plan or program required under this consent;</li> </ul>	
	The monitoring results of previous years; and	
	The relevant predictions in the documents listed in condition 2(c) of Schedule 2;	
	(c) identify any non-compliance or incident which occurred in the previous financial year, and describe what actions were (or are being) taken to rectify the non-compliance and avoid reoccurrence;	Section 1.1
	(d) evaluate and report on:	Section 4



	the effectiveness of the noise and air quality management systems; and	
	<ul> <li>compliance with the performance measures, criteria and operating conditions of this consent;</li> </ul>	
	(e) Identify any trends in the monitoring data over the life of the development;	Section 4
	<ul> <li>(f) Identify any discrepancies between the predicted and actual impacts of the development, and analyse the potential cause of any significant discrepancies; and</li> </ul>	
	(g) Describe what measures will be implemented over the current financial year to improve the environmental performance of the development.	Section 4
	The Applicant must ensure that copies of the Annual Review are submitted to the Planning Secretary and Council and are available to the Community Consultative Committee (see condition 6 of Schedule 5) and any interested person upon request.	
3(21)	The Applicant must report on water extracted from the site each year (direct and indirect) in the Annual	Section 4.5
	Review, including water taken under each water licence.	
3(27)	The Applicant must ensure that the flood storage capacity of the site is no less than the pre-existing flood storage capacity at all stages of the development. Details of the available flood storage capacity must be reported in the Annual Review.	Section 4.6
3(57)	The Applicant must maximise the use of rail transport for delivery/despatch outside the Illawarra Region, to the satisfaction of the Secretary. Details of transportation modes and measures to assess and encourage rail transport must be provided in the Annual Review.	Section 2.5 and 2.6
	The Applicant must	
3(64)	(a) manage on-site sewage treatment and disposal in accordance with the requirements of an applicable EPL, and to the satisfaction of EPA and Shellharbour Council;	Section 4.9
	(b) minimise the waste generated by the development;	
	(c) ensure that the waste generated by the development is appropriately stored, handled, and disposed of; and	



	(d) report on waste minimisation and management in the Annual Review.	
3(72)	The Applicant must:  (e) Provide annual production data to the MEG using the standard form for that purpose; and	Section 2.5
	(f) Include a copy of this data in the Annual Review.	

#### 1.1. Statement of Compliance

The statement of compliance for the current reporting period (1 July 2024 - 30 June 2025) is contain in Table 2 below

Table 2 Statement of Compliance

Were all conditions of the relevant approval(s) complied with?				
DA-195-8-2004 No				

One non-compliances were identified in the reporting period arising from the Dunmore Lakes Sand Project (DLSP) development activities. A number of observations are recorded in Table 3, where certain external events led to impacts in the DLSP monitoring data. The DPHI Annual Review Guidelines Compliance Status key is outlined in Table 3.

Table 3 Annual Review Compliance Key

Relevant Approval	Conditio n #	Condition Description	Compliance Status	Comments	Section addressed
DA 195- 8-2004	S3.C24	Applicant must ensure that water quality in the dredge ponds and groundwater comply with the water quality objectives (WQO) in Table 7 or other such levels as approved by the secretary.  Note: The Department acknowledges that short	Exceedances are attributed to external events not associated with the Development.	There were several minor exceedances of the Groundwater WQO's over the reporting period, all of which were short term and likely responses to rain events and tidal influences. Should any persistent exceedances be noted, they will be duly investigated.  As described in the groundwater monitoring report and section 4.7 a number of exceedances of	Section 4.7.2



Relevant Approval	Conditio n #	Condition Description	Compliance Status	Comments	Section addressed
		term exceedances of these objectives may occur during natural events such as heavy rainfall or tidal saline water inflow		various analytes occur within the groundwater bores against Site specific trigger values These exceedances are considered natural occurrences, and /or related to tidal impacts.  Short term exceedances are acknowledged in S3 C24 Table 5 Note and may occur.	

Risk Level	Colour Code	Description
High	Non-compliant	Non-compliance with potential for significant environmental consequences, regardless of the likelihood of occurrence
Medium	Non-compliant	Non-compliance with:  • potential for serious environmental consequences, but is unlikely to occur; or  • potential for moderate environmental consequences, but is likely to occur
Low	Non-compliant	Non-compliance with:  • potential for moderate environmental consequences, but is unlikely to occur; or  • potential for low environmental consequences, but is likely to occur
Administrative	Non-compliant	Only to be applied where the non-compliance does not result in any risk of environmental harm (e.g. submitting a report to government later than required under approval conditions)



Copies of the AR will be submitted to the DPHI, Shellharbour Council, members of the CCC and made available to the public at on the DLSP operations website:

#### https://www.boral.com.au/locations/boral-dunmore-operations

Key contacts associated with the management of the DLSP, environment, safety and stakeholder relationships are provided in Table 4.

Table 4 Key Contacts Associated with the Dunmore Lakes Sand Project

Contact	Position	Contact Details
Stuart Mclean	DSS Quarry Manager	Tel: (02) 4237 8414 Email: stuart.mclean@boral.com.au
Brodie Bolton	Metropolitan Operations Manager NSW/ACT	Tel: (02) 4237 8414 Email: brodie.bolton@boral.com.au
Ionut Ciobanu Oprea	Environmental Coordinator Dunmore	Tel: (02) 0409 745 832 Email: ionut.ciobanuoprea@boral.com.au
Kate Woodbridge	Stakeholder Relations Manager	Tel: (02) 4237 8414 Email: kate.woodbridge@boral.com.au



#### 2. Site Operations

The Dunmore Lakes Sand Project (DLSP) is an established dredge sand extraction operation at Dunmore, in the Illawarra region of New South Wales. It is owned by Dunmore Sand & Soil Pty Ltd, which is a wholly owned subsidiary of Boral Resources (NSW) Pty Ltd (Boral).

The project is an integral part of the NSW construction industry, as it supplies high quality construction sand products to the Illawarra and Greater Sydney regions. The DLSP has a maximum approved production rate of up to 800,000 tonnes per annum and average historical production rate of 450,000 tonnes per annum. It has historically been capable of supplying around 7.5% of the sand required for Sydney's construction industry, however production during the 2025 reporting period was impacted by flooding.

Development Consent (DA 195-8-2004) was issued 29 June 2005 for stages 2, 3 and 4 by the Minister for Infrastructure and Planning and in November 2020 for Stage 5. It allows Boral to produce up to 800,000 tonnes of product per year and transport it offsite by road and rail to local and regional markets.

The project is currently operating under development consent DA 195-8-2004, which has been modified three times as summarised below, and allows Boral to carry out sand extraction and processing operations until 2031.

- Modification 1 (granted in June 2016) which involved modifying S3.C10 of the consent to remove the requirement for the creek realignment to occur prior to commencing Stage 3 extraction. This allowed realignment to be carried out a later date, concurrent with extraction operations as per the private landowners request;
- Modification 2 (granted in March 2020) which involved permitting the processing, blending and sale of up to 120,000 tonnes per annum of sand based VENM (known as excavation sand) from ongoing building projects within the surrounding regions.
- Modification 3 granted in November 2020) which involved establishing two new extraction areas, known as Stages 5A and 5B, within the existing approved life of the operations. These proposed extraction areas are situated on a private property located between the Princes Highway, Riverside Drive and the Minnamurra River;

The development consent DA 195-8-2004 as it currently stands allows Boral to:

- extract, process and transport sand products, including through the:
  - extraction of up to 800,000 tonnes of sand per annum until 2031;
  - development of extraction areas for dredging in Stages 2 to 5;
  - processing of extracted sand and up to 120,000 tonnes per annum of suitable imported Virgin Excavated Natural Material (VENM) to produce construction sand products;
  - road and rail transport of product sand, primarily to the Illawarra and Greater Sydney regions;
- construct and operate a range of ancillary infrastructure at the site, including:
  - a processing plant;
  - product stockpiles;



- access roads; and
- supporting administrative infrastructure.
- Undertake progressive rehabilitation via the importation of VENM material for the purposes of void reclamation and revegetate as per the approved Rehabilitation Management Plan.

A layout of the site is illustrated in Figure 1. Please note that Stage 1 operations have ceased and rehabilitation was signed off in 2014. Stages 2 and 3 are not currently undergoing extraction and rehabilitation is underway.




Figure 1 Dunmore Lakes Sand Project Site Layout



#### 2.1. List of Relevant Approvals

A summary of all the relevant approvals relevant to DLSP are provided in Table 5.

Table 5 Dunmore Lakes Sand Project List of Relevant Approvals

Approval Type	Approval Authority	Approval No.	Date Granted
Development Consent	Department of Planning & Environment	195-8-2004 (as modified)	29/06/2005
Environment Protection Licence	Environment Protection Authority	11147	04/05/04
Water Extraction Licence	Natural Resource Access Regulator (NRAR)	WAL24477	01/02/2018
Controlled Activity Approval	Natural Resource Access Regulator (NRAR)	10CX123242 (10 ERM2010/1116)	5/08/2019
		10CX122266	18/12/2018

#### 2.2. Modifications Approved in the Last 12 Months

No additional modifications have been sought to the current approval over the 2025 reporting period. The current consent allows for an additional extraction area (Stage 5) to the south of the former Stage 1 extraction area which was commenced during the 2023 reporting period. Stage 5 encompasses an area of 38 hectares (ha) and includes two separate extraction areas, Stage 5A and Stage 5B. The sand resource to be extracted from Stage 5A is estimated at 234,000 t and approximately 1,123,000 t from Stage 5B. These resource volumes are the estimated sand resource only, and additional tonnage of soil material (known as overburden) will be extracted in addition to the sand resource.

An overland transfer pipeline has been established from the Stage 5 extraction areas to the existing Stage 2 processing area. This pipe was transferred from Stage 5A to Stage 5B once extraction activities commenced. At the Stage 2 processing area, the sand and water pass over an initial screen to separate oversize organic matter or debris and into a large wash tank to float out any fines. The sand is then pumped through a cyclone and stockpiled for further dewatering. Water drains to an existing fines pond and a secondary settling pond, then it flows into Stage 3 pond before being pumped back to the Stage 5B dredge pond.

Dewatered sand is then loaded with a front-end loader for dispatch by road and rail. Water pumped from the Stage 5 extraction areas is returned to these extraction areas via the transfer pipeline. Mobile plant and equipment is operated across both extraction areas. Extraction methods are identical to those used in Stages 2 and 3.

Approved management plans are available on the Dunmore website https://www.boral.com.au/locations/boral-dunmore-operations



#### 2.3. Operations last 12 months

Sand production has continued at Stage 5B, during the last 12 months. Rehabilitation of Stage 5A has continued with the backfilling of VENM as weather and market conditions have allowed. Backfilling and rehabilitation have continued in Stages 2 and 3 and will continue during the coming reporting periods.

#### 2.4. Operations next 12 months

The dredge will continue to excavate deeper in its current location at Stage 5B and produce sand for our customers. The backfilling and final rehabilitation of Stage 5A will be completed, weather dependant. Rehabilitation of Stages 2 and 3 will continue.

There are no planned changes to plant operations, with sand continuing to be processed in the existing stage 2 processing area.

#### 2.5. Production, Sales and Transport

A summary of production for the current reporting period is shown below in Table 6. The current reporting period production data as reported to the Department of Resources and Geoscience (DRG) is shown in Table 7.

Table 6 Current Reporting Period Production Data

Month	Production (t)	Sales (t)	
July 24	30,752	18,026	
Aug 24	31,410	18,873	
Sept 24	30,551	22,106	
Oct 24	23,735	22,210	
Nov 24	28,532	20,202	
Dec 24	19,370	15,048	
Jan 25	20,638	11,172	
Feb 25	5,620	13,661	
Mar 25	23,770	14,191	
Apr 25	22,075	12,298	
May 25	31,710	22,123	
Jun 25	29,540	16,935	
Total	297,703	206,844	



Table 7 Current Reporting Period Production Data as Reported to DRG

Product	Quantity Tonnes current reporting period
Virgin Materials Crushed Coarse Aggregates	
Over 75mm	
Over 30mm to 75mm	
5mm to 30mm	
Under 5mm	
Natural Sand	
Manufactured Sand	
Prepared Road Base & Sub Base	
Other Unprocessed Materials	
Construction Sand Excluding Industrial	297,703
Industrial Sand	
Foundry, Moulding	
Glass	
Other (Specify)	
TOTAL SITE PRODUCTION	297,703

#### 2.6. Production Sales and Transport Next 12 Months

Production will continue in a similar trajectory over the next 12 months with extraction from Stage 5B continuing. VENM intake will continue at both Stage 5A and at Stage 2.

#### 3. Actions to be completed from the Last Annual Review

Table 8 lists specific actions from the 2023/24 AR that were required to have been undertaken during the 2024/25 reporting period.

Table 8 Completed Actions (FY24 Annual Review)

Aspect	Actions Taken	Section Discussed
Continue rehabilitation monitoring of planted sections of Swamp Oak Forest and Freshwater Wetland EEC in Stage 2 and Realigned Western Tributary.	Rehabilitation and Maintenance of planted sections by licenced bush regenerators has continued. Progress photos are included in Appendix E.	Appendix E



Continue backfilling and landform construction in Stage 2 and 3.	Backfilling of Stage 3 Eastern edge has continued using VENM.  Stage 2 backfilling continued with a	Section 4.4.2.3 and 4.9
	combination of VENM and PASS.	
Continue backfilling and landform construction in Stage 5a;	Backfilling in Stage 5a on-going.	
Plant out a further section of Swamp Oak forest on the eastern edge of Stage 2.	Planting of Swamp Oak Forest has been confirmed for September 2025. Delays until September were implemented to optimise establishment opportunities for the plants. Also, the wet weather played a big part in ground preparations delays.	
Continue assessing salinity in the southern section of Stage 3 as per the recommendations in the DLSP EIS.	Salinity has been observed to decrease as dredging ceased in the southern section of Stage 3 and the saline section of Rocklow Creek.	Section 4.4.4, 4.13 and 4.14
Proceed with Stage 5 operations as per the associated management plans	Stage 5 Operations on-going.	
Update Stage 2-4 Water Management for the use of site specific trigger values as per the independent auditor recommendations and to align with Stage 5 Soil and Water Management Plan.	Water Management Plan has been updated and will be submitted in September 2025.	
Continue ecological assessment program in relation to the use of nest boxes; and	Ecological Assessment Program has been established – first round of Nest Box inspections was completed in September 2024. A Second round of inspections was achieved in June 2025. Looking forward, following the inspections report, maintenance and repair of damaged nest boxes will be scheduled in spring 2025.	
Broaden the analyte suite for monitoring point DW16 in accordance with the PRP recommendations.	Monitoring suite has been updated as per PRP recommendations. Additional PRP added February 2025.	
Review GMMP triggers	To be conducted in the following reporting period.	



#### 4. Environmental Performance

DLSP has comprehensive management and monitoring programs, which collect information and data to enable the assessment of environmental impacts, regulatory compliance and performance against continual improvement objectives. Specific Management Plans define the framework for measuring environmental performance and compliance with statutory requirements for each relevant aspect of environmental performance

#### 4.1. Meteorological Monitoring

An onsite weather station is located at DLSP which collects a range of meteorological parameters. This system was upgraded as part of the transition to real time air quality monitoring at Dunmore Quarry. The location of the weather station is shown in Appendix A.

There are currently no prescribed impact assessment criteria associated with the weather station monitoring data, with the meteorological monitoring used to provide background information for the management of the site. A detailed summary of the current reporting period and historical rainfall data can be found in Appendix A.

#### 4.1.1. Meteorological Monitoring - Long Term Analysis and Trends

The current reporting period was close to the regional average, with 944mm of rain falling over the reporting period. The highest volume month was May 2025, which experienced 207.8mm of rainfall.

Typically winds during the reporting period originated from the west and west-south-west for the majority of the year. In summer, prevailing winds were also from the north-east. These results are mostly consistent with historic trends and generally had a greater concentration of winds from the west and north-east.

# 4.1.2. Meteorological Monitoring Summaries and Opportunities for Improvement

The weather station is now capable of providing real time data via download, which is an upgrade from the previous station. The next reporting period will focus on continuing the processes established during the current reporting period.

#### 4.2. Air Quality Monitoring

Two methods of monitoring air quality are used at DLSP. Deposited dust gauges are used to measure the value of deposited dust every 30 days (+/- 2 days). A High Volume Air Sampler (HVAS) is used to measure fine particulate matter under 10 microns (PM<sub>10</sub>) every 6 days.

The locations of the compliance air quality monitoring locations are shown below. As part of the Air Quality Monitoring Plan (AQMP) the site also monitors the following locations depicted in green in Figure 2 as background data for the Stage 1/Stage 5 operations.




Figure 2 Air Quality Monitoring Locations

#### 4.2.1. Deposited Dust Assessment Criteria

Deposited Dust impact criteria is assessed at a residence located on privately owned land. It is important to note that the assessment criteria refers to an annual averaging period (i.e. the rolling monthly average over the last 12 months).

The Impact Assessment Criteria is shown in Table 9.

Table 9 Deposited Dust Impact Assessment Criteria

Pollutant	Averaging Period	Criterion	
Deposited Dust <sup>c</sup>	Annual	2g/m <sup>2</sup> /month <sup>b</sup>	4g/m <sup>2</sup> /month <sup>a,d</sup>

<sup>&</sup>lt;sup>a</sup> Cumulative impacts (i.e. increases in concentration due to development plus all other sources)

<sup>&</sup>lt;sup>b</sup> Incremental impact (i.e. increases in concentration alone, with zero allowable exceedances of criteria over the life of the development.

<sup>&</sup>lt;sup>c</sup> Deposited dust is defined as insoluble solids

<sup>&</sup>lt;sup>d</sup> Excludes extraordinary events such as bushfires, prescribed burning, dust storms, sea fog, fire incidents or any other activity as agreed by the Secretary.



#### 4.2.2. Deposited Dust Monitoring Performance Review

All air emission monitoring sites were below the required assessment criteria for dust measured as insoluble solids over the annual averaging period. All sites were also below the 4g/m²/month for the ash fraction, which excludes the organic (combustible) components of the dust sample such as vegetation, bird droppings and insects. These organic contaminants within the sample are typically representative of the surrounding wetlands and farmland areas within which the monitors are located.

A summary of deposited dust results measure at the gauge for the four compliance monitoring points is shown in Table 10 below. Additional dust monitoring is undertaken as background and shown in Table 11.

Table 10 Deposited Dust Compliance Monitoring Summary

Month	<b>DD-2</b> grams/m²/	(EPL2) month	<b>DD-5</b> grams/m²/	(EPL4) month	<b>DD-6</b> grams/m²/	(EPL8) month	<b>DD-10</b> grams/m²/	(EPL7) month
	Insoluble Solids	Ash	Insoluble Solids	Ash	Insoluble Solids	Ash	Insoluble Solids	Ash
FY25 average	1.59	0.75	5.16	1.93	1.66	0.83	2.03	0.95
Criteria	4	-	4	-	4	-	4	-

Table 11 Deposited Dust Background Monitoring Summary

Mandh	DD-1 grams/	/m²/month <b>DD-4</b> grams/m²/mo		m²/month
Month	Insoluble Solids	Ash	Insoluble Solids	Ash
FY25 average	2.61	1.39	2.46	0.84
Criteria	4	-	4	-

Monitoring sites recorded similar values for insoluble solids, indicating that regional conditions are the largest contributors to measured dust levels rather than development operations at DLSP. These findings are within expectations as resource extraction at DLSP is a wet process.

The DD-4 monitoring location was observed to be significantly higher for insoluble solids than for ash. This is within expectation as the DD-4 monitor is located in the immediate vicinity of the constructed wetlands as part of the Stage 1 rehabilitation at Swamp Road. Often DD-4 has more insects and vegetation within the dust sample, which is reflective of the surrounding land use rather than the DLSP operations.

The DD-1 and DD-4 monitoring locations are not compliance monitoring points, however measured dust as insoluble solids are still below the impact assessment criteria of 4g/m²/month.

Elevated readings for insoluble solids were recorded in the month of December 2024 at DD-1, December 2024, January 2025 and May 2025 at DD-5. The wind direction was predominantly from the West in December and May and from the West and South West in January (see Figure 32, 33 and 37 in Appendix A). These wind directions are not from the



direction of DLSP operations at these monitoring locations and are likely reflective of ambient conditions rather than operations.

The rolling 12-month average for insoluble solids at each monitoring location, except DD-5 Creagan Residence, was below 4g/m²/month, as shown by the green line in Figure 3 to 8The high values for December 2024, January 2025 and May 2025 mentioned above contributed to an higher average than the goal. The trends, however, show an overall decrease in insoluble solids values. It should be noted December 2024 DD5 sample was observed to have a dark colour and strong odour, suggesting potential fauna influence.

It is important to note that the Creagan property was acquired by the business during the reporting period.




Figure 3 DD-2 Deposited Dust Monitoring Summary




Figure 4 DD-5 Deposited Dust Monitoring Summary






Figure 5 DD-6 Deposited Dust Monitoring Summary




Figure 6 DD-10 Deposited Dust Monitoring Summary






Figure 7 DD-1 Deposited Dust Monitoring Summary




Figure 8 DD-4 Deposited Dust Monitoring Summary



#### 4.2.3. Particulate Monitoring Assessment Criteria

The impact assessment criteria for Particulate Monitoring as per Condition S3.C19 of the consent is shown below in Table 12.

Table 12 Particulate Monitoring Assessment Criteria

Pollutant	Averaging Period	Criterion
PM <sub>10</sub>	Annual	<sup>a,d</sup> 25 μg/m³
PM <sub>10</sub>	24 hour	<sup>b</sup> 50 μg/m³
TSP	Annual	a,d 90 μg/m³

a Cumulative impacts (ie increases in concentration due to development plus all other sources) b Incremental impact (ie increases in concentration alone, with zero allowable exceedances of criteria over the life of the development. d Excludes extraordinary events such as bushfires, prescribed burning, dust storms, sea fog, fire incidents or any other activity as agreed by the Secretary

#### 4.2.4. Particulate Monitoring Performance Review

PM<sub>10</sub> readings from the current reporting period can be seen in Figure 9 below.




Figure 9 Dunmore PM<sub>10</sub> Monitoring Summary



The annual average  $PM_{10}$  measurement for the reporting period was below the long-term impact assessment criteria of 25  $\mu$ g/m³ for  $PM_{10}$  and 90  $\mu$ g/m³ for TSP. The  $PM_{10}$  measurements were also similar to the Albion Park South air quality monitoring station's annual averages.

There were no readings recorded as occurring above the long-term criteria for PM10 of  $50\mu g/m^3$  during the reporting period. Incorrect sampling regime and associated results have been omitted and supplemented with the real-time air quality data. As seen in figure 7, results from the real-time monitoring system were within consent requirements of  $50\mu g/m^3$  over a 24-hour period.

TSP concentrations are not measured in the vicinity of the quarry, however annual average TSP concentrations can be derived based on typical ratios of  $PM_{10}$ : TSP. Rural areas (such as DLSP), typically experience a  $PM_{10}$ : TSP ratio of 0.4. This ratio has been applied to the annual average  $PM_{10}$  concentrations to derive a representative TSP background concentration in  $\mu g/m^3$ . This methodology is in-line with the method used by Ramboll in the MOD 9 Environmental Assessment for the Dunmore Quarry.

Pollutant	Dunmore Quarry current reporting period average (μg/m³)		Dunmore Quarry Long Term average (μg/m³)	
Measured HVAS PM <sub>10</sub>	17.37	14.18	12.47	
Derived TSP	43.43	37	31.18	

#### 4.2.5. Air Quality Monitoring Long Term Analysis and Trends

A graph of long-term trends can be found in Figure 10 below and typically shows that deposited dust observed at the site has decreased over time.




Figure 10 Historical Deposited Dust Trends



A general trend that has been observed, is that measured deposited dust is typically higher in dry summer months than winter months, which is to be expected. This trend is also confirmed by the PM<sub>10</sub> measurements and is generally reflective of regional conditions as a whole.

Figure 11 shows a 90-day average in black, which illustrates a seasonal fluctuation of measured PM<sub>10</sub> values. A trend can be observed whereby PM<sub>10</sub> values are typically higher during summer dry periods and are lower during the winter periods.

This fluctuation is mirrored in the OEH Albion Park PM<sub>10</sub> monitor available on the OEH website (https://www.dpie.nsw.gov.au/air-quality/air-quality-data-services/data-download-facility).

These trends indicate the measured PM<sub>10</sub> and deposited dust values are typically influenced by ambient local conditions rather than development operations at DLSP.




Figure 11 PM<sub>10</sub> Historical Monitoring Trends

#### 4.2.6. Air Quality Monitoring Summary and Opportunities for Improvement

Deposited dust measurements were observed to occur below the impact assessment criteria for all compliance monitoring points. Derived TSP and PM<sub>10</sub> measurements were generally observed to be below the impact assessment criteria for all time periods. Analysis of long-term monitoring trends typically suggest that local ambient regional conditions have a greater impact on air quality results than DLSP operations.

Resource extraction at DLSP occurs as a wet operation via dredging with an associated low risk of mobilising dust or particulate matter. Dust mitigation methods and controls on site have been effective at minimising any generated dust or particulate matter.

As part of the updated AQMP, DLSP utilises the real time dust monitoring network from the adjacent Boral Dunmore Quarry operations. This has allowed a proactive approach in identifying and reacting to adverse meteorological and air quality conditions as per the approved trigger action response plan which forms part of the Air Quality Management Plan.



#### 4.3. Noise Monitoring

Annual Noise Monitoring is undertaken during winter each year to determine the contribution by DLSP to noise impacts experienced at nearby private residences. The annual noise monitoring undertaken during the current reporting period indicated compliance with the relevant noise limits.

#### 4.3.1. Noise Monitoring Impact Assessment Criteria

Associate noise limits extracted from L3.1 in EPL 11147 and S3.C13 from DA 195-8-2004 are reproduced below in Table 14.

Table 14 Summary of Noise Monitoring Data

Table 1 Development Consent Criteria								
	Day	Evening	Night	Morning Shoulder				
Receiver Location <sup>1</sup>	(7am - 6pm)	(6pm - 10pm)	(10pm - 12am)	(6am - 7am)				
	dB LAeq(15min)	dB LAeq(15min)	dB LAeq(15min)	dB LAeq(15min)				
Dunmore Village residences -	49	44	41	47				
31 Shellharbour Road	49	44	41	47				
R20	49	44	38	47				
R3, R11, R12, R13, R14, R15, R16, R17,	48	43	38	48				
R18, 79 Fig Hill Lane	40	43	30	40				
R19	47	43	38	46				
R4, R5, R6, R7, R8, R9, R10	47	43	38	43				
Renton (183 James Road, Dunmore)	46	43	37	46				
All other residences	40	35	35	35				

Note 1: Referenced from DLSP DC Table 1 and DLSP NMPv7 Table 7.

	Night <sup>1</sup>	Morning Shoulder <sup>1</sup>	
Receiver Location	(10pm - 12am)	(6am - 7am)	
	dB LAmax	dB LAmax	
R1, R2, R3, R11, R12, R13, R14,			
R15, R16, R17 and R18		61	
R4, R5, R6, R7, R8, R9, R10		53	
R19		56	

Note 1: Referenced from DLSP NMPv7 Table 8.



#### 4.3.2. Noise Monitoring Performance Review

Noise monitoring was conducted in accordance with the Noise Management Plan (V5) and in general accordance with the NSW Environment Protection Authority (EPA), Noise Policy for Industry (NPfI). The results of the monitoring are summarised within the Annual Noise Monitoring Assessment 2024, prepared by Muller Acoustic Consulting Pty Ltd and included in Appendix C.

The report includes a compliance assessment summary for each monitoring location (refer table 14) which is excerpted in Table 15. It illustrates that annual noise monitoring data complied with project noise limits described all times.



Table 15.1 Annual Compliance Noise Monitoring Report DN-6

Table 5 DN-6	6 – Operator A	tended N	oise M	onitorin	g Resu	ilts		
			Descriptor (dBA re 20µPa)					Description and
Date	Time (hrs) <sup>1</sup>	LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
21/08/2024	06:31 (Morning Shoulder)	68	56	54	52	49	WD: NW WS: 0.1m/s Stab: E	Traffic 49-56 Birds 45-68 Livestock <45 DLSP inaudible
	DI	SP Site LA	eq(15min	) Contrib	oution			<42
	DL	SP Site LA	max(15mir	n) Contri	bution			<42
21/08/2024	07:45 (Day)	66	55	54	51	49	WD: NW WS: 0.1m/s Stab: E	Traffic 49-58 Birds 45-66 Livestock 45-50 Insects <45 DLSP inaudible
•	<41							
21/08/2024	08:00 (Day)	63	53	51	49	48	WD: NW WS: 0.1m/s Stab: E	Traffic 45-55  Birds 45-63  Livestock <45  DLSP inaudible
	DI	SP Site LA	eq(15min	) Contrib	oution			<39
20/08/2024	21:07 (Evening)	66	59	55	48	42	WD: NE WS: 0.1m/s Stab: n/a	Traffic 42-66 Livestock <40 DLSP inaudible
DLSP Site LAeq(15min) Contribution								<38
20/08/2024	22:24 (Night)	66	58	54	42	37	WD: NE WS: 0.5m/s Stab: F	Traffic 36-66 Insects 35-40 DLSP inaudible
DLSP Site LAeq(15min) Contribution						<35		
	DL	SP Site LA	max(15mir	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



Table 16.2 Annual Compliance Noise Monitoring Report DN-7

Date Time (hrs) <sup>1</sup>		Descriptor (dBA re 20µPa)						Description and
	LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA	
	06:05						WD: NW	Traffic 59-71
21/08/2024	(Morning	71	67	65	62	59	WS: 0.1m/s	Birds <55
	Shoulder)						Stab: F	DLSP inaudible
	DI	LSP Site LA	leq(15min	) Contrib	oution			<43
	DL	SP Site LA	max(15mir	n) Contri	bution			<43
	07:05	07:05	67		63		WD: NW	Traffic 60-70
21/08/2024				65		60	WS: 0.1m/s	Birds <60
	(Day)						Stab: E	DLSP inaudible
,	DI	LSP Site LA	leq(15min	) Contrib	oution		•	<46
•	07:00	75	68	66	64	62	WD: NW	Traffic 62-75
21/08/2024	07:20 (Day)						WS: 0.1m/s	Birds <60
	(Day)						Stab: E	DLSP inaudible
	DI	LSP Site LA	Neq(15min	) Contrib	oution			<46
		67	60	56	49	40	WD: NE	Traffic 40-67
20/08/2024	21:31						WS: 0.5m/s	Insects <40
	(Evening)						Stab: n/a	DLSP inaudible
•	DI	LSP Site LA	leq(15min	) Contrib	oution			<39
20/08/2024	22:49 (Night)	79	60	56	44	36	WD: W WS: 0.5m/s Stab: F	Traffic 36-72 Train 35-79 Aircraft 35-48 DLSP inaudible
DLSP Site LAeq(15min) Contribution							<35	
	DL	SP Site LA	max(15mir	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



Table 17.3 Annual Compliance Noise Monitoring Report DN-8

Date Time		Descriptor (dBA re 20µPa)						Description and
	Time (hrs) <sup>1</sup>	LAmax	LA <sub>10</sub>	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
	06:27						WD: W	Traffic 52-83
22/08/2024	(Morning	83	64	64	55	52	WS: 0.1m/s	Birds 45-60
	Shoulder)						Stab: G	DLSP inaudible
	DI	LSP Site LA	leq(15min	) Contrib	oution			<43
	DL	SP Site LA	max(15mir	n) Contri	bution			<43
•	00:25	83	•	65	48		WD: W	Traffic 44-83
21/08/2024	08:25		68			44	WS: 0.1m/s	Birds 40-62
	(Day)						Stab: n/a	DLSP inaudible
DLSP Site LAeq(15min) Contribution								<38
21/08/2024	08:40	87	70	66	48		WD: W	Traffic 43-87
	(Day)					43	WS: 0.5m/s	Birds 40-65
	(Day)						Stab: n/a	DLSP inaudible
DLSP Site LAeq(15min) Contribution								<38
•	21:22	78	53	55	45		WD: N	Traffic 41-78
20/08/2024	_					41	WS: 0.2m/s	Insects <41
	(Evening)						Stab: n/a	DLSP inaudible
	DI	LSP Site LA	leq(15min	) Contrib	oution			<35
	23:13				37		WD: W	Traffic 33-69
20/08/2024	69	69	51	50		33	WS: 0.5m/s	Insects 30-35
	(Night)						Stab: n/a	DLSP inaudible
DLSP Site LAeq(15min) Contribution						<35		
DLSP Site LAmax(15min) Contribution							<45	

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



#### 4.3.3. Noise Monitoring Long Term Analysis and Assessment

Attended noise readings have typically remained stable or decreased slightly in the last 10+ years as seen in Figure 12 below. Noise monitoring results were generally similar in the current reporting period when compared to previous reporting periods. It is important to note that noise monitoring is within the compliance limits prescribed.




Figure 12 Noise Monitoring Historical Noise Monitoring Trends



#### 4.3.4. Noise Monitoring Summary and Opportunities for Improvement

The noise monitoring results were within compliance limits during the current reporting period.

Immediate access to weather data facilitated by the weather station has allowed the site to improve their processes in reacting to adverse meteorological conditions, which may affect noise impacts on nearby sensitive receptors, such as temperature inversions.

#### 4.4. Surface Water Monitoring

Project related water monitoring locations are shown in shown in Figure 13. Monitoring locations denoted by "\*" have a variable location due to dredging operations. Monitoring is undertaken on a monthly basis, consistent with EPL 11147 requirements.

During the reporting period, a previous PRP for Stage 2 pond discharge monitoring was completed and recorded. Licence conditions were updated to include new PRPs for Stage 2 pond monitoring and assessment, inflow and discharge flow methodology, and water quality and flow assessments. Reporting requirements and timelines were amended, with the second report due May 2026 by independent consultant..

Monitoring is also undertaken in the Stage 2 dredge pond during the placement of Potential Acid Sulphide Soils (PASS) for rehabilitation. The required frequency described in condition E1-E11 in EPL 11147 is daily for a period of 30 days for surface waters. Monitoring then reverts back to weekly frequency until PASS is received again. To date, PASS has only been placed in the Stage 2 pond, so this is the only monitoring location that has been activated for this frequency.

Discharge water quality monitoring indicated compliance with the impact criteria at the licenced discharge point of the site at DW16 (EPL9), It was concluded that this was due to flooding and no further action was taken by the EPA. Additionally, monthly monitoring results for the dredge ponds were observed to align with predicted EIS results.

The WQO for most parameters within the dredge ponds were met within the reporting period. Typically, water quality within the operational ponds and discharge points were of better quality than those at upstream locations with the exception of salinity and associated parameters.






Figure 13 Surface Water Monitoring Locations



#### 4.4.1. Surface Water Quality Impact Criteria

Prior to FY24, 5 EPL water monitoring points were in place.

Discussions with the EPA saw monitoring limited to only 1 EPL location as listed below. This location monitors water discharged from operations.

The other 4 monitoring points were background samples outside of the operations. Boral continues to monitor these locations but no longer as EPL discharge points.

There is 1 compliance monitoring point listed in EPL 11147

• DW 16 (EPL9) – Discharge of waters from Stage 2 pond.

Discharge water quality criteria for DW16 is detailed in S3.C23 of DA-195-8-2004 and is reproduced below in Table 16.

Table 18 Water Discharge Impact Assessment Criteria

Pollutant	Unit of measure	100 Percentile Concentration Limit
Total Suspended Solids	mg/L	50
pH	pH	+/- 1.0

With the commencement of Stage 5B operations, there are two water quality compliance operational monitoring points at DLSP. These are the dredge pond in Stage 5B (DW27) and the Stage 2 Discharge (DW16). The Water Quality Objectives (WQO) associated with the dredge ponds is detailed below in Table 17.

Table 19 Dunmore Lakes Sand Project Water Quality Objectives

Pollutant	Unit of Measure	Water Quality Objective
Turbidity	NTU	5-20
pН	pН	6.5 – 8.5
Salinity	μS/cm	<1,500
Dissolved oxygen	mg/L	>6
Total phosphorus	μg/L	5-50
Total nitrogen	μg/L	100-500
Chorophyll-a	μg/L	2-10
Faecal coliforms	Median No./100mL	<1000
Enterococci	Median No./100mL	<230
Algae and blue-green algae	No.cells/mL	<15,000
Sodium	mg/L	400
Potassium ion	mg/L	50
Magnesium ion	mg/L	50

Pollutant	Unit of Measure	Water Quality Objective
Chloride ion	mg/L	300
Sulphate ion	mg/L	250
Bicarbonate ion	mg/L	750
Soluble Iron ion	mg/L	6
Ammonium ion	mg/L	20



DPHI has acknowledged that short term exceedances of these objectives may occur during natural events such as heavy rainfall or tidal saline water flow. This notation is important in consideration of the tidal inflow that occurs at the DLSP development, which subsequently impacts the water quality results for the site.

Additional monitoring points are collected as part of the approved Water Management Plan, to provide additional background water quality data for water entering the DLSP operational area and are summarised below:

- DW-9 Upstream of Stage 2 Eastern Tributary
- DW-10 Upstream of Stage 2 Northern Tributary
- DW-11 Background monitoring for Stage 2 tributary Holcim discharge
- DW-12 Background monitoring for Western Tributary
- DW-13 Background monitoring for Upstream of Stage 2 Western Tributary
- DW-14 Stage 2 Pond
- DW 15a Fines Pond
- DW-18 Rocklow Creek downstream
- DW-19 Stage 3 Pond
- DW-20b Background monitoring for runoff from Stage 2 under the culvert
- DW-21a Background monitoring for the man-made Rocklow Creek channel
- DW-22 Background monitoring for Stage 1
- DW-23 Background monitoring for Rocklow Creek Tributary Ruth Devenney Reserve
- DW-24 Stage 5A Pond
- DW25 Background monitoring for Minnamurra River upstream of Stage 5
- DW26 Background monitoring for Minnamurra River downstream of Stage 5
- DW27 Stage 5B Pond

#### 4.4.2. Surface Water Monitoring Performance Review

#### 4.4.2.1. Ambient Monthly Monitoring

A summary of the water quality monitoring points is shown below in Table 18. These are average values to reflect the overall compliance for the reporting period.

The dredge pond (DW-27) and discharge point (DW16) are shown in grey. Parameters outside of the water quality objectives for compliance monitoring sites are shown in **red**. Monitoring sites in blue are upstream monitoring locations and are monitored for background purposes only.



Sample ID	рН	Turbidity (NTU)	TSS (mg/L)	Conductivity (μS/cm)	Sulfate (mg/L)	Chloride (mg/L)	Iron (mg/L)	Potassium (mg/L)	Magnesium (mg/L)	Sodium (mg/L)	Total Phosphorus (mg/L)	Ammonium as N (mg/L)	Bicarbonate Alkalinity (mg/L)	TKN (mg/L)	Total Nitrogen (mg/L)	Dissolved Oxygen (mg/L)	Faecal Coliforms (CFU/100mL)	E.Coli (CFU/100mL)	Enterococci (CFU/100mL)	Total Algae (cells/ml)	Blue Green Algae (cells/ml)	Chlorophyll- a (µg/L)
DW9	7.77	17.05	13.60	479.50	32.12	68.12	0.92	3.62	13.25	55.80	0.23	0.06	90.80	0.93	1.14	5.48	2,391	2,584	1,006	49,066	12,223	41,525
DW10	6.77	36.87	38.75	416.80	10.27	68.52	2.32	4.51	11.71	45.08	0.34	0.04	69.90		1.44	4.91	25,966	1,152	1,983	12,439	1,614	9,397
DW11	7.72	10.43	28.00	941.33																		
DW12																						
DW13	7.44	177.94	83.40	633.87	24.75	67.08	4.43	3.55	16.62	84.68	0.73	0.11	195.00		1.06	3.90	1,482	1,903	161	5,364	1,229	4,642
DW14	7.72	18.84	10.50	564.44	75.20	46.08	0.90	3.45	17.29	63.80	0.12	0.03	126.40	0.54	0.89	5.39	37	15	70	16,984	4,472	15,847
DW15a	7.85	97.36	50.24	551.16	58.00	42.92	3.53	5.51	13.43	47.44	0.22	0.10	161.20	0.79	1.02	5.67	380	243	462	65,330	42,916	16,618
DW16																						
EPL9	7.65	14.66	26.65	605.93																		
DW18	7.31	48.43	48.08	498.58																		
DW19	7.81	9.62	8.00	464.16	41.72	42.72	0.78	5.18	11.57	46.36	0.12	0.03	123.00	0.57	0.93	4.77	41	41	68	8,187	2,359	15,237
DW20b	7.77	18.06	16.11	538.31																		
DW21a	7.49	9.64	8.78	5,766.63																		
DW22	7.17	5.98	7.00	200.50	10.25	22.50	0.65	3.25	3.25	16.00	0.05	0.11	36.75	0.83	0.85		5,540	123	109	31,115	40,663	6
DW23	7.13	5.00	14.00	18,840	787.75	5,832.50	0.66	137.75	436.25	3,609	0.21	0.24	116.50	1.93	1.98		170	134	814	142,960	17,730	15
DW24	7.57	12.78	8.00	689.50	44.50	143.00	0.74	5.50	15.25	100.50	0.04	0.15	86.25	0.90	0.93		365	60	35	59,023	63,750	3
DW25	7.58	4.10	20.00	40,075	2,024	12,703	0.17	297.75	978.50	8,073	0.23	0.12	108.75	0.48	0.53		2,512	2,511	880	1,281	503	3
DW26	7.21	13.95	46.00	15,314	675.75	4,774.25	0.34	104.25	329.50	2,726	0.57	0.13	82.00	0.70	0.80		5,836	4,568	3,023	2,735	5,550	3
DW27	7.94	12.65	6.50	464.75	36.25	41.75	0.53	5.00	10.50	41.75	0.41	0.03	139.00	1.18	1.20		33	25	20	73,616	85,938	1,176



Stage 2 and Stage 3 ponds (DW-14 and DW-19 sampling points respectively) are no longer operational dredge ponds however the Water Quality Objectives are still applied as part of ongoing water management of the site.

There was only one active dredge pond (Stage 5B) monitoring site (DW27) within the reporting period.

Upstream drainage channels (DW-9, DW- 10, DW-11, DW-12, and DW-13) are ephemeral and are generally impacted by upstream agriculture land uses with cattle grazing often observed in the immediate vicinity of monitoring locations. These streams flow directly into the Stage 2 dredge pond and subsequently impact the ponds water quality.

Upstream monitoring points are located away from the tidal zone at Rocklow Creek and are typically fed by springs and run-off following rainfall events. Typically, water quality within operational ponds and discharge points are of higher quality than the upstream conditions.

As recommended during the EIS process, water quality monitoring of the Stage 3 pond area has continued in order to determine if there are any long-term salinity issues arising. The concern related to the dredge ponds intersecting with saline tidal groundwater aquifers which could result in surface water quality deterioration and potential risk to rehabilitation sustainability.

Data from the previous reports exhibits that Stage 3 has not caused a direct linkage with saline groundwater and that salinity levels have tended to vary in accordance with prevailing climatic conditions.

#### 4.4.2.2. Discharge Water Quality Monitoring

Discharge water quality monitoring undertaken during the reporting period was within limits prescribed in condition S3.C23 of the consent during all instances of sampling. A breakdown of discharge water quality monitoring results at DW16 is summarised below in Table 19.

Date	pH [6.6 – 8.6]	TSS (mg/L) [<50 mg/L]
31/03/2025	8.07	15
01/04/2025	8.28	15
02/04/2025	8.11	11
03/04/2025	8.24	<5
26/05/2025	7.92	23
27/05/2025	8.15	14
28/05/2025	7.97	14
29/05/2025	8.15	10
05/06/2025	8.08	8



Two discharge events throughout the reporting period triggered Special Frequency 1 water monitoring to be undertaken as per EPL 11147. Special Frequency 1 requires sampling to be undertaken daily during discharge for the first 5 days, then weekly until a 200mm freeboard is achieved. These events were:

• 28-31 March 2025: 137 mm.

• 21-25 May 2025: 176.6 mm.

#### 4.4.2.3. Water Monitoring after Placement of PASS

Special Frequency 2 water monitoring is required in ponds where Potential Acid Sulphate Soils (PASS) has been placed as per E1.8 note of EPL 11147. Special Frequency 2 is required to be conducted daily during the PASS placement into water and thereafter daily during operational hours for a period of one month from the date the last load of PASS was placed under water. The pH of the water must be monitored weekly at all other times.

During the reporting period, PASS was placed in the Stage 2 pond DW 14 (placement commenced 26 June 2018). No PASS has been placed in Stage 3 or Fines Pond 2 DW15a.

PASS material is typically received in "campaigns" and there were three periods where PASS importation had ceased for 30 days and monitoring reverted back to the weekly sampling regime.

Campaigns for FY25 were as follows:

- 15 July 5 September 2024;
- 19 January 26 March 2025;
- 5 May 8 May 2025;

A summary of the water quality monitoring after placement of PASS in the Stage 2 dredge pond is shown below in Figure 14 and 15.





Figure 14 Stage 2 Pond pH After Accepting PASS




Figure 15 Fines Pond 2 After Accepting PASS for Rehabilitation






Figure 16 Groundwater pH After Accepting PASS for Rehabilitation

#### 4.4.2.4. Pollution Reduction Program

In June 2023, DSS commenced a Pollution Reduction Program (PRP) to monitor the discharge of waters from Stage 2 through the Ruth Devenney Reserve in accordance with U1.1-U1.5 of EPL11147. A broad suite of analytes was collected during discharge events, and the EPA was notified of all of the results. Data was collected for one year and the EPA was provided a full report on the FY24 PRP requirements in August 2024.

Following this report the EPA noted guidelines for *Australian and New Zealand Guidelines for Fresh and Marine Water Quality* (ANZG 2018) would be more suitable for analysis. The EPA implemented an additional PRP in February 2025 which included updated analytes and potential for improved flow methodology. Updated analytes and methodology as follows:

The following variations have been made to the licence:

Condition U1 conditioning a PRP titled "Monitoring and assessment of discharge to waters - Stage 2 pond" has been marked complete and added to the Completed Programs table at Condition G.1;Condition U1 has been amended to include a new PRP titled "Stage 2 Pond Monitoring and assessment of discharge to waters";Condition U2 conditioning a PRP titled "Inflow and discharge flow monitoring methodology" has been added to the Licence;Condition U3 conditioning a PRP titled "Water quality and flow assessments" has been added to the Licence.

Condition U1



- no longer includes water monitoring results for water sampling conducted at points of inflow; and
- has a due date of 15 months from issue of variation of licence

#### Condition U2:

- require the development of methodologies to monitor the inflows to the Stage 2 pond, water
- discharges from the Stage 2 pond and freeboard levels within the Stage 2 pond by 2 June 2025;
- require the provision of a written report to the EPA outlining these methodologies and the dates these methodologies will be installed and monitoring commenced by 2 June 2025;
- require water flow monitoring at points of inflow to the Stage 2 pond, discharge from the Stage 2
- pond and monitoring of freeboard levels in the Stage 2 pond, over a period to be agreed with the EPA
- require water quality monitoring at points of inflow over a period to be agreed with the EPA:
- include Notes relating to rainfall levels, acknowledging that the required monitoring is
  to aid in the assessment of potential sources of elevated metals in the Stage 2 pond
  and in the preparation of a written report required by Condition U3 and
  acknowledging the Licensee may require a Controlled Activity Approval

Several updates have been required to EPA during the reporting period for both monitoring and methodology. These were completed in June 2025 with additional updates due in September 2025 and the final report due in May 2026.



## 4.4.3. Historical Surface Water Monitoring Long Term Assessment and Analysis

Graphs of Water Quality over time can be seen below in Figure 17 to Figure 20.




Figure 17 Surface Water pH Historical Monitoring Trends






Figure 18 Surface Water TSS Historical Monitoring Trends






Figure 19 Surface Water Conductivity Historical Monitoring Trends






Figure 20 Surface Water Turbidity Monitoring Historical Trends



The following general trends can be observed from the above data:

- Typically, upstream (DW9 to DW12) pH, DO and conductivity is comparable to the
  compliance monitoring location (DW16/EPL9), which aligns with observations that
  upstream drainage channels are ephemeral and generally only flow during periods of
  rainfall. These upstream sites are also impacted by upstream agriculture with cattle
  grazing.
- Upstream turbidity, TSS faecal coliforms and enterococci are higher at the upstream monitoring locations when compared to the compliance monitoring location due to the impacts of cattle grazing and defecation. These inputs also contribute to increased nitrogen in the upstream water flows. The operational dredge ponds typically have lower turbidity than upstream conditions during floods, whereby the dredge ponds act as large settling basins, which allow a reduction in turbidity and sediment load downstream of the ponds during periods of high rainfall.
- Typically, the fines pond has a higher turbidity and TSS than the dredge pond, which is to be expected due to its function. The fines pond is kept offline and protected by a 3.7m AHD bund designed for protection in the event of a 1 in 100-year flood event.
- Salinity is generally higher in the southern sections of Stage 3 (DW-19) and Rocklow Creek (DW21a), which is located in close proximity to the tidal zone at Rocklow Creek. This is a predicted outcome from the EIS based on the natural conditions of the site and is discussed below.

Initial investigations from the original DLSP EIS commissioned by R.W Corkery described that the groundwater within the southern section of Stage 3 contains slightly brackish water (TDS >2,500), which corresponds to a salinity far greater than the 1,500µS/cm threshold described in the WQO detailed in condition S3.C24 of the consent. As the dredging progresses south in Stage 3 near Rocklow Creek, the infiltration of this tidal brackish water into the Stage 3 dredge pond will be unavoidable and is to be expected based on the natural conditions present in Stage 3.

The department acknowledges in condition S3.C24 of the consent, as per the note, that short term exceedance of the WQO may occur due to natural events such as tidal saline inflow, such as those identified in the south of Stage 3.



# 4.4.4. Surface Water Monitoring Summary and Opportunity for Improvements

Monitoring will continue for all water quality parameters in the next reporting period. Backfilling of Stage 5A is ongoing, which will allow the site to move toward its final landform in accordance with the progressive rehabilitation requirements.

The recommendations of the previous and additional PRP's will be implemented.

#### 4.5. Water Balance

Water extracted from the DLSP ponds is measured and considered in relation to the applicable groundwater licence. Water is used for dust suppression and sand processing and is sourced from the fines pond and dredge pond under a groundwater Water Access Licence (WAL24477) issued under the *Water Management Act 2000*. The licence permits the groundwater take of 77ML of water from the Sydney Basin South Groundwater Source.

#### 4.5.1. Surface Water Flows

Surface runoff from three upstream catchments is generally captured in farm dams and bunding around the Stage 2 area. High flow events and floodwaters however enter Stage 2 and ultimately flow into the Stage 3 area. The main channel of Rocklow Creek has been diverted around the Stage 3 area which is joined by controlled discharge waters from the Stage 3 pond spillway. The system allows for the return of environmental flows into the Rocklow Creek catchment below the site. During flood events, sand extraction ceases. During the reporting period, flooding occurred a number of times. Inflows are assumed to be the same as outflows during overflow events. The influence of surface water on the site water balance is therefore considered to be neutral.



#### 4.5.2. Water Use for Dust Suppression

Water contained within the extraction ponds is used for all raw water demand, including processing and dust control. A 30,000 L water cart operates on site on all operational days when there is no precipitation to reduce dust from unsealed roads, particularly the roads used by trucks delivering VENM. During the reporting period, the number of rain-days decreased from 134 to 85 which increased the volume used for dust suppression to approximately 22.43ML.

#### 4.5.3. Water Use from Production

- Water is extracted with the sand during dredging operations, with additional water added to this during processing.
- Pumping rates and volumes of added water is shown in Table 20.
- The extracted water returns via overland flow to the fines return pond (i.e. flows back into the system) so is excluded from the water balance calculations and reported for information only.

Table 22 Dredge and Spray Pump Rates

Processing Steps	Pumping Rate (L/s)	Water Required (ML/8hr day)
Dredge pump (combined water and sand)	250	7.2
Pump to sand wash bin for dust washing	150	4.33
Pump for oversize screen sprayers	50	1.47
Total	N/A	12.96

This 12.96 ML is returned to the Stage 3 pond via the fines return pond and is therefore excluded from the water balance calculation.

- However, some residual water is exported from the site along with the sold sand product (approximately 8% of exported sand product by weight is water).
- Current reporting period sales was 206,844 tonnes.
- Water loss from sand sales is calculated as 16.55 ML.

Total water use is therefore calculated as water use for dust suppression (22.43ML) plus water loss from sand production (16.55ML).

The calculated total water use volume is 38.98ML, which is within the volumes of groundwater take of WAL24477 of 77ML/year.



## 4.6. Flood Storage Capacity

The site is located at the confluence of three tributaries of the Minnamurra River. Given the proximity of groundwater to the surface there is potential for flooding. Water backing up along Rocklow Creek from the Minnamurra River is also a major contributor to on-site flooding.

#### 4.6.1. Stages 2-4:

The EIS noted that the RTA designed and constructed the North Kiama by-pass to "match the openings of the downstream railway embankment which was designed and constructed following a flood study completed by Webb McKeown (1989) – predicting a 100-year average recurrence interval (ARI) flood level of up to 3.3m on Rocklow Creek". The EMP went on to state that: "The culvert system would, therefore, not impact on local flooding regimes, which based on previous flood studies of Rocklow Creek, (including Webb McKeown 1989), are considered to approximate the following:

- 100 year Average Recurrence Interval (ARI): 3.6m AHD
- 20 year Average Recurrence Interval (ARI): 3.3m AHD
- 10 year Average Recurrence Interval (ARI): 3.2m AHD.

To protect the site from floods, up to and including the 1 in 100-year event, the processing and stockpile area have been constructed above 3.6m AHD and site bunds are generally at 3.7 metres AHD. The fines pond is bunded to a minimum 3.7m AHD as shown in the surveyed points in Figure 21 below.




Figure 21 Surveyed Fines Pond Bund



The majority of the access road off Tabbita Road is also above 3.6 metres AHD; however, the ramp abutting Tabbita Road was constructed by RMS below 3.6 metres AHD due to the presence of overhead powerlines and potential safety risks to heavy vehicles.

Condition S3.C27 of the consent requires that the flood storage capacity of the site is no less than the pre-existing flood storage capacity at all stages of the development, unless otherwise approved in writing by the Planning Secretary. Total historic extraction volumes within both Stage 2 and Stage 3 area are significantly higher than total backfilling volumes to date which has created an overall increase in flood storage capacity. During the reporting period, extraction continues at Stage 5 area while backfilling continued in Stage 2 and 3 which will result in a gradual reduction in flood capacity. However, the final site rehabilitation plan includes unfilled pond area and freshwater wetlands which provide an overall increase in flood retention capacity compared to the pre-mining floodplain.

#### 4.6.2. Stage 5:

A surface water assessment was undertaken for Modification 2 of the Dunmore Lakes Sand Project, which outlined the flood potential of Stage 5. As such, the Stage 5B extraction area is subject to inundation due to backwater flooding from the Minnamurra River. Note that Stage 5B cannot discharge. Flood inundation of Stage 5B is relatively shallow, with depths across most of the extraction area ranging from 0.1 to 0.2m for a flood event of 1% AEP magnitude. The majority of Stage 5B remains flood free in smaller more frequent flood events. The PMF event is predicted to inundate the entire Stage 5B area with flood depths of approximately 1m AHD across most of the extraction area. In accordance with the aforementioned surface water assessment, the PMF level is 5.15m AHD.

A flood bund was designed and built around the extraction footprint of Stage 5B at 5.5m AHD to satisfy the requirement for adequate flood mitigation. The Flood Bund Design is shown below in Figure 22.






Figure 22 Stage 5B Flood Bund Design



## 4.7. Groundwater Monitoring

Trace Environmental were commissioned to prepare the Groundwater Monitoring Report for 2024-2025 and is publicly available on our website.

The conclusions of the 2024-2025 report are as follows:

- Fluctuations in the groundwater levels are likely related to rainfall recharge with some minor tidal influence also observed; and
- Decreases in groundwater levels typically correlate with periods of low rainfall, resulting in low recharge as the aquifer drains to Rocklow Creek and Minnamurra River to the South-East. However, overall decreases in groundwater level were observed in monitoring wells MWB2s and MWB2d, which may be a result of the proximity of these wells to dredging activities in this portion of the site.

Based on the above, it is concluded that fluctuations in water table levels are naturally occurring and are not caused by dredging activities at the site, except at the immediate vicinity of dredging activities at the Stage 5 portion of the site.

## 4.7.1. Groundwater Monitoring Impact Assessment Criteria

EES have devised site specific trigger values, derived from monitoring the aquifer in Stage 2 and Stage 3 since 2003 and prior to the commencement of operations in Stage 2 and 3. These site-specific trigger values have been adopted in the approved Water Management Plan and are reproduced below in Table 23.



Table 23 Groundwater Impact Assessment Criteria

Austra	Halta		Trigger Value	
Analyte	Units	DA Criteria	Western bores 1	Eastern bores <sup>2</sup>
pH	-	6.5-8.5	6.5-8.5	6.5-8.5
Electrical Conductivity (EC)	μS/cm	<1,500	1,500	33,000
Phosphorous (PO <sub>4</sub> ) <sup>3</sup>	μg/L	5-50 <sup>3</sup>	4.0	0.7
Total Nitrogen	μg/L	100-500	-	-
Sodium (Na)	mg/L	400	560	5,500
Potassium (K)	mg/L	50	50	170
Magnesium (Mg)	mg/L	50	90	420
Chloride (CI)	mg/L	300	1,400	6,900
Sulfate (SO <sub>4</sub> )	mg/L	250	300	1,170
Bicarbonate (HCO <sub>3</sub> )	mg/L	750	400	420
Dissolved Iron (Fe)	mg/L	6	3.0	4.0
Ammonium (NH <sub>4</sub> )	mg/L	20	1.0	3.0

#### Notes:

- 1. Western bores: BHA to BHF; DG17, DG21, DG31, DG36, DG59, DG60 are those located west of the Princes Highway
- 2. Eastern bores: DG1 to DG7 are those generally located east of the Princes Highway
- 3. Note value is for total phosphorous not phosphate (multiply by 3.06 when reported as phosphorus)

The location of the groundwater monitoring points and groundwater flow direction for Stages 2-4 is shown in Figure 23. Stage 5 flow direction is shown in figure 24.




Figure 223 Groundwater Monitoring Locations and Derived Flow Stage 1-4






Figure 234 Groundwater Monitoring Locations and Derived Flow Stage 5

# 4.7.2. Groundwater Monitoring Current Reporting Period Performance Review

A summary of the groundwater quality data for monitoring bores located west and east of the highway is shown Table 22 and Table 23, respectively.

Elevated sodium and chloride concentrations in monitoring wells DG5d, DG6s, DG6d and DG7 indicate a saline influence, consistent with the historical tidal influence observed in these wells located in the eastern portion of Stages 2-4;

- The ion profiles are relatively stable across the four GMEs, indicating a well-buffered chemically equilibrant groundwater system, supported also by the relatively high concentrations of bicarbonate (as CaCO3) observed in the majority of groundwater samples; and
- No significant seasonal trend is evident across the four GMEs.



Table 24 Groundwater Monitoring Summary West of Princes Highway

				Sample ID		- N	G15			- N	617				G21			DC.	31s	
ļ				Month	Aug-24	Nov-24	Feb-25	May-25												
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR																
рн	-	6.5 - 8.5	6.5 - 8.5	-	7.65 <sup>A</sup>	7.26	7.34	7.44	7.02 <sup>A</sup>	8.38	7.46	6.93	6.71 <sup>A</sup>	6.67	6.57	7.09	7.02 <sup>A</sup>	6.72	6.68	7.1
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	505 <sup>A</sup>	514	544	564	277 <sup>A</sup>	244	2190	2050	932 <sup>A</sup>	895	946	898	487 <sup>A</sup>	985	774	621
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	· ·	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-	-	51 <sup>A</sup>	129	23	49	18 <sup>A</sup>	77	45	299	54 <sup>A</sup>	56	-31	109	-1 <sup>A</sup>	5	-44	47
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	208	197	240	232	936	796	802	621	273	217	133	126	127	170	169	141
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	208	197	240	232	936	796	802	621	273	217	133	126	127	170	169	141
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	<10	<1	<1	<1	<10	<1	<1	69	43	42	89	80	111	312	200	163
Chloride (Cl)	mg/L	300	6,900	1	42	47	49	44	449	470	381	303	143	170	206	184	21	51	34	26
Calcium (Ca)	mg/L	-	-	1	65	60	70	80	100	85	88	112	52	33	21	21	72	131	99	93
Magnesium (Mg)	mg/L	50	420	1	9	10	11	11	117	101	94	81	19	21	14	15	10	34	19	17
Sodium (Na)	mg/L	400	5,500	1	43	43	40	42	390	334	303	257	156	150	171	162	31	61	44	32
Potassium (K)	mg/L	50	170	1	2	2	2	2	36	34	32	28	1	2	2	2	2	4	3	3
Iron (Fe)	mg/L	6	4	0.05	2.14	2.27	2.59	3.43	1.98	2.89	1.03	1.23	1.00	0.87	0.85	1.00	1.30	1.48	1.11	1.07
Fluoride (F)	mg/L	-	-	0.1	0.3	0.2	-	-	0.8	0.7	-	-	0.2	0.2	-	-	0.1	0.1	-	-
Ammonium as N	mg/L	-	-	0.01	0.73	0.89	-	0.82	0.96	1.10	-	0.84	0.36	0.49	-	0.55	0.06	0.35	-	0.19
Ammonia as N	mg/L	20	1	0.01	0.74	0.90	0.92	0.83	0.96	1.19	0.92	0.84	0.36	0.49	0.53	0.55	0.06	0.35	0.31	0.19
Nitrite as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Nitrate as N	mg/L	-	-	0.01	<0.01	0.01	<0.01	<0.01	0.03	0.02	<0.01	<0.01	<0.01	<0.01	0.01	0.03	1.02	<0.01	0.01	0.01
Nitrite + Nitrate as N	mg/L	-	-	0.01	<0.01	0.01	<0.01	<0.01	0.03	0.02	<0.01	0.01	<0.01	<0.01	0.01	0.03	1.02	<0.01	0.01	0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	1.4	1.3	1.6	1.4	1.8	1.7	1.6	1.5	1.5	1.3	1.0	1.0	0.5	0.7	0.8	0.6
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	1.4	1.3	1.6	1.4	1.8	1.7	1.6	1.5	1.5	1.3	1.0	1.0	1.5	0.7	0.8	0.6
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	0.20	0.23	0.22	0.20	2.84	2.91	2.35	2.32	0.33	0.37	0.32	0.32	0.04	0.06	0.07	0.003
Total Anions	meq/L	-	-	0.01	5.34	5.26	6.18	-	31.4	29.2	26.8	-	10.4	10.0	10.3	-	5.44	11.3	8.50	-
Total Cations	meq/L	-	-	0.01	5.51	5.03	6.19	-	31.0	26.7	26.1	-	10.3	8.71	9.69	-	5.32	10.6	8.49	-
Ionic Balance	%	-	-	0.01	1.59	2.29	0.10	-	0.61	4.46	1.22	-	0.45	6.89	3.16	-	1.10	3.17	0.03	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	~3	~7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Escherichia coli	CFU/100mL	<230	-	1	<1	~3	~3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Enterococci	CFU/100mL			1	<1	<1	180	<1	<1	<1	~2	36	<1	~1	<1	<1	<1	<1	<1	<1



				Sample ID		D	G35			DX	336		GW4				
				Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR													
рН	-	6.5 - 8.5	6.5 - 8.5	-	6.93 <sup>A</sup>	7.66	6.86	6.9	7.34 <sup>A</sup>	6.76	6.84	7.29	7.44 <sup>A</sup>	7.44	7.33	7.35	
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	1020 <sup>A</sup>	971	961	996	902 <sup>A</sup>	992	1070	1020	911 <sup>A</sup>	883	893	777	
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Oxydation-Reduction Potential (Redox)	mV	-	-	-	-93 <sup>^</sup>	55	-86	-11	107 <sup>A</sup>	-83	-36	136	189 <sup>A</sup>	148	3	127	
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	352	392	339	313	322	314	503	403	214	194	203	182	
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	•	1	352	392	339	313	322	314	503	403	214	194	203	182	
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	124	36	102	139	81	116	144	60	14	12	11	11	
Chloride (CI)	mg/L	300	6,900	1	45	66	50	54	56	55	62	69	190	209	195	194	
Calcium (Ca)	mg/L	-	-	1	67	81	60	66	67	63	100	99	75	71	71	77	
Magnesium (Mg)	mg/L	50	420	1	34	37	32	32	28	32	46	42	19	18	17	18	
Sodium (Na)	mg/L	400	5,500	1	116	93	109	108	100	111	80	89	116	112	105	108	
Potassium (K)	mg/L	50	170	1	8	15	8	8	13	8	16	16	1	1	<1	<1	
Iron (Fe)	mg/L	6	4	0.05	30.6	2.62	29.2	36.3	1.41	27.5	2.64	2.56	0.33	0.20	0.08	0.09	
Fluoride (F)	mg/L	-	٠	0.1	0.2	0.6	-	-	0.6	0.2	-	•	0.2	0.2	-	-	
Ammonium as N	mg/L	-	•	0.01	1.35	0.10	-	0.58	0.11	0.85	-	0.11	0.04	0.02	-	0.05	
Ammonia as N	mg/L	20	1	0.01	1.35	0.10	0.84	0.58	0.11	0.85	0.12	0.11	0.04	0.02	0.09	0.05	
Nitrite as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	< 0.01	<0.01	
Nitrate as N	mg/L	-	-	0.01	0.04	<0.01	<0.01	<0.01	<0.01	0.28	<0.01	0.02	0.01	0.02	0.01	0.03	
Nitrite + Nitrate as N	mg/L	-	•	0.01	0.04	<0.01	<0.01	<0.01	<0.01	0.28	<0.01	0.02	0.01	0.02	0.01	0.03	
Total Kjeldahl Nitrogen as N	mg/L	-	•	0.1	1.8	0.2	1.6	1.2	0.4	1.7	0.4	0.3	0.6	<0.1	0.2	0.2	
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	1.8	0.2	1.6	1.2	0.4	2.0	0.4	0.3	0.6	<0.1	0.2	0.2	
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	1.10	0.26	1.00	1.02	0.19	1.04	0.24	0.21	0.07	0.05	0.14	0.03	
Total Anions	meq/L	-		0.01	10.9	10.4	10.3	-	9.70	10.2	14.8	-	9.93	10.0	9.78	-	
Total Cations	meq/L	-		0.01	10.7	10.2	10.6	-	9.84	9.40	12.7	-	9.81	9.92	9.51	-	
Ionic Balance	%	-	-	0.01	0.83	1.02	1.27	-	0.72	4.28	7.76	-	0.60	0.52	1.43	-	
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	<1	্ব	<1	<1	<1	<1	<1	<1	~9	<1	~25	
Escherichia coli	CFU/100mL	. <230		1	<1	<1	<1	্ব	<1	<1	<1	<1	<1	~9	<1	~<1	
Enterococci	CFU/100mL		-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	19	21	

- A. Water quality parameters recorded on 23 August 2024.
- 1. Generic trigger values provided in Development Consent 195-8-2004
- 2. Stages 2-4 specific trigger values provided in EES (2018) GMMP



Table 25 Groundwater Monitoring Summary East of Princes Highway

				Sample ID		D	G5s			D	G5d		DG6s				
				Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR													
pH	-	6.5 - 8.5	6.5 - 8.5		7.94 <sup>A</sup>	7.68	7.17	7.53	7.58 <sup>A</sup>	7.06	6.29	6.89	7.21 <sup>A</sup>	6.39	7.13	6.8	
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	1630 <sup>A</sup>	156	913	904	1770 <sup>A</sup>	1550	14400	14800	3090 <sup>A</sup>	1780	18800	18200	
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Oxydation-Reduction Potential (Redox)	mV	-	-	-	-3^	-67	-36	102	-19 <sup>A</sup>	-35	-78	64	-72 <sup>A</sup>	76	-124	75	
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	278	352	276	232	336	250	333	296	382	347	394	342	
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	278	352	276	232	336	250	333	296	382	347	394	342	
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	146	780	128	132	751	141	534	579	874	715	671	702	
Chloride (CI)	mg/L	300	6,900	1	100	7000	98	95	5430	101	4970	4850	5600	6180	5830	5590	
Calcium (Ca)	mg/L	-	-	1	136	352	133	136	262	135	216	234	192	187	180	199	
Magnesium (Mg)	mg/L	50	420	1	20	500	19	19	405	22	299	334	445	426	404	420	
Sodium (Na)	mg/L	400	5,500	1	63	3880	61	64	3440	63	2560	2800	3540	3420	3280	3360	
Potassium (K)	mg/L	50	170	1	4	117	4	4	104	4	80	90	130	129	121	123	
Iron (Fe)	mg/L	6	4	0.05	2.68	3.72	2.98	3.05	3.06	3,20	2.49	2.26	6.42	5.36	4.51	4.92	
Fluoride (F)	mg/L	-	-	0.1	0.3	0.6	-	-	0.6	0.3	-	-	0.6	0.6	-	-	
Ammonium as N	mg/L	-	-	0.01	0.36	2,88	-	0.39	1.69	0.42	-	1.25	0.53	0.52	-	0.69	
Ammonia as N	mg/L	20	1	0.01	0.37	2,93	0.40	0.39	1.71	0.42	1.39	1.27	0.53	0.52	0.63	0.69	
Nitrite as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	<0.01	< 0.01	< 0.01	<0.01	<0.01	<0.01	<0.01	<0.01	< 0.01	
Nitrate as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	<0.01	< 0.01	< 0.01	<0.01	0.02	<0.01	<0.01	< 0.01	< 0.01	
Nitrite + Nitrate as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	<0.01	< 0.01	<0.01	<0.01	0.02	<0.01	<0.01	<0.01	< 0.01	
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	0.9	4.7	0.8	0.8	2.2	0.8	2.0	1.7	1.5	1.5	1.7	1.7	
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	0.9	4.7	0.8	0.8	2.2	0.8	2.0	1.7	1.5	1.5	1.7	1.7	
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	0.16	0.60	0.17	0.17	0.54	0.21	0.55	0.50	0.25	0.25	0.28	0.21	
Total Anions	meg/L	-	-	0.01	11.4	221	10.9	-	176	10.8	158	-	184	196	186	-	
Total Cations	meg/L	-	-	0.01	10.5	216	11.0	-	191	9,58	149	-	192	181	188	-	
Ionic Balance	%	-	-	0.01	4.17	1.20	0.06	-	4.16	5,90	2.99	-	2.08	3.95	0.45	-	
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	<1	<1	<1	<1	~7	<1	<1	<1	~2	<1	<1	
Escherichia coli	CFU/100mL	<230	-	1	<1	<1	<1	<1	<1	~7	<1	<1	<1	~2	<1	<1	
Enterococci	CFU/100mL	-	-	1	<1	<1	11	<1	<1	~5	<1	<1	<1	<1	~3	<1	



				Sample ID		DX	G6d		DG7					
				Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25		
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025		
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR										
pH	-	6.5 - 8.5	6.5 - 8.5	-	6.99 <sup>A</sup>	6.49	6.77	6.75	7.37 <sup>A</sup>	6.97	6.84	7.18		
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	1910 <sup>A</sup>	2930	29300	28200	684 <sup>A</sup>	654	700	671		
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-		
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-		
Oxydation-Reduction Potential (Redox)	m∨	-	-	-	-13 <sup>A</sup>	16	-94	62	136 <sup>A</sup>	83	72	120		
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	fr		
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1		
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	455	397	440	384	306	241	248	237		
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	455	397	440	384	306	241	248	237		
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	1600	1450	1360	1400	39	35	37	35		
Chloride (Cl)	mg/L	300	6,900	1	9510	9800	9250	8640	32	47	60	48		
Calcium (Ca)	mg/L	-	-	1	411	409	401	432	70	57	60	65		
Magnesium (Mg)	mg/L	50	420	1	745	745	704	709	21	17	17	18		
Sodium (Na)	mg/L	400	5,500	1	5930	5900	5470	5480	80	72	74	74		
Potassium (K)	mg/L	50	170	1	184	194	182	177	2	2	2	2		
Iron (Fe)	mg/L	6	4	0.05	19.6	21.2	20.6	17.3	1.16	1.06	0.88	1.75		
Fluoride (F)	mg/L	-	-	0.1	0.4	0.3	-	-	0.5	0.5	-	-		
Ammonium as N	mg/L	-	-	0.01	0.87	0.86	-	0.96	1.06	0.99	-	1.11		
Ammonia as N	mg/L	20	1	0.01	0.87	0.86	0.81	0.96	1.07	0.99	0.80	1.11		
Nitrite as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01		
Nitrate as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	0.02	<0.01	<0.01	<0.01	<0.01		
Nitrite + Nitrate as N	mg/L	-	-	0.01	<0.01	<0.01	<0.01	0.02	<0.01	<0.01	<0.01	<0.01		
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	1.7	1.6	1.9	2.1	1.9	1.2	1.2	1.4		
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	1.7	1.6	1.9	2.1	1.9	1.2	1.2	1.4		
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	0.47	0.58	0.60	0.59	0.23	0.22	0.18	0.66		
Total Anions	meq/L	-	-	0.01	311	314	298	-	7.83	6.87	7.42	-		
Total Cations	meq/L	-	•	0.01	336	310	320	-	8.18	6.77	7.66	-		
Ionic Balance	%	-	-	0.01	3.89	0.67	3.64	-	2.22	0.72	1.62	-		
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	<1	<1	<1	<1	<1	<1	<1		
Escherichia coli	CFU/100mL	<230	-	1	<1	<1	<1	<1	<1	<1	<1	<1		
Enterococci	CFU/100mL		-	1	্ব	্ব	~1	<1	<1	<1	<1	<1		

A. Water quality parameters recorded on 23 August 2024.

1. Generic trigger values provided in Development Consent 195-8-2004

2. Stages 2-4 specific trigger values provided in EES (2018) GMMP



Table 24 Groundwater Monitoring Summary Stage 5

	Sample ID					MW5A1 MW5A3				MW5B2d							
					Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
Sample Date					29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	SWMP Water Quality Objective <sup>3</sup>	LOR												
pH	-	6.5 - 8.5	6.5 - 8.5	6.5 - 8.5	-	7.77 <sup>A</sup>	7.85	8.37	7.58	7.39 <sup>A</sup>	7.63	7.71	6.99	7.49 <sup>A</sup>	7.13	7.39	7.24
Electrical Conductivity (EC)	μS/cm	>1500	33,000	>1500	-	913 <sup>A</sup>	900	702	859	313 <sup>A</sup>	291	272	286	734 <sup>A</sup>	721	698	667
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-		-	-	-	-	-		-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-	-	-	-66 <sup>^</sup>	-33	-42	-11	56 <sup>A</sup>	36	-101	42	-58 <sup>A</sup>	-34	-10	83
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	750	1	63	246	90	91	63	46	59	58	313	283	301	257
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	63	246	90	91	63	46	59	58	313	283	301	257
Sulfate as SO <sub>4</sub>	mg/L	250	300	250	1	34	28	24	23	16	10	<1	<10	28	19	14	12
Chloride (CI)	mg/L	300	6,900	300	1	143	89	60	46	34	69	43	42	48	60	55	62
Calcium (Ca)	mg/L	-	-	-	1	15	78	18	30	8	5	6	8	111	99	94	93
Magnesium (Mg)	mg/L	50	420	50	1	14	20	8	9	2	2	3	3	16	15	14	13
Sodium (Na)	mg/L	400	5,500	400	1	90	58	51	44	48	43	44	46	51	48	47	51
Potassium (K)	mg/L	50	170	50	1	5	6	4	5	2	2	2	3	7	6	6	6
Iron (Fe)	mg/L	6	4	6	0.05	2.19	4.31	1.54	2.26	1.27	1.28	0.48	0.57	3.74	3.84	3.73	3.76
Fluoride (F)	mg/L	-	-	-	0.1	<0.1	0.1	-	-	0.2	0.1	-	-	0.2	0.2	-	-
Ammonium as N	mg/L	-	-	-	0.01	0.48	0.37	-	0.42	0.32	0.30	-	0.38	0.53	0.63	-	0.59
Ammonia as N	mg/L	20	1	20	0.01	0.49	0.38	0.54	0.42	0.32	0.30	0.35	0.38	0.54	0.63	0.63	0.59
Nitrite as N	mg/L	-	-	-	0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Nitrate as N	mg/L	-	-	-	0.01	<0.01	< 0.01	<0.01	<0.01	<0.01	0.01	<0.01	0.01	0.01	<0.01	<0.01	0.01
Nitrite + Nitrate as N	mg/L	-	-		0.01	<0.01	<0.01	<0.01	<0.01	<0.01	0.01	<0.01	0.01	0.01	<0.01	<0.01	0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	-	0.1	1.3	1.2	1.3	1.3	1.1	0.9	1.1	1.4	1.1	1.0	1.0	1.1
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1 - 0.5	0.1	1.3	1.2	1.3	1.3	1.1	0.9	1.1	1.4	1.1	1.0	1.0	1.1
Total Phosphorus as P	mg/L	0.005 - 0.5	0.004	0.005 - 0.5	0.01	0.09	0.21	0.08	0.06	0.13	0.14	0.12	0.08	0.11	0.13	0.10	0.10
Total Anions	meq/L	-	-	-	0.01	6.00	8.01	3.99	-	2.55	3.07	2.39	-	8.19	7.74	7.86	-
Total Cations	meq/L	-	-	-	0.01	5.58	8.21	3.88	-	2.65	3.11	2.51	-	8.60	7.22	8.04	-
Ionic Balance	%	-	-	-	0.01	3,58	1.24	1.44	-		0.57		-	2.45	3.51	1.16	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	<1,000	1	<1	~2	<1	<1	<1	~2	<1	~1	<1	<1	<1	<1
Escherichia coli	CFU/100mL	<230	-	<230	1	<1	~1	<1	<1	<1	~1	<1	<1	<1	<1	<1	<1
Enterococci	CFU/100mL	-	-	-	1	<1	~1	<1	<1	<1	~1	<1	<1	<1	<1	<1	<1



Sample ID						MW582s MW583				MW584							
					Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
	Sample Date					29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	SWMP Water Quality Objective <sup>3</sup>	LOR												
pH	-	6.5 - 8.5	6.5 - 8.5	6.5 - 8.5	-	7.37 <sup>A</sup>	7.07	7.3	7.08	7.64 <sup>A</sup>	7.43	7.57	7.55	7.68 <sup>A</sup>	7.55	7.79	7.55
Electrical Conductivity (EC)	μS/cm	>1500	33,000	>1500	-	672 <sup>A</sup>	743	769	817	412 <sup>A</sup>	524	506	475	424 <sup>A</sup>	417	390	502
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	m∨	-	-	-	-	-66 <sup>^</sup>	32	-147	-3	46 <sup>A</sup>	8	-78	14	128 <sup>A</sup>	47	-61	69
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	্ব	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	750	1	216	334	355	353	300	242	245	214	224	223	196	239
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	216	334	355	353	300	242	245	214	224	223	196	239
Sulfate as SO <sub>4</sub>	mg/L	250	300	250	1	<10	<1	<1	25	<1	<1	<1	<1	3	1	2	<1
Chloride (CI)	mg/L	300	6,900	300	1	16	63	65	62	46	31	33	25	15	19	19	21
Calcium (Ca)	mg/L	-	-	-	1	117	131	124	151	77	83	81	86	82	103	65	95
Magnesium (Mg)	mg/L	50	420	50	1	14	12	11	12	7	9	8	7	8	10	6	9
Sodium (Na)	mg/L	400	5,500	400	1	38	44	47	54	19	29	26	23	14	18	16	21
Potassium (K)	mg/L	50	170	50	1	4	4	4	4	2	3	2	2	2	3	2	3
Iron (Fe)	mg/L	6	4	6	0.05	1.84	3.89	3.80	4.30	0.14	0.65	0.52	0.42	2.72	5.94	0.58	0.80
Fluoride (F)	mg/L	-	-	-	0.1	0.3	0.2	-	-	0.2	0.3	-	-	0.3	0.2	-	-
Ammonium as N	mg/L	-	-	-	0.01	0.41	0.24	-	0.23	0.32	0.50	-	0.36	0.35	0.63	-	0.43
Ammonia as N	mg/L	20	1	20	0.01	0.41	0.24	0.27	0.23	0.33	0.51	0.46	0.37	0.36	0.64	0.44	0.44
Nitrite as N	mg/L	-	-	-	0.01	<0.01	<0.01	<0.01	<0.01	0.09	<0.01	<0.01	<0.01	0.04	<0.01	<0.01	<0.01
Nitrate as N	mg/L	-	-	-	0.01	5.45	< 0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	0.02	0.01	<0.01
Nitrite + Nitrate as N	mg/L	-	-	-	0.01	5.45	< 0.01	<0.01	<0.01	0.04	<0.01	<0.01	<0.01	<0.01	0.02	0.01	<0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	-	0.1	2.5	1.2	1.2	1.3	0.8	0.7	0.7	0.8	0.9	1.5	0.9	1.1
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1 - 0.5	0.1	8.0	1.2	1.2	1.3	0.8	0.7	0.7	0.8	0.9	1.5	0.9	1.1
Total Phosphorus as P	mg/L	0.005 - 0.5	0.004	0.005 - 0.5	0.01	0.09	0.18	0.17	0.16	0.08	0.11	0.12	0.09	0.33	0.67	0.14	0.10
Total Anions	meq/L	-	-	-	0.01	4.77	8.45	8.93	-	7.29	5.71	5.82	-	4.96	5.01	4.49	-
Total Cations	meq/L	-	-	-	0.01	4.81	8.11	9.24	-	8.10	5.40	5.88	-	4.92	4.66	4.48	-
Ionic Balance	%	-	-	-	0.01	0.50	2.05	1.72	-	5.23	2.76	0.48	-	0.39	3.62	0.10	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	<1,000	1	<1	~1	<1	<1	<1	<1	<1	<1	<1	<1	~1	<1
Escherichia coli	CFU/100mL	<230	-	<230	1	<1	~1	<1	<1	<1	<1	<1	<1	<1	<1	~1	<1
Enterococci	CFU/100mL	-	-	-	1	<1	~3	<1	<1	<1	<1	<1	<1	<1	16	<1	<1

- A. Water quality parameters recorded on 23 August 2024.
- 1. Generic trigger values provided in Development Consent 195-8-2004
- 2. Stages 2-4 specific trigger values provided in EES (2018) GMMP
- 3. Stage 5 specific trigger values provided in EMM (2021) SWMP



### 4.7.3. Groundwater Long Term Assessment and Analysis

The data obtained from the data loggers installed in bores DG1, DG5, DG6, DG7, DG17, DG21, DG31, DG35, and DG36 indicate that over the current reporting period natural fluctuations in water levels were occurring in response to rainfall and tidal influences. This is consistent with previous findings dating back to 2003 (Environmental Earth Sciences 2009, 2010, 2011, 2012, 2013a, 2014, 2015, 2016a, 2017 and 2018a, 2019, 2020, 2021, 2022, 2023, 2024).

All data obtained from the monitored bores strongly indicated the following:

- Influences on groundwater levels are related to recharge from rainfall and minor tidal influx (this finding is supported by chemical monitoring of tidal seawater intrusion from Rocklow Creek);
- Reductions in groundwater levels are related to periods of low rainfall where the aquifer is slowly draining from Rocklow Creek and the south-east aquifer boundary; and
- Water-table fluctuations are therefore naturally occurring and cannot be seen to be impacted by dredging activities in the area, except in immediate proximity to the dredge pond.

## 4.7.4. Groundwater Summary and Opportunities for Improvement

Based on the results of the annual monitoring for the 2024 to 2025 period, it is recommended that quarterly GMEs and monthly groundwater gauging continue to be conducted for Stages 2-4 and Stage 5 at the site, in accordance with the applicable site management plans (EES 2018 and EMM2025)

# 4.8. Rehabilitation and Flora and Fauna Management Review

Rehabilitation has been ongoing since operations began and includes landform construction, planting out and maintenance of previous planting campaigns.

## 4.8.1. Rehabilitation Assessment Criteria

Condition S4.C42 of the consent outlines that the applicant must progressively rehabilitate the site to the satisfaction of the secretary in a manner generally consistent with the concept final landform in the EIS (Appendix 2 of DA 195-8-2004) and in accordance with the DA consent.

S3.C37 outlines that the site must establish and conserve:

- 6 hectares of Freshwater Wetlands on Coastal Floodplains (which may include areas of associated wetland pondage) and;
- 3 hectares of Swamp Oak Floodplain forest;

The final landform planned for the DLSP will exceed these areas. This is in order to provide suitable visual screening and to adequately integrate a compensatory habitat with existing similar habitats located on or near the site.



#### 4.8.2. Rehabilitation and Flora and Fauna Management Performance Review

Rehabilitation works are ongoing along the northern area of stage 2 with 6,300 native plants from the Swamp Oak Forest and Freshwater Wetlands in Coastal Floodplains community types planted along the north western edge of Stage 2 in 2017. A bird island was also constructed and planted out with the communities and species described above.

The banks of the realigned Western Tributary channel in Stage 3 commenced rehabilitation in 2017, with the laying of jute matting and approximately 2,600 tube stock of freshwater wetland species planted out.

In December 2019 a further 8500m<sup>2</sup> of Swamp Oak forest was planted on the NE section of Stage 2. These saplings are progressing well.

The tree screens planted in 2007 are progressing well with individuals now 14 years old.

Landform construction using VENM is ongoing along the southern and eastern section of Stage 2. This landform will form the foundations for a further section of Swamp Oak Forest to be planted. The location of rehabilitation areas can be seen below in Figure 25.

Additional work related to the Swamp Oak Forest will commence in the following reporting period.





Figure 245 Rehabilitation Area Locations



Maintenance of these sections has been ongoing throughout the current reporting period by the bushland regeneration contractor Jamberoo Native Nursery, which works on site weekly.

In the previous reporting period 143 nest boxes were installed in the surrounding Bangalow forest at Stage 5B to provide habitats for the fauna that may be impacted by the associated vegetation removal. These range from small bird boxes approximately 30cm tall and 25cm wide to Powerful Owl boxes that are over one meter tall and 90 centimetres wide.

The rehabilitation at Stage 5A has commenced, and backfilling with VENM is underway towards the final landform.

The Rehabilitation and Conservation Bond for DSS, including Stage 5B, has been lodged.

Prior to commencement of operations in Stage 5B, an EPBC referral was completed and approved by the federal government.

# 4.8.3. Rehabilitation and Fauna and Flora Management Long Term Analysis and Assessment

Planted sections have progressed well with many specimens now over 3m tall. So far approximately 2.4 hectares of Swamp Oak Forest and Freshwater Wetland communities have been planted. Comparison photos over the last four reporting periods are shown in Appendix D.

# 4.8.4. Rehabilitation and Flora and Fauna Summary and Opportunities for Improvement

Maintenance of planted areas will continue during the next reporting period. Backfilling works and landform construction will continue in the next reporting period. An extension of the Swamp Oak Forest at Stage 2 is scheduled for October-November 2025.

Nest boxes at Stage 5B will be evaluated every six months in accordance with section 4.6 of the Flora and Fauna Management Plan.

Rehabilitation of Stage 5A will continue in next reporting period to return the area to pasture.

# 4.9. Waste Management

Operational waste associated with the project includes management of production fines generated by the processing plant and VENM received for backfilling of ponds and rehabilitation. Both of these materials will be used to progressively rehabilitate previously extracted areas to create wetlands and flood-free land for the final landform. Backfilling is currently underway at Stage 2, Stage 3 and Stage 5A.

#### 4.9.1. VENM Verification Acceptance and Disposal

In January 2018, the site began accepting Virgin Excavated Natural Material from external sources for the purposes of backfill to support site rehabilitation. VENM is classified as an 'inert' non-liquid waste under Schedule 1 Part 3 of the Protection of the Environment Operations Act 1997 and defines VENM as being:

"Virgin excavated natural material (e.g. clay, gravel, sand, soil and rock) that is not mixed with any other waste and that:

(a) has been excavated from areas that are not contaminated, as a result of industrial, commercial, mining or agricultural activities, with manufactured chemicals and that does not contain sulphidic ores or soils, or



(b) consists of excavated natural materials that meet such criteria as may be approved by the EPA."

Approximately 5 million tonnes of VENM will be required to create the final landform detailed in the Rehabilitation Management Plan. The vast majority of this material will be VENM within the meaning of part (a) above. A small portion of the backfilling materials for the project will consist of VENM within the meaning of part (b) above.

EPL 11147 contains specific conditions relating to VENM verification and acceptance including provisions to accept VENM (b) material that satisfies all the requirements for classification as VENM, except that it contains Potential Acid Sulfate Soil (PASS). After placement of the first load of PASS special frequency water monitoring of Stage 2 surface water and groundwater is triggered. The results of this monitoring is detailed in Section 4.4.2.

Volumes of external VENM received for the current reporting period are detailed below in Table 24.

-	Tabla	25	VENINA	and	DACC	Dack	filling	Volumes
- 1	ubie	25	VEIVIVI	ana	PASS	BUCK	HIIIIII	voiuities

Month	VENM (a) received (t)	VENM (b) PASS received (t)	Excavated Sand VENM received (t)
Jul-24	16,783	772	0
Aug-24	16,756	1,921	0
Sep-24	12,273	1,627	0
Oct-24	23,183	0	0
Nov-24	36,684	0	0
Dec-24	23,252	0	0
Jan-25	28,476	3,122	0
Feb-25	40,103	1,774	0
Mar-25	51,406	1,347	0
Apr-25	26,585	0	0
May-25	10,832	95	0
Jun-25	31,980	0	0
Total	301,529	9,886	0

#### 4.9.2. Waste Minimisation and Tracking

Boral is committed to ensuring its extraction and processing activities produce minimal waste material. Approximately 85-90% of the sand processed at Dunmore Sand and Soil becomes washed sand for internal and external sales.

The remaining 10-15% of by-product created during the washing process is considered as fines material or oversized material. The fines material is washed into the fines ponds, which is used in the creation of the wetlands area, while the oversized product is used in site rehabilitation.

Boral is committed to non-production waste minimisation in accordance with the waste hierarchy, and minimising the amount of waste sent to landfill. To achieve this, all liquid and



solid wastes are classified and sorted so they can be appropriately re-used or recycled. Table 25 outlines the total waste and waste types generated by DLSP over the reporting period.

Table 26 Waste Tracking Register

	General Waste (t)	Cardboard (t)	Commingle Recycling (t)	Oil/Oily Waters (t)	Effluent (t)	Solvent (t)
Jul-24	0.42	0.18	0	0	0	0
Aug-24	0.28	0.06	0	0	0	0
Sep-24	0.17	0.04	0.03	0	0	0
Oct-24	0.26	0.04	0	0	0	0
Nov-24	0.78	0.05	0	0	0	0
Dec-24	0.23	0.03	0	0	0	0
Jan-25	0.38	0	0	0	0	0
Feb-25	0.23	0.04	0	0	0	0
Mar-25	0.25	0.06	0	9	0	0
Apr-25	0.12	0.03	0	0	0	0
May-25	0.28	0.12	0	0	0	0
Jun-25	0.18	0.08	0	0	0	0
Total	3.56	0.72	0.03	9	0	0

# 4.9.3. Waste Minimisation Long Term Trends and Analysis

The long term analysis of the waste tracking over the last 5 years is shown below in Table 26.

Table 27 Historical Waste Tracking Summary

Waste CI	assification	FY21	FY22	FY23	FY24	FY25
	General Waste (t)	1.301	3.249	3.23	3.91	3.56
ste	Cardboard (t)	0.354	0.755	0.98	1.28	0.72
Solid Waste	Comingle (t)	0.114	0.189	0.03	0.03	0.03
	Oil/Oily Water (t)	0.35	5.74	0	0	9
uid ste	Effluent Litres (t)	0.7	6.28	0	0	0
Liquid Waste	Other (t)	0	0	0	0	0

<sup>\*</sup>all liquid waste volumes have been converted to tonnages in the FY25 register.

General Waste volumes were similar to the previous reporting period.



### 4.9.4. Waste Management Summary and Opportunities for Improvement

Education on efficient waste re-use will continue in the next reporting period. VENM will continue to be utilised from Dunmore Quarry and external sources. Further work will continue with subcontractors to optimise the record keeping for waste collection.

## 4.10. Incident and Emergency Response Management.

The following management actions were undertaken in regard to incident and emergency response.

- The Pollution Incident Response Management Plan was updated in June 2025. The current version is available online on the Boral Dunmore Operations website.
- A Site Emergency Response Plan is available onsite in order to outline procedures in the case of emergency authorities being required on the site.

# 4.11. Dangerous and Hazardous Goods Storage

Storage of dangerous goods and hazardous material have continued as per established operations. All dangerous goods and chemicals are handled and transported in accordance with the AS1940 and AS25956 and the Dangerous Goods Code and condition S3.C70.

## 4.12. Community

The DLSP Community Consultative Committee (CCC) continues to serve as a valuable dialogue between Boral and the local community with input and feedback being provided by the community regarding quarry operations and plans. The CCC is run as per condition S5.C6 and the Department of Planning, Industry and Environment's *Community Consultative Committee Guidelines for State Significant Developments* (2016).

#### Members include:

- An independent chairperson
- At least 2 representatives from Boral (typically the environmental co-ordinator and quarry manager)
- A member from Shellharbour City Council
- Five local community representatives

Members are informed of the environmental performance of the site, provided with an update on operations and given a chance to tour the site and ask questions they may have regarding the operation. CCC members have also been diligent in disseminating the information from the meetings to other interested community members in the local area. The minute of each meeting is published in the Boral website.

#### https://www.boral.com.au/locations/boral-dunmore-operations

The CCC met twice during the current reporting period (August 2024 and February 2025).

### 4.12.1. Environmental Complaints Management

DLSP maintains a complaints register that identifies actions required to resolve issues and concerns raised by the community. The complaints register is also published on the Boral website.



There were three community complaint during the reporting period, as follows:

- On 29 July 2024 the site received complaints relating to noise and dust believed to be emanating from Stage 5B from one community member.
- On 2 August 2024, the EPA received a complaint regarding debris build-up at the
  intersection of Stage 5A and Riverside Drive. The material was promptly removed,
  and the EPA acknowledged the swift response. DLSP was issued an official warning.
  In response, improvements to site protocols have since been implemented to prevent
  recurrence of such incidents.

Figure 24 provides an overview of the noise, vibration, water and dust complaints received since 2007. There have been minimal complaints received over the history of the project.




Figure 256 Summary of Historical Complaints

# 4.13. Independent Environmental Audit

The last Independent Environmental Audit (IEA) was completed in in accordance with Schedule 5, Condition 10 and 11 of DA 195-8-2004. The audit site visit was completed on 21 November 2023 and the audit report was finalised on 16 February 2024. Noting there are a number of matters that require improvement, the overall environmental performance based on the observed condition of the site, the low number of non-compliances and incidents and low number of complaints, is considered 'satisfactory'. It was identified that there were 9 non-compliances, and the Boral responses to these are in Appendix F.

The audit report is available under the public reporting tab on the Dunmore operations website <a href="https://www.boral.com.au/locations/boral-dunmore-operations">https://www.boral.com.au/locations/boral-dunmore-operations</a> The next Independent Audit is scheduled to occur in November 2026.

# 4.14. Summary of Regulator Notifications

As per Condition S5, C7, DSS advised DPHI of the following:

- Tracking event at Stage 5A on Riverside Drive.
- Sand spill event in culvert.



#### 5. Conclusion

DLSP continues to focus on ensuring the environment and the neighbouring community are not adversely impacted by site operations.

This reporting period saw the continuation of rehabilitation within the Stage 2 area, which will remain a strong focus during the next reporting period. Rehabilitation will continue in Stage 2, Stage 3 and Stage 5.

The focus over the following 12 months will be continuing operational compliance and utilising remaining resource reserves. Dredging will be on-going at Stage 5B, as well as backfilling at Stage 5A to move toward the final landform.



#### 6. Activities to be completed by the Next Reporting Period

The next reporting period will contain a strong focus on maintaining regulatory compliance and optimising management actions established in the current reporting period.

A list of actions to be completed by the next reporting period is provided below.

- Continue rehabilitation monitoring of planted sections of Swamp Oak Forest and Freshwater Wetland EEC in Stage 2 and Re-aligned Western Tributary;
- Continue backfilling and landform construction in Stage 5a;
- Plant out a further section of Swamp Oak Forest on the eastern edge of Stage 2;
- Continue assessing salinity in the southern section of Stage 3 as per the recommendations in the DLSP EIS;
- Proceed with Stage 5 operations as per the associated management plans;
- Update Stage 2-4 Water Management for the use of site specific trigger values as per the independent auditor recommendations and to align with Stage 5 Soil and Water Management Plan. The updated plans will be combined into a one Soil and Water Management Plan;
- Review GMMP triggers;
- Continue ecological assessment program and maintenance in relation to the use of nest boxes; and
- Continuation of surface water sampling as per PRP requirements.
- Continuation of investigation and improvement of flow methodology and implementation as per PRP requirements.
- On-going maintenance of invasive weed species.

# **Dunmore Lakes Sand Project Annual Review**

1 July 2019 - 30 June 2020



### 7. Appendix A Meteorological Monitoring

The location of the onsite weather station is shown below.




Figure 267 Weather Station Location

A monthly review of weather data is undertaken by the environmental co-ordinator. Important meteorological conditions that are assessed include rainfall, wind speed direction and atmospheric stability.

Rainfall data has been collected since FY2003. A summary of the rainfall measured from the Dunmore Quarry weather station is shown below in Table 28. Historical trends are shown in Table 29 and in red are the months where rainfall was above the regional average.



Table 288 Dunmore Rainfall Summary

Rainfall (mm)			
Month	Current Reporting Period	Site Average	Regional Average
July	67.8	77.9	49
August	27	67.7	53.5
September	45.8	52.1	42.7
October	21.2	75.1	64.5
November	122.4	98.4	83.1
December	41.6	85.7	67
January	125.8	90.5	72.9
February	41.2	147.1	140.5
March	177	163.4	122.3
April	63.8	99.3	73.8
May	207.8	93.7	55.8
June	2.6	105.3	93.7
Total	944	1156.1	925.6

Table 299 Dunmore Historical Rainfall

													Ra	infall (ı	nm)										
Month	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24	FY25	Site Average	Regional Average
July	20	23.5	54.2	41	96	30.5	63.5	35.5	78	194	39	61.7	5	48	97.5	25	6	20.5	264.2	14.8	450	56.8	67.8	77.9	49
August	13.5	38.5	23	3	42.5	58.5	39	0.5	72	85.5	4.5	17	252	327	76	39	31	39	187.1	73.4	39.4	67.6	27	67.7	53.5
September	14	7.5	40.6	33	101	39	56	19.5	146	58.5	11.5	85.5	48.7	82	51	1	41.5	59.5	11.3	46.37	145.2	53.4	45.8	52.1	42.7
October	6.5	49	245	48	0	17	79	126	126	125	83.5	6.5	103	36.5	32	14.5	128	38.5	114.4	61.85	243.8	22.4	21.2	75.1	64.5
November	17	150	127	145	39.5	162	46.5	65	198	164	25	173	24	48	33	85	92	25.5	83	164.1	61.2	216.2	122.4	98.4	83.1
December	70	40.5	136	36.5	54	120	113	80.5	148	63	32	70.5	234	117	58	53	90.5	2.5	83.8	78.36	41.8	207.4	41.6	85.7	67
January	68	30.5	129	90	0	65.5	9.5	79	59.5	50.5	183	43.5	193	156	32.5	36	144	65	189.3	151	125	57.4	125.8	90.5	72.9
February	112	70	180	87.1	187	352	108	198	48	258	143	59	113	29.5	283	129	35.5	272.5	88.4	295.8	225.4	71.8	41.2	147.1	140.5
March	121	84	118	43.5	67.5	36.5	39	74	363	196	23.5	326	57	145	441	41.5	157	65.5	278.5	670.6	153	80.8	177	163.4	122.3
April	91.5	200	24.4	8	145	90.5	106	63	37.4	87.5	136	64.5	305	37.5	40.5	26.1	48.5	85	5.9	216.8	140.4	261	63.8	99.3	73.8
May	428	43.5	85.6	65.5	23	8	20	80.5	58.3	9.5	81	13	53.5	35.5	51.5	44	13.5	52	206.1	202.8	77.6	296	207.8	93.7	55.8
June	74.5	42	84.4	124	319	85.5	67	52	92	89	239	34	76	429	57	134	103	35	44	1.8	12.6	225	2.6	105.3	93.7
Total	1036	779	1248	724	1074	1064	746	873	1425	1379	1001	954	1462	1490	1253	627	890	760.5	1556	1978	1715	1616	944	1156.1	925.6

Monthly wind roses and seasonal wind roses are shown below in Figure 28 to Figure 38. Please note calm is defined as winds averaging less than 0.3m/s over the averaging period.






Figure 278 July 2024 Wind Rose




Figure 289 August 2024 Wind Rose






Figure 30 September 2024 Wind Rose




Figure 31 October 2024 Wind Rose






Figure 292 November 2024 Wind Rose




Figure 303 December 2024 Wind Rose






Figure 314 January 2025 Wind Rose




Figure 325 February 2025 Wind Rose




Figure 336 March 2025 Wind Rose




Figure 347 April 2025 Wind Rose






Figure 358 May 2025 Wind Rose




Figure 369 June 2025 Wind Rose






Figure 40 Dunmore Seasonal Wind Rose Data



# 8. Appendix B Air Quality Additional Data and Graphs

A monthly breakdown of deposited dust monitoring is shown in the Table 30 below. Dominant wind directions and production data are also shown within Table 30.

Table 30 Detail Summary of Historical Dust Data

Month	DD2 grams/m²/		DD5 grams/m²/		DD grams/m²		DD7b grams/m²		Deposited	Production
Month	Insoluble Solids	Ash	Insoluble Solids	Ash	Insoluble Solids	Ash	Insoluble Solids	Ash	Dust Goal	Tonnes
FY07 Average	3.68	1.9	3.3	2.1	5.75	3.36	3.9	1.92	4	
FY08	2.97	1.84	2.88	1.66	4.23	2.43	4.31	2.44	4	
Average FY09	3.07	1.98	3.79	1.94	3.83	2.87	5.55	3.17	4	
Average FY10	5.29	3.3	3.42	2.5	4.88	2.96	2.71	1.66	4	
Average FY11										
Average FY12	6.16	3.68	3.42	1.99	3.92	2.47	3.15	2.33	4	
Average	5.51	2.82	3.09	1.82	3.17	2.32	2.53	1.6	4	
FY13 Average	4.19	2.19	3.26	1.84	3.7	2.48	2.75	1.81	4	
FY14 Average	2.21	1.42	3.63	1.76	2.67	1.58	3.36	2.36	4	
FY15	3.57	1.77	2.55	1.46	3.94	2	3.2	2	4	
Average FY16									4	
Average FY17	1.85	1.19	2.59	1.44	2.55	1.55	2.66	1.66		
Average FY18	2.28	1.56	2.67	1.77	3.31	1.68	2.01	1.30	4	
Average	2.36	1.65	2.32	1.78	2.71	1.88	2.84	1.79	4	
FY19 Average	3.66	1.87	3.1	1.9	3.03	1.94	2.81	1.59	4	
FY20 Average	3.59	2.11	3.06	1.82	3.49	2.18	3.16	1.98	4	
FY21 Average	1.94	1.12	2.44	1.34	2.00	1.08	1.85	1.11	4	
FY22 Average	1.25	0.65	2.05	1.13	1.79	1.05	1.64	0.85	4	
FY23	2.39	1.39	1.86	1.19	1.69	1.12	1.32	0.90	4	
Average FY24	1.86	0.81	2.49	1.48	1.54	0.94	1.93	0.73	4	
Average FY25										
Average	1.59	0.75	5.16	1.93	1.37	0.99	2.03	0.95	4	
Jul-2024	0.91	0.50	1.47	1.30	0.76	0.50	0.79	0.54	4	18,026
Aug-2024	1.23	0.53	3.35	1.47	1.02	0.63	1.46	0.97	4	18,873
Sep-2024 Oct-2024	3.00	0.29	2.52	0.60	1.02	0.63	3.83	0.16	4	22,106 22,210
Nov-2024	1.93 2.20	0.82	4.67 2.51	1.42	1.65	2.04	1.02	0.99	4	20,202
Dec-2024	4.77	1.72 1.92	2.51 17.28	3.11	1.56 2.99	2.94 1.24	1.89 6.43	1.49 2.18	4	15,048
Jan-2025	1.19	1.22	10.54	3.56	2.36	1.35	1.80	1.32	4	11,172
Feb-2025	1.09	0.49	3.29	1.09	1.62	0.71	3.03	1.21	4	13,661
Mar-2025	1.12	0.57	3.93	1.24	1.20	1.16	0.87	0.67	4	14,191
Apr-2025	0.67	0.40	3.06	1.83	0.71	0.65	0.63	0.57	4	12,298
May-2025	0.58	0.30	8.68	4.72	0.68	0.35	1.76	0.86	4	22,123
Jun-2025	0.40	0.24	0.67	0.39	0.86	0.48	0.86	0.41	4	16,935
FY25 Average	1.59	0.75	5.16	1.93	1.37	0.99	2.03	0.95	4	206,844



A detailed breakdown of the particulate monitoring via the HVAS can be seen in Table 31 below.

Table 301 Detailed Summary of  $PM_{10}$  Monitoring Data

Date	Sample Daily Average (µg/m³)	Short Term Criteria 24-hr (50µg/m³)	Long Term Criteria Annual (30µg/m³)	Progressive Annual Average (µg/m3)
1/07/2024	6.47	50	30	5.66
7/07/2024	6.59	50	30	5.63
13/07/2024	4.26	50	30	5.70
19/07/2024	13.16	50	30	6.00
25/07/2024	34.07	50	30	6.77
31/07/2024	34.37	50	30	7.69
6/08/2024	6.09	50	30	7.79
12/08/2024	7.83	50	30	7.84
18/08/2024	12.85	50	30	7.54
24/08/2024	12.15	50	30	7.87
30/08/2024	34.06	50	30	8.76
5/09/2024	47.79	50	30	9.94
11/09/2024	18.04	50	30	12.05
17/09/2024	12.54	50	30	12.06
23/09/2024	13.68	50	30	12.11
29/09/2024	13.11	50	30	12.14
5/10/2024	12.32	50	30	12.14
11/10/2024	32.92	50	30	12.67
17/10/2024		50	30	12.67
23/10/2024		50	30	12.67
29/10/2024	37.34	50	30	13.29
4/11/2024	36.66	50	30	13.86
10/11/2024	29.7	50	30	14.24
17/11/2024	12.19	50	30	14.19
25/11/2024	27.14	50	30	14.48
30/11/2024	13.54	50	30	14.46
6/12/2024	14.96	50	30	14.47
12/12/2024	37.17	50	30	14.96
18/12/2024	24.22	50	30	16.01
24/12/2024		50	30	16.01
30/12/2024	14.91	50	30	15.99
5/01/2025	22.19	50	30	16.11
12/01/2025	20.24	50	30	16.19
18/01/2025	13.89	50	30	16.15
24/01/2025	10.68	50	30	16.05
30/01/2025	12.77	50	30	15.99
5/02/2025	21.93	50	30	16.09
11/02/2025	11.09	50	30	16.01
17/02/2025	8.49	50	30	15.87
23/02/2025	14.96	50	30	15.98
1/03/2025	5.4	50	30	15.68



Date	Sample Daily Average (μg/m³)	Short Term Criteria 24-hr (50µg/m³)	Long Term Criteria Annual (30µg/m³)	Progressive Annual Average (μg/m3)
7/03/2025	7.36	50	30	15.68
13/03/2025	13.3	50	30	15.68
19/03/2025	15.97	50	30	15.51
22/03/2025	9.09	50	30	15.41
23/03/2025	24.17	50	30	15.55
3/04/2025	37.95	50	30	15.89
6/04/2025	27.05	50	30	16.06
12/04/2025	10.02	50	30	15.97
15/04/2025	22.72	50	30	16.07
18/04/2025	12.22	50	30	16.01
21/04/2025	11.45	50	30	15.95
28/04/2025	26.39	50	30	16.10
5/05/2025	12.69	50	30	16.05
11/05/2025	8.48	50	30	15.95
18/05/2025	8.01	50	30	15.84
24/05/2025	6.12	50	30	15.71
30/05/2025	8.07	50	30	15.61
5/06/2025	7	50	30	15.50
11/06/2025	6.05	50	30	15.38
17/06/2025	8.6	50	30	15.37
23/06/2025	15.48	50	30	15.50
29/06/2025	8.24	50	30	15.43



# 9. Appendix C Annual Noise Monitoring Compliance Report

# Annual Noise Monitoring Assessment 2024

Dunmore Lakes Sand Project Dunmore, NSW August 2024



# Document Information

# **Annual Noise Monitoring Assessment**

**Dunmore Lakes Sand Project** 

Dunmore, NSW

August, 2024

Prepared for: Boral Resources (NSW) Pty Ltd

Prepared by: Muller Acoustic Consulting Pty Ltd

PO Box 678, Kotara NSW 2289

ABN: 36 602 225 132

P: +61 2 4920 1833

www.mulleracoustic.com

DOCUMENT ID	DATE	PREPARED	SIGNED	REVIEWED	SIGNED
MAC180747-11RP2	13 September 2024	Nicholas Shipman	N. Sym	Rod Linnett	RULA

#### DISCLAIMER

All documents produced by Muller Acoustic Consulting Pty Ltd (MAC) are prepared for a particular client's requirements and are based on a specific scope, circumstances and limitations derived between MAC and the client. Information and/or report(s) prepared by MAC may not be suitable for uses other than the original intended objective. No parties other than the client should use or reproduce any information and/or report(s) without obtaining permission from MAC. Any information and/or documents prepared by MAC is not to be reproduced, presented or reviewed except in full.



MAC180747-11RP2 Page | 2

#### CONTENTS

1	INTR	ODUCTION	5
	1.1	LOCALITY	6
2	NOIS	E CRITERIA	9
	2.1	DEVELOPMENT CONSENT	ç
	2.2	NOISE MANAGEMENT PLAN	6
	2.3	ENVIRONMENTAL PROTECTION LICENCE	11
3	METI	HODOLOGY	13
	3.1	ASSESSMENT METHODOLOGY	13
4	RESU	JLTS	15
	4.1	PREVAILING METEOROLOGICAL CONDITIONS	15
	4.2	ASSESSMENT RESULTS – LOCATION DN-6	17
	4.3	ASSESSMENT RESULTS – LOCATION DN-7	18
	4.4	ASSESSMENT RESULTS – LOCATION DN-8	19
	4.5	ASSESSMENT RESULTS – LOCATION DN-9	20
	4.6	ASSESSMENT RESULTS – LOCATION DN-10	21
	4.7	ASSESSMENT RESULTS – LOCATION DN-11	22
	4.8	ASSESSMENT RESULTS – LOCATION DN-12	23
	4.9	ASSESSMENT RESULTS – LOCATION DN-13	24
5	DISC	USSION	25
	5.1	DISCUSSION OF RESULTS - LOCATION DN-6	25
	5.2	DISCUSSION OF RESULTS - LOCATION DN-7	25
	5.3	DISCUSSION OF RESULTS - LOCATION DN-8	25
	5.4	DISCUSSION OF RESULTS - LOCATION DN-9	25
	5.5	DISCUSSION OF RESULTS - LOCATION DN-10	26
	5.6	DISCUSSION OF RESULTS - LOCATION DN-11	26
	5.7	DISCUSSION OF RESULTS - LOCATION DN-12	26
	5.8	DISCUSSION OF RESULTS - LOCATION DN-13	26
6	CON	CLUSION	27



This page has been intentionally left blank



#### 1 Introduction

Muller Acoustic Consulting Pty Ltd (MAC) has completed a Noise Monitoring Assessment (NMA) on behalf of Project Location for Dunmore Lakes Sand Project (DLSP), at Dunmore, NSW.

The monitoring has been conducted in accordance with the Dunmore Lakes Sand Project Noise Management Plan V7 (NMP, 2021) and in general accordance with the Noise Policy for Industry (NPI). This assessment has been undertaken during August 2024 and forms the annual noise monitoring program to address conditions outlined in the Development Consent (DA 195-8-2004) with the commencement of Stage 5A. This report summarises the operator-attended noise monitoring results measured at eight receivers in comparison to the relevant noise limits contained in the Development Consent, EPL and NMP.

The assessment has been conducted in accordance with the following documents:

- NSW Environment Protection Authority (EPA), Noise Policy for Industry (NPI), 2017;
- NSW Environment Protection Authority (EPA's), Approved Methods for the measurement and analysis of environmental noise in NSW, 2022;
- Dunmore Lakes Sand Extraction Project Modification 2, Development Consent (DC),
   (DA #195-8-2004) November 2020;
- Dunmore Lakes Sand Project Noise Management Plan V7 (NMP), 2021;
- Dunmore Lakes Sand Quarry Environmental Protection Licence (EPL), (EPL #11147);
- Discussion Paper Validation of Inversion Strength Estimation Method (EPA) 2014; and
- Standards Australia AS 1055:2018 Acoustics Description and measurement of environmental noise.

A glossary of terms, definitions and abbreviations used in this report is provided in **Appendix A**.



#### 1.1 Locality

DLSP is located at Dunmore near Shellharbour, NSW. Receivers in the locality surrounding DLSP are primarily rural and residential. Highway traffic is a dominant noise source for receivers as they are situated within 500m of the Princes Highway. The representative monitoring locations with respect to DLSP are presented in the locality plan in **Figure 1**.










**LOCALITY PLAN** MAC180747 **Dunmore Lakes Sand Project, Dunmore** 



This page has been intentionally left blank



#### 2 Noise Criteria

#### 2.1 Development Consent

Condition 13 of the DLSP Development Consent (DA #195-8-2004) November 2020, outlines the applicable noise criteria and conditions for residential receivers surrounding the operation. The criteria outlined in the DC is reproduced below in **Table 1**.

Table 1 Development Consent Criteria	a			
	Day	Evening	Night	Morning Shoulder
Receiver Location <sup>1</sup>	(7am - 6pm)	(6pm - 10pm)	(10pm - 12am)	(6am - 7am)
	dB LAeq(15min)	dB LAeq(15min)	dB LAeq(15min)	dB LAeq(15min)
Dunmore Village residences –	49	44	41	47
31 Shellharbour Road	49	44	41	47
R20	49	44	38	47
R3, R11, R12, R13, R14, R15, R16, R17,	48	43	38	48
R18, 79 Fig Hill Lane	40	43	30	40
R19	47	43	38	46
R4, R5, R6, R7, R8, R9, R10	47	43	38	43
Renton (183 James Road, Dunmore)	46	43	37	46
All other residences	40	35	35	35

Note 1: Referenced from DLSP DC Table 1 and DLSP NMPv7 Table 7.

#### 2.2 Noise Management Plan

Condition 4.1.2 of the DLSP Noise Management Plan v7, 2021, outlines additional applicable noise criteria and conditions for residential receivers surrounding the operation. The criteria outlined in the NMP is reproduced below in **Table 2**.

Table 2 Maximum Noise Trigger Le	evels		
	Night <sup>1</sup>	Morning Shoulder <sup>1</sup>	
Receiver Location	(10pm - 12am)	(6am - 7am)	
	dB LAmax	dB LAmax	
R1, R2, R3, R11, R12, R13, R14,		61	
R15, R16, R17 and R18		01	
R4, R5, R6, R7, R8, R9, R10		53	
R19		56	
	·	<u> </u>	

Note 1: Referenced from DLSP NMPv7 Table 8.



Additional relevant noise conditions in relation to the attended monitoring program within the Noise Management Plan v7, 2021 have been reproduced below.

#### 6.1.3 Attended Monitoring Program

Attended compliance noise monitoring will continue to be undertaken on an annual basis. Additional monitoring will also be undertaken during the first month of operation of each new extraction stage (i.e. Stages 5A and 5B). Monitoring must be conducted for one 15-minute period at each of the eight nominated locations during the morning shoulder (6.00 am - 7.00 am) and for two consecutive 15-minute periods at each of the eight nominated locations during the day (7.00 am - 6.00 pm).

The monitoring program will be reviewed as required so that noise impacts on privately-owned properties are suitably assessed.

In circumstances where the attended monitoring was affected by adverse weather conditions (i.e. when wind at microphone height exceeds 5 m/s or during rain), an additional set of monitoring will be conducted at the earliest opportunity. The operator must use a hand-held anemometer to determine wind speed at microphone height during attended monitoring.

Monitoring will be carried out in response to any sustained complaint during the assessment period in which the complaints occur.

#### 6.1.4 Attended Monitoring Regulatory Requirements

Attended monitoring must be carried out in accordance with the regulatory requirements for reviewing performance as documented in the NPfl. The requirements relating to the following will be observed:

- Monitoring locations for collection of representative data;
- Meteorological conditions during which noise monitoring shall be excluded (i.e. when wind at microphone height exceeds 5 m/s, or during rain);
- Instrumentation and conformity to International and Australian Standards; and
- Modifications to data, including penalties for modifying factors such as low-frequency noise.



#### 2.3 Environmental Protection Licence

Section L3 of the DLSP Environmental Protection Licence (EPL #11147), outlines the applicable noise limits for residential receivers surrounding the operation. The criteria outlined in the EPL is reproduced below in **Table 3** along with relevant noise conditions.

L3.1 Noise from the premises must not exceed the following limits:

Table 3 EPL Noise Limits				
	Day	Evening	Night	Morning Shoulder
Location	(7am - 6pm)	(6pm - 10pm)	(10pm - 6am)	(6am - 7am)
	dB LAeq(15min)	dB LAeq(15min)	dB LAeq(15min)	dB LAeq(15min)
Renton (DN-6)	46	43	37	46
Dunmore Village (DN-7)	49	44	41	47
Stocker (DN-8)	49	44	38	47

Note: The night-time noise limit for Dunmore Village was determined on the basis of predicted noise levels that would be attained after a noise reduction of 8 dB(A) for the loader and/or loading area.

L3.2 For the purposes of condition L3.1:

- Shoulder is the period 6am to 7am Monday to Saturday;
- Day is defined as the period from 7am to 6pm Monday to Saturday and 8am to 6 pm Sundays and Public holidays;
- Evening is defined as the period from 6pm to 10pm; and
- Night is defined as the period from 10pm to 6am.

L3.3 Noise from the premised is to be measured at the most affected point on or within the residential boundary or at the most affected point within 30m of the dwelling (rural situations) where the dwelling is more than 30m from the boundary to determine compliance with the LA<sub>eq(15 minute)</sub> noise limit in this condition.

The modification factors presented in Section 4 of the NSW Industrial Noise Policy must also be applied to the measured noise levels where applicable.

L3.4 The noise emission limits identified in this condition apply under meteorological conditions of:

- wind speeds up to 3 m/s at 10metres above the ground level; or
- temperature inversions conditions of up to 6oC/100m and wind speeds up to 2m/s at 10 metres above ground level.



This page has been intentionally left blank



#### 3 Methodology

#### 3.1 Assessment Methodology

The attended noise measurements were conducted in general accordance with the procedures described in Standards Australia AS 1055:2018, "Acoustics - Description and Measurement of Environmental Noise" and the DLSP NMP. Noise measurements of two 15-minutes in duration during the day period and one 15-minute duration during the remaining periods were conducted at eight locations (DN-6, DN-7, DN-8, DN-9, DN-10, DN-11, DN-12, DN-13) using Svantek Type 1, 971 noise analysers between Tuesday 20 August 2024 and Thursday 22 August 2024 to satisfy the relevant requirements. All acoustic instrumentation used carries appropriate and current NATA (or manufacturer) calibration certificates with records of all calibrations maintained by MAC as per Approved Methods for the measurement and analysis of environmental noise in NSW (EPA, 2022) and complies with AS/NZS IEC 61672.1-2019-Electroacoustics - Sound level meters - Specifications. Calibration of all instrumentation was checked prior to and following measurements. Drift in calibration did not exceed ±0.5dBA.

To understand meteorological conditions during calm conditions, direct measurement of temperature profile was undertaken at Trevethan Reserve, Minnamurra on Tuesday 20 August 2024 and at Fuller Drive, Dunmore on Wednesday 21 August 2024, at 2m above ground level and at 50m above ground level using a weather balloon.

The results of the temperature measurements were used to determine the temperature lapse rate in general accordance with the Validation of Inversion Strength Estimation Method (2014). These measurements, in combination with the on-site weather station provide a reference to validate the relevant meteorological conditions under which compliance is assessed.

Extraneous noise sources were excluded from the analysis to determine the dB LA<sub>eq(15min)</sub> DSLP noise contribution for comparison against the relevant criteria. In the event of quarry attributed noise being above criteria, prevailing meteorological conditions for the monitoring period are sourced from the onsite meteorological station and analysed in accordance with Fact Sheet A4 of the NPI to determine the stability category present at the time of each attended measurement.

Where the quarry is inaudible, the contribution is estimated to be at least 10dBA below the ambient noise level.



This page has been intentionally left blank



#### 4 Results

#### 4.1 Prevailing Meteorological Conditions

A summary of prevailing meteorological conditions is presented in **Table 4**.

Table 4 - Prevailin	g Meteorolo	gical Cond	ditions								
	Boral Du	nmore		On	arator Me	acured W	eather Ma	nitorina			
	Onsite ME	T Station	Operator Measured Weather Monitoring								
Date/Time	Wind Direction	Wind (m/s)	1.5m WS (m/s)	1.5m WD	2m Temp °C	60m Temp °C	Delta Temp °C	Lapse Rate °C/100m2	Stability Class2		
20/08/2024 19:42	ESE	0.5	0.6	N	n/a	n/a	n/a	n/a	n/a		
20/08/2024 20:00	NNW	0.1	0.2	N	n/a	n/a	n/a	n/a	n/a		
20/08/2024 20:26	WSW	1.5	0.2	N	n/a	n/a	n/a	n/a	n/a		
20/08/2024 20:45	WSW	1.5	0.4	N	n/a	n/a	n/a	n/a	n/a		
20/08/2024 21:07	E	0.7	0.1	NE	n/a	n/a	n/a	n/a	n/a		
20/08/2024 21:22	ENE	0.9	0.2	N	n/a	n/a	n/a	n/a	n/a		
20/08/2024 21:31	E	1	0.5	NE	n/a	n/a	n/a	n/a	n/a		
20/08/2024 22:24	NNW	0.8	0.5	NE	15	15	0	2.1	F		
20/08/2024 22:25	NNW	0.8	0.1	N	14	16	2	2.2	F		
20/08/2024 22:42	NNW	2.4	0.1	N	15	16	1	2.9	F		
20/08/2024 22:49	NNW	2.7	0.5	W	15	17	2	2.4	F		
20/08/2024 23:13	NNW	2.8	0.5	W	n/a	n/a	n/a	n/a	n/a		
20/08/2024 23:18	NNW	2.8	0.3	W	n/a	n/a	n/a	n/a	n/a		
20/08/2024 23:35	N	1.9	0.3	W	n/a	n/a	n/a	n/a	n/a		
20/08/2024 23:36	N	1.9	0.5	W	n/a	n/a	n/a	n/a	n/a		
21/08/2024 06:05	WNW	0.7	0.1	NW	11	12	1	1.6	F		
21/08/2024 06:15	NW	0.6	0.1	N	11	12	1	1.5	E		
21/08/2024 06:31	W	0.6	0.1	NW	11	12	1	1.5	E		
21/08/2024 06:32	W	0.6	0.1	N	11	12	1	1.5	E		
21/08/2024 07:00	WNW	0.3	0.1	N	12	12	0	1.5	F		
21/08/2024 07:05	W	0.7	0.1	NW	12	12	0	1.4	E		
21/08/2024 07:15	W	0.9	0.1	N	12	13	1	1.2	F		
21/08/2024 07:20	W	0.9	0.1	NW	12	13	1	1	E		
21/08/2024 07:33	WSW	1	0.1	N	12	13	1	0.8	E		
21/08/2024 07:45	SW	0.5	0.1	NW	12	13	1	0.1	E		
21/08/2024 07:48	SW	0.5	0.1	N	13	13	0	-0.2	E		
21/08/2024 08:00	W	0.7	0.1	NW	13	13	0	1.9	Е		
21/08/2024 08:17	W	1.3	0.4	Ν	n/a	n/a	n/a	n/a	n/a		
21/08/2024 08:25	W	1.4	0.1	W	n/a	n/a	n/a	n/a	n/a		
21/08/2024 08:32	W	1.4	0.4	Ν	n/a	n/a	n/a	n/a	n/a		
21/08/2024 08:40	WNW	0.9	0.5	W	n/a	n/a	n/a	n/a	n/a		
21/08/2024 08:50	N	0.6	0.4	N	n/a	n/a	n/a	n/a	n/a		
21/08/2024 09:05	NW	0.6	0.5	N	n/a	n/a	n/a	n/a	n/a		
21/08/2024 09:23	NW	0.6	0.5	N	n/a	n/a	n/a	n/a	n/a		



Table 4 - Prevailir	Table 4 - Prevailing Meteorological Conditions											
	Boral Dunmore Onsite MET Station			Operator Measured Weather Monitoring								
Date/Time	Wind Direction	Wind (m/s)	1.5m WS (m/s)	1.5m WD	2m Temp °C	60m Temp °C	Delta Temp °C	Lapse Rate °C/100m2	Stability Class2			
21/08/2024 09:38	NE	1.3	0.5	N	n/a	n/a	n/a	n/a	n/a			
22/08/2024 06:06	NE	1	0.1	W	11	14	3	5.1	G			
22/08/2024 06:13	SW	1.5	0.1	N	11	14	3	5.3	G			
22/08/2024 06:27	W	0.9	0.1	W	11	14	3	5.2	G			
22/08/2024 06:30	W	0.9	0.1	N	11	14	3	5.4	G			

Note 1: Data from on-site weather station.

Note 2: Calculated from 2m and 60m temperature.

The observed meteorological measurements were within the development consent conditions for all measurements.



#### 4.2 Assessment Results - Location DN-6

The monitored noise level contributions and observed meteorological conditions at Location DN-6 are presented in Table 5.

Date	Time (hrs) <sup>1</sup>		Descripto	or (dBA ı	re 20µPa		Description and	
		LAmax	LA10	LAeq	LA90	LAmin	Meteorology	SPL, dBA
21/08/2024	06:31 (Morning Shoulder)	68 LSP Site LA	56 .eq(15min	54 ) Contrik	52 oution	49	WD: NW WS: 0.1m/s Stab: E	Traffic 49-56 Birds 45-68 Livestock <45 DLSP inaudible
	DL	SP Site LA	max(15mii	n) Contri	bution			<42
21/08/2024	07:45 (Day)	66	55	54	51	49	WD: NW WS: 0.1m/s Stab: E	Traffic 49-58 Birds 45-66 Livestock 45-50 Insects <45 DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	oution			<41
21/08/2024	08:00 (Day)	63	53	51	49	48	WD: NW WS: 0.1m/s Stab: E	Traffic 45-55 Birds 45-63 Livestock <45 DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	oution			<39
20/08/2024	21:07 (Evening)	66	59	55	48	42	WD: NE WS: 0.1m/s Stab: n/a	Traffic 42-66 Livestock <40 DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	oution			<38
20/08/2024	22:24 (Night)	66	58	54	42	37	WD: NE WS: 0.5m/s Stab: F	Traffic 36-66 Insects 35-40 DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	oution			<35

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



#### 4.3 Assessment Results – Location DN-7

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in Table 6.

Date	Time (hrs) <sup>1</sup>	[	Descripto	or (dBA r	e 20µPa		Description and	
		LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
	06:05						WD: NW	Traffic 59-71
21/08/2024	(Morning	71	67	65	62	59	WS: 0.1m/s	Birds <55
	Shoulder)						Stab: F	DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	ution			<43
	DL	SP Site LA	max(15mii	n) Contri	bution			<43
	07:05		67	65	63		WD: NW	Traffic 60-70
21/08/2024		70				60	WS: 0.1m/s	Birds <60
	(Day)						Stab: E	DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	ution			<46
21/08/2024	07.00	75	68	66	64	62	WD: NW	Traffic 62-75
	07:20						WS: 0.1m/s	Birds <60
	(Day)						Stab: E	DLSP inaudible
	Di	_SP Site LA	eq(15min	) Contrib	oution			<46
	04.04	67	60	56	49	40	WD: NE	Traffic 40-67
20/08/2024	21:31						WS: 0.5m/s	Insects <40
	(Evening)						Stab: n/a	DLSP inaudible
	Di	_SP Site LA	eq(15min	) Contrib	oution			<39
20/08/2024	22:49 (Night)	79	60	56	44	36	WD: W WS: 0.5m/s Stab: F	Traffic 36-72 Train 35-79 Aircraft 35-48 DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	ution			<35

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.



Note 2: Data from on-site weather station or attended operator observations.

#### 4.4 Assessment Results – Location DN-8

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in **Table 7**.

Table 7 DN-8	3 – Operator A	ttended N	loise M	onitorir	ıg Resu	ılts		
Date	Time (hrs) <sup>1</sup>	[	Descripto	or (dBA i	re 20µPa	Meteorology <sup>2</sup>	Description and	
Date		LAmax	LA10	LAeq	LA90	LAmin	Moteorology	SPL, dBA
	06:27						WD: W	Traffic 52-83
22/08/2024	(Morning	83	64	64	55	52	WS: 0.1m/s	Birds 45-60
	Shoulder)						Stab: G	DLSP inaudible
	D	LSP Site LA	Neq(15min	) Contrik	oution			<43
	DL	.SP Site LA	max(15mii	n) Contri	bution			<43
	08:25 (Day)	83	68	65	48		WD: W	Traffic 44-83
21/08/2024						44	WS: 0.1m/s	Birds 40-62
							Stab: n/a	DLSP inaudible
	D	LSP Site LA	Neq(15min	) Contrik	oution			<38
	08:40	87	70	66	48	43	WD: W	Traffic 43-87
21/08/2024	(Day)						WS: 0.5m/s	Birds 40-65
	(Day)						Stab: n/a	DLSP inaudible
	D	LSP Site LA	Neq(15min	) Contrik	oution			<38
	21:22			55	45		WD: N	Traffic 41-78
20/08/2024		78	53			41	WS: 0.2m/s	Insects <41
	(Evening)						Stab: n/a	DLSP inaudible
	D	LSP Site LA	Neq(15min	) Contrib	oution			<35
	00.40			50			WD: W	Traffic 33-69
20/08/2024	23:13	69	51		37	33	WS: 0.5m/s	Insects 30-35
	(Night)						Stab: n/a	DLSP inaudible
	D	LSP Site LA	Neq(15min	) Contrib	oution			<35
	DL	SP Site LA	max(15mii	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



#### 4.5 Assessment Results – Location DN-9

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in Table 8.

Date		L	escripto	or (dBA i	e 20µPa		Description and	
	Time (hrs) <sup>1</sup>	LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
	06:06						WD: W	Traffic 49-55
22/08/2024	(Morning	69	55	53	50	47	WS: 0.1m/s	Birds 45-69
	Shoulder)						Stab: G	DLSP inaudible
	DI	SP Site LA	eq(15min	) Contrib	oution			<40
	DL	SP Site LA	max(15mii	n) Contri	bution			<40
	09:23			53	50	46	WD: N	Birds 47-72
21/08/2024		72	55				WS: 0.5m/s	Traffic 47-58
	(Day)						Stab: n/a	DLSP inaudible
	DI	SP Site LA	eq(15min	) Contrib	oution			<40
	09:38 (Day)	65	55	53	49	46	WD: N	Birds 47-65
21/08/2024							WS: 0.5m/s	Traffic 47-62
	(Day)						Stab: n/a	DLSP inaudible
	DI	SP Site LA	eq(15min	) Contrib	oution			<39
20/08/2024	21:04 (Evening)	53	48	45	42	39	WD: N WS: 0.2m/s Stab: n/a	Traffic 39-53 Birds 39-46 Aircraft 39-44 DLSP inaudible
	DI	SP Site LA	eq(15min	) Contrib	ution			<35
	23:36		52	47	35		WD: W	Traffic 32-61
20/08/2024	(Night)	61				32	WS: 0.5m/s	Insects 30-35
							Stab: n/a	DLSP inaudible
DLSP Site LAeq(15min) Contribution								<35

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.



Note 2: Data from on-site weather station or attended operator observations.

#### 4.6 Assessment Results – Location DN-10

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in Table 9.

Table 9 DN-	10 – Operator	Attended	Noise N	<b>Monitor</b>	ing Res	sults		
Date	Time (hrs) <sup>1</sup>	[	Descripto	or (dBA	re 20µPa	2	Description and	
		LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
	06:30						WD: N	Traffic 46-78
22/08/2024	(Morning	78	55	55	48	46	WS: 0.1m/s	Birds 46-58
	Shoulder)						Stab: G	DLSP inaudible
	D	LSP Site LA	Aeq(15min	) Contrib	oution			<38
	DL	SP Site LA	max(15mii	n) Contri	bution			<38
	08:50 (Day)	63	47	46	42		WD: N	Traffic 40-58
21/08/2024						40	WS: 0.4m/s	Birds 40-63
							Stab: n/a	DLSP inaudible
DLSP Site LAeq(15min) Contribution								<35
	00.05	76	50	52	42		WD: N	Traffic 40-76
21/08/2024	09:05 (Day)					40	WS: 0.5m/s	Birds 40-60
	(Day)						Stab: n/a	DLSP inaudible
	D	LSP Site LA	Aeq(15min	) Contrik	oution			<35
	20:45		47	45	40		WD: N	Traffic 37-55
20/08/2024		55				37	WS: 0.4m/s	Birds <37
	(Evening)						Stab: n/a	DLSP inaudible
	D	LSP Site LA	Aeq(15min	) Contrik	oution			<35
20/08/2024	00.05	62			34		WD: W	Traffic 32-62
	23:35		44	41		32	WS: 0.3m/s	Birds 32-38
	(Night)						Stab: n/a	DLSP inaudible
	D	LSP Site LA	Aeq(15min	) Contrib	oution			<35
	DL	SP Site LA	max(15mii	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



#### 4.7 Assessment Results - Location DN-11

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in **Table 10**.

Table 10 DN	-11 – Operator	Attended	d Noise	Monito	ring Re	esults		
		Descriptor (dBA re 20µPa)				a)		Description and
Date	Time (hrs) <sup>1</sup>	LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
	06:13						WD: N	Traffic 49-58
22/08/2024	(Morning	71	59	57	52	49	WS: 0.1m/s	Birds 49-71
	Shoulder)						Stab: G	DLSP inaudible
	D	_SP Site LA	eq(15min	) Contrik	oution			<42
	DL	SP Site LA	max(15mii	n) Contri	bution			<42
	00.47						WD: N	Birds 48-56
21/08/2024	08:17 (Day)	66	56	54	51	48	WS: 0.4m/s	Traffic 48-66
							Stab: n/a	DLSP inaudible
	D	_SP Site LA	eq(15min	) Contrik	oution			<41
		72	55	54	50		WD: N	Birds 48-56
21/08/2024	08:32					47	WS: 0.4m/s	Traffic 48-72
	(Day)						Stab: n/a	DLSP inaudible
	D	_SP Site LA	veq(15min	) Contrik	oution			<40
	00.00				45		WD: N	Traffic 43-62
20/08/2024	20:26	62	55	52		41	WS: 0.2m/s	Birds 43-46
	(Evening)						Stab: n/a	DLSP inaudible
	D	_SP Site LA	eq(15min	) Contrik	oution			<35
	00.10						WD: W	Traffic 33-64
20/08/2024	23:18	64	52	48	35	33	WS: 0.3m/s	Birds 33-46
	(Night)						Stab: n/a	DLSP inaudible
	D	_SP Site LA	veq(15min	) Contrik	oution			<35
	DL	SP Site LA	max(15mii	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.

Note 2: Data from on-site weather station or attended operator observations.



#### 4.8 Assessment Results – Location DN-12

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in Table 11.

		Descriptor (dBA re 20µPa)				a)	0	Description and
Date	Time (hrs) <sup>1</sup>	LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
21/08/2024	06:32 (Morning Shoulder)	85	77	71	54	48	WD: N WS: 0.1m/s Stab: E	Traffic 48-85 Birds 48-54 Train 50-68 DLSP inaudible
	DI	_SP Site LA	veq(15min	) Contrik	oution			<43
	DL	SP Site LA	max(15mii	n) Contri	bution			<43
21/08/2024	07:00 (Day)	87	76	71	54	48	WD: N WS: 0.1m/s Stab: F	Birds 51-54 Traffic 49-87 Train 50-62 DLSP inaudible
	D	_SP Site LA	veq(15min	) Contrik	oution			<44
21/08/2024	07:15 (Day)	84	77	72	56	52	WD: N WS: 0.1m/s Stab: F	Traffic 52-84 Birds 52-56 DLSP inaudible
	DI	_SP Site LA	veq(15min	) Contrik	oution			<46
20/08/2024	20:00 (Evening)	85	70	67	44	42	WD: N WS: 0.2m/s Stab: n/a	Traffic 42-85 Birds 42-48 Train 44-68 DLSP inaudible
	D	_SP Site LA	veq(15min	) Contrik	oution			<35
20/08/2024	22:42 (Night)	80	57	59	43	41	WD: N WS: 0.1m/s Stab: F	Ocean hum 41-5 Traffic 41-80 Birds 41-46 DLSP inaudible
	DI	_SP Site LA	veq(15min	) Contrib	oution			<35
	DL	SP Site LA	max(15mi	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.



Note 2: Data from on-site weather station or attended operator observations.

#### 4.9 Assessment Results – Location DN-13

The monitored noise level contributions and observed meteorological conditions at Location DN-7 are presented in Table 12.

		Descriptor (dBA re 20µPa)				n)		Description and
Date	Time (hrs) <sup>1</sup>	LAmax	LA10	LAeq	LA90	LAmin	Meteorology <sup>2</sup>	SPL, dBA
	06:15						WD: N	Traffic 49-69
21/08/2024	(Morning	69	61	58	52	49	WS: 0.1m/s	Birds 49-56
	Shoulder)						Stab: E	DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	ution			<42
	DL	SP Site LA	max(15mir	n) Contri	bution			<42
	07:33						WD: N	Traffic 48-69
21/08/2024		69	60	60 57	53	50	WS: 0.1m/s	Birds 48-56
	(Day)						Stab: E	DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	oution			<43
21/08/2024	07:48	67	60		53		WD: N	Traffic 49-67
				57		49	WS: 0.1m/s	Birds 52-56
	(Day)						Stab: E	DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	ution			<43
	10:42	63 5		8 53	43	41	WD: N	Traffic 41-63
20/08/2024	19:42 (Evening)		58				WS: 0.6m/s	Train 42-58
							Stab: n/a	DLSP inaudible
	DI	_SP Site LA	.eq(15min	) Contrib	oution			<35
								Train 38-67
							WD: N	Traffic 38-58
20/08/2024	22:25	67	52	47	39	37	WS: 0.1m/s	Aircraft 38-40
20/08/2024	(Night)	01	JZ	41	39	51		Birds 38-44
							Stab: F	Ocean hum <38
								DLSP inaudible
	DI	_SP Site LA	eq(15min	) Contrib	oution			<35
	DL	SP Site LA	max(15mir	n) Contri	bution			<45

Note 1: Day - the period from 7am to 6pm Monday to Saturday or 8am to 6pm on Sundays and public holidays; Evening - the period from 6pm to 10pm; Morning Shoulder - the period from 6am to 7am; Night - the remaining periods.



Note 2: Data from on-site weather station or attended operator observations.

#### 5 Discussion

#### 5.1 Discussion of Results - Location DN-6

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 350m to the east. DLSP noise was inaudible during all measurement periods with the noise contribution calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic, birds, livestock and insects.

#### 5.2 Discussion of Results - Location DN-7

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 350m to the west. DLSP noise was inaudible during all measurement periods and the noise contributions were calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic, trains, birds and aircraft.

#### 5.3 Discussion of Results - Location DN-8

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 350m to the east. DLSP noise was inaudible during all measurement periods and the noise contributions were calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic, birds and insects.

#### 5.4 Discussion of Results - Location DN-9

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 160m to the east. DLSP noise was inaudible during all measurement periods with the noise contribution calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic, birds, aircraft and insects.



#### 5.5 Discussion of Results - Location DN-10

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 140m to the east. DLSP noise was inaudible during all measurement periods with the noise contribution calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic and birds.

#### 5.6 Discussion of Results - Location DN-11

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 150m to the east. DLSP noise was inaudible during all measurement periods with the noise contribution calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic and birds.

#### 5.7 Discussion of Results - Location DN-12

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from the Princes Highway, approximately 470m to the west. DLSP noise was inaudible during all measurement periods with the noise contribution calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic, birds, ocean hum and passing trains.

#### 5.8 Discussion of Results - Location DN-13

The noise monitoring survey identified that the acoustic environment at this location is dominated by road traffic noise from Riverside Drive, approximately 10m to the west. DLSP noise was inaudible during all measurement periods with the noise contribution calculated (during short breaks in traffic) to be below the relevant noise criteria for all periods. Extraneous sources audible during the survey included traffic, birds, aircraft, ocean hum and passing trains.



### 6 Conclusion

Muller Acoustic Consulting Pty Ltd (MAC) has completed a Noise Monitoring Assessment (NMA) on behalf of Project Location for Dunmore Lakes Sand Project (DLSP), Dunmore, NSW.

Attended noise monitoring was undertaken between Tuesday 20 August 2024 and Thursday 22 August 2024 at eight representative monitoring locations. The assessment has identified that the calculated noise emissions generated by DLSP were below the relevant criteria at all locations during all measurement periods, therefore satisfying the relevant consent conditions.



This page has been intentionally left blank



# Appendix A – Glossary of Terms



A number of technical terms have been used in this report and are explained in **Table A1**.


Term	Description
1/3 Octave	Single octave bands divided into three parts
Octave	A division of the frequency range into bands, the upper frequency limit of each band being
	twice the lower frequency limit.
ABL	Assessment Background Level (ABL) is defined in the NPI as a single figure background
	level for each assessment period (day, evening and night). It is the tenth percentile of the
	measured L90 statistical noise levels.
Ambient Noise	The total noise associated with a given environment. Typically, a composite of sounds from all
	sources located both near and far where no particular sound is dominant.
A Weighting	A standard weighting of the audible frequencies designed to reflect the response of the
	human ear to sound.
Background Noise	The underlying level of noise present in the ambient noise, excluding the noise source under
	investigation, when extraneous noise is removed. This is usually represented by the LA90
	descriptor
dBA	Noise is measured in units called decibels (dB). There are several scales for describing
	noise, the most common being the 'A-weighted' scale. This attempts to closely approximate
	the frequency response of the human ear.
dB(Z), dB(L)	Decibels Z-weighted or decibels Linear (unweighted).
Extraneous Noise	Sound resulting from activities that are not typical of the area.
Hertz (Hz)	The measure of frequency of sound wave oscillations per second - 1 oscillation per second
	equals 1 hertz.
LA10	A sound level which is exceeded 10% of the time.
LA90	Commonly referred to as the background noise, this is the level exceeded 90% of the time.
LAeq	Represents the average noise energy or equivalent sound pressure level over a given period.
LAmax	The maximum sound pressure level received at the microphone during a measuring interval.
Masking	The phenomenon of one sound interfering with the perception of another sound.
	For example, the interference of traffic noise with use of a public telephone on a busy street.
RBL	The Rating Background Level (RBL) as defined in the NPI, is an overall single figure
	representing the background level for each assessment period over the whole monitoring
	period. The RBL, as defined is the median of ABL values over the whole monitoring period.
Sound power level	This is a measure of the total power radiated by a source in the form of sound and is given by
(Lw or SWL)	10.log10 (W/Wo). Where W is the sound power in watts to the reference level of $10^{-12}$ watts.
Sound pressure level	the level of sound pressure; as measured at a distance by a standard sound level meter.
(Lp or SPL)	This differs from Lw in that it is the sound level at a receiver position as opposed to the sound
	'intensity' of the source.



Table A2 provides a list of common noise sources and their typical sound level.

Table A2 Common Noise Sources and Their Typical Sound Pressure Levels (SPL), dBA Source Typical Sound Pressure Level Threshold of pain 140 130 Jet engine Hydraulic hammer 120 Chainsaw 110 Industrial workshop 100 Lawn-mower (operator position) 90 Heavy traffic (footpath) 80 70 Elevated speech Typical conversation 60 40 Ambient suburban environment Ambient rural environment 30 Bedroom (night with windows closed) 20 Threshold of hearing 0

Figure A1 - Human Perception of Sound





Muller Acoustic Consulting Pty Ltd PO Box 678, Kotara NSW 2289

ABN: 36 602 225 132 Ph: +61 2 4920 1833 www.mulleracoustic.com





## 10. Appendix D Rehabilitation Progress Monitoring



FY17 Re-aligned Western Tributary Rehabilitation Progress



FY18 Re-aligned Western Tributary Rehabilitation Progress





FY19 Re-aligned Western Tributary Rehabilitation Progress



FY20 Re-aligned Western Tributary Rehabilitation Progress





FY21 Re-aligned Western Tributary Rehabilitation Progress



FY17 NW Stage 2 Swamp Oak Forest Rehabilitation Progress





FY18 NW Stage 2 Swamp Oak Forest Rehabilitation Progress



FY19 NW Stage 2 Swamp Oak Forest Rehabilitation Progress





FY20 NW Stage 2 Swamp Oak Forest Rehabilitation Progress



FY21 NW Stage 2 Swamp Oak Forest Rehabilitation Progress






FY20 NE Stage 2 Swamp Oak Forest Rehabilitation Progress





FY21 NE Stage 2 Swamp Oak Forest Rehabilitation Progress



Dunmore Bird Island and Stage 2 Rehabilitation Area December 2020





FY25 NE Stage 2 Swamp Oak Forest Rehabilitation Progress



## 11. Appendix E Ground Water Monitoring Report







## Dunmore Sand & Soil Annual Groundwater Monitoring Report

38 Tabbita Road, Dunmore, NSW

Prepared for:

**Boral Resources NSW Pty Ltd** 

Revision	Date	Author	Approver	Issued
Draft	22 September 2025	JE	KH	22 September 2025
Rev0	26 September 2025	JE	KH	26 September 2025

Author	Reviewed
Jack Ellis Senior Environmental Scientist B.Sc. M.Geol. (Geological Sciences)	Ken Henderson Principal Environmental Scientist B.Sc. (Hons Geology) EIANZ CEnvP (SC) #SC40922

Ref. No.:	40.04
Disclaimer:	THIS DOCUMENT IS SUBJECT TO LIMITATIONS NOTED



## **Table of Contents**

E	cecutiv	e Sumn	nary	iii				
1	Intro	duction		1				
	1.1	Object	ives	1				
	1.2	Scope	of Works	1				
2	Moni	Monitoring Well Network and Methodology						
	2.1	3						
		2.1.1	Groundwater Levels	3				
		2.1.2	Groundwater Quality Measurements and Data	3				
		2.1.3	Rainfall Data	3				
		2.1.4	Tidal Data	4				
		2.1.5	Laboratory Analytical Data	4				
	2.2	Quality	Assurance/Quality Control	4				
3	Grou	ndwater	Results and Discussion	5				
	3.1	Ground	dwater Levels and Rainfall Data	5				
		3.1.1	Stages 2-4	5				
		3.1.2	Stage 5	5				
		3.1.3	Discussion – Groundwater Levels & Rainfall	5				
	3.2	Ground	dwater Levels and Tidal Data	6				
	3.3	6						
	3.4	Ground	dwater Quality and Laboratory Analytical Results and Discussion	7				
		3.4.1	Stages 2-4	7				
		3.4.2	Stage 5	8				
		3.4.3	Schoeller Plots	8				
4	Conc	lusions	and Recommendations	9				
	4.1	Summ	ary and Conclusions	9				
	4.2	Recom	nmendations	9				
5	Refe	rences		10				
6	Limita	ations		11				
			Figures					
Ti	tle			Figure				
Si	te Loc	ality Pla	n	1				
		-	out					



## **Appendices**

Title	Appendix
Groundwater Level Data – Including Rainfall and Tidal Comparisons and Flow Directions	A
Groundwater Analytical Data – Including Schoeller Plots	В
Laboratory Analytical Reports	C



## **Executive Summary**

TRACE Environmental was engaged by Boral Resources NSW Pty Ltd (Boral) to prepare an Annual Groundwater Monitoring Report for the 2024-2025 year at the Dunmore Sand & Soil (DSS)¹ quarry located at 38 Tabbita Road, Dunmore, NSW ('the site'). This Annual Groundwater Monitoring Report, consisting of a summary and interpretation of groundwater levels and quality data, is required to be completed for inclusion with the site's Annual Environmental Monitoring Report (AEMR) that summarises the ongoing groundwater monitoring and management requirements during ongoing excavation and processing of sand at the site.

The scope of works undertaken for this report included:

- Conducting a review of water level data from data loggers installed in groundwater monitoring wells at Stages 2-4 and Stage 5 at the site. This includes collating, processing and calculating water levels from data downloaded from water loggers, and calibration with manual water levels recorded during ongoing groundwater gauging conducted by Boral during the June 2024 to June 2025 monitoring period;
- Conducting a comparison of water level data with available rainfall and tidal data for the June 2024 to June 2025 monitoring period;
- Conducting a review of groundwater quality data collected by International Environmental Consultants (IEC) up to May 2025 and by Boral from June 2025 from monitoring wells located at Stages 204 and Stage 5 at the site during August 2024, November 2024, February 2025 and May 2025;
- Conducting an assessment of water levels and groundwater quality data against the trigger levels outlined
  in the relevant development consents and management plans, as outlined above; and
- Preparation of this Annual Groundwater Monitoring Report.

Based on the findings of this report, the following conclusions and recommendations are provided:

- Fluctuations were observed in groundwater levels, which are likely related to rainfall recharge, with some minor tidal influence also observed; and
- Decreases in groundwater levels were noted at some locations, which typically correlate with periods of low rainfall, resulting in low recharge as the aquifer drains to Rocklow Creek and Minnamurra River to the south-east. However, overall decreases in groundwater level were observed in monitoring wells MW5B2s and MW5B2d, which may be a result of the proximity of these wells to dredging activities in this portion of the site.

Based on the above, it is concluded that fluctuations in water table levels are naturally occurring and are not caused by dredging activities at the site, except at the immediate vicinity of dredging activities at the Stage 5 portion of the site.

Based on the results of the annual monitoring for the 2024 to 2025 period, it is recommended that quarterly groundwater monitoring events (GMEs) and monthly groundwater gauging continue to be conducted for Stages 2-4 and Stage 5 at the site, in accordance with the applicable site management plans.

<sup>&</sup>lt;sup>1</sup> Dunmore Sand & Soil Pty Ltd is owned and operated by Boral.



## 1 Introduction

TRACE Environmental was engaged by Boral Resources NSW Pty Ltd (Boral) to prepare an Annual Groundwater Monitoring Report for the 2024-2025 year at the Dunmore Sand & Soil (DSS)<sup>2</sup> quarry located at 38 Tabbita Road, Dunmore, NSW, identified as Part Lots 3 and 5 DP1030504 Part Lot 6 DP11159 and Pat Lot 6 DP1001931 ('the site'). A Locality Plan showing the location of the site is presented in **Figure 1** and a Site Plan showing the layout of the site is presented in **Figure 2**.

The site is approved for the extraction and processing of approximately eight million tonnes of sand under Development Consent 195-8-2004³, and is separated into two areas identified as 'Stages 2-4' and 'Stage 5'4' (refer to **Figure 2**). Due to the excavation activities conducted at the site, it is understood that there is the potential for site works to influence groundwater beneath the site. As such, DSS has implemented a groundwater monitoring and management program in line with the Development Consent for the site, as per the following plans:

- Groundwater Monitoring and Management Plan (GMMP), prepared by Environmental Earth Sciences (EES) in 2018 (EES 2018); and
- Stage 5 Soil and Water Management Plan (SWMP), prepared by EMM Consulting (EMM) in 2025 (EMM 2025).

This Annual Groundwater Monitoring Report, consisting of a summary and interpretation of groundwater levels and quality data, is required to be completed for inclusion with the site's Annual Environmental Monitoring Report (AEMR) that summarises the ongoing groundwater monitoring and management requirements during ongoing excavation and processing of sand at the site.

#### 1.1 Objectives

The objective of this Annual Groundwater Monitoring Report is to assess whether ongoing extraction and processing of sand is influencing groundwater levels and quality at the site, in accordance with the Development Consent and management plans issued to the site. This report has been prepared with reference to the 2023-2024 Annual Groundwater Monitoring Report prepared by EES in May 2025<sup>5</sup>

#### 1.2 Scope of Works

The following scope of works was undertaken in order to meet the objectives described above:

Conducted a review of water level data from data loggers installed in groundwater monitoring wells DG1s, DG5d, DG6s, DG17, DG21, DG31, DG36 (Stages 2-4), MW5A1, MW5A3, MW5B2D and MW5B2s (Stage 5) and GW4 (off-site to the north-west). Refer to Figures 3 and 4 for the locations of groundwater monitoring wells. This includes collating, processing and calculating water levels from data downloaded from water loggers, and calibration with manual water levels recorded during ongoing groundwater gauging conducted at the site by Boral during the June 2024 to June 2025 monitoring period;

<sup>&</sup>lt;sup>2</sup> Dunmore Sand & Soil Pty Ltd is owned and operated by Boral.

<sup>&</sup>lt;sup>3</sup> Development Consent 195-8-2004, Modified June 2016, March 2020, November 2020.

<sup>&</sup>lt;sup>4</sup> It is noted that the Stage 1 area of the site was completed and the DA surrendered in 2013.

<sup>&</sup>lt;sup>5</sup> Environmental Earth Sciences (EES) 2025, 2023 – 2024 Annual Report of Groundwater Monitoring at 38 Tabbita Road, Dunmore, NSW, Dunmore Sand & Soil Pty Ltd, 5 May 2025.



- Compared the groundwater water level data with available rainfall and tidal data for the June 2024 to June 2025 monitoring period;
- Reviewed groundwater quality data collected by International Environmental Consultants (IEC) up to May 2025 and by Boral from June 2025. Groundwater samples were collected from groundwater monitoring wells DG1s, DG5d, DG6s, DG17, DG21, DG31, DG36 (Stages 2-4), MW5A1, MW5A3, MW5B2D, MW5B2, MW5B3 and MW5B4 (Stage 5) and GW4 (off-site to the north-west) during August 2024, November 2024, February 2025 and May 2025;
- Conducted an assessment of water levels and groundwater quality data against the trigger levels outlined
  in the relevant development consents and management plans, as outlined above; and
- Preparation of this Annual Groundwater Monitoring Report.



## 2 Monitoring Well Network and Methodology

#### 2.1 Data Collection

#### 2.1.1 Groundwater Levels

Groundwater level data was collected by DSS personnel using pressure transducer data loggers and provided to TRACE Environmental for processing and interpretation. Data from the following groundwater monitoring wells was provided:

- Stages 2-4: DG1s, DG5d, DG6s, DG17, DG21, DG31 and DG36; and
- Stage 5: MW5A1, MW5A3, MW5B2s and MW5B2d.

It is noted that additional data from an additional groundwater monitoring well identified as GW4 was also provided, however the data was found to be corrupted and could not be used. Additional groundwater monitoring wells are also present at the site that were not monitored for groundwater levels. A summary of the groundwater monitoring well network (including easting/northing coordinates and well status) is provided on a summary table provided in **Appendix A**, and the locations of groundwater monitoring wells present at the site are shown on **Figures 3** and **4**.

Manual groundwater levels were also measured at monthly intervals from active groundwater monitoring wells. Measurements were made from the top of casing (TOC) of each groundwater monitoring well, with the TOCs having previously been surveyed to the Australian Height Datum (AHD).

Data logger and manually recorded groundwater level data collected from the above listed groundwater monitoring wells located at Stages 2-4 and Stage 5 for the period of June 2024 to June 2025 is provided on gauging tables provided in **Appendix A**.

#### 2.1.2 Groundwater Quality Measurements and Data

Water quality monitoring of the active groundwater monitoring well network was completed by IEC personnel (June 2024 to May 2025) and Boral personnel (June 2025), on behalf of DSS, at monthly intervals. Field parameters including standing water level, temperature, pH, electrical conductivity (EC) and oxidation-reduction potential (ORP) was recorded and provided to TRACE Environmental for comparison against the site trigger levels outlined in the GMMP (EES 2018) and SWMP (EMM 2025). The groundwater quality data summary table is provided in **Appendix A**.

#### 2.1.3 Rainfall Data

Rainfall data was obtained from the Bureau of Meteorology<sup>6</sup> (BOM) for the nearest weather station to the site – Kiama (Bombo Headland), Site #068242, located approximately 4.6km south of the site.

A total of 1,149.8mm of rainfall was recorded over the June 2024 to June 2025 monitoring period, which is less than the previous June 2023 – June 2024 where a total of 1,633.2mm of rainfall was recorded. It is noted that during the June 2024 to June 2025 monitoring period, there were four significant rainfall events exceeding 60mm per day: 7 June 2024 (131.2mm), 16 January 2025 (60.6mm), 30 March 2025 (61.4mm) and 23 May 2025 (72.6mm).

<sup>&</sup>lt;sup>6</sup> http://www.bom.gov.au/climate/data/

Project No.: 40.04



Comparison of rainfall data with water level data recorded from groundwater monitoring wells at the Stages 2-4 and Stage 5 areas of the site for the June 2024 to June 2025 monitoring period is shown on graphs provided in **Appendix A** (**Figures A1** to **A11**).

#### 2.1.4 Tidal Data

Tidal data was obtained from the Minnamurra River Tidal Monitoring Station (#214442) for the period of 1 July 2024 to 1 July 2025<sup>7</sup>.

Comparison of tidal data with water level data recorded from groundwater monitoring wells at the Stages 2-4 and Stage 5 areas of the site for the June 2024 to June 2025 monitoring period is shown on graphs provided in **Appendix A** (**Figures A12** to **A22**).

#### 2.1.5 Laboratory Analytical Data

Quarterly Groundwater Monitoring Events (GMEs) were conducted at the site by IEC field staff during August 2024, November 2024, February 2025 and May 2025. Groundwater samples were collected from active groundwater monitoring wells DG1s, DG5s, DG5d, DG6s, DG6d, DG7, DG17, DG21, DG31s, DG35, DG36, GW4, MW5A1, MW5A3, MW5B2s, MW5B2d, MW5B3 and MW5B4 and submitted to ALS Environmental, a National Associated of Testing Authorities Australia (NATA) accredited laboratory for analysis of alkalinity (as CaCO<sub>3</sub>), sulfate (SO<sub>4</sub>), chloride, major cations (calcium, magnesium, sodium and potassium), dissolved iron, ammonia, nitrate, nitrite, total kjeldahl nitrogen (TKN), total nitrogen, total phosphorous, faecal coliforms and E.coli, and enterococci.

The results of the groundwater analysis are presented in Tables and Schoeller Plots in **Appendix B** and laboratory analytical reports are provided in **Appendix C**. Results were compared to the site-specific trigger values as outlined in the GMMP (EES 2018) for Stages 2-4 and the SWMP (EMM 2025) for Stage 5, as it is noted that the criteria outlined in the Development Consent are generic and not site-specific.

It is noted that groundwater monitoring wells located west of Princes Highway (i.e., DG1s, DG17, DG21, DG31s, DG35 and DG36) are presented separately to groundwater monitoring wells located east of Princes Highway (i.e., DG5s, DG5d, DG6s, DG6d and DG7) due to historical evidence of tidal influence on the easterly groundwater wells (EES 2025).

#### 2.2 Quality Assurance/Quality Control

Assessment of the laboratory QA/QC procedures and results indicates that quality assurance was achieved and therefore that the analytical data is considered representative of site conditions at the time of the investigation. The internal laboratory QA/QC procedures were generally met with some minor deviations.

No details of field QA/QC procedures were provided, including collection of field duplicates, sampling methodology and field observations. As such, the quality, precision and consistency of sampling methods cannot be assessed, and the laboratory analytical results cannot be compared to field observations.

<sup>&</sup>lt;sup>7</sup> Tidal data from the Minnamurra River Tidal Monitoring Station (#214442) was purchased from Manly Hydraulics Laboratory on 7 August 2025 - <a href="https://www.mhl.nsw.gov.au/Station-214442">https://www.mhl.nsw.gov.au/Station-214442</a>



## 3 Groundwater Results and Discussion

#### 3.1 Groundwater Levels and Rainfall Data

#### 3.1.1 Stages 2-4

Groundwater level data collected from the Stages 2-4 groundwater monitoring wells (i.e., DG1s, DG5d, DG6s, DG17, DG21, DG31 and DG36) for the period of June 2024 to June 2025 was compared to rainfall totals for the same period. Graphs presenting the comparisons of groundwater level data with rainfall totals are provided in **Appendix A**, **Figures A1 to A7**, and is discussed below:

- Groundwater levels in all monitoring wells display a strong correlation with large individual rainfall events (i.e., >20mm) and periods of prolonged rainfall with a slight lag time, consistent with previous assessments (as outlined in EES 2025);
- Remaining fluctuations in groundwater are attributed to smaller rainfall events (i.e., <20mm) and/or tidal influences; and
- Background groundwater monitoring well DG5d reported water levels ranging from 0.1561 to 2.0947mBTOC.

### 3.1.2 Stage 5

Groundwater level data collected from the Stage 5 groundwater monitoring wells (i.e., MW5A1, MW5A3, MW5B2s and MW5B2d) for the period of June 2024 to June 2025 was compared to rainfall totals for the same period. Graphs presenting the comparisons of groundwater level data with rainfall totals are provided in **Appendix A, Figures A8 to A11**, and is discussed below:

- Groundwater levels in all monitoring wells display a strong correlation with large individual rainfall events (i.e., >20mm) and periods of prolonged rainfall with a very short lag time, consistent with previous assessments (as outlined in EES 2025). The very short lag time between rainfall and groundwater level increases is likely a result of direct infiltration occurring at this portion of the site, and potential localised run-off from exposed bedrock;
- Remaining fluctuations in groundwater are attributed to smaller rainfall events (i.e., <20mm) and/or tidal influences:</li>
- Groundwater monitoring wells MW5B2s and MW5B2d displayed overall decreasing groundwater levels over the monitoring period, potentially a result of the proximity of these wells to dredging activities in this portion of the site; and
- Background groundwater monitoring well DG5d reported water levels ranging from 0.1561 to 2.0947mBTOC.

#### 3.1.3 Discussion - Groundwater Levels & Rainfall

Based on the review of groundwater levels and rainfall data over the June 2024 to June 2025 monitoring period, it appears that the aquifer at the site responds rapidly to local rainfall events, with increases in groundwater level observed within a short period of significant rainfall events. This is consistent with historical site observations, with rapid aquifer responses to rainfall identified since 2009.

Low rainfall between June 2024 and November 2024 generally resulted in low aquifer recharge and decreasing groundwater levels, with sharp increases observed during rainfall events. Groundwater levels and aquifer

Project No.: 40.04



recharge remained generally stable between November 2024 and April 2025, with sharp increases in groundwater levels again observed during rainfall events followed by decreases during subsequent dry periods. From April 2025 to June 2025, increased rainfall and saturated conditions resulted in increased aquifer recharge and groundwater levels, with levels similar to those observed at the start of the monitoring period. Four significant rainfall events (i.e., >60mm) were recorded during the June 2024 to June 2025 monitoring period (7 June 2024 [131.2mm], 16 January 2025 [60.6mm], 30 March 2025 [61.4mm] and 23 May 2025 [72.6mm]), with sharp increases in groundwater levels observed very quickly following these rainfall events.

Rainfall and groundwater level data is provided in Appendix A and presented on graphs A1 to A11.

#### 3.2 Groundwater Levels and Tidal Data

All groundwater monitoring well locations are susceptible to tidal influence, although this is typically low and groundwater levels appear to be more strongly influenced by rainfall. Groundwater monitoring wells DG5d and DG6s have historically displayed a larger response to tidal influences (EES 2025), which has also been observed during the current monitoring period. EES (2025) also noted that downgradient groundwater monitoring wells MW5A1 and MW5A3, located close to Rocklow Creek, have historically shown to be strongly influenced by tidal changes, however this was not observed during the previous 2023-2024 (EES 2025) or current monitoring period. Instead, these groundwater monitoring wells were consistent with upgradient wells MWB2s and MWB2d which showed low tidal influence, consistent with historical data.

Groundwater monitoring well DG17 has historically been strongly influenced by tidal changes in Rocklow and Dunmore Creeks (EESI 2025). However, this groundwater monitoring well has not been shown to be influenced by tidal changes during the previous 2023-2024 (EES 2025) or current monitoring periods, which is likely reflective of a reduced tidal influence on groundwater levels in this portion of the site.

Tidal and groundwater level data is provided in Appendix A and presented on graphs A12 to A22.

#### 3.3 Groundwater Flow Direction and Hydraulic Gradient

Groundwater flow direction was calculated from manual groundwater level measurements collected monthly during over the course of the current monitoring period. Based on these measurements, the following observations are provided:

- Groundwater at Stages 2-4 was inferred to flow generally in a south-easterly/easterly direction, towards Rocklow Creek, Minnamurra River and the South Pacific Ocean, with some mounding observed in the northern portion of the site during some monitoring periods, consistent with historical assessments (EES 2025). Groundwater flow direction at Stages 2-4 is likely influenced by tidal fluctuations and localised dredging activities (such as monitoring well DG36), noting that these localised impacts typically do not alter the overall south-easterly/easterly flow direction;
- Groundwater at Stage 5 was inferred to flow generally in a north-westerly to north-easterly direction, towards Minnamurra River and the South Pacific Ocean, consistent with historical assessments (EES 2025), noting the easterly and southerly groundwater flows were observed in the southern portion of the site during some monitoring periods. Groundwater flow direction at Stage 5 is likely influenced by topography and tidal fluctuations, with an outcrop of latite north of Stage 5B determined by EES (2025) to likely be acting as a no-flow boundary; and
- Based on topography and the location of nearby surface waters, regional groundwater is expected to flow in a general easterly direction, towards the South Pacific Ocean.

Groundwater flow directions are provided in Figures 6 to 15



### 3.4 Groundwater Quality and Laboratory Analytical Results and Discussion

### 3.4.1 Stages 2-4

Groundwater analytical data from the four GMEs conducted at the site during August 2024, November 2024, February 2025 and May 2025 is presented in **Appendix B**, **Tables B1** (groundwater monitoring wells west of Princes Highway DG1s, DG17, DG21, DG31s, DG35, DG36 and GW4 [located off-site to the north-west]) and **B2** (eastern groundwater monitoring wells DG5s, DG5d, DG6s, DG6d and DG7) with the results from the eastern and western wells separated due to historical tidal influence on the eastern wells (EES 2025). As outlined in **Section 2.1.5** above, laboratory analytical results have been compared to site specific trigger values provided in the GMMP (EES 2018b) as the criteria outlined in the DA are considered to be generic.

Due to the historical tidal influence on the groundwater wells located east of Princes Highway, salinity (as EC) is typically higher in the eastern wells than the western wells (EES 2025). This is evident in the current monitoring period, except for groundwater wells DG5s and DG7, which generally had lower salinity levels than other eastern wells (also consistent with historical observations [EES 2025]). It is also noted that salinity levels in deeper groundwater monitoring wells in the eastern portion of Stages 2-4 (i.e., DG5d and DG6d) have historically been higher than shallow wells (i.e., DG5s and DG7) (EES 2025), which is evident in the current monitoring period.

A summary of the Stages 2-4 laboratory analytical data in relation to GMMP trigger value exceedances is presented in **Appendix B**, **Tables B1** and **B2**. The following exceedances of the GMMP (EES 2018) were reported:

**Table 3-1: Summary of Stages 2-4 Criteria Exceedances** 

	August 2024	November 2024	February 2025	May 2025
Western Wells		ı		
DG1s	-	-	-	-
DG17	Bicarbonate Alkalinity	Bicarbonate Alkalinity, Ammonia as N	Bicarbonate Alkalinity	Bicarbonate Alkalinity
DG21	-	-	-	-
DG31s	-	Sulfate as SO <sub>4</sub>	-	-
DG35	Iron, Ammonia as N	-	Iron	Iron
DG36	-	Iron	Bicarbonate Alkalinity	Bicarbonate Alkalinity
GW4	-	-	-	-
Eastern Wells				
DG5s	-	Sulfate as SO <sub>4</sub> , Chloride, Magnesium, Ammonia as N	-	-
DG5d	Sulfate as SO <sub>4</sub> , Ammonia as N	-	pH, Sulfate as SO <sub>4</sub> , Ammonia as N	Sulfate as SO <sub>4</sub> , Ammonia as N
DG6s	Sulfate as SO <sub>4</sub> , Magnesium, Iron	pH, Sulfate as SO <sub>4</sub> , Magnesium, Iron	Sulfate as SO <sub>4</sub> , Iron	Sulfate as SO <sub>4</sub> , Iron

Project No.: 40.04



DG6d	Bicarbonate Alkalinity, Sulfate as SO <sub>4</sub> , Chloride, Magnesium, Sodium, Potassium, Iron	pH, Sulfate as SO₄, Chloride, Magnesium, Sodium, Potassium, Iron	Bicarbonate Alkalinity, Sulfate as SO <sub>4</sub> , Chloride, Magnesium, Potassium, Iron	Sulfate as SO <sub>4</sub> , Chloride, Magnesium, Potassium, Iron
DG7	Ammonia as N	-	-	-

#### 3.4.2 Stage 5

Groundwater analytical data from the four GMEs conducted at the site during August 2024, November 2024, February 2025 and May 2025 is presented in **Appendix B**, **Table B3** (Stage 5 groundwater monitoring wells MW5A1, MW5A3, MW5B2s, MW5B2d, MW5B3 and MW5B4). As outlined in **Section 2.1.5** above, laboratory analytical results have been compared to site specific trigger values provided in the SWMP (EMM 2025) as the criteria outlined in the DA are considered to be generic, with the more conservative trigger values from the GMMP (EES 2018) also included for reference. A summary of the Stage 5 laboratory analytical data in relation to GMMP trigger value exceedances is presented in **Appendix B**, **Table B3**.

Total Nitrogen as N was reported to exceed the SWMP (EMM 2025) trigger values in every groundwater monitoring well during the August 2024, November 2024, February 2024 and May 2025 GMEs, as well as Total Phosphorus as P in groundwater monitoring well MW5B4 during the November 2024 GME. All other water quality parameters were within the values outlined in the SWMP during each GME.

#### 3.4.3 Schoeller Plots

Groundwater analytical data from the four GMEs conducted at the site during August 2024, November 2024, February 2025 and May 2025 has been presented in a series of Schoeller Plots provided in **Appendix B**, graphs **B1** to **B22**. The following summary is provided:

- Elevated sodium and chloride concentrations in monitoring wells DG5d, DG6s, DG6d and DG7 indicate a saline influence, consistent with the historical tidal influence observed in these wells located in the eastern portion of Stages 2-4;
- The ion profiles are relatively stable across the four GMEs, indicating a well-buffered chemically equilibrant groundwater system, supported also by the relatively high concentrations of bicarbonate (as CaCO<sub>3</sub>) observed in the majority of groundwater samples; and
- No significant seasonal trend is evident across the four GMEs.



## 4 Conclusions and Recommendations

### 4.1 Summary and Conclusions

Based on the findings of this report, and subject to the limitations in **Section 6**, the following summary and conclusions are provided:

- Fluctuations in groundwater levels are likely related to rainfall recharge, with some minor tidal influence also observed; and
- Decreases in groundwater levels typically correlate with periods of low rainfall, resulting in low recharge
  as the aquifer drains to Rocklow Creek and Minnamurra River to the south-east. However, overall
  decreases in groundwater level were observed in monitoring wells MW5B2s and MW5B2d, which may be
  a result of the proximity of these wells to dredging activities in this portion of the site.

Based on the above, it is concluded that fluctuations in water table levels are naturally occurring and are not caused by dredging activities at the site, except at the immediate vicinity of dredging activities at the Stage 5 portion of the site.

#### 4.2 Recommendations

Based on the results of the annual monitoring for the 2024 to 2025 period, it is recommended that quarterly GMEs and monthly groundwater gauging continue to be conducted for Stages 2-4 and Stage 5 at the site, in accordance with the applicable site management plans (EES 2018 and EMM 2025).



## 5 References

- Development Consent 195-8-2004, Modified June 2016, March 2020, November 2020.
- Environmental Earth Sciences 2018, Groundwater Monitoring and Management Plan for 38 Tabbita Road, Dunmore, NSW, 2018.
- Environmental Earth Sciences 2025, 2023 2024 Annual Report of Groundwater Monitoring at 38 Tabbita Road, Dunmore, NSW, Dunmore Sand & Soil Pty Ltd, 5 May 2025.



## **5** Limitations

This report has been prepared for Boral Resources NSW Pty Ltd and for the specific purpose to which it refers. No responsibility is accepted to any third party and neither the whole of the report or any part or reference thereto may be published in any document, statement or circular nor in any communication with third parties without our prior written approval of the form and context in which it will appear.


TRACE Environmental has used a degree of skill and care ordinarily exercised by reputable members of our profession practicing in the same or similar locality. The conclusions presented in this report are relevant to the conditions of the site and the state of legislation currently enacted as at the date of this report. We do not make any representation or warranty that the conclusions in this report were applicable in the future as there may be changes in the condition of the site, applicable legislation or other factors that would affect the conclusions contained in this report.

This report and the information contained in it is the intellectual property of TRACE Environmental. Boral Resources NSW Pty Ltd is granted an exclusive licence for the use of the report for the purpose described in the report.




## **Figures**





TRACE	Project:	40.04	Title:	Site Locality Plan
ENVIRONMENTAL	Figure:	1	Address:	38 Tabbita Road, Dunmore, NSW






Source: MetroMap Image Dated 24/06/25



Project:	40.04	Title:	Site Staging Layout
Figure:	2	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Groundwater Monitoring Well Locations – Stages 2-4
Figure:	3	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Groundwater Monitoring Well Locations – Stage 5
Figure:	4	Address:	38 Tabbita Road, Dunmore, NSW






Source: MetroMap Image Dated 24/06/25



Project:	40.04	Title:	Groundwater Monitoring Well Locations – Off-site
Figure:	5	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stages 2-4 Groundwater Flow Direction – June 2024
Figure:	6	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stages 2-4 Groundwater Flow Direction – August 2024
Figure:	7	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stages 2-4 Groundwater Flow Direction – November 2024
Figure:	8	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stages 2-4 Groundwater Flow Direction – February 2025
Figure:	9	Address:	38 Tabbita Road, Dunmore, NSW






DG5s not considered in flow direction calculation due to apparent anomalous measured depth to water.



Project:	40.04	Title:	Stages 2-4 Groundwater Flow Direction – May 2025
Figure:	10	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stage 5 Groundwater Flow Direction – June 2024
Figure:	11	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stage 5 Groundwater Flow Direction – August 2024
Figure:	12	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stage 5 Groundwater Flow Direction – November 2024
Figure:	13	Address:	38 Tabbita Road, Dunmore, NSW








Project:	40.04	Title:	Stage 5 Groundwater Flow Direction – February 2025
Figure:	14	Address:	38 Tabbita Road, Dunmore, NSW







Project:	40.04	Title:	Stage 5 Groundwater Flow Direction – May 2025
Figure:	15	Address:	38 Tabbita Road, Dunmore, NSW



## **Appendix A**

Groundwater Level Data



## Groundwater Monitoring Well Network - Dunmore Sand & Soil, 38 Tabbita Road, Dunmore, NSW

Monitoring Well ID	Easting	Northing	Total Well Depth	TOC Elevation	Screened Interval	Status	Diver Installed	Comments
ВНА	301383	616892	(mBTOC) 5.2	(mAHD) 2.225	(mBGL) 2.2 – 5.2	Decommissioned	_	-
ВНВ	301450	6167890	5.1	-	2.1 – 5.1	Decommissioned	_	
внс	301531	6167902	5.2	_	2.2 – 5.2	Decommissioned	_	Decommissioned Nov. 16 due to Stage 3 dredge pond expansion
BHD	301620	6167901	5.1	1.76	2.1 – 5.1	Decommissioned	-	Decommissioned May 18
BHE	301595	6167932	5.1	-	2.1 – 5.1	Decommissioned	-	Decommissioned Nov. 16 due to Stage 3 dredge pond
BHF	301505	6167931	5.2	2.225	2.2 – 5.2	Decommissioned	_	expansion  Decommissioned Feb. 18
DG1	301665	6167434	<u>-</u>	2.225	_	Active	Yes	DG1-s included within active bore network in Aug. 19
DG2	301665	6167434	_	2.598	_	Inactive	-	
DG3	302005	6167259	-	1.866	_	Inactive		Monitoring ceased due to completion of Stage 1 area
DG4	301966	6167408		2.083	_	Inaccessible		Inaccessible. Removed from monitoring well network
DG5s	301883	6167521	7	1.717	4.0 – 7.0	Active		maccessible. Removed from mornioning well network
DG5s DG5d	301883	6167521	15	1.717	11.0 – 15.0	Active	Yes	Nested bores
DG3d DG6s	301844	6167628	6.7	1.647	4.0 – 6.7	Active		
							Yes	Nested bores
DG6d	301844	6167628	14.3	1.647	10.0 – 14.3	Active	-	
DG7	301667	6168216	5	3.17	2.0 – 5.0	Active	-	-
DG17	301021	6167836	6	3.49	2.8 – 6.0	Active	Yes	-
DG21	301424	6168196	5	2.12	2.0 – 5.0	Active	Yes	-
DG31s	301301	6168176	5.5	3.05	2.5 – 5.5	Active	Yes	-
DG35	301473	6168647	8	3.84	4.0 – 8.0	Active	-	-
DG36	301473	6168647	8	2.31	5.0 – 8.0	Active	Yes	•
DG54	301403	6167969	11.5	2.311	-	Decommissioned	-	
DG56	301639	6168017	10.5	1.369	-	Decommissioned	-	Decommissioned in 2017/2018 due to Stage 3 dredge pond expansion
DG59	301125	6167718	8.69	1.763	-	Decommissioned	-	- Condition
DG60	301275	6167683	1.9	1.501	-	Decommissioned	-	
GW4	300038	6168813	-	-	-	Active	Yes	Well installation details not available
Lower Dam	300801	6167833	-	-	-	Decommissioned	-	Decommissioned prior to Aug. 21
Rocklow Creek	300546	6167880	-	-	-	Decommissioned	-	
Middle Dam	-	-	-	-	-	Inactive	-	•
MW5A1	302269	6166996	7.25	4.31	3.25 – 7.25	Active	Yes	Provides background data
MW5A2	302103	6166973	6	3.24	2.0 – 6.0	Inactive	-	Destroyed May 22, provided background data
MW5A3	302054	6167198	12	1.74	3.0 - 6.0 / 9.0 - 12.0	Active	Yes	Provides background data
MW5B1	301887	6166442	6	4.07	2.0 – 6.0	Inactive	-	Extraction pond situated on top of bore
MW5B2s	302004	6066039	6.69	3.93	2.0 – 6.0	Active	Yes	Provides background data
MW5B2d	302004	6066038	10.25	4.12	6.5 – 10.25	Active	Yes	Provides background data
MW5B3	302247	6066272	11.2	2.06	3.0 - 6.0 / 8.5 - 11.2	Active	-	Provides background data
MW5B4	302157	6166438	6.33	2.56	2.0 – 6.0	Active	-	Provides background data
MW5B5	302131	6165707	12	4.63	3.0 – 6.0 / 9.0 – 12.0	Active	-	Provides background data

Notes: mBTOC - metres below top of casing

mAHD - metres relative to Australian Height Datum

mBGL - metres below ground level



Monitoring Well ID	Trigger Value (per GMMP)	Date	Time	Total Well Depth	Screened Interval	Depth to Water	TOC Elevation	WT Elevation	Temperature	pН	Electrical Conductivity	Redox
	(mAHD)	21/06/2024	08:20	(mBTOC)	(mBGL)	(mBTOC) 2.14	(mAHD)	(mAHD) 1.35	°C 15.87	(pH unit) 7.19	EC (μS/cm) 2010	ORP (m)
		16/07/2024	09:30	-		1.66		1.83	17.04	7.12	2450	13
		23/08/2024	10:15	1		2.08		1.41	18.54	7.02	277	18
		24/09/2024	08:30	-		1.55		1.94	18.08	7.03	283	5
		22/10/2024	08:40	-		2.65		0.84	17.43	7.77	223	49
		19/11/2024	08:15	-		2.8		0.69	17.52	8.38	244	77
DG17	-	18/12/2024	08:25	6.00	2.8 - 6.0	2.35	3.49	1.14	18.3	7.49	1780	258
		22/01/2025	08:00			2.3		1.19	19.28	7.9	2010	274
		18/02/2025	08:05	1		2.5		0.99	18.96	7.46	2190	45
		18/03/2025	08:05	1		2.75		0.74	18.6	8.8	2720	154
		24/04/2025	08:10			2.25		1.24	19.86	6.97	1740	155
		20/05/2025	08:30	1		1.6		1.89	19.01	6.93	2050	299
		19/06/2025	07:42			-		-	15.93	6.91	2580	231
		21/06/2024	10:10			1.1		1.15	16.24	7.74	502	-31
		16/07/2024	08:15	1		1.1		1.15	15.41	7.99	1170	-89
		23/08/2024	12:00	1		1.05	2.25	1.20	20.18	7.65	505	51
		24/09/2024	10:20	1		1.3		0.95	18.8	6.56	565	200
		22/10/2024	11:00	1		1.4		0.85	19.99	6.83	539	241
	s 0.32 - 2.31	19/11/2024	10:15			1.37		0.88	17.92	7.26	514	129
DG1s		18/12/2024	10:00	- - -	-	1.3		0.95	18.15	8	521	1.75
		22/01/2025	10:05			1.25		1.00	19.81	7.91	494	161
		18/02/2025	10:20			1.25		1.00	19.38	7.34	544	23
		18/03/2025	10:05			1.45		0.80	19.22	7.81	623	86
		24/04/2025	11:00			1.15		1.10	19.57	7.48	547	139
		20/05/2025	10:50			1.11		1.14	19.39	7.44	564	49
		19/06/2025	13:31	1		-		-	18.46	7.63	510	91
		21/06/2024	09:00			1.5		0.62	16.61	6.75	772	76
		16/07/2024	10:15	1		1.51		0.61	15.95	6.78	802	14
		23/08/2024	11:10	1		1.5		0.62	17.81	6.71	932	54
		24/09/2024	09:15	1		1.72		0.40	17.86	6.31	119	160
		22/10/2024	09:10	1		1.8		0.32	17.61	6.32	112	124
		19/11/2024	09:00	1		1.7		0.42	17.36	6.67	895	56
DG21		18/12/2024	09:00	5.00	2.0 – 5.0	1.79	2.12	0.33	18.28	7.3	947	101
		22/01/2025	08:40	1		1.6		0.52	19.31	7.39	947	106
		18/02/2025	08:55	1		1.65		0.47	19.56	6.57	946	-31
		18/03/2025	08:45	1		1.8		0.32	19.22	7.53	948	32
		24/04/2025	09:10	1		1.5	1	0.62	20.31	7.25	946	85
		20/05/2025	09:27	1		1.51		0.61	18.95	7.09	898	109
		19/06/2025	08:58	1		-		-	17.09	6.87	906	85



Monitoring Well ID	Trigger Value (per GMMP) (mAHD)	Date	Time	Total Well Depth (mBTOC)	Screened Interval (mBGL)	Depth to Water (mBTOC)	TOC Elevation (mAHD)	WT Elevation (mAHD)	Temperature °C	<b>pH</b> (pH unit)	Electrical Conductivity EC (µS/cm)	Redox ORP (m\
	(112 11 12)	21/06/2024	08:50	(	(22)	1.9	(**************************************	1.15	14.74	7.09	355	72
		16/07/2024	10:00			1.97		1.08	15.27	7.25	409	-74
		23/08/2024	11:00			2.2		0.85	17.63	7.02	487	-1
		24/09/2024	09:00	1		2.25		0.80	17.42	6.23	801	24
		22/10/2024	09:05			2.25		0.80	17.15	6.45	914	82
		19/11/2024	09:15			2.2		0.85	17.36	6.72	985	5
DG31s	-	18/12/2024	08:55	5.50	2.5 – 5.5	2.1	3.05	0.95	18.55	7.4	864	16
		22/01/2025	08:30			2.2		0.85	19.48	7.62	954	70
		18/02/2025	08:45			2.2		0.85	20.06	6.68	774	-44
		18/03/2025	08:35			2.35		0.70	19.8	7.9	864	-10
		24/04/2025	09:00	]		2		1.05	20.62	7.22	639	22
		20/05/2025	09:15			1.55		1.50	19.57	7.1	621	47
		19/06/2025	08:42			-		-	16.37	7.12	332	2
		21/06/2024	08:40			1.91		1.93	16.14	6.84	1050	-88
		16/07/2024	09:50		4.0 – 8.0	1.95	3.84	1.89	16	7.16	1000	-63
		23/08/2024	10:50			2.1		1.74	17.48	6.93	1020	-93
		24/09/2024	08:50			2.3		1.54	17.65	6.43	975	-43
		22/10/2024	09:00			2.15		1.69	17.11	6.7	103	-41
	-	19/11/2024	08:30			1.45		2.39	16.45	7.66	971	55
DG35		18/12/2024	08:45	8.00		2.04		1.80	17.61	7.51	964	-14
		22/01/2025	08:18			2		1.84	18.16	7.66	984	12
		18/02/2025	08:35			2.05		1.79	18.14	6.86	961	-86
		18/03/2025	08:25			2.3		1.54	17.5	8.15	967	31
		24/04/2025	08:45			2.12		1.72	18.5	7.21	982	-20
		20/05/2025	9:03			2.24		1.60	17.76	6.9	996	-11
		19/06/2025	08:24			-		-	15.45	6.94	1030	37
		21/06/2024	08:30			1.07		1.24	14.8	7.26	1450	60
		16/07/2024	09:45	]		1.16		1.15	15.61	7.65	1040	104
		23/08/2024	10:40			1.3		1.01	17.4	7.34	902	107
		24/09/2024	08:40			1.4		0.91	17	6.92	913	100
		22/10/2024	08:50			1.5		0.81	16.55	7.06	914	89
		19/11/2024	08:40			2.2		0.11	17.15	6.76	992	-83
DG36	-	18/12/2024	08:35	8.00	5.0 – 8.0	1.4	2.31	0.91	17.02	7.8	1070	197
		22/01/2025	08:08			1.35		0.96	17.73	8.04	1070	204
		18/02/2025	08:20	]		1.4		0.91	17.99	6.84	1070	-36
		18/03/2025	08:15	]		1.59		0.72	16.93	8.66	1020	77
		24/04/2025	08:35			1.21		1.10	18.03	7.3	987	128
		20/05/2025	08:51	1		1.16		1.15	17.38	7.29	1020	136



Monitoring Well ID	Trigger Value (per GMMP) (mAHD)	Date	Time	Total Well Depth (mBTOC)	Screened Interval (mBGL)	Depth to Water (mBTOC)	TOC Elevation (mAHD)	WT Elevation (mAHD)	Temperature °C	<b>pH</b> (pH unit)	Electrical Conductivity EC (μS/cm)	Redox ORP (m
	(IIIAIID)	21/06/2024	10:30	(IIIB100)	(IIIDOE)	0.8	(III/AIID)	0.92	16.49	7.51	15000	-104
		16/07/2024	07:45			0.84		0.88	16.03	7.79	1670	-91
		23/08/2024	09:05			1.1		0.62	16.97	7.58	1770	-19
		24/09/2024	10:35			1.2		0.52	18.08	6.66	2010	-48
		22/10/2024	11:10			1.2		0.52	18.96	6.65	1520	-21
		19/11/2024	11:00			1.1		0.62	17.98	7.06	1550	-35
DG5d	0.17 - 1.91	18/12/2024	10:20	15.00	11.0 – 15.0	1.1	1.717	0.62	18.1	6.98	14100	-31
		22/01/2025	10:25			0.98		0.74	18.6	6.89	15000	83
		18/02/2025	10:40			0.95		0.77	18.64	6.29	14400	-78
		18/03/2025	10:30	1		1.2		0.52	18.4	6.88	17100	37
		24/04/2025	11:10	1		0.9		0.82	18.79	6.95	15100	30
		20/05/2025	11:18			0.82		0.90	18.59	6.89	14800	64
		19/06/2025	10:50			-		-	16.63	7.04	15900	145
		21/06/2024	10:25			0.75		0.97	16.78	7.64	2060	-99
		16/07/2024	07:40			0.79	1.717	0.93	16.11	7.46	15400	-99
		23/08/2024	09:00			1		0.72	16.75	7.94	1630	-3
		24/09/2024	10:30			1.1		0.62	18.25	6.57	898	150
		22/10/2024	01:05			0.75		0.97	18.62	6.63	902	9
		19/11/2024	10:50		4.0 – 7.0	1.01		0.71	17.21	7.68	156	-67
DG5s		18/12/2024	10:10	7.00		1		0.72	18.99	7.49	916	10
		22/01/2025	10:25			0.85		0.87	19.16	7.79	915	125
		18/02/2025	10:40			0.55		1.17	19.27	7.17	913	-36
		18/03/2025	10:25			1.2		0.52	18.94	7.74	924	46
		24/04/2025	11:05			0.84		0.88	19.62	7.36	911	51
		20/05/2025	11:16			0.9		0.82	18.99	7.53	904	102
		19/06/2025	10:53			-		-	17.14	7.71	1680	-7
		21/06/2024	10:40			0.93		0.72	16.37	6.99	30400	-47
		16/07/2024	08:05			0.88		0.77	15.82	6.85	30000	-40
		23/08/2024	09:20			0.83		0.82	16.39	6.99	1910	-13
		24/09/2024	10:45			0.78		0.87	17.44	6.45	2850	62
		22/10/2024	11:20			0.8		0.85	17.85	6.49	2850	54
		19/11/2024	11:40			0.92		0.73	16.99	6.49	2930	16
DG6d	-	18/12/2024	10:40	14.30	10.0 – 14.3	0.93	1.647	0.72	18.08	6.88	28400	19
		22/01/2025	10:40	]		0.86		0.79	19.01	7.12	28900	37
		18/02/2025	11:00			1		0.65	18.81	6.77	29300	-94
		18/03/2025	10:45			1.1		0.55	18.72	7.3	29300	5
		24/04/2025	11:30			0.8		0.85	18.84	7.02	29100	7
		20/05/2025	11:40	]		0.82		0.83	18.2	6.75	28200	19
		19/06/2025	11:23	1		-		-	17.35	6.74	27200	62



Monitoring Well ID	Trigger Value (per GMMP) (mAHD)	Date	Time	Total Well Depth (mBTOC)	Screened Interval (mBGL)	Depth to Water (mBTOC)	TOC Elevation (mAHD)	WT Elevation (mAHD)	Temperature °C	<b>pH</b> (pH unit)	Electrical Conductivity EC (μS/cm)	Redox ORP (mV)
		21/06/2024	10:35			0.75		0.90	16.71	6.82	19600	86
		16/07/2024	08:00	1		0.8		0.85	15.88	6.65	18600	89
		23/08/2024	09:15			0.84		0.81	16.68	7.21	3090	-72
		24/09/2024	10:40			0.73		0.92	17.74	6.67	1760	88
		22/10/2024	11:15			0.55		1.10	18.11	6.6	1580	85
		19/11/2024	11:30		4.0 – 6.7	0.85		0.80	17.1	6.39	1780	76
DG6s	-	18/12/2024	10:30	6.70		0.78	1.647	0.87	18.04	7.07	16200	44
		22/01/2025	10:35			0.79		0.86	18.55	7.53	17700	11
		18/02/2025	11:05			0.9		0.75	18.75	7.13	18800	-124
		18/03/2025	10:40	1		1		0.65	19.04	7.3	18500	22
		24/04/2025	11:20	1		0.75		0.90	19.02	6.93	18800	-60
		20/05/2025	11:30			0.72		0.93	18.59	6.8	18200	75
		19/06/2025	11:18	1		-		-	17.07	6.84	16300	103
		21/06/2024	09:10			1.86		1.31	16.6	7.12	656	52
		16/07/2024	09:25			1.8		1.37	16.25	7.52	701	82
		23/08/2024	13:20	1		1.98	3.170	1.19	19.47	7.37	684	136
		24/09/2024	09:30	1		2.18		0.99	18.73	6.21	723	188
		22/10/2024	09:15	1		2.1		1.07	18.62	6.06	698	170
		19/11/2024	08:50	5.00		2.1		1.07	18.1	6.97	654	83
DG7	-	18/12/2024	09:05		2.0 – 5.0	2.1		1.07	19.17	7.55	633	137
		22/01/2025	08:50			1.95		1.22	20.28	7.67	634	141
		18/02/2025	09:10			2.1		1.07	20.54	6.84	700	11
		18/03/2025	08:50			2.2		0.97	20.1	7.8	700	72
		24/04/2025	09:20	1		1.9		1.27	20.84	7.29	705	85
		20/05/2025	09:30	1		1.95		1.22	19.7	7.18	671	120
		19/06/2025	09:21	1		-		-	16.42	7.05	679	90
		21/06/2024	19:40			2.82		-	16.7	7.56	906	-138
		16/07/2024	19:12			2.8		-	15.47	7.89	964	161
		23/08/2024	12:00	1		3.5		-	22.43	7.44	911	189
		24/09/2024	22:33	1		2.94		-	21.02	6.57	901	232
		22/10/2024	0:00	1		3		-	20.34	6.71	884	237
		19/11/2024	4:48	1		3.2		-	19	7.44	883	148
GW4	-	18/12/2024	4:48	.	-	3.2	-	-	20.45	7.7	895	174
		22/01/2025	4:48	1		3.2		-	23.22	7.82	883	159
		18/02/2025	20:24	1		2.85		-	21.56	7.33	893	3
		18/03/2025	7:12	1		3.3		-	20.2	7.7	890	73
		24/04/2025	2:24	1		3.1		-	21.23	7.63	881	99
		20/05/2025	20:38			2.86	-	-	19.88	7.35	777	127
		19/06/2025	10:05	1		-		-	17.02	7.37	913	89



Monitoring Well ID	Trigger Value (per GMMP) (mAHD)	Date	Time	Total Well Depth (mBTOC)	Screened Interval (mBGL)	Depth to Water (mBTOC)	TOC Elevation (mAHD)	WT Elevation (mAHD)	Temperature °C	<b>pH</b> (pH unit)	Electrical Conductivity EC (μS/cm)	Redox ORP (m\
	, ,	21/06/2024	11:00			2.84		1.47	18.6	7.51	957	-11
		16/07/2024	06:50	1		3		1.31	15.66	8.05	279	67
		23/08/2024	09:45	1		3.3		1.01	16.45	7.77	913	-66
		24/09/2024	11:15			3.55		0.76	18.1	7.8	981	8
		22/10/2024	11:50			3.5		0.81	18.58	8.15	874	-29
		19/11/2024	12:00	1		3.6		0.71	17.2	7.85	900	-33
MW5A1	-	18/12/2024	10:50	7.25	3.25 – 7.25	3.6	4.31	0.71	18.9	8.64	859	23
		22/01/2025	11:00	1		3.55		0.76	20.93	8.45	876	71
		18/02/2025	11:25			2.9		1.41	20.89	8.37	702	-42
		18/03/2025	11:00			3.75		0.56	19.9	8.96	860	-54
		24/04/2025	11:45			3.05		1.26	20.65	8.24	806	-3
		20/05/2025	11:54			3.5		0.81	19.81	7.58	859	-11
		19/06/2025	11:44			-		-	18.81	7.72	1070	-11
		21/06/2024	11:15			0.28		1.46	18.86	7.01	448	-3
		16/07/2024	07:00		3.0 – 6.0 / 9.0 – 12.0	0.5	1.74	1.24	16.3	7.37	360	41
		23/08/2024	10:00			0.7		1.04	16.17	7.39	313	56
		24/09/2024	11:20			0.8		0.94	18.49	6.42	299	42
		22/10/2024	11:55	1		0.7		1.04	17.39	7.6	998	-1
	-	19/11/2024	12:10	1		0.91		0.83	16.05	7.63	291	36
MW5A3		18/12/2024	11:00	12.00		0.84		0.90	18.12	6.54	320	104
		22/01/2025	11:20			0.88		0.86	21.55	8.35	292	112
		18/02/2025	11:35	1		0.95		0.79	19.41	7.71	272	-101
		18/03/2025	11:20	1		1.1		0.64	19.5	8.71	293	44
		24/04/2025	11:50	1		0.84		0.90	19.25	7.72	261	32
		20/05/2025	12:04	1		0.75		0.99	18.54	6.99	286	42
		19/06/2025	12:00	1		-		-	17.96	7.46	293	51
		21/06/2024	12:00			1.21		2.91	19.23	7.23	724	-50
		16/07/2024	07:10	1		1.42		2.70	16.69	7.34	752	-72
		23/08/2024	12:30	1		2.8		1.32	20.45	7.49	734	-58
		24/09/2024	11:30	1		2.7		1.42	19.36	6.34	730	-10
		22/10/2024	12:00	1		3		1.12	18.43	6.66	739	-9
		19/11/2024	12:30	1		3.35		0.77	17.84	7.13	721	-34
MW5B2d	-	18/12/2024	11:00	10.25	6.5 – 10.25	3.5	4.12	0.62	18.87	7.26	730	14
		22/01/2025	11:35	1		2.85		1.27	20.64	7.95	690	162
		18/02/2025	12:00	1		1.4		2.72	20.07	7.39	698	-10
		18/03/2025	11:45	1		3.6		0.52	20.4	7.69	683	-34
		24/04/2025	12:10	1		3.75	-	0.37	20.16	7.27	691	0
		20/05/2025	12:28	1		3.95		0.17	18.98	7.24	667	83
		19/06/2025	12:31	1		_		_	18.6	7.35	658	23



## Well Gauging Sheet - Dunmore Sand & Soil, 38 Tabbita Road, Dunmore, NSW Trigger Value (per GMMP) Depth to Water Electrical Temperature Redox Depth Interval Elevation mBTOC) EC (µS/cm) 11:50 7.02 70 21/06/2024 1.02 2.91 19.4 1.42 -72 16/07/2024 2.51 557 12:40 2.3 1.63 18.85 7.37 672 -66 -45 24/09/2024 11:35 2.6 1.33 18.65 6.38 740 2.8 22/10/2024 12:05 6.74 2 1.13 18.66 730 32 19/11/2024 12:20 3.2 0.73 7.07 743 MW5B2s 18/12/2024 11:10 6.69 2.0 - 6.03.2 0.73 19.44 7.47 713 133 22/01/2025 11:40 3.4 0.53 7.59 715 49 21.21 18/02/2025 12:10 3.4 0.53 7.3 -147 20.92 11:40 3.4 0.53 7.98 74 24/04/2025 12:15 3.65 0.28 21.22 7.14 787 94 3.75 20/05/2025 12:24 0.18 19.94 7.08 817 -3 19/06/2025 12:24 19.31 7.15 861 97 -4 7.56 21/06/2024 12:10 1.24 0.82 19.5 482 16/07/2024 1.25 6 07:20 0.81 16.8 7.61 508 1.31 0.75 7.64 46 23/08/2024 12:50 19.54 412 1.45 63 24/09/2024 11:40 0.61 6.56 1.5 19/11/2024 0.51 7.43 8 12:40 1.55 17.92 524 MW5B3 11.20 2.06 31 7.59 18/12/2024 11:20 1.49 0.57 18.99 511 1.4 11:50 7.81 86 22/01/2025 0.66 419 1.7 18/02/2025 12:15 0.36 7.57 -78 7.8 0 18/03/2025 11:55 1.65 0.41 20.7 545 24/04/2025 12:20 1.6 0.46 7.61 23 20.65 491 1.55 20/05/2025 0.51 14 7.65 40 21/06/2024 12:20 1.71 0.85 18.7 7.52 557 53 16/07/2024 1.7 0.86 7.55 -15 07:25 23/08/2024 13:00 2.37 0.19 7.68 128 24/09/2024 11:45 2.4 0.16 18.85 6.63 401 106 22/10/2024 2.4 0.16 103 12:15 18.57 6.94 411 19/11/2024 12:50 2.5 0.06 17.78 7.55 417 47 6.33 2.0 - 6.073 MW5B4 18/12/2024 11:30 2.4 0.16 7.77 413 22/01/2025 2.4 0.16 7.78 401 109 12:00 21.04 2.55 18/02/2025 12:25 0.01 7.79 -61 20.24 390 2.5 8 44 18/03/2025 12:05 0.06 20.8 386

2.4

2.35

0.21

19.06

18.93

7.55

7.63

499

502

51

48

69

mBTOC - metres below top of casing

mAHD - metres relative to Australian Height Datum


13:01

12:50

24/04/2025


20/05/2025

19/06/2025




		1					M			1			
Ε	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG1s – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
Figure:	۸1	Address:	38 Tabbita Road, Dunmore, NSW




TRACE	Project:	40.04	Title:	DG5d – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
ENVIRONMENTAL	Figure:	A2	Address:	38 Tabbita Road, Dunmore, NSW




							M			ľ			
Ε	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG6s – Annual Groundwater Levels vs Rainfall – November 2024 to June 2025
Figure:	A3	Address:	38 Tabbita Road, Dunmore, NSW




		1								,		
E	N	٧	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG17 – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
Figure:	A4	Address:	38 Tabbita Road, Dunmore, NSW




		1									<u>-</u>		
E	N	٧	I	R	0	N	M	E	N	T	A	L	

Project:	40.04	Title:	DG21 – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
Figure:	A5	Address:	38 Tabbita Road, Dunmore, NSW




		1				M			1	-		
E	N	۷	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG31 – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
Figure:	Δ6	Address:	38 Tabbita Road, Dunmore, NSW




		1					M			1			
Ε	N	۷	I	R	0	N	М	E	N	T	A	L	


Project:	40.04	Title:	DG36 – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
Figure:	A7	Address:	38 Tabbita Road, Dunmore, NSW



	TRACE ENVIRONMENTAL	Project:	40.04	Title:	MW5A1 – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
		Figure:	A8	Address:	38 Tabbita Road, Dunmore, NSW




TRACE	Project:	40.04	Title:	MW5A3 – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
ENVIRONMENTAL	Figure:	А9	Address:	38 Tabbita Road, Dunmore, NSW



		-					M				-		
Ε	N	۷	I	R	0	N	М	Ε	N	T	A	L	


Project:	40.04	Title:	MW5B2d – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025
Figure:	A10	Address:	38 Tabbita Road, Dunmore, NSW



		1					M			1	-		
E	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	MW5B2s – Annual Groundwater Levels vs Rainfall – June 2024 to June 2025


Figure: A11 Address: 38 Tabbita Road, Dunmore, NSW



		-					M				-		
Ε	N	۷	I	R	0	N	М	Ε	N	T	A	L	

Project:	40.04	Title:	DG1s – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025


Figure: A12 Address: 38 Tabbita Road, Dunmore, NSW



		1					M			1	-		
E	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG5d – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025


Figure: A13 Address: 38 Tabbita Road, Dunmore, NSW




		1					M			1	-		
E	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG6s – Annual Groundwater Levels vs Tidal Levels – November 2024 to June 2025

Figure: A14 Address: 38 Tabbita Road, Dunmore, NSW




TRACE	Project:	40.04	Title:	DG17 – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025
ENVIRONMENTAL	Figure:	A15	Address:	38 Tabbita Road, Dunmore, NSW



		1					M			1	-		
E	N	۷	I	R	0	N	М	E	N	T	A	L	

	Project:	40.04	Title:	DG21 – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025
- 1				


Figure: A16 Address: 38 Tabbita Road, Dunmore, NSW



TRACE	Project:	40
ENVIRONMENTAL	Figure:	<b>A</b> 1

Project:	40.04	Title:	DG31 – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025


Figure: A17 Address: 38 Tabbita Road, Dunmore, NSW



		1					M			1	-		
E	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	DG36 – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025


Figure: A18 Address: 38 Tabbita Road, Dunmore, NSW



		1					M			1	-		
Ε	N	۷	I	R	0	N	М	Ε	N	T	A	L	

40.04 Hite. WWYSAI Allifudi Gloundwater Levels vs Hadi Levels June 2024 to June 2	Project: 40.04 Title: MW5A1 – Annual Groundwater Levels vs Tidal Levels – June 2	024 to June 2025
---	--	------------------


Figure: A19 Address: 38 Tabbita Road, Dunmore, NSW



		1	•							1	5		
E	N	٧	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	MW5A3 – Annual Groundwater Levels vs Tidal Levels -	- June 2024 to June 2025


Figure: A20 Address: 38 Tabbita Road, Dunmore, NSW



		1					M				-		
Ε	N	۷	I	R	0	N	М	E	N	T	A	L	

Project:	40.04	Title:	MW5B2d – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025

Figure: A21 Address: 38 Tabbita Road, Dunmore, NSW



TRACE	Project:	40.04	Title:	MW5B2s – Annual Groundwater Levels vs Tidal Levels – June 2024 to June 2025
ENVIRONMENTAL	Figure:	A22	Address:	38 Tabbita Road, Dunmore, NSW



### **Appendix B**

Groundwater Analytical Data



## Table B1: Summary of Stage 2-4 (West) Groundwater Analytical Results Dunmore Sand Soil, 38 Tabbita Road, Dunmore, NSW

				Sample ID		DG	1s			D	§17			DO	G21			DG	31s	
				Month	Aug-24	Nov-24	Feb-25	May-25												
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR																
pH	-	6.5 - 8.5	6.5 - 8.5	-	7.65 <sup>A</sup>	7.26	7.34	7.44	7.02 <sup>A</sup>	8.38	7.46	6.93	6.71 <sup>A</sup>	6.67	6.57	7.09	7.02 <sup>A</sup>	6.72	6.68	7.1
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	505 <sup>A</sup>	514	544	564	277 <sup>A</sup>	244	2190	2050	932 <sup>A</sup>	895	946	898	487 <sup>A</sup>	985	774	621
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-		-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-		-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-	-	51 <sup>A</sup>	129	23	49	18 <sup>A</sup>	77	45	299	54 <sup>A</sup>	56	-31	109	-1 <sup>A</sup>	5	-44	47
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	=	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	208	197	240	232	936	796	802	621	273	217	133	126	127	170	169	141
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	208	197	240	232	936	796	802	621	273	217	133	126	127	170	169	141
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	<10	<1	<1	<1	<10	<1	<1	69	43	42	89	80	111	312	200	163
Chloride (CI)	mg/L	300	6,900	1	42	47	49	44	449	470	381	303	143	170	206	184	21	51	34	26
Calcium (Ca)	mg/L	-	=	1	65	60	70	80	100	85	88	112	52	33	21	21	72	131	99	93
Magnesium (Mg)	mg/L	50	420	1	9	10	11	11	117	101	94	81	19	21	14	15	10	34	19	17
Sodium (Na)	mg/L	400	5,500	1	43	43	40	42	390	334	303	257	156	150	171	162	31	61	44	32
Potassium (K)	mg/L	50	170	1	2	2	2	2	36	34	32	28	1	2	2	2	2	4	3	3
Iron (Fe)	mg/L	6	4	0.05	2.14	2.27	2.59	3.43	1.98	2.89	1.03	1.23	1.00	0.87	0.85	1.00	1.30	1.48	1.11	1.07
Fluoride (F)	mg/L	-	-	0.1	0.3	0.2	-	-	0.8	0.7	-	-	0.2	0.2	-	-	0.1	0.1	-	-
Ammonium as N	mg/L	-	-	0.01	0.73	0.89	-	0.82	0.96	1.10	-	0.84	0.36	0.49	-	0.55	0.06	0.35	-	0.19
Ammonia as N	mg/L	20	1	0.01	0.74	0.90	0.92	0.83	0.96	1.19	0.92	0.84	0.36	0.49	0.53	0.55	0.06	0.35	0.31	0.19
Nitrite as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Nitrate as N	mg/L	-	-	0.01	< 0.01	0.01	< 0.01	< 0.01	0.03	0.02	< 0.01	< 0.01	< 0.01	< 0.01	0.01	0.03	1.02	< 0.01	0.01	0.01
Nitrite + Nitrate as N	mg/L	-	-	0.01	< 0.01	0.01	< 0.01	< 0.01	0.03	0.02	< 0.01	0.01	< 0.01	< 0.01	0.01	0.03	1.02	< 0.01	0.01	0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	1.4	1.3	1.6	1.4	1.8	1.7	1.6	1.5	1.5	1.3	1.0	1.0	0.5	0.7	0.8	0.6
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	1.4	1.3	1.6	1.4	1.8	1.7	1.6	1.5	1.5	1.3	1.0	1.0	1.5	0.7	0.8	0.6
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	0.20	0.23	0.22	0.20	2.84	2.91	2.35	2.32	0.33	0.37	0.32	0.32	0.04	0.06	0.07	0.003
Total Anions	meq/L	-	-	0.01	5.34	5.26	6.18	-	31.4	29.2	26.8	-	10.4	10.0	10.3	-	5.44	11.3	8.50	-
Total Cations	meq/L	-	-	0.01	5.51	5.03	6.19	-	31.0	26.7	26.1	-	10.3	8.71	9.69	-	5.32	10.6	8.49	-
Ionic Balance	%	-	-	0.01	1.59	2.29	0.10	-	0.61	4.46	1.22	-	0.45	6.89	3.16	-	1.10	3.17	0.03	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	~3	~7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Escherichia coli	CFU/100mL	<230	-	1	<1	~3	~3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Enterococci	CFU/100mL	-	-	1	<1	<1	180	<1	<1	<1	~2	36	<1	~1	<1	<1	<1	<1	<1	<1

<sup>|</sup> Enterococci | LEV/JUMIL| A. Water quality parameters recorded on 23 August 2024.
1. Generic trigger values provided in Development Consent 195-8-2004
2. Stages 2-4 specific trigger values provided in EES (2018) GMMP



## Table B1: Summary of Stage 2-4 (West) Groundwater Analytical Results Dunmore Sand Soil, 38 Tabbita Road, Dunmore, NSW

				Sample ID		DO	335			D	336			GI	N4	
				Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR												
pH	-	6.5 - 8.5	6.5 - 8.5	-	6.93 <sup>A</sup>	7.66	6.86	6.9	7.34 <sup>A</sup>	6.76	6.84	7.29	7.44 <sup>A</sup>	7.44	7.33	7.35
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	1020 <sup>A</sup>	971	961	996	902 <sup>A</sup>	992	1070	1020	911 <sup>A</sup>	883	893	777
Total Dissolved Solids (TDS)	mg/L	-		-	-		-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-		-	-93 <sup>A</sup>	55	-86	-11	107 <sup>A</sup>	-83	-36	136	189 <sup>A</sup>	148	3	127
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	352	392	339	313	322	314	503	403	214	194	203	182
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	352	392	339	313	322	314	503	403	214	194	203	182
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	124	36	102	139	81	116	144	60	14	12	11	11
Chloride (CI)	mg/L	300	6,900	1	45	66	50	54	56	55	62	69	190	209	195	194
Calcium (Ca)	mg/L	-	-	1	67	81	60	66	67	63	100	99	75	71	71	77
Magnesium (Mg)	mg/L	50	420	1	34	37	32	32	28	32	46	42	19	18	17	18
Sodium (Na)	mg/L	400	5,500	1	116	93	109	108	100	111	80	89	116	112	105	108
Potassium (K)	mg/L	50	170	1	8	15	8	8	13	8	16	16	1	1	<1	<1
Iron (Fe)	mg/L	6	4	0.05	30.6	2.62	29.2	36.3	1.41	27.5	2.64	2.56	0.33	0.20	0.08	0.09
Fluoride (F)	mg/L	-		0.1	0.2	0.6	-	-	0.6	0.2	-	-	0.2	0.2	-	-
Ammonium as N	mg/L	-	-	0.01	1.35	0.10	-	0.58	0.11	0.85	-	0.11	0.04	0.02	-	0.05
Ammonia as N	mg/L	20	1	0.01	1.35	0.10	0.84	0.58	0.11	0.85	0.12	0.11	0.04	0.02	0.09	0.05
Nitrite as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Nitrate as N	mg/L	-		0.01	0.04	< 0.01	< 0.01	< 0.01	< 0.01	0.28	< 0.01	0.02	0.01	0.02	0.01	0.03
Nitrite + Nitrate as N	mg/L	-	-	0.01	0.04	< 0.01	< 0.01	< 0.01	< 0.01	0.28	< 0.01	0.02	0.01	0.02	0.01	0.03
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	1.8	0.2	1.6	1.2	0.4	1.7	0.4	0.3	0.6	< 0.1	0.2	0.2
Total Nitrogen as N	mg/L	0.1 - 0.5		0.1	1.8	0.2	1.6	1.2	0.4	2.0	0.4	0.3	0.6	< 0.1	0.2	0.2
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	1.10	0.26	1.00	1.02	0.19	1.04	0.24	0.21	0.07	0.05	0.14	0.03
Total Anions	meq/L	-	-	0.01	10.9	10.4	10.3	-	9.70	10.2	14.8	-	9.93	10.0	9.78	-
Total Cations	meq/L	-	-	0.01	10.7	10.2	10.6	-	9.84	9.40	12.7	-	9.81	9.92	9.51	-
Ionic Balance	%	-	-	0.01	0.83	1.02	1.27	-	0.72	4.28	7.76	-	0.60	0.52	1.43	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	~9	<1	~25
Escherichia coli	CFU/100mL	<230	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	~9	<1	~<1
Enterococci	CFU/100mL	_	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	19	21

<sup>A. Water quality parameters recorded on 23 August 2024.

I. Generic trigger values provided in Development Consent 195-8-2004.

Stages 2-4 specific trigger values provided in EES (2018) GMMP</sup> 



## Table B2: Summary of Stage 2-4 (East) Groundwater Analytical Results Dunmore Sand Soil, 38 Tabbita Road, Dunmore, NSW

				Sample ID		DO	35s			Do	35d			DG	i6s	
				Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR												
pH	-	6.5 - 8.5	6.5 - 8.5	-	7.94 <sup>A</sup>	7.68	7.17	7.53	7.58 <sup>A</sup>	7.06	6.29	6.89	7.21 <sup>A</sup>	6.39	7.13	6.8
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	1630 <sup>A</sup>	156	913	904	1770 <sup>A</sup>	1550	14400	14800	3090 <sup>A</sup>	1780	18800	18200
Total Dissolved Solids (TDS)	mg/L	-	-		-	-	-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-		-3 <sup>A</sup>	-67	-36	102	-19 <sup>A</sup>	-35	-78	64	-72 <sup>A</sup>	76	-124	75
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-		1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	278	352	276	232	336	250	333	296	382	347	394	342
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-		1	278	352	276	232	336	250	333	296	382	347	394	342
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	146	780	128	132	751	141	534	579	874	715	671	702
Chloride (CI)	mg/L	300	6,900	1	100	7000	98	95	5430	101	4970	4850	5600	6180	5830	5590
Calcium (Ca)	mg/L	-		1	136	352	133	136	262	135	216	234	192	187	180	199
Magnesium (Mg)	mg/L	50	420	1	20	500	19	19	405	22	299	334	445	426	404	420
Sodium (Na)	mg/L	400	5,500	1	63	3880	61	64	3440	63	2560	2800	3540	3420	3280	3360
Potassium (K)	mg/L	50	170	1	4	117	4	4	104	4	80	90	130	129	121	123
Iron (Fe)	mg/L	6	4	0.05	2.68	3.72	2.98	3.05	3.06	3.20	2.49	2.26	6.42	5.36	4.51	4.92
Fluoride (F)	mg/L	-		0.1	0.3	0.6	-	-	0.6	0.3	-	-	0.6	0.6	-	-
Ammonium as N	mg/L	-	-	0.01	0.36	2.88	-	0.39	1.69	0.42	-	1.25	0.53	0.52	-	0.69
Ammonia as N	mg/L	20	1	0.01	0.37	2.93	0.40	0.39	1.71	0.42	1.39	1.27	0.53	0.52	0.63	0.69
Nitrite as N	mg/L	-		0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Nitrate as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.02	< 0.01	< 0.01	< 0.01	< 0.01
Nitrite + Nitrate as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.02	< 0.01	< 0.01	< 0.01	< 0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	0.9	4.7	0.8	0.8	2.2	0.8	2.0	1.7	1.5	1.5	1.7	1.7
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	0.9	4.7	0.8	0.8	2.2	0.8	2.0	1.7	1.5	1.5	1.7	1.7
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	0.16	0.60	0.17	0.17	0.54	0.21	0.55	0.50	0.25	0.25	0.28	0.21
Total Anions	meq/L	-	-	0.01	11.4	221	10.9	-	176	10.8	158	-	184	196	186	-
Total Cations	meq/L	-	-	0.01	10.5	216	11.0	-	191	9.58	149	-	192	181	188	-
Ionic Balance	%	-	-	0.01	4.17	1.20	0.06	-	4.16	5.90	2.99	-	2.08	3.95	0.45	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	<1	<1	<1	<1	~7	<1	<1	<1	~2	<1	<1
Escherichia coli	CFU/100mL	<230	-	1	<1	<1	<1	<1	<1	~7	<1	<1	<1	~2	<1	<1
Enterococci	CFU/100mL	-		1	<1	<1	11	<1	<1	~5	<1	<1	<1	<1	~3	<1

<sup>A. Water quality parameters recorded on 23 August 2024.

I. Generic trigger values provided in Development Consent 195-8-2004.

Stages 2-4 specific trigger values provided in EES (2018) GMMP.</sup> 



Table B2: Summary of Stage 2-4 (East) Groundwater Analytical Results
Dunmore Sand Soil, 38 Tabbita Road, Dunmore, NSW

				Sample ID		DC	66d			D	G7	
				Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
				Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	LOR								
pH	-	6.5 - 8.5	6.5 - 8.5	-	6.99 <sup>A</sup>	6.49	6.77	6.75	7.37 <sup>A</sup>	6.97	6.84	7.18
Electrical Conductivity (EC)	μS/cm	>1500	33,000	-	1910 <sup>A</sup>	2930	29300	28200	684 <sup>A</sup>	654	700	671
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-	-	-13 <sup>A</sup>	16	-94	62	136 <sup>A</sup>	83	72	120
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	fr
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	1	455	397	440	384	306	241	248	237
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	1	455	397	440	384	306	241	248	237
Sulfate as SO <sub>4</sub>	mg/L	250	300	1	1600	1450	1360	1400	39	35	37	35
Chloride (Cl)	mg/L	300	6,900	1	9510	9800	9250	8640	32	47	60	48
Calcium (Ca)	mg/L	-	-	1	411	409	401	432	70	57	60	65
Magnesium (Mg)	mg/L	50	420	1	745	745	704	709	21	17	17	18
Sodium (Na)	mg/L	400	5,500	1	5930	5900	5470	5480	80	72	74	74
Potassium (K)	mg/L	50	170	1	184	194	182	177	2	2	2	2
Iron (Fe)	mg/L	6	4	0.05	19.6	21.2	20.6	17.3	1.16	1.06	0.88	1.75
Fluoride (F)	mg/L	-	-	0.1	0.4	0.3	-	-	0.5	0.5	-	-
Ammonium as N	mg/L	-	-	0.01	0.87	0.86	-	0.96	1.06	0.99	-	1.11
Ammonia as N	mg/L	20	1	0.01	0.87	0.86	0.81	0.96	1.07	0.99	0.80	1.11
Nitrite as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Nitrate as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	0.02	< 0.01	< 0.01	< 0.01	< 0.01
Nitrite + Nitrate as N	mg/L	-	-	0.01	< 0.01	< 0.01	< 0.01	0.02	< 0.01	< 0.01	< 0.01	< 0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	0.1	1.7	1.6	1.9	2.1	1.9	1.2	1.2	1.4
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1	1.7	1.6	1.9	2.1	1.9	1.2	1.2	1.4
Total Phosphorus as P	mg/L	0.005 - 0.5	4	0.01	0.47	0.58	0.60	0.59	0.23	0.22	0.18	0.66
Total Anions	meq/L	-	-	0.01	311	314	298	-	7.83	6.87	7.42	-
Total Cations	meq/L	-	-	0.01	336	310	320	-	8.18	6.77	7.66	-
Ionic Balance	%	-	-	0.01	3.89	0.67	3.64	-	2.22	0.72	1.62	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	1	<1	<1	<1	<1	<1	<1	<1	<1
Escherichia coli	CFU/100mL	<230	-	1	<1	<1	<1	<1	<1	<1	<1	<1
Enterococci	CFU/100mL	-	-	1	<1	<1	~1	<1	<1	<1	<1	<1

A. Water quality parameters recorded on 23 August 2024.

1. Generic trigger values provided in Development Consent 195-8-2004

2. Stages 2-4 specific trigger values provided in EES (2018) GMMP



## Table B3: Summary of Stage 5 Groundwater Analytical Results Dunmore Sand Soil, 38 Tabbita Road, Dunmore, NSW

					Sample ID		MV	/5A1			MV	/5A3			MW	/5B2d	
					Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
					Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	SWMP Water Quality Objective <sup>3</sup>	LOR												
pH	-	6.5 - 8.5	6.5 - 8.5	6.5 - 8.5	-	7.77 <sup>A</sup>	7.85	8.37	7.58	7.39 <sup>A</sup>	7.63	7.71	6.99	7.49 <sup>A</sup>	7.13	7.39	7.24
Electrical Conductivity (EC)	μS/cm	>1500	33,000	>1500	-	913 <sup>A</sup>	900	702	859	313 <sup>A</sup>	291	272	286	734 <sup>A</sup>	721	698	667
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	=	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-	-	-	-66 <sup>A</sup>	-33	-42	-11	56 <sup>A</sup>	36	-101	42	-58 <sup>A</sup>	-34	-10	83
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	750	1	63	246	90	91	63	46	59	58	313	283	301	257
Total Alkalinity as CaCO₃	mg/L	-	-	-	1	63	246	90	91	63	46	59	58	313	283	301	257
Sulfate as SO <sub>4</sub>	mg/L	250	300	250	1	34	28	24	23	16	10	<1	<10	28	19	14	12
Chloride (CI)	mg/L	300	6,900	300	1	143	89	60	46	34	69	43	42	48	60	55	62
Calcium (Ca)	mg/L	-	-	-	1	15	78	18	30	8	5	6	8	111	99	94	93
Magnesium (Mg)	mg/L	50	420	50	1	14	20	8	9	2	2	3	3	16	15	14	13
Sodium (Na)	mg/L	400	5,500	400	1	90	58	51	44	48	43	44	46	51	48	47	51
Potassium (K)	mg/L	50	170	50	1	5	6	4	5	2	2	2	3	7	6	6	6
Iron (Fe)	mg/L	6	4	6	0.05	2.19	4.31	1.54	2.26	1.27	1.28	0.48	0.57	3.74	3.84	3.73	3.76
Fluoride (F)	mg/L	-	=	-	0.1	< 0.1	0.1	-	-	0.2	0.1	-	-	0.2	0.2	-	-
Ammonium as N	mg/L	-	-	-	0.01	0.48	0.37	-	0.42	0.32	0.30	-	0.38	0.53	0.63	-	0.59
Ammonia as N	mg/L	20	1	20	0.01	0.49	0.38	0.54	0.42	0.32	0.30	0.35	0.38	0.54	0.63	0.63	0.59
Nitrite as N	mg/L	-	=	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	<0.01	< 0.01	< 0.01	< 0.01
Nitrate as N	mg/L	-	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.01	< 0.01	0.01	0.01	< 0.01	< 0.01	0.01
Nitrite + Nitrate as N	mg/L	-	=	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.01	< 0.01	0.01	0.01	< 0.01	< 0.01	0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	-	0.1	1.3	1.2	1.3	1.3	1.1	0.9	1.1	1.4	1.1	1.0	1.0	1.1
Total Nitrogen as N	mg/L	0.1 - 0.5	=	0.1 - 0.5	0.1	1.3	1.2	1.3	1.3	1.1	0.9	1.1	1.4	1.1	1.0	1.0	1.1
Total Phosphorus as P	mg/L	0.005 - 0.5	0.004	0.005 - 0.5	0.01	0.09	0.21	0.08	0.06	0.13	0.14	0.12	0.08	0.11	0.13	0.10	0.10
Total Anions	meq/L	-	-	-	0.01	6.00	8.01	3.99	-	2.55	3.07	2.39	-	8.19	7.74	7.86	-
Total Cations	meq/L	-	-	-	0.01	5.58	8.21	3.88	-	2.65	3.11	2.51	-	8.60	7.22	8.04	-
Ionic Balance	%	-	-	-	0.01	3.58	1.24	1.44	-		0.57		-	2.45	3.51	1.16	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	<1,000	1	<1	~2	<1	<1	<1	~2	<1	~1	<1	<1	<1	<1
Escherichia coli	CFU/100mL	<230	-	<230	1	<1	~1	<1	<1	<1	~1	<1	<1	<1	<1	<1	<1
Enterococci	CFU/100mL	-	-	-	1	<1	~1	<1	<1	<1	~1	<1	<1	<1	<1	<1	<1

Enterococci [CFU/100mL]

A. Water quality parameters recorded on 23 August 2024.

1. Generic trigger values provided in Development Consent 195-8-2004

2. Stages 2-4 specific trigger values provided in EES (2018) GMMP

3. Stage 5 specific trigger values provided in EMM (2021) SWMP



## Table B3: Summary of Stage 5 Groundwater Analytical Results Dunmore Sand Soil, 38 Tabbita Road, Dunmore, NSW

					Sample ID		MW	5B2s			MV	V5B3			MV	V5B4	
					Month	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25	Aug-24	Nov-24	Feb-25	May-25
					Sample Date	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025	29/08/2025	19/11/2025	18/02/2025	20/05/2025
Analyte	Units	Development Consent Trigger Values <sup>1</sup>	GMMP Trigger Values <sup>2</sup>	SWMP Water Quality Objective <sup>3</sup>	LOR												
pH	-	6.5 - 8.5	6.5 - 8.5	6.5 - 8.5	-	7.37 <sup>A</sup>	7.07	7.3	7.08	7.64 <sup>A</sup>	7.43	7.57	7.55	7.68 <sup>A</sup>	7.55	7.79	7.55
Electrical Conductivity (EC)	μS/cm	>1500	33,000	>1500	-	672 <sup>A</sup>	743	769	817	412 <sup>A</sup>	524	506	475	424 <sup>A</sup>	417	390	502
Total Dissolved Solids (TDS)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Dissolved Oxygen (DO)	mg/L	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Oxydation-Reduction Potential (Redox)	mV	-	-	-	-	-66 <sup>A</sup>	32	-147	-3	46 <sup>A</sup>	8	-78	14	128 <sup>A</sup>	47	-61	69
Hydroxide Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO <sub>3</sub>	mg/L	750	400	750	1	216	334	355	353	300	242	245	214	224	223	196	239
Total Alkalinity as CaCO <sub>3</sub>	mg/L	-	-	-	1	216	334	355	353	300	242	245	214	224	223	196	239
Sulfate as SO <sub>4</sub>	mg/L	250	300	250	1	<10	<1	<1	25	<1	<1	<1	<1	3	1	2	<1
Chloride (CI)	mg/L	300	6,900	300	1	16	63	65	62	46	31	33	25	15	19	19	21
Calcium (Ca)	mg/L	-	-	-	1	117	131	124	151	77	83	81	86	82	103	65	95
Magnesium (Mg)	mg/L	50	420	50	1	14	12	11	12	7	9	8	7	8	10	6	9
Sodium (Na)	mg/L	400	5,500	400	1	38	44	47	54	19	29	26	23	14	18	16	21
Potassium (K)	mg/L	50	170	50	1	4	4	4	4	2	3	2	2	2	3	2	3
Iron (Fe)	mg/L	6	4	6	0.05	1.84	3.89	3.80	4.30	0.14	0.65	0.52	0.42	2.72	5.94	0.58	0.80
Fluoride (F)	mg/L	-	-	-	0.1	0.3	0.2	-	-	0.2	0.3	-	-	0.3	0.2	-	-
Ammonium as N	mg/L	-	-	-	0.01	0.41	0.24	-	0.23	0.32	0.50	-	0.36	0.35	0.63	-	0.43
Ammonia as N	mg/L	20	1	20	0.01	0.41	0.24	0.27	0.23	0.33	0.51	0.46	0.37	0.36	0.64	0.44	0.44
Nitrite as N	mg/L	-	-	-	0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.09	< 0.01	< 0.01	< 0.01	0.04	< 0.01	< 0.01	< 0.01
Nitrate as N	mg/L	-	-	-	0.01	5.45	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.02	0.01	< 0.01
Nitrite + Nitrate as N	mg/L	-	-	-	0.01	5.45	< 0.01	< 0.01	< 0.01	0.04	< 0.01	< 0.01	< 0.01	< 0.01	0.02	0.01	< 0.01
Total Kjeldahl Nitrogen as N	mg/L	-	-	-	0.1	2.5	1.2	1.2	1.3	0.8	0.7	0.7	0.8	0.9	1.5	0.9	1.1
Total Nitrogen as N	mg/L	0.1 - 0.5	-	0.1 - 0.5	0.1	8.0	1.2	1.2	1.3	0.8	0.7	0.7	0.8	0.9	1.5	0.9	1.1
Total Phosphorus as P	mg/L	0.005 - 0.5	0.004	0.005 - 0.5	0.01	0.09	0.18	0.17	0.16	0.08	0.11	0.12	0.09	0.33	0.67	0.14	0.10
Total Anions	meq/L	-	-	-	0.01	4.77	8.45	8.93	-	7.29	5.71	5.82	-	4.96	5.01	4.49	-
Total Cations	meq/L	-	-	-	0.01	4.81	8.11	9.24	-	8.10	5.40	5.88	-	4.92	4.66	4.48	-
Ionic Balance	%	-	-	-	0.01	0.50	2.05	1.72	-	5.23	2.76	0.48	-	0.39	3.62	0.10	-
Thermotolerant Coliforms	CFU/100mL	<1,000	-	<1,000	1	<1	~1	<1	<1	<1	<1	<1	<1	<1	<1	~1	<1
Escherichia coli	CFU/100mL	<230	-	<230	1	<1	~1	<1	<1	<1	<1	<1	<1	<1	<1	~1	<1
Enterococci	CFU/100mL	-	-	-	1	<1	~3	<1	<1	<1	<1	<1	<1	<1	16	<1	<1


Enterococci [CFU/100mL]


A. Water quality parameters recorded on 23 August 2024.


1. Generic trigger values provided in Development Consent 195-8-2004


2. Stages 2-4 specific trigger values provided in EES (2018) GMMP

3. Stage 5 specific trigger values provided in EMM (2021) SWMP















Sampling Round

# TRACE


### Ion concentrations over time - DG21



Sampling Round

## TRACE


### Ion concentrations over time - DG31S



Sampling Round

# TRACE EN VIRONMENTAL


### Ion concentrations over time - DG35



Sampling Round

## TRACE ENVIRONMENTAL


### Ion concentrations over time - DG36



Sampling Round

## TRACE ENVIRONMENTAL


### Ion concentrations over time - DG1S



Sampling Round

# TRACE ENVIRONMENTAL


### Ion concentrations over time - DG5S



Sampling Round




### Ion concentrations over time - DG5D



Sampling Round

### Ion concentrations over time - DG6S






Sampling Round

### Ion concentrations over time - DG6D






Sampling Round

### Ion concentrations over time - DG7






Sampling Round

### Ion concentrations over time - GW4






Sampling Round

### Ion concentrations over time - MW5A1






Sampling Round

### Ion concentrations over time - MW5A3






Sampling Round

### Ion concentrations over time - MW5B2D






Sampling Round

# Ion concentrations over time - MW5B2S






Results reported as below the analytical limit of reporting (LOR) have been plotted at one-half the LOR value.

Sampling Round

# Ion concentrations over time - MW5B3






Results reported as below the analytical limit of reporting (LOR) have been plotted at one-half the LOR value.

Sampling Round

## Ion concentrations over time - MW5B4





Results reported as below the analytical limit of reporting (LOR) have been plotted at one-half the LOR value.

Sampling Round



# **Appendix C**

Laboratory Analytical Reports



Client

#### **CERTIFICATE OF ANALYSIS**

Work Order : **EW2404036** 

: BORAL LIMITED Laboratory : F

Contact : Matt Bray

Address : Boral Dunmore Sand and Soil 38 Tabbita Road

DUNMORE 2529

Telephone : ---

Project : Quarterly Dunmore Sand & Soil Groundwater

Order number : 6896476

C-O-C number : ----

Sampler : Client - Matt Bray

Site : ---

Quote number : EW24BLUCIR0001

No. of samples received : 18
No. of samples analysed : 18

Page : 1 of 11

Laboratory : Environmental Division NSW South Coast

Contact : Aneta Prosaroski

Address : 1/19 Ralph Black Dr, North Wollongong 2500 NSW Australia

Telephone : 02 42253125

Date Samples Received : 30-Aug-2024 15:17

Date Analysis Commenced : 30-Aug-2024

Issue Date : 06-Sep-2024 15:51



This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

This Certificate of Analysis contains the following information:

- General Comments
- Analytical Results

Additional information pertinent to this report will be found in the following separate attachments: Quality Control Report, QA/QC Compliance Assessment to assist with Quality Review and Sample Receipt Notification.

#### Signatories

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

SignatoriesPositionAccreditation CategoryAnkit JoshiSenior Chemist - InorganicsSydney Inorganics, Smithfield, NSWSarah GriffithsMicrobiologistSydney Microbiology, Smithfield, NSW

Page : 2 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **General Comments**

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis.

Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Where a result is required to meet compliance limits the associated uncertainty must be considered. Refer to the ALS Contract for details.

Key: CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

- ^ = This result is computed from individual analyte detections at or above the level of reporting
- ø = ALS is not NATA accredited for these tests.
- ~ = Indicates an estimated value.
- MF = membrane filtration
- CFU = colony forming unit
- Microbiological Comment: In accordance with ALS work instruction QWI-MIC/04, membrane filtration result is reported an approximate (~) when the count of colonies on the filtered membrane is outside the range of 10 100cfu
- As per QWI EN55-3 Data Interpreting Procedures, Ionic balances are typically calculated using Major Anions Chloride, Alkalinity and Sulfate; and Major Cations Calcium, Magnesium, Potassium and Sodium.
   Where applicable and dependent upon sample matrix, the Ionic Balance may also include the additional contribution of Ammonia, Dissolved Metals by ICPMS and H+ to the Cations and Nitrate, SiO2 and Fluoride to the Anions.
- MW006 is ALS's internal code and is equivalent to AS4276.5.
- ED041G: LOR raised for Sulfate on sample nos.1 and 6 due to sample matrix.
- ED041G: LOR raised for sample #16 due to matrix interference.
- EK057G/EK059G: NOx is less than NO2 for samples 17 and 18, however, these results have been confirmed by re-anlaysis.
- MW023 is ALS's internal code and is equivalent to AS4276.9.
- Sodium Adsorption Ratio (where reported): Where results for Na, Ca or Mg are <LOR, a concentration at half the reported LOR is incorporated into the SAR calculation. This represents a conservative approach for Na relative to the assumption that <LOR = zero concentration and a conservative approach for Ca & Mg relative to the assumption that <LOR is equivalent to the LOR concentration.
- ED045G: The presence of Thiocyanate, Thiosulfate and Sulfite can positively contribute to the chloride result, thereby may bias results higher than expected. Results should be scrutinised accordingly.

Page : 3 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Sampli	ng date / time	29-Aug-2024 10:15	29-Aug-2024 11:10	29-Aug-2024 11:00	29-Aug-2024 10:50	29-Aug-2024 10:40
Compound	CAS Number	LOR	Unit	EW2404036-001	EW2404036-002	EW2404036-003	EW2404036-004	EW2404036-005
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	936	273	127	352	322
Total Alkalinity as CaCO3		1	mg/L	936	273	127	352	322
ED041G: Sulfate (Turbidimetric) as SO4	2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<10	43	111	124	81
ED045G: Chloride by Discrete Analyser								
Chloride	16887-00-6	1	mg/L	449	143	21	45	56
ED093T: Total Major Cations								
Calcium	7440-70-2	1	mg/L	100	52	72	67	67
Magnesium	7439-95-4	1	mg/L	117	19	10	34	28
Sodium	7440-23-5	1	mg/L	390	156	31	116	100
Potassium	7440-09-7	1	mg/L	36	1	2	8	13
EG020T: Total Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	1.98	1.00	1.30	30.6	1.41
EK040P: Fluoride by PC Titrator								
Fluoride	16984-48-8	0.1	mg/L	0.8	0.2	0.1	0.2	0.6
EK055G: Ammonia as N by Discrete An	alyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.96	0.36	0.06	1.35	0.11
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	0.96	0.36	0.06	1.35	0.11
EK057G: Nitrite as N by Discrete Analy	ser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Analy	/ser							
Nitrate as N	14797-55-8	0.01	mg/L	0.03	<0.01	1.02	0.04	<0.01
EK059G: Nitrite plus Nitrate as N (NOx)	by Discrete Ana							
Nitrite + Nitrate as N		0.01	mg/L	0.03	<0.01	1.02	0.04	<0.01
EK061G: Total Kjeldahl Nitrogen By Dis	crete Analyser							

Page : 4 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Sampli	ng date / time	29-Aug-2024 10:15	29-Aug-2024 11:10	29-Aug-2024 11:00	29-Aug-2024 10:50	29-Aug-2024 10:40
Compound	CAS Number	LOR	Unit	EW2404036-001	EW2404036-002	EW2404036-003	EW2404036-004	EW2404036-005
				Result	Result	Result	Result	Result
EK061G: Total Kjeldahl Nitrogen By D	Discrete Analyser - C	Continued						
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.8	1.5	0.5	1.8	0.4
EK062G: Total Nitrogen as N (TKN + I	NOx) by Discrete Ar	nalyser						
^ Total Nitrogen as N		0.1	mg/L	1.8	1.5	1.5	1.8	0.4
EK067G: Total Phosphorus as P by D	iscrete Analyser							
Total Phosphorus as P		0.01	mg/L	2.84	0.33	0.04	1.10	0.19
EN055: Ionic Balance								
ø Total Anions		0.01	meq/L	31.4	10.4	5.44	10.9	9.70
ø Total Cations		0.01	meq/L	31.0	10.3	5.32	10.7	9.84
ø lonic Balance		0.01	%	0.61	0.45	1.10	0.83	0.72
MW006: Faecal Coliforms & E.coli by	MF							
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane Fi	iltration							
Enterococci		1	CFU/100mL	<1	<1	<1	<1	<1

Page : 5 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG1S	DG5S	DG5D	DG6S	DG6D
		Sampli	ng date / time	29-Aug-2024 12:00	29-Aug-2024 09:00	29-Aug-2024 09:05	29-Aug-2024 09:15	29-Aug-2024 09:20
Compound	CAS Number	LOR	Unit	EW2404036-006	EW2404036-007	EW2404036-008	EW2404036-009	EW2404036-010
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator		4						
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	208	278	336	382	455
Total Alkalinity as CaCO3		1	mg/L	208	278	336	382	455
ED041G: Sulfate (Turbidimetric) as SO4	4 2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<10	146	751	874	1600
ED045G: Chloride by Discrete Analyse	r							
Chloride	16887-00-6	1	mg/L	42	100	5430	5600	9510
ED093T: Total Major Cations								
Calcium	7440-70-2	1	mg/L	65	136	262	192	411
Magnesium	7439-95-4	1	mg/L	9	20	405	445	745
Sodium	7440-23-5	1	mg/L	43	63	3440	3540	5930
Potassium	7440-09-7	1	mg/L	2	4	104	130	184
EG020T: Total Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	2.14	2.68	3.06	6.42	19.6
EK040P: Fluoride by PC Titrator								
Fluoride	16984-48-8	0.1	mg/L	0.3	0.3	0.6	0.6	0.4
EK055G: Ammonia as N by Discrete Ar	nalyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.74	0.37	1.71	0.53	0.87
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	0.73	0.36	1.69	0.53	0.87
EK057G: Nitrite as N by Discrete Analy								
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Anal	yser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK059G: Nitrite plus Nitrate as N (NOx	) by Discrete Ana							
Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK061G: Total Kjeldahl Nitrogen By Dis	screte Analyser							

Page : 6 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG1S	DG5S	DG5D	DG6S	DG6D
		Sampli	ng date / time	29-Aug-2024 12:00	29-Aug-2024 09:00	29-Aug-2024 09:05	29-Aug-2024 09:15	29-Aug-2024 09:20
Compound	CAS Number	LOR	Unit	EW2404036-006	EW2404036-007	EW2404036-008	EW2404036-009	EW2404036-010
				Result	Result	Result	Result	Result
EK061G: Total Kjeldahl Nitrogen By Disc	crete Analyser - 0	Continued						
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.4	0.9	2.2	1.5	1.7
EK062G: Total Nitrogen as N (TKN + NO	x) by Discrete Ar	nalyser						
^ Total Nitrogen as N		0.1	mg/L	1.4	0.9	2.2	1.5	1.7
EK067G: Total Phosphorus as P by Disc	rete Analyser							
Total Phosphorus as P		0.01	mg/L	0.20	0.16	0.54	0.25	0.47
EN055: Ionic Balance	1 11 3							
ø Total Anions		0.01	meq/L	5.34	11.4	176	184	311
ø Total Cations		0.01	meq/L	5.51	10.5	191	192	336
ø Ionic Balance		0.01	%	1.59	4.17	4.16	2.08	3.89
MW006: Faecal Coliforms & E.coli by MF								
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane Filtra	ation							
Enterococci		1	CFU/100mL	<1	<1	<1	<1	<1

Page : 7 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG7	DW4	MW5A1	MW5A3	MW5B2D
		Sampli	ng date / time	29-Aug-2024 13:20	29-Aug-2024 11:50	29-Aug-2024 09:45	29-Aug-2024 10:00	29-Aug-2024 12:30
Compound	CAS Number	LOR	Unit	EW2404036-011	EW2404036-012	EW2404036-013	EW2404036-014	EW2404036-015
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator		M M						
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	306	214	63	63	313
Total Alkalinity as CaCO3		1	mg/L	306	214	63	63	313
ED041G: Sulfate (Turbidimetric) as SO	4 2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	39	14	34	16	28
ED045G: Chloride by Discrete Analyse	r							
Chloride	16887-00-6	1	mg/L	32	190	143	34	48
ED093T: Total Major Cations		No.						
Calcium	7440-70-2	1	mg/L	70	75	15	8	111
Magnesium	7439-95-4	1	mg/L	21	19	14	2	16
Sodium	7440-23-5	1	mg/L	80	116	90	48	51
Potassium	7440-09-7	1	mg/L	2	1	5	2	7
EG020T: Total Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	1.16	0.33	2.19	1.27	3.74
EK040P: Fluoride by PC Titrator								
Fluoride	16984-48-8	0.1	mg/L	0.5	0.2	<0.1	0.2	0.2
EK055G: Ammonia as N by Discrete Ar	nalyser							
Ammonia as N	7664-41-7	0.01	mg/L	1.07	0.04	0.49	0.32	0.54
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	1.06	0.04	0.48	0.32	0.53
EK057G: Nitrite as N by Discrete Analy	yser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Anal	yser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	0.01	<0.01	<0.01	0.01
EK059G: Nitrite plus Nitrate as N (NOx	by Discrete Ana	lyser						
Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.01	<0.01	<0.01	0.01
EK061G: Total Kjeldahl Nitrogen By Dis	screte Analyser	4						

Page : 8 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG7	DW4	MW5A1	MW5A3	MW5B2D
		Sampli	ng date / time	29-Aug-2024 13:20	29-Aug-2024 11:50	29-Aug-2024 09:45	29-Aug-2024 10:00	29-Aug-2024 12:30
Compound	CAS Number	LOR	Unit	EW2404036-011	EW2404036-012	EW2404036-013	EW2404036-014	EW2404036-015
				Result	Result	Result	Result	Result
EK061G: Total Kjeldahl Nitrogen By	Discrete Analyser - 0	Continued						
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.9	0.6	1.3	1.1	1.1
EK062G: Total Nitrogen as N (TKN +	NOx) by Discrete Ar	nalyser						
^ Total Nitrogen as N		0.1	mg/L	1.9	0.6	1.3	1.1	1.1
EK067G: Total Phosphorus as P by I	Discrete Analyser							
Total Phosphorus as P		0.01	mg/L	0.23	0.07	0.09	0.13	0.11
EN055: Ionic Balance								
ø Total Anions		0.01	meq/L	7.83	9.93	6.00	2.55	8.19
ø Total Cations		0.01	meq/L	8.18	9.81	5.58	2.65	8.60
ø Ionic Balance		0.01	%	2.22	0.60	3.58		2.45
MW006: Faecal Coliforms & E.coli by	/ MF							
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane F	iltration							
Enterococci		1	CFU/100mL	<1	<1	<1	<1	<1

Page : 9 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	MW5B2S	MW5B3	MW5B4		
		Sampli	ng date / time	29-Aug-2024 12:40	29-Aug-2024 12:50	29-Aug-2024 13:00		
Compound	CAS Number	LOR	Unit	EW2404036-016	EW2404036-017	EW2404036-018		
				Result	Result	Result		
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1		
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1		
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	216	300	224		
Total Alkalinity as CaCO3		1	mg/L	216	300	224		
ED041G: Sulfate (Turbidimetric) as SO4	2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<10	<1	3		
ED045G: Chloride by Discrete Analyser								
Chloride	16887-00-6	1	mg/L	16	46	15		
ED093T: Total Major Cations								
Calcium	7440-70-2	1	mg/L	117	77	82		
Magnesium	7439-95-4	1	mg/L	14	7	8		
Sodium	7440-23-5	1	mg/L	38	19	14		
Potassium	7440-09-7	1	mg/L	4	2	2		
EG020T: Total Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	1.84	0.14	2.72	<b></b>	
EK040P: Fluoride by PC Titrator								
Fluoride	16984-48-8	0.1	mg/L	0.3	0.2	0.3		
EK055G: Ammonia as N by Discrete An	alyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.41	0.33	0.36		
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	0.41	0.32	0.35		
EK057G: Nitrite as N by Discrete Analy								
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.09	0.04		
EK058G: Nitrate as N by Discrete Analy	yser							
Nitrate as N	14797-55-8	0.01	mg/L	5.45	<0.01	<0.01		
EK059G: Nitrite plus Nitrate as N (NOx)	by Discrete Ana	llyser						
Nitrite + Nitrate as N		0.01	mg/L	5.45	0.04	<0.01		
EK061G: Total Kjeldahl Nitrogen By Dis	crete Analyser							

Page : 10 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	MW5B2S	MW5B3	MW5B4	 
		Sampli	ng date / time	29-Aug-2024 12:40	29-Aug-2024 12:50	29-Aug-2024 13:00	 
Compound	CAS Number	LOR	Unit	EW2404036-016	EW2404036-017	EW2404036-018	 
				Result	Result	Result	 
EK061G: Total Kjeldahl Nitrogen By	Discrete Analyser - 0	Continued					
Total Kjeldahl Nitrogen as N		0.1	mg/L	2.5	0.8	0.9	 
EK062G: Total Nitrogen as N (TKN +	NOx) by Discrete Ar	nalyser					
^ Total Nitrogen as N		0.1	mg/L	8.0	0.8	0.9	 
EK067G: Total Phosphorus as P by I	Discrete Analyser						
Total Phosphorus as P		0.01	mg/L	0.09	0.08	0.33	 
EN055: Ionic Balance							
ø Total Anions		0.01	meq/L	4.77	7.29	4.96	 
ø Total Cations		0.01	meq/L	4.81	8.10	4.92	 
ø Ionic Balance		0.01	%	0.50	5.23	0.39	 
MW006: Faecal Coliforms & E.coli by	MF						
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	 
Escherichia coli		1	CFU/100mL	<1	<1	<1	 
MW023: Enterococci by Membrane F	iltration						
Enterococci		1	CFU/100mL	<1	<1	<1	 

Page : 11 of 11 Work Order : EW2404036

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

#### Inter-Laboratory Testing

Analysis conducted by ALS Sydney, NATA accreditation no. 825, site no. 10911 (Chemistry / Biology).

(WATER) MW023: Enterococci by Membrane Filtration

(WATER) EG020T: Total Metals by ICP-MS

(WATER) MW006: Faecal Coliforms & E.coli by MF

(WATER) EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser

(WATER) EK061G: Total Kjeldahl Nitrogen By Discrete Analyser

(WATER) EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser

(WATER) EK058G: Nitrate as N by Discrete Analyser (WATER) EK057G: Nitrite as N by Discrete Analyser (WATER) EK055G: Ammonia as N by Discrete Analyser

(WATER) EK067G: Total Phosphorus as P by Discrete Analyser

(WATER) EK055G-NH4: Ammonium as N by DA

(WATER) EN055: Ionic Balance

(WATER) ED045G: Chloride by Discrete Analyser (WATER) ED037P: Alkalinity by PC Titrator (WATER) EK040P: Fluoride by PC Titrator

(WATER) ED041G: Sulfate (Turbidimetric) as SO4 2- by DA

(WATER) ED093T: Total Major Cations





## **QUALITY CONTROL REPORT**

**Work Order** : **EW2404036** Page : 1 of 7

Client : BORAL LIMITED Laboratory : Environmental Division NSW South Coast

Contact : Matt Bray Contact : Aneta Prosaroski

Address : Boral Dunmore Sand and Soil 38 Tabbita Road Address : 1/19 Ralph Black Dr, North Wollongong 2500 NSW Australia

DUNMORE 2529

Telephone : ---- Telephone : 02 42253125

Project : Quarterly Dunmore Sand & Soil Groundwater Date Samples Received : 30-Aug-2024
Order number : 6896476 Date Analysis Commenced : 30-Aug-2024

C-O-C number

Sampler : Client - Matt Bray

Site · ----

Quote number : EW24BLUCIR0001

No. of samples received : 18
No. of samples analysed : 18

Accreditation No. 825
Accredited for compliance with

ISO/IEC 17025 - Testing

This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

Issue Date

: 06-Sep-2024

This Quality Control Report contains the following information:

- Laboratory Duplicate (DUP) Report; Relative Percentage Difference (RPD) and Acceptance Limits
- Method Blank (MB) and Laboratory Control Spike (LCS) Report; Recovery and Acceptance Limits
- Matrix Spike (MS) Report; Recovery and Acceptance Limits

#### Signatories

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories	Position	Accreditation Category
Ankit Joshi	Senior Chemist - Inorganics	Sydney Inorganics, Smithfield, NSW
Sarah Griffiths	Microbiologist	Sydney Microbiology, Smithfield, NSW

 Page
 : 2 of 7

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### General Comments

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis. Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

Key: Anonymous = Refers to samples which are not specifically part of this work order but formed part of the QC process lot

CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

RPD = Relative Percentage Difference

# = Indicates failed QC

\* = The final LOR has been raised due to dilution or other sample specific cause; adjusted LOR is shown in brackets. The duplicate ranges for Acceptable RPD% are applied to the final LOR where applicable.

#### Laboratory Duplicate (DUP) Report

The quality control term Laboratory Duplicate refers to a randomly selected intralaboratory split. Laboratory duplicates provide information regarding method precision and sample heterogeneity. The permitted ranges for the Relative Percent Deviation (RPD) of Laboratory Duplicates are specified in ALS Method QWI-EN/38 and are dependent on the magnitude of results in comparison to the level of reporting: Result < 10 times LOR: No Limit: Result between 10 and 20 times LOR: 0% - 50%: Result > 20 times LOR: 0% - 20%.

Sub-Matrix: WATER						Laboratory I	Duplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED037P: Alkalinity b	y PC Titrator (QC Lot: 6	6025515)							
EW2404036-005	DG36	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	322	326	1.1	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	322	326	1.1	0% - 20%
ES2428524-002	Anonymous	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	422	422	0.0	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	422	422	0.0	0% - 20%
ED037P: Alkalinity b	y PC Titrator (QC Lot: 6	6025518)							
EW2404036-017	MW5B3	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	300	300	0.0	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	300	300	0.0	0% - 20%
ED041G: Sulfate (Τι	ırbidimetric) as SO4 2- b	y DA (QC Lot: 6025609)							
EW2404036-010	DG6D	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	1600	1590	0.3	0% - 20%
EW2404036-001	DG17	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1 (10)*	mg/L	<10	<10	0.0	No Limit
ED041G: Sulfate (Tu	ırbidimetric) as SO4 2- b	y DA (QC Lot: 6025759)							
EN2409908-004	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	1190	1180	0.8	0% - 20%
EW2404015-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	103	103	0.0	0% - 20%
ED041G: Sulfate (Tu	ırbidimetric) as SO4 2- b	y DA (QC Lot: 6025766)							
•									

 Page
 : 3 of 7

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED



Laboratory sample ID						Laboratory L	Duplicate (DUP) Report		
	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED041G: Sulfate (Tu	rbidimetric) as SO4 2-	by DA (QC Lot: 6025766) - continued							
EW2404036-018	MW5B4	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	3	3	0.0	No Limit
ED045G: Chloride by	Discrete Analyser (C	IC Lot: 6025610)							
EW2404036-010	DG6D	ED045G: Chloride	16887-00-6	1	mg/L	9510	9290	2.3	0% - 20%
EW2404036-001	DG17	ED045G: Chloride	16887-00-6	1	mg/L	449	450	0.3	0% - 20%
ED045G: Chloride by	Discrete Analyser (C	(C Lot: 6025758)							
EN2409908-004	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	1740	1740	0.3	0% - 20%
EW2404015-001	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	2500	2540	1.3	0% - 20%
ED045G: Chloride by	Discrete Analyser (C	C Lot: 6025765)							
EW2404036-018	MW5B4	ED045G: Chloride	16887-00-6	1	mg/L	15	15	0.0	0% - 50%
ED093T: Total Maior	Cations (QC Lot: 602								
EW2404036-001	DG17	ED093T: Calcium	7440-70-2	1	mg/L	100	101	1.1	0% - 20%
		ED093T: Magnesium	7439-95-4	1	mg/L	117	119	2.0	0% - 20%
		ED093T: Sodium	7440-23-5	1	mg/L	390	395	1.3	0% - 20%
		ED093T: Potassium	7440-09-7	1	mg/L	36	37	0.0	0% - 20%
EW2404036-011	DG7	ED093T: Calcium	7440-70-2	1	mg/L	70	69	0.0	0% - 20%
		ED093T: Magnesium	7439-95-4	1	mg/L	21	21	0.0	0% - 20%
		ED093T: Sodium	7440-23-5	1	mg/L	80	80	0.0	0% - 20%
		ED093T: Potassium	7440-09-7	1	mg/L	2	2	0.0	No Limit
EG020T: Total Metal	by ICP-MS (QC Lot:	6029187)							
EW2404036-001	DG17	EG020A-T: Iron	7439-89-6	0.05	mg/L	1.98	2.02	2.4	0% - 20%
EW2404036-011	DG7	EG020A-T: Iron	7439-89-6	0.05	mg/L	1.16	1.16	0.0	0% - 20%
EK040P: Fluoride by	PC Titrator (QC Lot:	6025517)							
EW2404036-005	DG36	EK040P: Fluoride	16984-48-8	0.1	mg/L	0.6	0.6	0.0	No Limit
ES2428524-002	Anonymous	EK040P: Fluoride	16984-48-8	0.1	mg/L	0.2	0.2	0.0	No Limit
EK040P: Fluoride by	PC Titrator (QC Lot:	6025519)							
EW2404036-017	MW5B3	EK040P: Fluoride	16984-48-8	0.1	mg/L	0.2	0.2	0.0	No Limit
EK055G: Ammonia a	s N by Discrete Analy	ser (QC Lot: 6028597)							
ES2428449-001	Anonymous	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	1.89	1.80	4.7	0% - 20%
ES2428527-003	Anonymous	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.06	0.06	0.0	No Limit
EK055G: Ammonia a	s N by Discrete Analy	ser (QC Lot: 6028600)							
EW2404036-004	DG35	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	1.35	1.49	9.6	0% - 20%
EW2404036-013	MW5A1	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.49	0.60	19.5	0% - 20%
EK057G: Nitrite as N	by Discrete Analyser	(QC Lot: 6025608)							
EN2409916-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EW2404036-001	DG17	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EK057G: Nitrite as N	by Discrete Analyser	(QC Lot: 6025762)							

 Page
 : 4 of 7

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED



Sub-Matrix: WATER						Laboratory L	Ouplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
EK057G: Nitrite as N	by Discrete Analyser (QC I	_ot: 6025762) - continued							
ES2428364-008	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EW2404015-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	0.09	0.09	0.0	No Limit
EK059G: Nitrite plus	Nitrate as N (NOx) by Discr	rete Analyser (QC Lot: 6028599)							
EW2404036-004	DG35	EK059G: Nitrite + Nitrate as N		0.01	mg/L	0.04	0.04	0.0	No Limit
EW2404036-013	MW5A1	EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.0	No Limit
EK061G: Total Kjelda	ahl Nitrogen By Discrete Ana	llyser (QC Lot: 6028596)							
EW2404036-009	DG6S	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	1.5	1.6	0.0	0% - 50%
EW2404036-001	DG17	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	1.8	1.8	0.0	0% - 50%
EK067G: Total Phos	phorus as P by Discrete Ana	lyser (QC Lot: 6028595)							
EW2404036-009	DG6S	EK067G: Total Phosphorus as P		0.01	mg/L	0.25	0.23	7.2	0% - 20%
EW2404036-001	DG17	EK067G: Total Phosphorus as P		0.01	mg/L	2.84	2.94	3.5	0% - 20%

 Page
 : 5 of 7

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### Method Blank (MB) and Laboratory Control Sample (LCS) Report

The quality control term Method / Laboratory Blank refers to an analyte free matrix to which all reagents are added in the same volumes or proportions as used in standard sample preparation. The purpose of this QC parameter is to monitor potential laboratory contamination. The quality control term Laboratory Control Sample (LCS) refers to a certified reference material, or a known interference free matrix spiked with target analytes. The purpose of this QC parameter is to monitor method precision and accuracy independent of sample matrix. Dynamic Recovery Limits are based on statistical evaluation of processed LCS.

Sub-Matrix: WATER				Method Blank (MB)		Laboratory Control Spike (LC	S) Report	Report		
				Report	Spike	Spike Recovery (%)	Acceptable	Limits (%)		
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	Low	High		
ED037P: Alkalinity by PC Titrator (QCLot: 6025515)										
ED037-P: Total Alkalinity as CaCO3			mg/L		200 mg/L	99.3	81.0	115		
					50 mg/L	85.6	80.0	120		
ED037P: Alkalinity by PC Titrator (QCLot: 6025518)										
ED037-P: Total Alkalinity as CaCO3			mg/L		200 mg/L	99.1	81.0	115		
					50 mg/L	108	80.0	120		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLo	ot: 6025609)									
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	101	82.0	122		
				<1	500 mg/L	94.0	82.0	122		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLo	ot: 6025759)									
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	97.3	82.0	122		
				<1	500 mg/L	90.1	82.0	122		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLo	ot: 6025766)						l e e e e e e e e e e e e e e e e e e e	I		
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	95.9	82.0	122		
				<1	500 mg/L	108	82.0	122		
ED045G: Chloride by Discrete Analyser (QCLot: 602561	0)									
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	94.7	80.9	127		
			Ŭ	<1	1000 mg/L	96.9	80.9	127		
ED045G: Chloride by Discrete Analyser (QCLot: 602575	(0)									
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	93.5	80.9	127		
EBU-100. Official		·	9. =	<1	1000 mg/L	96.5	80.9	127		
EDOAFO: Oblavida ha Diagrata Avalaga (OO) at COOFT	· = \				3	30.0		121		
ED045G: Chloride by Discrete Analyser (QCLot: 602576 ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	05.0	80.9	407		
ED045G. Chloride	10007-00-0	'	mg/L	<1	1000 mg/L	95.2 99.4	80.9	127 127		
				*1	1000 Hig/L	99.4	00.0	127		
ED093T: Total Major Cations (QCLot: 6029188)	7440-70-2	1	mg/L	<1	50 mg/L	445	83.0	447		
ED093T: Calcium	7440-70-2	1		<1	50 mg/L	115	82.0	117		
ED093T: Magnesium			mg/L	·		112	1 1	120		
ED093T: Sodium	7440-23-5	1	mg/L	<1	50 mg/L	113	78.0	124		
ED093T: Potassium	7440-09-7	1	mg/L	<1	50 mg/L	104	82.0	122		
EG020T: Total Metals by ICP-MS (QCLot: 6029187)										
EG020A-T: Iron	7439-89-6	0.05	mg/L	<0.05	0.5 mg/L	97.5	85.0	117		
EK040P: Fluoride by PC Titrator (QCLot: 6025517)										

 Page
 : 6 of 7

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER				Method Blank (MB)		Laboratory Control Spike (LC	S) Report	
				Report	Spike	Spike Recovery (%)	Acceptable	Limits (%)
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	Low	High
EK040P: Fluoride by PC Titrator (QCLot: 6025517) -	continued							
EK040P: Fluoride	16984-48-8	0.1	mg/L	<0.1	5 mg/L	99.7	82.0	116
EK040P: Fluoride by PC Titrator (QCLot: 6025519)								
EK040P: Fluoride	16984-48-8	0.1	mg/L	<0.1	5 mg/L	100	82.0	116
EK055G: Ammonia as N by Discrete Analyser (QCLot	: 6028597)							
EK055G: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	103	90.0	114
EK055G: Ammonia as N by Discrete Analyser (QCLot	: 6028600)							
EK055G: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	102	90.0	114
EK057G: Nitrite as N by Discrete Analyser (QCLot: 60	025608)							
EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.5 mg/L	99.1	82.0	114
EK057G: Nitrite as N by Discrete Analyser (QCLot: 60	025762)							
EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.5 mg/L	96.8	82.0	114
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete A	nalyser (QCLot: 6028	<b>3599</b> )						
EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.5 mg/L	95.0	91.0	113
EK061G: Total Kjeldahl Nitrogen By Discrete Analyse	(QCLot: 6028596)							
EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	<0.1	10 mg/L	101	69.0	123
				<0.1	5 mg/L	104	70.0	123
EK067G: Total Phosphorus as P by Discrete Analyser	(QCLot: 6028595)							
EK067G: Total Phosphorus as P		0.01	mg/L	<0.01	4.42 mg/L	94.8	71.3	126
				<0.01	0.442 mg/L	108	71.3	126
				<0.01	1 mg/L	103	70.0	130

#### Matrix Spike (MS) Report

The quality control term Matrix Spike (MS) refers to an intralaboratory split sample spiked with a representative set of target analytes. The purpose of this QC parameter is to monitor potential matrix effects on analyte recoveries. Static Recovery Limits as per laboratory Data Quality Objectives (DQOs). Ideal recovery ranges stated may be waived in the event of sample matrix interference.

Sub-Matrix: WATER	-Matrix: WATER				Matrix Spike (MS) Report				
				Spike	SpikeRecovery(%)	Acceptable L	Limits (%)		
Laboratory sample ID	Sample ID	Method: Compound CAS	S Number	Concentration	MS	Low	High		
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6025609)								
EW2404036-001	DG17	ED041G: Sulfate as SO4 - Turbidimetric 1480	08-79-8	100 mg/L	109	70.0	130		
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6025759)								
EN2409908-004	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric 1480	08-79-8	10 mg/L	# Not	70.0	130		
					Determined				
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6025766)								
EW2404036-018	MW5B4	ED041G: Sulfate as SO4 - Turbidimetric 1480	08-79-8	10 mg/L	122	70.0	130		

 Page
 : 7 of 7

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED



Sub-Matrix: WATER		Matrix Spike (MS) Report					
				Spike	SpikeRecovery(%)	Acceptable L	imits (%)
Laboratory sample ID	Sample ID	Method: Compound CAS N	Number	Concentration	MS	Low	High
ED045G: Chloride	by Discrete Analyser (QCLot: 6025610)						
EW2404036-001	DG17	ED045G: Chloride 16887	37-00-6	250 mg/L	75.1	70.0	130
ED045G: Chloride	by Discrete Analyser (QCLot: 6025758)						
EN2409908-004	Anonymous	ED045G: Chloride 16887	37-00-6	250 mg/L	# Not	70.0	130
					Determined		
	by Discrete Analyser (QCLot: 6025765)						
EW2404036-018	MW5B4	ED045G: Chloride 16887	37-00-6	250 mg/L	119	70.0	130
EK040P: Fluoride	by PC Titrator (QCLot: 6025517)						
ES2428524-006	Anonymous	EK040P: Fluoride 16984	34-48-8	5 mg/L	92.3	70.0	130
EK040P: Fluoride	by PC Titrator (QCLot: 6025519)						
EW2404036-018	MW5B4	EK040P: Fluoride 16984	34-48-8	5 mg/L	92.3	70.0	130
EK055G: Ammonia	a as N by Discrete Analyser (QCLot: 6028597)						
ES2428449-001	Anonymous	EK055G: Ammonia as N 7664-	1-41-7	0.5 mg/L	85.6	70.0	130
EK055G: Ammonia	a as N by Discrete Analyser (QCLot: 6028600)						
EW2404036-004	DG35	EK055G: Ammonia as N 7664-	1-41-7	0.5 mg/L	77.2	70.0	130
EK057G: Nitrite as	s N by Discrete Analyser (QCLot: 6025608)						
EW2404036-001	DG17	EK057G: Nitrite as N 14797	97-65-0	0.5 mg/L	109	70.0	130
EK057G: Nitrite as	s N by Discrete Analyser (QCLot: 6025762)						
ES2428364-008	Anonymous	EK057G: Nitrite as N 14797	97-65-0	0.5 mg/L	109	70.0	130
EK059G: Nitrite p	lus Nitrate as N (NOx) by Discrete Analyser (QCLot: 60	- 28599)					
EW2404036-004	DG35	EK059G: Nitrite + Nitrate as N		0.5 mg/L	92.2	70.0	130
EK061G: Total Kje	Idahl Nitrogen By Discrete Analyser (QCLot: 6028596)						
EW2404036-002	DG21	EK061G: Total Kjeldahl Nitrogen as N		5 mg/L	82.6	70.0	130
EK067G: Total Pho	osphorus as P by Discrete Analyser (QCLot: 6028595)		,				
EW2404036-002	DG21	EK067G: Total Phosphorus as P		1 mg/L	102	70.0	130
		THE STATE OF THE S					



# QA/QC Compliance Assessment to assist with Quality Review

Work Order : **EW2404036** Page : 1 of 10

Client : BORAL LIMITED Laboratory : Environmental Division NSW South Coast

Contact: Matt BrayTelephone: 02 42253125Project: Quarterly Dunmore Sand & Soil GroundwaterDate Samples Received: 30-Aug-2024Site: ----Issue Date: 06-Sep-2024

Sampler : Client - Matt Bray No. of samples received : 18
Order number : 6896476 No. of samples analysed : 18

This report is automatically generated by the ALS LIMS through interpretation of the ALS Quality Control Report and several Quality Assurance parameters measured by ALS. This automated reporting highlights any non-conformances, facilitates faster and more accurate data validation and is designed to assist internal expert and external Auditor review. Many components of this report contribute to the overall DQO assessment and reporting for guideline compliance.

Brief method summaries and references are also provided to assist in traceability.

# **Summary of Outliers**

#### **Outliers: Quality Control Samples**

This report highlights outliers flagged in the Quality Control (QC) Report.

- NO Method Blank value outliers occur.
- NO Duplicate outliers occur.
- NO Laboratory Control outliers occur.
- Matrix Spike outliers exist please see following pages for full details.
- For all regular sample matrices, where applicable to the methodology, NO surrogate recovery outliers occur.

#### **Outliers: Analysis Holding Time Compliance**

• NO Analysis Holding Time Outliers exist.

#### **Outliers: Frequency of Quality Control Samples**

Quality Control Sample Frequency Outliers exist - please see following pages for full details.

 Page
 : 2 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **Outliers: Quality Control Samples**

Duplicates, Method Blanks, Laboratory Control Samples and Matrix Spikes

Matrix: WATER

Compound Group Name	Laboratory Sample ID	Client Sample ID	Analyte	CAS Number	Data	Limits	Comment
Matrix Spike (MS) Recoveries							
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA	EN2409908004	Anonymous	Sulfate as SO4 -	14808-79-8	Not		MS recovery not determined,
			Turbidimetric		Determined		background level greater than or
							equal to 4x spike level.
ED045G: Chloride by Discrete Analyser	EN2409908004	Anonymous	Chloride	16887-00-6	Not		MS recovery not determined,
					Determined		background level greater than or
							equal to 4x spike level.

#### **Outliers: Frequency of Quality Control Samples**

Matrix: WATER

Quality Control Sample Type		Co	unt	Rate	e (%)	Quality Control Specification
Analytical Methods	Method	QC	Regular	Actual	Expected	
Laboratory Control Samples (LCS)						
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	18	11.11	15.00	NEPM 2013 B3 & ALS QC Standard
Matrix Spikes (MS)						
Total Metals by ICP-MS - Suite A	EG020A-T	0	19	0.00	5.00	NEPM 2013 B3 & ALS QC Standard

#### **Analysis Holding Time Compliance**

If samples are identified below as having been analysed or extracted outside of recommended holding times, this should be taken into consideration when interpreting results.

This report summarizes extraction / preparation and analysis times and compares each with ALS recommended holding times (referencing USEPA SW 846, APHA, AS and NEPM) based on the sample container provided. Dates reported represent first date of extraction or analysis and preclude subsequent dilutions and reruns. A listing of breaches (if any) is provided herein.

Holding time for leachate methods (e.g. TCLP) vary according to the analytes reported. Assessment compares the leach date with the shortest analyte holding time for the equivalent soil method. These are: organics 14 days, mercury 28 days & other metals 180 days. A recorded breach does not guarantee a breach for all non-volatile parameters.

Holding times for <u>VOC in soils</u> vary according to analytes of interest. Vinyl Chloride and Styrene holding time is 7 days; others 14 days. A recorded breach does not guarantee a breach for all VOC analytes and should be verified in case the reported breach is a false positive or Vinyl Chloride and Styrene are not key analytes of interest/concern.

Matrix: WATER

Evaluation: \* = Holding time breach :  $\checkmark$  = Within holding time.

Method		Sample Date	E	ktraction / Preparation		1 3 3 1	Analysis	3 1
Container / Client Sample ID(s)		Sample Bate	Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED037P: Alkalinity by PC Titrator								
Clear Plastic Bottle - Natural (ED037-	-P)							
DG17,	DG21,	29-Aug-2024				30-Aug-2024	12-Sep-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 3 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

ALS

Matrix: WATER	Figure 1 and
Matrix: WATER	Evaluation: $\times$ = Holding time breach; $\checkmark$ = Within holding time.

Method		Sample Date	Ex	traction / Preparation	Lvaldation	Analysis			
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation	
ED041G: Sulfate (Turbidimetric) as SO4 2-	by DA								
Clear Plastic Bottle - Natural (ED041G)									
DG17,	DG21,	29-Aug-2024				30-Aug-2024	26-Sep-2024	✓	
DG31S,	DG35,								
DG36,	DG1S,								
DG5S,	DG5D,								
DG6S,	DG6D,								
DW4,	MW5A1,								
MW5A3									
Clear Plastic Bottle - Natural (ED041G)									
DG7,	MW5B2D,	29-Aug-2024				31-Aug-2024	26-Sep-2024	✓	
MW5B2S,	MW5B3,								
MW5B4									
ED045G: Chloride by Discrete Analyser									
Clear Plastic Bottle - Natural (ED045G)									
DG17,	DG21,	29-Aug-2024				30-Aug-2024	26-Sep-2024	✓	
DG31S,	DG35,								
DG36,	DG1S,								
DG5S,	DG5D,								
DG6S,	DG6D,								
DW4,	MW5A1,								
MW5A3									
Clear Plastic Bottle - Natural (ED045G)									
DG7,	MW5B2D,	29-Aug-2024				31-Aug-2024	26-Sep-2024	✓	
MW5B2S,	MW5B3,								
MW5B4									
ED093T: Total Major Cations									
Clear Plastic Bottle - Nitric Acid; Unfiltered									
DG17,	DG21,	29-Aug-2024	03-Sep-2024	26-Sep-2024	✓	03-Sep-2024	26-Sep-2024	✓	
DG31S,	DG35,								
DG36,	DG1S,								
DG5S,	DG5D,								
DG6S,	DG6D,								
DG7,	DW4,								
MW5A1,	MW5A3,								
MW5B2D,	MW5B2S,								
MW5B3,	MW5B4								

 Page
 : 4 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED



Matrix: WATER					Evaluation	: × = Holding time	breach ; ✓ = Withi	n holding time.
Method		Sample Date	Ex	traction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EG020T: Total Metals by ICP-MS								
Clear Plastic Bottle - Nitric Acid; Unfiltered (EG020A-T)								
DG17,	DG21,	29-Aug-2024	03-Sep-2024	25-Feb-2025	✓	03-Sep-2024	25-Feb-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK040P: Fluoride by PC Titrator								
Clear Plastic Bottle - Natural (EK040P)								
DG17,	DG21,	29-Aug-2024				30-Aug-2024	26-Sep-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK055G: Ammonia as N by Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK055G)								
DG17,	DG21,	29-Aug-2024				03-Sep-2024	26-Sep-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 5 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

ALS

Project : Quarterly Dunmore Sand & Soil Groundwater

Matrix: **WATER**Evaluation: **×** = Holding time breach; ✓ = Within holding time.

Method		Sample Date	Ex	traction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK057G: Nitrite as N by Discrete A	nalyser							
Clear Plastic Bottle - Natural (EK05								
DG17,	DG21,	29-Aug-2024				30-Aug-2024	31-Aug-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DW4,	MW5A1,							
MW5A3								
Clear Plastic Bottle - Natural (EK05								
DG7,	MW5B2D,	29-Aug-2024				31-Aug-2024	31-Aug-2024	✓
MW5B2S,	MW5B3,							
MW5B4								
EK059G: Nitrite plus Nitrate as N (I	NOx) by Discrete Analyser							
Clear Plastic Bottle - Sulfuric Acid (								
DG17,	DG21,	29-Aug-2024				03-Sep-2024	26-Sep-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK061G: Total Kjeldahl Nitrogen By	y Discrete Analyser							
Clear Plastic Bottle - Sulfuric Acid (								
DG17,	DG21,	29-Aug-2024	02-Sep-2024	26-Sep-2024	✓	03-Sep-2024	26-Sep-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 6 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED



Matrix: WATER					Evaluation	: × = Holding time	breach ; ✓ = Withi	n holding time
Method		Sample Date	E)	ktraction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK067G: Total Phosphorus as P by Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK067G)								
DG17,	DG21,	29-Aug-2024	02-Sep-2024	26-Sep-2024	✓	03-Sep-2024	26-Sep-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
MW006: Faecal Coliforms & E.coli by MF								
Sterile Plastic Bottle - Sodium Thiosulfate (MW006)								
DG17,	DG21,	29-Aug-2024				30-Aug-2024	30-Aug-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
MW023: Enterococci by Membrane Filtration								
Sterile Plastic Bottle - Sodium Thiosulfate (MW023)								
DG17,	DG21,	29-Aug-2024				30-Aug-2024	30-Aug-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	DW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 7 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



## **Quality Control Parameter Frequency Compliance**

The following report summarises the frequency of laboratory QC samples analysed within the analytical lot(s) in which the submitted sample(s) was(were) processed. Actual rate should be greater than or equal to the expected rate. A listing of breaches is provided in the Summary of Outliers.

Matrix: WATER

Evaluation: × = Quality Control frequency not within specification; ✓ = Quality Control frequency within specification.

Ovelity Central Semple Type			,	Evaluation			To the Control of the
Quality Control Sample Type	Method		unt	4.7.7	Rate (%)	Evaluation	Quality Control Specification
Analytical Methods	Method	QC	Reaular	Actual	Expected	Evaluation	
Laboratory Duplicates (DUP)			00		10.00		LUEDIA COLO DO O ALIO COLO LILI
Alkalinity by Auto Titrator	ED037-P	3	23	13.04	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	4	35	11.43	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	5	34	14.71	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	3	22	13.64	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	4	38	10.53	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	5	34	14.71	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	2	19	10.53	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Laboratory Control Samples (LCS)							
Alkalinity by Auto Titrator	ED037-P	4	23	17.39	10.00	1	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	2	35	5.71	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	6	34	17.65	10.00	1	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	2	22	9.09	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	18	5.56	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	38	5.26	5.00	1	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	6	34	17.65	10.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	18	11.11	15.00	Je .	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	1	19	5.26	5.00	<u>-</u>	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	3	20	15.00	15.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Method Blanks (MB)							
Ammonia as N by Discrete analyser	EK055G	2	35	5.71	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	3	34	8.82	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	2	22	9.09	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	1	18	5.56	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	18	5.56	5.00	<b>∨</b> ✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser		2	38	5.26	5.00	<b>✓</b>	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	EK057G ED041G	3	34	8.82	5.00	_	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	1	18	5.56	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A		1	19	5.26	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EG020A-T	1	20	5.26	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
	EK067G	·	20	5.00	5.00	✓	THE I WI 2010 DO & ALO QO Stalldard
Matrix Spikes (MS)		2	25	E = 4	5.00		NEDM 2012 D2 9 ALC OC Standard
Ammonia as N by Discrete analyser	EK055G	2	35	5.71	5.00	✓	NEPM 2013 B3 & ALS QC Standard

 Page
 : 8 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED



Matrix: WATER    Count   Count   Rate (%)   Quality Control Sample Type   Analytical Methods   Method   OC   Regular   Actual   Expected   Evaluation							
Quality Control Sample Type		Co	ount		Rate (%)		Quality Control Specification
Analytical Methods	Method	QC	Reaular	Actual	Expected	Evaluation	
Matrix Spikes (MS) - Continued							
Chloride by Discrete Analyser	ED045G	3	34	8.82	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	2	22	9.09	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	38	5.26	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	3	34	8.82	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	0	19	0.00	5.00	)£	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard

 Page
 : 9 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **Brief Method Summaries**


The analytical procedures used by the Environmental Division have been developed from established internationally recognized procedures such as those published by the US EPA, APHA, AS and NEPM. In house developed procedures are employed in the absence of documented standards or by client request. The following report provides brief descriptions of the analytical procedures employed for results reported in the Certificate of Analysis. Sources from which ALS methods have been developed are provided within the Method Descriptions.

Analytical Methods	Method	Matrix	Method Descriptions
Alkalinity by Auto Titrator	ED037-P	WATER	In house: Referenced to APHA 2320 B This procedure determines alkalinity by automated measurement (e.g. PC Titrate) on a settled supernatant aliquot of the sample using pH 4.5 for indicating the total alkalinity end-point.  This method is compliant with NEPM Schedule B(3)
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	WATER	In house: Referenced to APHA 4500-SO4. Dissolved sulfate is determined in a 0.45um filtered sample. Sulfate ions are converted to a barium sulfate suspension in an acetic acid medium with barium chloride. Light absorbance of the BaSO4 suspension is measured by a photometer and the SO4-2 concentration is determined by comparison of the reading with a standard curve. This method is compliant with NEPM Schedule B(3)
Chloride by Discrete Analyser	ED045G	WATER	In house: Referenced to APHA 4500 CI - G.The thiocyanate ion is liberated from mercuric thiocyanate through sequestration of mercury by the chloride ion to form non-ionised mercuric chloride. In the presence of ferric ions the liberated thiocynate forms highly-coloured ferric thiocynate which is measured at 480 nm.
Major Cations - Total	ED093T	WATER	In house: Referenced to APHA 3120; USEPA SW 846 - 6010. Samples are digested by USEPA 3005 prior to analysis. The ICPAES technique ionises the sample atoms emitting a characteristic spectrum. This spectrum is then compared against matrix matched standards for quantification. This method is compliant with NEPM Schedule B(3)
Total Metals by ICP-MS - Suite A	EG020A-T	WATER	In house: Referenced to APHA 3125; USEPA SW846 - 6020, ALS QWI-EN/EG020. The ICPMS technique utilizes a highly efficient argon plasma to ionize selected elements. Ions are then passed into a high vacuum mass spectrometer, which separates the analytes based on their distinct mass to charge ratios prior to their measurement by a discrete dynode ion detector.
Fluoride by Auto Titrator	EK040P	WATER	In house: Referenced to APHA 4500-F C: CDTA is added to the sample to provide a uniform ionic strength background, adjust pH, and break up complexes. Fluoride concentration is determined by either manual or automatic ISE measurement. This method is compliant with NEPM Schedule B(3)
Ammonia as N by Discrete analyser	EK055G	WATER	In house: Referenced to APHA 4500-NH3 G Ammonia is determined by direct colorimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Ammonium as N	EK055G-NH4	WATER	Ammonium in the sample is reported as the ionised / unionised fractions by the use of a nomograph and the initial pH and Temperature. Ammonia is determined by direct colorimetry by Discrete Analyser according to APHA 4500-NH3 G. This method is compliant with NEPM Schedule B(3)
Nitrite as N by Discrete Analyser	EK057G	WATER	In house: Referenced to APHA 4500-NO2- B. Nitrite is determined by direct colourimetry by Discrete Analyser.  This method is compliant with NEPM Schedule B(3)
Nitrate as N by Discrete Analyser	EK058G	WATER	In house: Referenced to APHA 4500-NO3- F. Nitrate is reduced to nitrite by way of a chemical reduction followed by quantification by Discrete Analyser. Nitrite is determined seperately by direct colourimetry and result for Nitrate calculated as the difference between the two results. This method is compliant with NEPM Schedule B(3)
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	WATER	In house: Referenced to APHA 4500-NO3- F. Combined oxidised Nitrogen (NO2+NO3) is determined by Chemical Reduction and direct colourimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	WATER	In house: Referenced to APHA 4500-Norg D (In house). An aliquot of sample is digested using a high temperature Kjeldahl digestion to convert nitrogenous compounds to ammonia. Ammonia is determined colorimetrically by discrete analyser. This method is compliant with NEPM Schedule B(3)

 Page
 : 10 of 10

 Work Order
 : EW2404036

 Client
 : BORAL LIMITED





Analytical Methods	Method	Matrix	Method Descriptions
Total Nitrogen as N (TKN + Nox) By Discrete Analyser	EK062G	WATER	In house: Referenced to APHA 4500-Norg / 4500-NO3 This method is compliant with NEPM Schedule B(3)
Total Phosphorus as P By Discrete Analyser	EK067G	WATER	In house: Referenced to APHA 4500-P H, Jirka et al, Zhang et al. This procedure involves sulphuric acid digestion of a sample aliquot to break phosphorus down to orthophosphate. The orthophosphate reacts with ammonium molybdate and antimony potassium tartrate to form a complex which is then reduced and its concentration measured at 880nm using discrete analyser. This method is compliant with NEPM Schedule B(3)
lonic Balance by PCT DA and Turbi SO4 DA	* EN055 - PG	WATER	In house: Referenced to APHA 1030E. This method is compliant with NEPM Schedule B(3)
Thermotolerant Coliforms & E.coli by Membrane Filtration	MW006	WATER	AS 4276.7
Enumeration of Enterococci by Membrane Filtration	MW023	WATER	AS4276.9
Preparation Methods	Method	Matrix	Method Descriptions
TKN/TP Digestion	EK061/EK067	WATER	In house: Referenced to APHA 4500 Norg - D; APHA 4500 P - H. This method is compliant with NEPM Schedule B(3)
Digestion for Total Recoverable Metals	EN25	WATER	In house: Referenced to USEPA SW846-3005. Method 3005 is a Nitric/Hydrochloric acid digestion procedure used to prepare surface and ground water samples for analysis by ICPAES or ICPMS. This method is compliant with NEPM Schedule B(3)



# **SAMPLE RECEIPT NOTIFICATION (SRN)**

: EW2404036 Work Order

Client : BORAL LIMITED Laboratory : Environmental Division NSW South

Coast

Contact : Matt Bray Contact : Aneta Prosaroski

Address : Boral Dunmore Sand and Soil 38 Address : 1/19 Ralph Black Dr, North Wollongong

E-mail

2500 NSW Australia

E-mail : matt.bray@boral.com.au

: Aneta.Prosaroski@ALSGlobal.com Telephone Telephone : 02 42253125

Facsimile **Facsimile** : W 02 42253128 N 02 44232083

**Project** Page : Quarterly Dunmore Sand & Soil : 1 of 3

Groundwater

Tabbita Road

**DUNMORE 2529** 

Order number Quote number : EW2024BLUCIR0001

(EW24BLUCIR0001)

C-O-C number QC Level : NEPM 2013 B3 & ALS QC Standard

Site

Sampler : Client - Matt Bray

**Dates** 

**Date Samples Received** 30-Aug-2024 15:17 Issue Date : 30-Aug-2024 Scheduled Reporting Date Client Requested Due : 06-Sep-2024 06-Sep-2024

Date

**Delivery Details** 

Mode of Delivery : Client Drop Off Security Seal : Not Available

No. of coolers/boxes **Temperature** : 17.9, 19.3, 16.6 - Ice Bricks

present

Receipt Detail No. of samples received / analysed : 18 / 18

#### General Comments

This report contains the following information:

- Sample Container(s)/Preservation Non-Compliances
- Summary of Sample(s) and Requested Analysis
- Proactive Holding Time Report
- Requested Deliverables
- Sample Disposal Aqueous (3 weeks), Solid (2 months) from receipt of samples.
- Please direct any queries you have regarding this work order to the above ALS laboratory contact.
- Unless otherwise stated, analytical work for this work order will be conducted at ALS Sydney, NATA accreditation no. 825, site no. 10911.
- Please be aware that APHA/NEPM recommends water and soil samples be chilled to less than or equal to 6°C for chemical analysis, and less than or equal to 10°C but unfrozen for Microbiological analysis. Where samples are received above this temperature, it should be taken into consideration when interpreting results. Refer to ALS EnviroMail 85 for ALS recommendations of the best practice for chilling samples after sampling and for maintaining a cool temperature during transit.
- Please refer to the Proactive Holding Time Report table below which summarises breaches of recommended holding times that have occurred prior to samples/instructions being received at the laboratory. The laboratory will process these samples unless instructions are received from you indicating you do not wish to proceed. The absence of this summary table indicates that all samples have been received within the recommended holding times for the analysis requested.

Issue Date : 30-Aug-2024

Page

2 of 3 EW2404036 Amendment 0 Work Order Client : BORAL LIMITED



+ NO2 + NO3 + NH3 + Total P

)2A CI, SO4, Fluoride, Alkalinity) Enumeration by Membrane

ED041G,

oy ED037P,

/ ICPMS - Suite

or Cations (Ca, Mg, Na, K)

#### Sample Container(s)/Preservation Non-Compliances

All comparisons are made against pretreatment/preservation AS, APHA, USEPA standards.

• No sample container / preservation non-compliance exists.

#### Summary of Sample(s) and Requested Analysis

Some items described below may be part of a laboratory process necessary for the execution of client requested tasks. Packages may contain additional analyses, such as the determination of moisture content and preparation tasks, that are included in the package.

If no sampling time is provided, the sampling time will default 00:00 on the date of sampling. If no sampling date is provided, the sampling date will be assumed by the laboratory and displayed in brackets without a time component

Matrix: WATER  Laboratory sample	Sampling date /	Sample ID	WATER - EG02 Total Metals by	WATER - EK05 Ammonium as I	WATER - EN05 onic Balance b	TER - M3 - & E.coli by I	WATER - MW0 Enterococci - E	WATER - NT-0; Major Anions (C	WATER - NT-0 Total Nitrogen +
ID	time		WATER Total Me	WATER	WATER Ionic Bal	WATER FC & E.c	WAT	WAT Majo	WAT
EW2404036-001	29-Aug-2024 10:15	DG17	✓	✓	1	1	✓	1	✓
EW2404036-002	29-Aug-2024 11:10	DG21	✓	✓	✓	✓	✓	✓	✓
EW2404036-003	29-Aug-2024 11:00	DG31S	✓	✓	1	1	✓	✓	✓
EW2404036-004	29-Aug-2024 10:50	DG35	✓	✓	✓	✓	✓	✓	✓
EW2404036-005	29-Aug-2024 10:40	DG36	✓	✓	1	✓	✓	1	1
EW2404036-006	29-Aug-2024 12:00	DG1S	✓	✓	✓	✓	✓	✓	✓
EW2404036-007	29-Aug-2024 09:00	DG5S	✓	✓	1	1	✓	1	✓
EW2404036-008	29-Aug-2024 09:05	DG5D	✓	✓	✓	✓	✓	1	✓
EW2404036-009	29-Aug-2024 09:15	DG6S	✓	1	1	1	✓	1	✓
EW2404036-010	29-Aug-2024 09:20	DG6D	✓	✓	✓	✓	✓	✓	✓
EW2404036-011	29-Aug-2024 13:20	DG7	✓	✓	✓	✓	✓	✓	✓
EW2404036-012	29-Aug-2024 11:50	DW4	✓	✓	✓	✓	✓	✓	✓
EW2404036-013	29-Aug-2024 09:45	MW5A1	✓	✓	✓	✓	✓	✓	✓
EW2404036-014	29-Aug-2024 10:00	MW5A3	✓	✓	✓	✓	✓	✓	✓
EW2404036-015	29-Aug-2024 12:30	MW5B2D	✓	✓	1	✓	✓	1	✓
EW2404036-016	29-Aug-2024 12:40	MW5B2S	✓	✓	✓	✓	✓	✓	✓
EW2404036-017	29-Aug-2024 12:50	MW5B3	✓	✓	✓	✓	✓	✓	✓
EW2404036-018	29-Aug-2024 13:00	MW5B4	✓	✓	✓	✓	✓	✓	✓

Matrix: WATER

Laboratory sample	Sampling date / time	Sample ID	WATER - Total Maj
EW2404036-001	29-Aug-2024 10:15	DG17	✓
EW2404036-002	29-Aug-2024 11:10	DG21	✓
EW2404036-003	29-Aug-2024 11:00	DG31S	✓
EW2404036-004	29-Aug-2024 10:50	DG35	✓
EW2404036-005	29-Aug-2024 10:40	DG36	✓
EW2404036-006	29-Aug-2024 12:00	DG1S	1

Issue Date : 30-Aug-2024

Page

: 3 of 3 : EW2404036 Amendment 0 Work Order Client : BORAL LIMITED



			WATER - NT-01T Total Major Cations
EW2404036-007	29-Aug-2024 09:00	DG5S	✓
EW2404036-008	29-Aug-2024 09:05	DG5D	✓
EW2404036-009	29-Aug-2024 09:15	DG6S	✓
EW2404036-010	29-Aug-2024 09:20	DG6D	✓
EW2404036-011	29-Aug-2024 13:20	DG7	✓
EW2404036-012	29-Aug-2024 11:50	DW4	✓
EW2404036-013	29-Aug-2024 09:45	MW5A1	✓
EW2404036-014	29-Aug-2024 10:00	MW5A3	✓
EW2404036-015	29-Aug-2024 12:30	MW5B2D	✓
EW2404036-016	29-Aug-2024 12:40	MW5B2S	✓
EW2404036-017	29-Aug-2024 12:50	MW5B3	✓
EW2404036-018	29-Aug-2024 13:00	MW5B4	✓

#### Proactive Holding Time Report

Sample(s) have been received within the recommended holding times for the requested analysis.

#### Requested Deliverables

#### **ACCOUNTS INVOICES**

- A4 - AU Tax Invoice (INV)	Email	einvoice@boral.com.au
Matt Bray		
- *AU Certificate of Analysis - NATA (COA)	Email	matt.bray@boral.com.au
- *AU Interpretive QC Report - DEFAULT (Anon QCI Rep) (QCI)	Email	matt.bray@boral.com.au
- *AU QC Report - DEFAULT (Anon QC Rep) - NATA (QC)	Email	matt.bray@boral.com.au
- A4 - AU Sample Receipt Notification - Environmental HT (SRN)	Email	matt.bray@boral.com.au
- A4 - AU Tax Invoice (INV)	Email	matt.bray@boral.com.au
- Chain of Custody (CoC) (COC)	Email	matt.bray@boral.com.au
- EDI Format - XTab (XTAB)	Email	matt.bray@boral.com.au

(Ca, Mg, Na, K)

#### Inter-Laboratory Testing

Analysis conducted by ALS Sydney, NATA accreditation no. 825, site no. 10911 (Chemistry / Biology).

(WATER) EG020T: Total Metals by ICP-MS

(WATER) EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser

(WATER) EK061G: Total Kjeldahl Nitrogen By Discrete Analyser

(WATER) EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser

(WATER) EK058G: Nitrate as N by Discrete Analyser

(WATER) EK057G: Nitrite as N by Discrete Analyser

(WATER) EK055G: Ammonia as N by Discrete Analyser

(WATER) EK067G: Total Phosphorus as P by Discrete Analyser

(WATER) EK055G-NH4: Ammonium as N by DA

(WATER) EN055: Ionic Balance

(WATER) ED045G: Chloride by Discrete Analyser

(WATER) ED037P: Alkalinity by PC Titrator

(WATER) EK040P: Fluoride by PC Titrator

(WATER) ED041G: Sulfate (Turbidimetric) as SO4 2- by DA

(WATER) ED093T: Total Major Cations

(WATER) MW023: Enterococci by Membrane Filtration

(WATER) MW006: Faecal Coliforms & E.coli by MF

Manda	ntory Fields				CHAIN	OF (	CUS	TOD	Y									Pa	ge	of			
CLIENT CODE:	BLUCIR	*PROJECT MANAGER:	Matt Br	ay				SAN	IPLER:				Matt	Вгау				ra	ye	.vi	4		
*CLIENT:	Boral	*PM MOBILE:	0401892	239					MPLER OBILE:			-	10189	2239	,			C	oC #: (if app	licabiej		ALS	)
OFFICE: (Invoiced Office)		ALS QUOTE # (Client PL if blank)	EW24BLUCIRO	001_V2				PUR	CHASE R NO.:												• '		
PROJECT Quarterly	Dunmore Sand & Soil Gro	undwater							SITE:			Duni	more S	and &	Soil								
	brav@boral.com.au							1,61		1.00		7 14 2 111				CC Inv			-	BIOSE	CURITY		
*EMAIL matt. REPORTS TO:	bray@boral.com.au						Ava /	NE Out	Ale	*ANA		REQUI			64 mm a	ida)	£	Count (if n	try of Orig	io:			
(default to PM if Glank)						Where Mark an X	Meta's a	are require	d. specify	Total (unfil	tered bot	de require	d) or Dissol	ved (field	filtered bo	ttle requir	ed) umple.	WO Stic					
* STORAGE REQUIREME Plasse check flow:  Standard Storage time from recessaryles:  Waters: 3 weeks Soils -2 months.	Extended St	orage (Not all it contact C	IRNAROUND 5+ days (n sase sheck box. 3 day (+18 set on be expedited, information) 2 day (+30 1 day (+50	i%) i%)	3	(E)	o, NOA, IRA	Ecoli.												En Wo	viror ollong Work <b>EV</b>	iment gong Order V24	 tal Di Refere 104
LS Use				les IX:	(5) Water(W) Sediments t(D), Product (P), Biota (B	(Alka, SO4, Cl. (Ca, K, Na, Mg)	H4, MCZ, NO	l Coliforms,	EG020A-T (Fe)								Lab (addit						
Only Lab ID	Sample ID	Dep	h Date/Time	Bottles MATRIX:	Soil/So ( <b>SD</b> ), D Biosoli	NT-02 NT-11	&TP) N	Z 2	9				ALC: S					s reg.) MS	(Camm				14#·J
1	DG17		29/8/24 1015			X	х	×	Х											Tele	phone :	02 4225:	31 <b>2</b> 5
2	DG21		29/8/24 1110			х	x	Х	x														4
3	DG31S		29/8/24 1100			х	х	х	Х														]
4	DG35		29/8/24 1050			х	Х	×	х														_
5	DG36	,	29/8/24 1040			Х	Х	х	Х														_
6	DG1S		29/8/24 1200			Х	Х	Х	х														
7	DG5S		29/8/24 900			х	×	х	Х														
В	DG5D		29/8/24 905			х	х	Х	Х														
9	DG6S		29/8/24 915			х	Х	Х	х														
10	DG6D		29/8/24 920			х	Х	Х	х														
11	DG7		29/8/24 1320			х	Х	Х	х														
12	GW4		. 29/8/24 1150			х	х	х	×														
13	MW5A1		29/8/24 945			х	х	х	Х														
14	MW5A3		29/8/24 1000			Х	х	х	Х														
15	MW5B2D		29/8/24 1230			x	х	х	х														
16	MW5B2S		29/8/24 1240			x	х	х	Х												1		
17	MW5B3		29/8/24 1250			х	х	×	х														
18	MW5B4		29/8/24 1300			x	Х	×	_X													-	
Receipt Detail Chilling (Last Use Method: Froze ONLY)	tce: Ice tricks: Frozen Thewed	None Sample Temp at Receipt	17-9 1935 161	°   ⊃	curity Seal Intact (circle)	Yes /		NA(N	lone	Carrier Details Con Not			Courier				Client	Packagi (Circle)	ing:	Hard Esky	. #	#	Bag/Other
ofinquished by MAT	BRAY Sign	ature:	Date/ 3	08	, C	<u>  2ic</u>	Receive	d by:	-	$\gamma$	$\Lambda I$	4		Signatu	re .	NZ.	_			Date Time	/ <del>-</del> -	0/2	ス / クー



### **CERTIFICATE OF ANALYSIS**

Page **Work Order** : EW2405344 : 1 of 11

Amendment : 1

Client : BORAL LIMITED Laboratory : Environmental Division NSW South Coast

Contact : Matt Bray Contact · Aneta Prosaroski

Address Address : 1/19 Ralph Black Dr, North Wollongong 2500 NSW Australia : Boral Dunmore Sand and Soil 38 Tabbita Road

**DUNMORE 2529** 

Telephone Telephone : 02 42253125

: Quarterly Dunmore Sand & Soil Groundwater **Date Samples Received Project** : 19-Nov-2024 14:26

Order number : 6930208 Date Analysis Commenced : 19-Nov-2024

: ----

Sampler : Client - Matt Bray

Site

C-O-C number

Quote number : EW24BLUCIR0001

No. of samples received · 18 No. of samples analysed : 18



ISO/IEC 17025 - Testing

This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

Issue Date

: 16-Jul-2025 10:09

This Certificate of Analysis contains the following information:

- General Comments
- Analytical Results

Additional information pertinent to this report will be found in the following separate attachments: Quality Control Report, QA/QC Compliance Assessment to assist with **Quality Review and Sample Receipt Notification.** 

#### **Signatories**

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories Position Accreditation Category

Ankit Joshi Senior Chemist - Inorganics Sydney Inorganics, Smithfield, NSW Sarah Griffiths Sydney Microbiology, Smithfield, NSW Microbiologist

Page : 2 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project · Quarterly Dunmore Sand & Soil Groundwater

# ALS

#### **General Comments**

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis.

Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Where a result is required to meet compliance limits the associated uncertainty must be considered. Refer to the ALS Contract for details.

Key: CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

- ^ = This result is computed from individual analyte detections at or above the level of reporting
- ø = ALS is not NATA accredited for these tests.
- ~ = Indicates an estimated value.
- MF = membrane filtration
- CFU = colony forming unit
- Microbiological Comment: In accordance with ALS work instruction QWI-MIC/04, membrane filtration result is reported an approximate (~) when the count of colonies on the filtered membrane is outside the range of 10 100cfu
- As per QWI EN55-3 Data Interpreting Procedures, Ionic balances are typically calculated using Major Anions Chloride, Alkalinity and Sulfate; and Major Cations Calcium, Magnesium, Potassium and Sodium.


  Where applicable and dependent upon sample matrix, the Ionic Balance may also include the additional contribution of Ammonia, Dissolved Metals by ICPMS and H+ to the Cations and Nitrate, SiO2 and Fluoride to
- MW006 is ALS's internal code and is equivalent to AS4276.5.
- MW023 is ALS's internal code and is equivalent to AS4276.9.
- Sodium Adsorption Ratio (where reported): Where results for Na, Ca or Mg are <LOR, a concentration at half the reported LOR is incorporated into the SAR calculation. This represents a conservative approach for Na relative to the assumption that <LOR = zero concentration and a conservative approach for Ca & Mg relative to the assumption that <LOR is equivalent to the LOR concentration.
- ED045G: The presence of Thiocyanate, Thiosulfate and Sulfite can positively contribute to the chloride result, thereby may bias results higher than expected. Results should be scrutinised accordingly.

Page : 3 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater





Page

: 4 of 11 : EW2405344 Amendment 1 Work Order

: BORAL LIMITED Client

Project Quarterly Dunmore Sand & Soil Groundwater


Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Sampli	ing date / time	19-Nov-2024 08:15	19-Nov-2024 09:00	19-Nov-2024 09:15	19-Nov-2024 08:30	19-Nov-2024 08:40
Compound	CAS Number	LOR	Unit	EW2405344-001	EW2405344-002	EW2405344-003	EW2405344-004	EW2405344-005
				Result	Result	Result	Result	Result
EK061G: Total Kjeldahl Nitrogen By	Discrete Analyser - 0	ontinued						
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.7	1.3	0.7	0.2	1.7
EK062G: Total Nitrogen as N (TKN +	NOx) by Discrete Ar	alyser						
^ Total Nitrogen as N		0.1	mg/L	1.7	1.3	0.7	0.2	2.0
EK067G: Total Phosphorus as P by I	Discrete Analyser							
Total Phosphorus as P		0.01	mg/L	2.91	0.37	0.06	0.26	1.04
EN055: Ionic Balance								
ø Total Anions		0.01	meq/L	29.2	10.0	11.3	10.4	10.2
ø Total Cations		0.01	meq/L	26.7	8.71	10.6	10.2	9.40
ø Ionic Balance		0.01	%	4.46	6.89	3.17	1.02	4.28
MW006: Faecal Coliforms & E.coli by	/ MF	10						
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane F	iltration							
Enterococci		1	CFU/100mL	<1	~1	<1	<1	<1

Page : 5 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater






Page : 6 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project Quarterly Dunmore Sand & Soil Groundwater






Page : 7 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater






Page : 8 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project Quarterly Dunmore Sand & Soil Groundwater






Page : 9 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project Quarterly Dunmore Sand & Soil Groundwater





Page

: 10 of 11 : EW2405344 Amendment 1 Work Order

: BORAL LIMITED Client

Project Quarterly Dunmore Sand & Soil Groundwater

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	MW5B2S	MW5B3	MW5B4	 
		Sampli	ng date / time	19-Nov-2024 12:20	19-Nov-2024 12:40	19-Nov-2024 12:50	 
Compound	CAS Number	LOR	Unit	EW2405344-016	EW2405344-017	EW2405344-018	 
				Result	Result	Result	 
EK061G: Total Kjeldahl Nitrogen By Di	screte Analyser - C	ontinued					
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.2	0.7	1.5	 
EK062G: Total Nitrogen as N (TKN + No	Ox) by Discrete Ar	alyser					
^ Total Nitrogen as N		0.1	mg/L	1.2	0.7	1.5	 
EK067G: Total Phosphorus as P by Dis	screte Analyser						
Total Phosphorus as P		0.01	mg/L	0.18	0.11	0.67	 
EN055: Ionic Balance							
ø Total Anions		0.01	meq/L	8.45	5.71	5.01	 
ø Total Cations		0.01	meq/L	8.11	5.40	4.66	 
ø Ionic Balance		0.01	%	2.05	2.76	3.62	 
MW006: Faecal Coliforms & E.coli by M	1F	- 12					
Thermotolerant Coliforms		1	CFU/100mL	~1	<1	<1	 
Escherichia coli		1	CFU/100mL	~1	<1	<1	 
MW023: Enterococci by Membrane Filt	ration						
Enterococci		1	CFU/100mL	~3	<1	16	 

Page : 11 of 11

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project · Quarterly Dunmore Sand & Soil Groundwater

#### Inter-Laboratory Testing

Analysis conducted by ALS Sydney, NATA accreditation no. 825, site no. 10911 (Chemistry / Biology).

(WATER) ED093T: Total Major Cations

(WATER) MW023: Enterococci by Membrane Filtration

(WATER) EG020T: Total Metals by ICP-MS

(WATER) MW006: Faecal Coliforms & E.coli by MF

(WATER) EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser

(WATER) EK061G: Total Kjeldahl Nitrogen By Discrete Analyser

(WATER) EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser

(WATER) EK058G: Nitrate as N by Discrete Analyser (WATER) EK057G: Nitrite as N by Discrete Analyser (WATER) EK055G: Ammonia as N by Discrete Analyser

(WATER) EK067G: Total Phosphorus as P by Discrete Analyser

(WATER) EK055G-NH4: Ammonium as N by DA

(WATER) EN055: Ionic Balance

(WATER) ED045G: Chloride by Discrete Analyser (WATER) ED037P: Alkalinity by PC Titrator (WATER) EK040P: Fluoride by PC Titrator

(WATER) ED041G: Sulfate (Turbidimetric) as SO4 2- by DA





## **QUALITY CONTROL REPORT**

: EW2405344 Work Order Page : 1 of 8

: 1 Amendment

Client Laboratory : Environmental Division NSW South Coast : BORAL LIMITED

Contact : Matt Bray Contact : Aneta Prosaroski

Address : Boral Dunmore Sand and Soil 38 Tabbita Road

**DUNMORE 2529** 

Telephone Project : Quarterly Dunmore Sand & Soil Groundwater

Order number : 6930208

C-O-C number

Sampler : Client - Matt Bray

Site

Quote number : EW24BLUCIR0001

No. of samples received : 18 No. of samples analysed : 18

Address : 1/19 Ralph Black Dr, North Wollongong 2500 NSW Australia

Telephone : 02 42253125 Date Samples Received : 19-Nov-2024 **Date Analysis Commenced** : 19-Nov-2024

· 16-Jul-2025 Issue Date



ISO/IEC 17025 - Testing

This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

This Quality Control Report contains the following information:

- Laboratory Duplicate (DUP) Report; Relative Percentage Difference (RPD) and Acceptance Limits
- Method Blank (MB) and Laboratory Control Spike (LCS) Report; Recovery and Acceptance Limits
- Matrix Spike (MS) Report; Recovery and Acceptance Limits

#### **Signatories**

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories Position Accreditation Category

Ankit Joshi Senior Chemist - Inorganics Sydney Inorganics, Smithfield, NSW Sarah Griffiths Microbiologist Sydney Microbiology, Smithfield, NSW Page : 2 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

#### General Comments

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis. Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

Key: Anonymous = Refers to samples which are not specifically part of this work order but formed part of the QC process lot

CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

RPD = Relative Percentage Difference

# = Indicates failed QC

\* = The final LOR has been raised due to dilution or other sample specific cause; adjusted LOR is shown in brackets. The duplicate ranges for Acceptable RPD% are applied to the final LOR where applicable.

#### Laboratory Duplicate (DUP) Report

The quality control term Laboratory Duplicate refers to a randomly selected intralaboratory split. Laboratory duplicates provide information regarding method precision and sample heterogeneity. The permitted ranges for the Relative Percent Deviation (RPD) of Laboratory Duplicates are specified in ALS Method QWI-EN/38 and are dependent on the magnitude of results in comparison to the level of reporting: Result < 10 times LOR: No Limit: Result between 10 and 20 times LOR: 0% - 50%: Result > 20 times LOR: 0% - 20%.

Sub-Matrix: WATER						Laboratory I	Duplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED037P: Alkalinity b	y PC Titrator (QC Lot: 6212	2757)							
EW2405344-001	DG17	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	796	799	0.4	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	796	799	0.4	0% - 20%
EW2405344-010	DG6D	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	397	397	0.0	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	397	397	0.0	0% - 20%
ED041G: Sulfate (Tu	rbidimetric) as SO4 2- by D	A (QC Lot: 6199728)							
ES2437644-013	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	70	68	1.5	0% - 20%
EW2405344-005	DG36	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	116	111	4.0	0% - 20%
ED041G: Sulfate (Tu	rbidimetric) as SO4 2- by D	A (QC Lot: 6202881)							
ES2437828-003	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	<1	0.0	No Limit
ED2400139-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1 (100)*	mg/L	<100	<100	0.0	No Limit
ED045G: Chloride by	y Discrete Analyser (QC Lo	ot: 6199730)							
EW2405344-007	DG5S	ED045G: Chloride	16887-00-6	1	mg/L	7000	7040	0.6	0% - 20%
ES2437644-015	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	61	59	3.1	0% - 20%
ED045G: Chloride by	y Discrete Analyser (QC Lo	ot: 6202882)							
ES2437828-002	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	58	62	7.8	0% - 20%
ED2400139-001	Anonymous	ED045G: Chloride	16887-00-6	1 (100)*	mg/L	2810	2850	1.2	0% - 20%

Page : 3 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED



Sub-Matrix: WATER						Laboratory I	Duplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED045G: Chloride b	y Discrete Analyser	r (QC Lot: 6202886)							
EW2405344-018	MW5B4	ED045G: Chloride	16887-00-6	1	mg/L	19	19	0.0	0% - 50%
ED093T: Total Major	r Cations (QC Lot: 6	6209765)							
EW2405344-001	DG17	ED093T: Calcium	7440-70-2	1	mg/L	85	90	4.8	0% - 20%
		ED093T: Magnesium	7439-95-4	1	mg/L	101	107	5.8	0% - 20%
		ED093T: Sodium	7440-23-5	1	mg/L	334	347	3.8	0% - 20%
		ED093T: Potassium	7440-09-7	1	mg/L	34	36	5.5	0% - 20%
EW2405344-016	MW5B2S	ED093T: Calcium	7440-70-2	1	mg/L	131	131	0.0	0% - 20%
		ED093T: Magnesium	7439-95-4	1	mg/L	12	12	0.0	0% - 50%
		ED093T: Sodium	7440-23-5	1	mg/L	44	43	0.0	0% - 20%
		ED093T: Potassium	7440-09-7	1	mg/L	4	4	0.0	No Limit
EG020T: Total Metal	ls by ICP-MS (QC L	ot: 6209762)							
EW2405344-001	DG17	EG020A-T: Iron	7439-89-6	0.05	mg/L	2.89	3.19	10.0	0% - 20%
ES2438110-001	Anonymous	EG020A-T: Iron	7439-89-6	0.05	mg/L	0.30	0.34	12.3	No Limit
EG020T: Total Metal	ls by ICP-MS (QC L	ot: 6209766)							
EW2405344-006	DG1S	EG020A-T: Iron	7439-89-6	0.05	mg/L	2.27	2.27	0.0	0% - 20%
EW2405344-016	MW5B2S	EG020A-T: Iron	7439-89-6	0.05	mg/L	3.89	3.86	0.8	0% - 20%
EK040P: Fluoride by	PC Titrator (QC Lo	ot: 6212756)							
EW2405344-001	DG17	EK040P: Fluoride	16984-48-8	0.1	mg/L	0.7	0.7	0.0	No Limit
EW2405344-010	DG6D	EK040P: Fluoride	16984-48-8	0.1	mg/L	0.3	0.3	0.0	No Limit
EK055G: Ammonia	as N by Discrete An	alyser (QC Lot: 6213473)							
ES2437701-001	Anonymous	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.07	0.04	65.4	No Limit
EW2405344-004	DG35	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.10	0.09	15.1	0% - 50%
EK055G: Ammonia	as N by Discrete An	nalyser (QC Lot: 6213476)							
EW2405344-015	MW5B2D	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.63	0.53	16.2	0% - 20%
EK057G: Nitrite as I	N by Discrete Analy	rser (QC Lot: 6199727)							
ES2437644-013	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EW2405344-005	DG36	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
FK057G: Nitrite as I	N by Discrete Analy	rser (QC Lot: 6202885)			J. Company				
EW2405342-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
ES2437828-007	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
	,	) by Discrete Analyser (QC Lot: 6213474)							
ES2437701-001	Anonymous	EK059G: Nitrite + Nitrate as N		0.01	mg/L	0.66	0.65	1.9	0% - 20%
EW2405344-004	DG35	EK059G: Nitrite + Nitrate as N  EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.0	No Limit
		) by Discrete Analyser (QC Lot: 6213475)				3.0.		0	
EW2405344-015	MW5B2D	EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.0	No Limit
				0.01	my/L	<b>~</b> 0.01	<b>~</b> 0.01	0.0	NO LITTIL
EKU61G: Total Kjeld	iani Nitrogen By Dis	screte Analyser (QC Lot: 6213470)							

Page : 4 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED



Sub-Matrix: WATER						Laboratory E	Duplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
EK061G: Total Kjelda	hl Nitrogen By Discrete Ana	alyser (QC Lot: 6213470) - continued							
ES2437701-001	Anonymous	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	0.4	0.4	0.0	No Limit
EW2405344-005	DG36	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	1.7	1.6	0.0	0% - 50%
EK061G: Total Kjelda	K061G: Total Kjeldahl Nitrogen By Discrete Analyser (QC Lot: 6213472)								
EW2405344-015	MW5B2D	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	1.0	1.0	0.0	0% - 50%
EK067G: Total Phosp	horus as P by Discrete Ana	lyser (QC Lot: 6213469)							
ES2437701-001	Anonymous	EK067G: Total Phosphorus as P		0.01	mg/L	0.08	0.08	0.0	No Limit
EW2405344-005	DG36	EK067G: Total Phosphorus as P		0.01	mg/L	1.04	1.03	0.0	0% - 20%
EK067G: Total Phosp	horus as P by Discrete Ana	lyser (QC Lot: 6213471)							
EW2405344-015	MW5B2D	EK067G: Total Phosphorus as P		0.01	mg/L	0.13	0.14	0.0	0% - 50%

Page : 5 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### Method Blank (MB) and Laboratory Control Sample (LCS) Report

The quality control term Method / Laboratory Blank refers to an analyte free matrix to which all reagents are added in the same volumes or proportions as used in standard sample preparation. The purpose of this QC parameter is to monitor potential laboratory contamination. The quality control term Laboratory Control Sample (LCS) refers to a certified reference material, or a known interference free matrix spiked with target analytes. The purpose of this QC parameter is to monitor method precision and accuracy independent of sample matrix. Dynamic Recovery Limits are based on statistical evaluation of processed LCS.

Sub-Matrix: WATER				Method Blank (MB)		Laboratory Control Spike (LC	S) Report	
				Report	Spike	Spike Recovery (%)	Acceptable	Limits (%)
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	Low	High
ED037P: Alkalinity by PC Titrator (QCLot: 6212757)								
ED037-P: Total Alkalinity as CaCO3			mg/L		200 mg/L	90.9	81.0	115
					50 mg/L	94.2	80.0	128
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot:	6199728)							
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	105	82.0	122
				<1	500 mg/L	99.8	82.0	122
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot:	6202881)							
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	108	82.0	122
				<1	500 mg/L	94.1	82.0	122
ED045G: Chloride by Discrete Analyser (QCLot: 6199730)						J		
ED045G: Chloride by Discrete Analyser (QCLot: 6199730)	16887-00-6	1	mg/L	<1	50 mg/L	103	80.9	127
EB043G. Cilionae	.000. 00 0	·	9/ _	· <1	1000 mg/L	104	80.9	127
				·		104	00.0	121
ED045G: Chloride by Discrete Analyser (QCLot: 6202882)	16887-00-6	1	ma/l	<1	F0 mg/l	101	80.9	
ED045G: Chloride	10007-00-0	1	mg/L	<1	50 mg/L 1000 mg/L	101	80.9	127
				<b>~</b> 1	1000 Hig/L	94.9	60.9	127
ED045G: Chloride by Discrete Analyser (QCLot: 6202886)	10007.00							
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	102	80.9	127
				<1	1000 mg/L	103	80.9	127
ED093T: Total Major Cations (QCLot: 6209765)								
ED093T: Calcium	7440-70-2	1	mg/L	<1	50 mg/L	102	83.0	117
ED093T: Magnesium	7439-95-4	1	mg/L	<1	50 mg/L	107	82.0	120
ED093T: Sodium	7440-23-5	1	mg/L	<1	50 mg/L	104	78.0	124
ED093T: Potassium	7440-09-7	1	mg/L	<1	50 mg/L	103	82.0	122
EG020T: Total Metals by ICP-MS (QCLot: 6209762)								
EG020A-T: Iron	7439-89-6	0.05	mg/L	<0.05	0.5 mg/L	110	85.0	117
EG020T: Total Metals by ICP-MS (QCLot: 6209766)								
EG020A-T: Iron	7439-89-6	0.05	mg/L	<0.05	0.5 mg/L	98.3	85.0	117
EK040P: Fluoride by PC Titrator (QCLot: 6212756)								
EK040P: Fluoride by PC Hitrator (QCLot. 8212756)	16984-48-8	0.1	mg/L	<0.1	5 mg/L	94.0	82.0	116
					- 5	07.0		110
EK055G: Ammonia as N by Discrete Analyser (QCLot: 621 EK055G: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	109	90.0	114
ENUSSIG. AHIHIUHIR AS IN	7004-41-7	0.01	IIIg/L	\0.01	0.5 mg/L	109	30.0	114

Page : 6 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER				Method Blank (MB)		Laboratory Control Spike (LC	S) Report	
				Report	Spike	Spike Recovery (%)	Acceptable	Limits (%)
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	Low	High
EK055G: Ammonia as N by Discrete Analyser (QCLot: 6	213476)							
EK055G: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	108	90.0	114
EK057G: Nitrite as N by Discrete Analyser (QCLot: 6199	727)							
EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.5 mg/L	103	82.0	114
EK057G: Nitrite as N by Discrete Analyser (QCLot: 6202	2885)							
EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.5 mg/L	104	82.0	114
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Ana	llyser (QCLot: 62	13474)						
EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.5 mg/L	105	91.0	113
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Ana	lyser (QCLot: 62	13475)						
EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.5 mg/L	104	91.0	113
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser (	QCLot: 6213470)							
EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	<0.1	10 mg/L	96.8	69.0	123
				<0.1	1 mg/L	95.0	70.0	123
				<0.1	5 mg/L	100	70.0	123
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser (	QCLot: 6213472)							
EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	<0.1	10 mg/L	97.5	69.0	123
				<0.1	1 mg/L	96.7	70.0	123
				<0.1	5 mg/L	97.2	70.0	123
EK067G: Total Phosphorus as P by Discrete Analyser (0	QCLot: 6213469)							
EK067G: Total Phosphorus as P		0.01	mg/L	<0.01	4.42 mg/L	96.2	71.3	126
				<0.01	0.442 mg/L	98.0	71.3	126
				<0.01	1 mg/L	101	70.0	130
EK067G: Total Phosphorus as P by Discrete Analyser (0	QCLot: 6213471)							
EK067G: Total Phosphorus as P		0.01	mg/L	<0.01	4.42 mg/L	95.7	71.3	126
				<0.01	0.442 mg/L	96.7	71.3	126
				<0.01	1 mg/L	95.4	70.0	130

### Matrix Spike (MS) Report

The quality control term Matrix Spike (MS) refers to an intralaboratory split sample spiked with a representative set of target analytes. The purpose of this QC parameter is to monitor potential matrix effects on analyte recoveries. Static Recovery Limits as per laboratory Data Quality Objectives (DQOs). Ideal recovery ranges stated may be waived in the event of sample matrix interference.

Sub-Matrix: WATER	Matrix Spike (MS) Report						
				Spike	SpikeRecovery(%)	Acceptable I	Limits (%)
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	Low	High

ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot: 6199728)

ES2437644-013 Anonymous

Page : 7 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED



Sub-Matrix: WATER				M	atrix Spike (MS) Report	•	
				Spike	SpikeRecovery(%)	Acceptable	Limits (%)
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	Low	High
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6199728) - conf	inued					
ES2437644-013	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	10 mg/L	# Not Determined	70.0	130
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6202881)						
ED2400139-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1000 mg/L	123	70.0	130
ED045G: Chloride	by Discrete Analyser (QCLot: 6199730)						
ES2437644-015	Anonymous	ED045G: Chloride	16887-00-6	250 mg/L	104	70.0	130
ED045G: Chloride	by Discrete Analyser (QCLot: 6202882)						
ED2400139-001	Anonymous	ED045G: Chloride	16887-00-6	250 mg/L	# Not Determined	70.0	130
ED045G: Chloride	by Discrete Analyser (QCLot: 6202886)						
EW2405344-018	MW5B4	ED045G: Chloride	16887-00-6	250 mg/L	102	70.0	130
EK040P: Fluoride k	by PC Titrator (QCLot: 6212756)						
EW2405344-002	DG21	EK040P: Fluoride	16984-48-8	5 mg/L	89.1	70.0	130
EK055G: Ammonia	as N by Discrete Analyser (QCLot: 6213473)						
ES2437701-001	Anonymous	EK055G: Ammonia as N	7664-41-7	0.5 mg/L	105	70.0	130
EK055G: Ammonia	as N by Discrete Analyser (QCLot: 6213476)						
EW2405344-015	MW5B2D	EK055G: Ammonia as N	7664-41-7	0.5 mg/L	113	70.0	130
EK057G: Nitrite as	N by Discrete Analyser (QCLot: 6199727)						
ES2437644-013	Anonymous	EK057G: Nitrite as N	14797-65-0	0.5 mg/L	125	70.0	130
EK057G: Nitrite as	N by Discrete Analyser (QCLot: 6202885)						
ES2437828-007	Anonymous	EK057G: Nitrite as N	14797-65-0	0.5 mg/L	114	70.0	130
EK059G: Nitrite pl	us Nitrate as N (NOx) by Discrete Analyser (QCLot: 62						
ES2437701-001	Anonymous	EK059G: Nitrite + Nitrate as N		0.5 mg/L	101	70.0	130
EK059G: Nitrite pl	us Nitrate as N (NOx) by Discrete Analyser (QCLot: 62						
EW2405344-015	MW5B2D	EK059G: Nitrite + Nitrate as N		0.5 mg/L	106	70.0	130
EK061G: Total Kjel	dahl Nitrogen By Discrete Analyser (QCLot: 6213470)						
ES2437701-002	Anonymous	EK061G: Total Kjeldahl Nitrogen as N		5 mg/L	102	70.0	130
EK061G: Total Kjel	dahl Nitrogen By Discrete Analyser (QCLot: 6213472)						
EW2405344-016	MW5B2S	EK061G: Total Kjeldahl Nitrogen as N		5 mg/L	100	70.0	130
EK067G: Total Pho	sphorus as P by Discrete Analyser (QCLot: 6213469)						
ES2437701-002	Anonymous	EK067G: Total Phosphorus as P		1 mg/L	101	70.0	130
EK067G: Total Pho	sphorus as P by Discrete Analyser (QCLot: 6213471)						
EW2405344-016	MW5B2S	EK067G: Total Phosphorus as P		1 mg/L	95.0	70.0	130

Page : 8 of 8

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED





# **QA/QC Compliance Assessment to assist with Quality Review**

Work Order : **EW2405344** Page : 1 of 10

Amendment : 1

Client : BORAL LIMITED Laboratory : Environmental Division NSW South Coast

Contact : Matt Bray Telephone : 02 42253125

Project : Quarterly Dunmore Sand & Soil Groundwater Date Samples Received : 19-Nov-2024

Site :--- Issue Date : 16-Jul-2025

Sampler : Client - Matt Bray No. of samples received : 18
Order number : 6930208 No. of samples analysed : 18

This report is automatically generated by the ALS LIMS through interpretation of the ALS Quality Control Report and several Quality Assurance parameters measured by ALS. This automated reporting highlights any non-conformances, facilitates faster and more accurate data validation and is designed to assist internal expert and external Auditor review. Many components of this report contribute to the overall DQO assessment and reporting for guideline compliance.

Brief method summaries and references are also provided to assist in traceability.

#### **Summary of Outliers**

#### **Outliers: Quality Control Samples**

This report highlights outliers flagged in the Quality Control (QC) Report.

- NO Method Blank value outliers occur.
- NO Duplicate outliers occur.
- NO Laboratory Control outliers occur.
- Matrix Spike outliers exist please see following pages for full details.
- For all regular sample matrices, where applicable to the methodology, NO surrogate recovery outliers occur.

#### **Outliers: Analysis Holding Time Compliance**

NO Analysis Holding Time Outliers exist.

#### **Outliers : Frequency of Quality Control Samples**

• Quality Control Sample Frequency Outliers exist - please see following pages for full details.

Page : 2 of 10

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

#### **Outliers: Quality Control Samples**

Duplicates, Method Blanks, Laboratory Control Samples and Matrix Spikes

Matrix: WATER

Compound Group Name	Laboratory Sample ID	Client Sample ID	Analyte	CAS Number	Data	Limits	Comment
Matrix Spike (MS) Recoveries							
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA	ES2437644013	Anonymous	Sulfate as SO4 -	14808-79-8	Not		MS recovery not determined,
			Turbidimetric		Determined		background level greater than or
							equal to 4x spike level.
ED045G: Chloride by Discrete Analyser	ED2400139001	Anonymous	Chloride	16887-00-6	Not		MS recovery not determined,
					Determined		background level greater than or
							equal to 4x spike level.

#### **Outliers: Frequency of Quality Control Samples**

Matrix: WATER

Quality Control Sample Type		Co	unt	Rate	€ (%)	Quality Control Specification
Analytical Methods	Method	QC	Regular	Actual	Expected	
Matrix Spikes (MS)						
Total Metals by ICP-MS - Suite A	EG020A-T	0	32	0.00	5.00	NEPM 2013 B3 & ALS QC Standard

#### **Analysis Holding Time Compliance**

If samples are identified below as having been analysed or extracted outside of recommended holding times, this should be taken into consideration when interpreting results.

This report summarizes extraction / preparation and analysis times and compares each with ALS recommended holding times (referencing USEPA SW 846, APHA, AS and NEPM) based on the sample container provided. Dates reported represent first date of extraction or analysis and preclude subsequent dilutions and reruns. A listing of breaches (if any) is provided herein.

Holding time for leachate methods (e.g. TCLP) vary according to the analytes reported. Assessment compares the leach date with the shortest analyte holding time for the equivalent soil method. These are: organics 14 days, mercury 28 days & other metals 180 days. A recorded breach does not guarantee a breach for all non-volatile parameters.

Holding times for <u>VOC in soils</u> vary according to analytes of interest. Vinyl Chloride and Styrene holding time is 7 days; others 14 days. A recorded breach does not guarantee a breach for all VOC analytes and should be verified in case the reported breach is a false positive or Vinyl Chloride and Styrene are not key analytes of interest/concern.

Matrix: WATER

Evaluation: **x** = Holding time breach ; **√** = Within holding time.

							,	
Method		Sample Date	E	ktraction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED037P: Alkalinity by PC Titrator								
Clear Plastic Bottle - Natural (ED037-	-P)							
DG17,	DG21,	19-Nov-2024				25-Nov-2024	03-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

Page : 3 of 10

Work Order : EW2405344 Amendment 1

Client · BORAL LIMITED



Matrix: WATER					Evaluation	: x = Holding time	breach ; ✓ = Withi	n holding time
Method		Sample Date	Ex	traction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA								
Clear Plastic Bottle - Natural (ED041G)								
DG17,	DG1S,	19-Nov-2024				20-Nov-2024	17-Dec-2024	✓
MW5B2S								
Clear Plastic Bottle - Natural (ED041G)							47 D 0004	
DG21,	DG31S,	19-Nov-2024				21-Nov-2024	17-Dec-2024	✓
DG35,	DG36,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B3,							
MW5B4								
ED045G: Chloride by Discrete Analyser								
Clear Plastic Bottle - Natural (ED045G)								
DG17,	DG21,	19-Nov-2024				21-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
ED093T: Total Major Cations								
Clear Plastic Bottle - Nitric Acid; Unfiltered (ED093T)								
DG17,	DG21,	19-Nov-2024	25-Nov-2024	17-Dec-2024	✓	25-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

Page : 4 of 10

Work Order : EW2405344 Amendment 1

Client · BORAL LIMITED



Matrix: WATER			-		Evaluation	: × = Holding time	breach ; ✓ = Withi	n holding tim
Method		Sample Date	E	ktraction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EG020T: Total Metals by ICP-MS								
Clear Plastic Bottle - Nitric Acid; Unfiltered								
DG17,	DG21,	19-Nov-2024	25-Nov-2024	18-May-2025	✓	25-Nov-2024	18-May-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK040P: Fluoride by PC Titrator								
Clear Plastic Bottle - Natural (EK040P)								
DG17,	DG21,	19-Nov-2024				25-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK055G: Ammonia as N by Discrete Analy	/ser							
Clear Plastic Bottle - Sulfuric Acid (EK055								
DG17,	DG21,	19-Nov-2024				26-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

Page : 5 of 10

Work Order : EW2405344 Amendment 1

Client · BORAL LIMITED



Matrix: WATER					Evaluation	: × = Holding time	breach ; ✓ = With	n holding time
Method		Sample Date	E)	ktraction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK057G: Nitrite as N by Discrete Analys	ser							
Clear Plastic Bottle - Natural (EK057G)								
DG6D		19-Nov-2024				20-Nov-2024	21-Nov-2024	✓
Clear Plastic Bottle - Natural (EK057G)							04 Nov. 0004	
DG17,	DG21,	19-Nov-2024				21-Nov-2024	21-Nov-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG7,							
GW4,	MW5A1,							
MW5A3,	MW5B2D,							
MW5B2S,	MW5B3,							
MW5B4								
EK059G: Nitrite plus Nitrate as N (NOx)	by Discrete Analyser							
Clear Plastic Bottle - Sulfuric Acid (EK05								
DG17,	DG21,	19-Nov-2024				26-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK061G: Total Kjeldahl Nitrogen By Disc	crete Analyser							
Clear Plastic Bottle - Sulfuric Acid (EK06								
DG17,	DG21,	19-Nov-2024	26-Nov-2024	17-Dec-2024	1	26-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
יססט,	IVIVV JD4							

Page : 6 of 10

Work Order : EW2405344 Amendment 1

Client · BORAL LIMITED



Matrix: WATER					Evaluation	: × = Holding time	breach ; ✓ = Withi	in holding tim
Method		Sample Date	E	xtraction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK067G: Total Phosphorus as P by Discrete	Analyser							
Clear Plastic Bottle - Sulfuric Acid (EK067G)								
DG17,	DG21,	19-Nov-2024	26-Nov-2024	17-Dec-2024	✓	26-Nov-2024	17-Dec-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
MW006: Faecal Coliforms & E.coli by MF								
Sterile Plastic Bottle - Sodium Thiosulfate (M								
DG17,	DG21,	19-Nov-2024				19-Nov-2024	20-Nov-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
MW023: Enterococci by Membrane Filtration								
Sterile Plastic Bottle - Sodium Thiosulfate (M								
DG17,	DG21,	19-Nov-2024				19-Nov-2024	20-Nov-2024	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

Page : 7 of 10

Work Order EW2405344 Amendment 1

Client BORAL LIMITED

Quarterly Dunmore Sand & Soil Groundwater **Project** 



## **Quality Control Parameter Frequency Compliance**

The following report summarises the frequency of laboratory QC samples analysed within the analytical lot(s) in which the submitted sample(s) was(were) processed. Actual rate should be greater than or equal to

the expected rate. A listing of breaches is provided in the Summary of Outliers.

Quality Control Sample Type		Co	ount		Rate (%)		Quality Control Specification
Analytical Methods	Method	QC	Regular	Actual	Expected	Evaluation	Quanty Control Opecinication
Laboratory Duplicates (DUP)							
Alkalinity by Auto Titrator	ED037-P	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	3	24	12.50	10.00	1	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	5	39	12.82	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	2	18	11.11	10.00	1	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	3	24	12.50	10.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	4	36	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	4	40	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	3	25	12.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	4	32	12.50	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	3	30	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Laboratory Control Samples (LCS)			1				
Alkalinity by Auto Titrator	ED037-P	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	2	24	8.33	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	6	39	15.38	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	2	24	8.33	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	36	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	4	40	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	6	25	24.00	15.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	2	32	6.25	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	6	30	20.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Method Blanks (MB)				1			
Ammonia as N by Discrete analyser	EK055G	2	24	8.33	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	3	39	7.69	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	2	24	8.33	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	36	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	2	40	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	25	8.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	2	32	6.25	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	30	6.67	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Matrix Spikes (MS)							
Ammonia as N by Discrete analyser	EK055G	2	24	8.33	5.00	1	NEPM 2013 B3 & ALS QC Standard

Page : 8 of 10

Work Order : EW2405344 Amendment 1

Client · BORAL LIMITED



Matrix: WATER				Evaluation	n: × = Quality Co	ntrol frequency r	not within specification ; ✓ = Quality Control frequency within specificati
Quality Control Sample Type		Ci	ount	Rate (%)			Quality Control Specification
Analytical Methods	Method	QC Regular Actual Expected Evaluation					
Matrix Spikes (MS) - Continued							
Chloride by Discrete Analyser	ED045G	3	39	7.69	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Fluoride by Auto Titrator	EK040P	1	18	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	2	24	8.33	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	36	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	2	40	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	25	8.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Metals by ICP-MS - Suite A	EG020A-T	0	32	0.00	5.00	x	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	30	6.67	5.00	✓	NEPM 2013 B3 & ALS QC Standard

Page : 9 of 10

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **Brief Method Summaries**

The analytical procedures used by the Environmental Division have been developed from established internationally recognized procedures such as those published by the US EPA, APHA, AS and NEPM. In house developed procedures are employed in the absence of documented standards or by client request. The following report provides brief descriptions of the analytical procedures employed for results reported in the Certificate of Analysis. Sources from which ALS methods have been developed are provided within the Method Descriptions.

Analytical Methods	Method	Matrix	Method Descriptions
Alkalinity by Auto Titrator	ED037-P	WATER	In house: Referenced to APHA 2320 B This procedure determines alkalinity by automated measurement (e.g. PC Titrate) on a settled supernatant aliquot of the sample using pH 4.5 for indicating the total alkalinity end-point.  This method is compliant with NEPM Schedule B(3)
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	WATER	In house: Referenced to APHA 4500-SO4. Dissolved sulfate is determined in a 0.45um filtered sample. Sulfate ions are converted to a barium sulfate suspension in an acetic acid medium with barium chloride. Light absorbance of the BaSO4 suspension is measured by a photometer and the SO4-2 concentration is determined by comparison of the reading with a standard curve. This method is compliant with NEPM Schedule B(3)
Chloride by Discrete Analyser	ED045G	WATER	In house: Referenced to APHA 4500 CI - G.The thiocyanate ion is liberated from mercuric thiocyanate through sequestration of mercury by the chloride ion to form non-ionised mercuric chloride. In the presence of ferric ions the liberated thiocynate forms highly-coloured ferric thiocynate which is measured at 480 nm.
Major Cations - Total	ED093T	WATER	In house: Referenced to APHA 3120; USEPA SW 846 - 6010. Samples are digested by USEPA 3005 prior to analysis. The ICPAES technique ionises the sample atoms emitting a characteristic spectrum. This spectrum is then compared against matrix matched standards for quantification. This method is compliant with NEPM Schedule B(3)
Total Metals by ICP-MS - Suite A	EG020A-T	WATER	In house: Referenced to APHA 3125; USEPA SW846 - 6020, ALS QWI-EN/EG020. The ICPMS technique utilizes a highly efficient argon plasma to ionize selected elements. Ions are then passed into a high vacuum mass spectrometer, which separates the analytes based on their distinct mass to charge ratios prior to their measurement by a discrete dynode ion detector.
Fluoride by Auto Titrator	EK040P	WATER	In house: Referenced to APHA 4500-F C: CDTA is added to the sample to provide a uniform ionic strength background, adjust pH, and break up complexes. Fluoride concentration is determined by either manual or automatic ISE measurement. This method is compliant with NEPM Schedule B(3)
Ammonia as N by Discrete analyser	EK055G	WATER	In house: Referenced to APHA 4500-NH3 G Ammonia is determined by direct colorimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Ammonium as N	EK055G-NH4	WATER	Ammonium in the sample is reported as the ionised / unionised fractions by the use of a nomograph and the initial pH and Temperature. Ammonia is determined by direct colorimetry by Discrete Analyser according to APHA 4500-NH3 G. This method is compliant with NEPM Schedule B(3)
Nitrite as N by Discrete Analyser	EK057G	WATER	In house: Referenced to APHA 4500-NO2- B. Nitrite is determined by direct colourimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Nitrate as N by Discrete Analyser	EK058G	WATER	In house: Referenced to APHA 4500-NO3- F. Nitrate is reduced to nitrite by way of a chemical reduction followed by quantification by Discrete Analyser. Nitrite is determined seperately by direct colourimetry and result for Nitrate calculated as the difference between the two results. This method is compliant with NEPM Schedule B(3)
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	WATER	In house: Referenced to APHA 4500-NO3- F. Combined oxidised Nitrogen (NO2+NO3) is determined by Chemical Reduction and direct colourimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	WATER	In house: Referenced to APHA 4500-Norg D (In house). An aliquot of sample is digested using a high temperature Kjeldahl digestion to convert nitrogenous compounds to ammonia. Ammonia is determined colorimetrically by discrete analyser. This method is compliant with NEPM Schedule B(3)

Page : 10 of 10

Work Order : EW2405344 Amendment 1

Client : BORAL LIMITED



Analytical Methods	Method	Matrix	Method Descriptions
Total Nitrogen as N (TKN + Nox) By Discrete Analyser	EK062G	WATER	In house: Referenced to APHA 4500-Norg / 4500-NO3 This method is compliant with NEPM Schedule B(3)
Total Phosphorus as P By Discrete Analyser	EK067G	WATER	In house: Referenced to APHA 4500-P H, Jirka et al, Zhang et al. This procedure involves sulphuric acid digestion of a sample aliquot to break phosphorus down to orthophosphate. The orthophosphate reacts with ammonium molybdate and antimony potassium tartrate to form a complex which is then reduced and its concentration measured at 880nm using discrete analyser. This method is compliant with NEPM Schedule B(3)
Ionic Balance by PCT DA and Turbi SO4 DA	* EN055 - PG	WATER	In house: Referenced to APHA 1030E. This method is compliant with NEPM Schedule B(3)
Thermotolerant Coliforms & E.coli by Membrane Filtration	MW006	WATER	AS 4276.5
Enumeration of Enterococci by Membrane Filtration	MW023	WATER	AS4276.9
Preparation Methods	Method	Matrix	Method Descriptions
TKN/TP Digestion	EK061/EK067	WATER	In house: Referenced to APHA 4500 Norg - D; APHA 4500 P - H. This method is compliant with NEPM Schedule B(3)
Digestion for Total Recoverable Metals	EN25	WATER	In house: Referenced to USEPA SW846-3005. Method 3005 is a Nitric/Hydrochloric acid digestion procedure used to prepare surface and ground water samples for analysis by ICPAES or ICPMS. This method is compliant with NEPM Schedule B(3)

Mandato	ry Fields		CHAIN O			CUS	TOD	Υ							Page of \						
CLIENT CODE:	BLUCIR		ROJECT NAGER:	Mat	t Bray			10	SA	MPLER:			Matt B	ray			age _	01_1		A	
*CLIENT:	Boral		*PM MOBILE:	0401	392239	•				MPLER			401892	239			CoC #: If u	oplirable)		ALS	
OFFICE: (Invoiced Office)			QUOTE # 'L if blank)	EW24BLU	CIRO001_	V2				CHASE ER NO :									`		
PROJECT Quarterly Du	unmore Sand	l & Soil Groundw	ater							SITE:		Du	nmore Sa	nd & Soil							
*INVOICE TO: malt brave (client default if nil)	(Mooral com au														CC Invoice PM	to		BIOSE	CURITY		
*EMAIL mail brow REPORTS TO: (default to PM if blank)	@bscal.som.au						Wi Merk a	here Metals	are requir	ed, specif	or Analysis Sur y Total (unfilter	ed bottle requ	be listed to attra red) or Dissolve	ct suite/quoted pi d (field fillered bo ove to be tested	ttle required).	WO	untry of Ori f not Australia	al	onm	enta	l Divisi
* STORAGE REQUIREMENTS Please check box.  The standard Storage time from receipt of samples:  Waters - 3 weeks Soils - 2 months	Speci Disposal Dat Note: Extend		* TURNA Please cl — (Not all tests ca contact Client Si inform	→ 3 day n be expedited, ervices for more 2 day	(+15%) (+30%)	charge)		NoX, TKN, TN	oli,									Wolld	ongo	ng	eference 053
omments:				Date: 19/11	1	MATRIX: Soil/Soild(S) Waler(W) Sedments (SD), Oust (D), Product (P), Brota (B), Brosolid (BS)	NT-02 (Alka, SO4, CI, FI), NT-1T (Ca, K, Na, Mg)	B (NH3, NO2, NO3, NoX, TKN, NH4,	M3 Faecal Coliforms , Ecoli, Entrococci	EG020A-T (Fe)						ab QC		eleph	none 1%	2 42253	124
Only PH	Sample ID	l °C	Time	Date/Time	No. Bottles	MATRIX Soil/Soli (SD), Du Brosolid	NT O	NT-08 (NF &TP) NH4	M3 F Entro	EG02						iditional tles rea ) MS	(Comme				j
6.38	DG17	17.52	815	29/8/24 1015			Х	X	X	Х											
2 6 . 67	DG21	17.36	900	29/8/24 111)			X	Х	Х	Х											
36.72	DG315	17.36	915	29/8/24 1100			Х	Х	Х	X											
47.66	DG35	16.45	830	29/8/21 1050			Х	Х	Х	Х											
5 6-7 6	DG36	17.45	840	29/8/24 1040			X	Х	X	X											
47.26	DG1S	17.92	1015	29/8/24 1200			Х	Х	Х	X											
7.68	DG5S	17.21	1050	29/8/24 790			Х	Х	Х	X											
·7.06	DG5D	17.98	1100	29/8/24 905			X	Х	Х	X											
, 6-39	DG65	17.10	1130	29/8/24 915			Х	Х	Х	X											
10 6.49	DG6D	16.99	1140	29/8/24 920			X	Х	Х	X											
116.97	DG7	18.10	850	29/8/24 320			х	Х	Х	Х											
12 7 - 44	GW4	19.00	948	29/8/24 1150			X	Х	Х	Х											
7-85	MW5A1	17.20	1200	29/8/24 945			х	Х	Х	Х											
14 7.63	MW5A3	16.05	1210	29/8/24 1000			X	Х	Х	X											
15 7.13	MW5B2D	17.84	1230	29/8/24 1230			Х	Х	Х	Х											
167.07	MW5B2S	17.65	1220	29/8/24/240			х	Х	Х	X											
7.43	MW5B3	17.92	1240	2 18/24 1250			х	X	х	X											
18 7.55	MW5B4	17.78	1250	29/8/24 1300			×	Х	х	Х									11		
Receipt Detail Chilling Ice: ONLY) Chilling Frozen / N	felted From	e Bricks: m / Thawnif None	Sample Temp at Benipt	or 18-9 B	3-60	Security Seal Intact (circle)	Yes	/ No		one)	Carder Details Con Note #		Courier/Po		Clien	Packa (Circle Count	ging	72	Foam E	sky Box	t/Bag/Other
elinquished by: MAH B	ray	Signiture			19 11	14	00	Received			An	efe	1	prature	X	6	1	Date/ Time	9	111	res
elinquished by Mad	brey	Signature	-	Date/ Time:	19/11	140	20	Received	Бр			17/	56	mature				Date/ Time:		,	



Client

C-O-C number

### **CERTIFICATE OF ANALYSIS**

Page

Issue Date

: 1 of 10

: 27-Feb-2025 17:10

**Work Order** : EW2500898

> **BORAL LIMITED** Laboratory : Environmental Division NSW South Coast

Contact : Keira Leahy Contact : Aneta Prosaroski

Address Address : 1/19 Ralph Black Dr, North Wollongong 2500 NSW Australia : Boral Dunmore Sand and Soil 38 Tabbita Road

**DUNMORE 2529** 

Telephone Telephone : 02 42253125

Project : Quarterly Dunmore Sand & Soil Groundwater **Date Samples Received** : 18-Feb-2025 13:59

Order number : 6969841 Date Analysis Commenced : 18-Feb-2025

Sampler

: Client, Keira Leahy

Site

Quote number : EW24BLUCIR0001

No. of samples received : 18 No. of samples analysed : 18

Accreditation No. 825 Accredited for compliance with ISO/IEC 17025 - Testing

This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

This Certificate of Analysis contains the following information:

- General Comments
- Analytical Results

Additional information pertinent to this report will be found in the following separate attachments: Quality Control Report, QA/QC Compliance Assessment to assist with **Quality Review and Sample Receipt Notification.** 

#### **Signatories**

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories Position Accreditation Category

Ankit Joshi Senior Chemist - Inorganics Sydney Inorganics, Smithfield, NSW Prasanna Ganta Team Leader - Microbiology/Phycology Sydney Microbiology, Smithfield, NSW Page : 2 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **General Comments**

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis.

Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Where a result is required to meet compliance limits the associated uncertainty must be considered. Refer to the ALS Contract for details.

Key: CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

- ^ = This result is computed from individual analyte detections at or above the level of reporting
- ø = ALS is not NATA accredited for these tests.
- ~ = Indicates an estimated value.
- MF = membrane filtration
- CFU = colony forming unit
- Microbiological Comment: In accordance with ALS work instruction QWI-MIC/04, membrane filtration result is reported an approximate (~) when the count of colonies on the filtered membrane is outside the range of 10 100cfu
- As per QWI EN55-3 Data Interpreting Procedures, Ionic balances are typically calculated using Major Anions Chloride, Alkalinity and Sulfate; and Major Cations Calcium, Magnesium, Potassium and Sodium.

  Where applicable and dependent upon sample matrix, the Ionic Balance may also include the additional contribution of Ammonia, Dissolved Metals by ICPMS and H+ to the Cations and Nitrate, SiO2 and Fluoride to the Anions
- MW006 is ALS's internal code and is equivalent to AS4276.5.
- MW023 is ALS's internal code and is equivalent to AS4276.9.
- Sodium Adsorption Ratio (where reported): Where results for Na, Ca or Mg are <LOR, a concentration at half the reported LOR is incorporated into the SAR calculation. This represents a conservative approach for Na relative to the assumption that <LOR = zero concentration and a conservative approach for Ca & Mg relative to the assumption that <LOR is equivalent to the LOR concentration.
- ED045G: The presence of Thiocyanate, Thiosulfate and Sulfite can positively contribute to the chloride result, thereby may bias results higher than expected. Results should be scrutinised accordingly.

Page : 3 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Sampli	ing date / time	18-Feb-2025 08:05	18-Feb-2025 08:55	18-Feb-2025 00:45	18-Feb-2025 08:35	18-Feb-2025 08:20
Compound	CAS Number	LOR	Unit	EW2500898-001	EW2500898-002	EW2500898-003	EW2500898-004	EW2500898-005
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	802	133	169	339	503
Total Alkalinity as CaCO3		1	mg/L	802	133	169	339	503
ED041G: Sulfate (Turbidimetric) as SO4	4 2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	89	200	102	144
ED045G: Chloride by Discrete Analyse	r							
Chloride	16887-00-6	1	mg/L	381	206	34	50	62
ED093F: Dissolved Major Cations								
Calcium	7440-70-2	1	mg/L	88	21	99	60	100
Magnesium	7439-95-4	1	mg/L	94	14	19	32	46
Sodium	7440-23-5	1	mg/L	303	171	44	109	80
Potassium	7440-09-7	1	mg/L	32	2	3	8	16
EG020F: Dissolved Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	1.03	0.85	1.11	29.2	2.64
EK055G: Ammonia as N by Discrete Ar	nalyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.92	0.53	0.31	0.84	0.12
EK057G: Nitrite as N by Discrete Analy	/ser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Anal	yser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	0.01	0.01	<0.01	<0.01
EK059G: Nitrite plus Nitrate as N (NOx	) by Discrete Ana							
Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.01	0.01	<0.01	<0.01
EK061G: Total Kjeldahl Nitrogen By Dis	screte Analyser							
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.6	1.0	0.8	1.6	0.4
EK062G: Total Nitrogen as N (TKN + NO	Ox) by Discrete An							
^ Total Nitrogen as N		0.1	mg/L	1.6	1.0	0.8	1.6	0.4
EK067G: Total Phosphorus as P by Dis	crete Analyser							

Page : 4 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Samplir	ng date / time	18-Feb-2025 08:05	18-Feb-2025 08:55	18-Feb-2025 00:45	18-Feb-2025 08:35	18-Feb-2025 08:20
Compound	CAS Number	LOR	Unit	EW2500898-001	EW2500898-002	EW2500898-003	EW2500898-004	EW2500898-005
				Result	Result	Result	Result	Result
EK067G: Total Phosphorus as P by	/ Discrete Analyser - C	ontinued						
Total Phosphorus as P		0.01	mg/L	2.35	0.32	0.07	1.00	0.24
EN055: Ionic Balance								
ø Total Anions		0.01	meq/L	26.8	10.3	8.50	10.3	14.8
ø Total Cations		0.01	meq/L	26.1	9.69	8.49	10.6	12.7
ø Ionic Balance		0.01	%	1.22	3.16	0.03	1.27	7.76
MW006: Faecal Coliforms & E.coli l	by MF							
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane	Filtration							
Enterococci		1	CFU/100mL	~2	<1	<1	<1	<1

Page : 5 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG1S	DG5S	DG5D	DG6S	DG6D
		Sampli	ing date / time	18-Feb-2025 10:20	18-Feb-2025 10:40	18-Feb-2025 10:40	18-Feb-2025 11:05	18-Feb-2025 11:00
Compound	CAS Number	LOR	Unit	EW2500898-006	EW2500898-007	EW2500898-008	EW2500898-009	EW2500898-010
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	240	276	333	394	440
Total Alkalinity as CaCO3		1	mg/L	240	276	333	394	440
ED041G: Sulfate (Turbidimetric) as SO4	2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	128	534	671	1360
ED045G: Chloride by Discrete Analyser								
Chloride	16887-00-6	1	mg/L	49	98	4970	5830	9250
ED093F: Dissolved Major Cations								
Calcium	7440-70-2	1	mg/L	70	133	216	180	401
Magnesium	7439-95-4	1	mg/L	11	19	299	404	704
Sodium	7440-23-5	1	mg/L	40	61	2560	3280	5470
Potassium	7440-09-7	1	mg/L	2	4	80	121	182
EG020F: Dissolved Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	2.59	2.98	2.49	4.51	20.6
EK055G: Ammonia as N by Discrete Ana	alyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.92	0.40	1.39	0.63	0.81
EK057G: Nitrite as N by Discrete Analys	ser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Analy	ser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK059G: Nitrite plus Nitrate as N (NOx)	by Discrete Ana	llyser						
Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK061G: Total Kjeldahl Nitrogen By Disc	crete Analyser							
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.6	0.8	2.0	1.7	1.9
EK062G: Total Nitrogen as N (TKN + NO	x) by Discrete Ar							
^ Total Nitrogen as N		0.1	mg/L	1.6	0.8	2.0	1.7	1.9
EK067G: Total Phosphorus as P by Disc	rete Analyser							

Page : 6 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG1S	DG5S	DG5D	DG6S	DG6D
		Sampli	ing date / time	18-Feb-2025 10:20	18-Feb-2025 10:40	18-Feb-2025 10:40	18-Feb-2025 11:05	18-Feb-2025 11:00
Compound	CAS Number	LOR	Unit	EW2500898-006	EW2500898-007	EW2500898-008	EW2500898-009	EW2500898-010
				Result	Result	Result	Result	Result
EK067G: Total Phosphorus as P by D	iscrete Analyser - C	ontinued						
Total Phosphorus as P		0.01	mg/L	0.22	0.17	0.55	0.28	0.60
EN055: Ionic Balance								
ø Total Anions		0.01	meq/L	6.18	10.9	158	186	298
ø Total Cations		0.01	meq/L	6.19	11.0	149	188	320
ø Ionic Balance		0.01	%	0.10	0.06	2.99	0.45	3.64
MW006: Faecal Coliforms & E.coli by	MF							
Thermotolerant Coliforms		1	CFU/100mL	~7	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	~3	<1	<1	<1	<1
MW023: Enterococci by Membrane Fi	Itration							
Enterococci		1	CFU/100mL	180	11	<1	~3	~1

Page : 7 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Compound CAS Number LOR Unit EW2500898-011 EW2500898-012 EW2500898-013 EW2500898-014 EW2500	2025 12:00 00898-015
Result   R	
ED037P: Alkalinity by PC Titrator   Hydroxide Alkalinity as CaC03   DMO-210-001   1   mg/L   <1   <1   <1   <1   <1   <1   <1   <	
Hydroxide Alkalinity as CaCO3	Result
Carbonate Alkalinity as CaCO3   3812-32-6   1   mg/L   <1   <1   <1   <1   <1   <1   <1   <	
Bicarbonate Alkalinity as CaCO3	1
Total Alkalinity as CaCO3 1 mg/L 248 203 90 59 30  ED041G: Sulfate (Turbidimetric) as SO4 2- by DA Sulfate as SO4 - Turbidimetric 14808-79-8 1 mg/L 37 11 24 <1 144  ED045G: Chloride by Discrete Analyser Chloride 16887-00-6 1 mg/L 60 195 60 43 55  ED093F: Dissolved Major Cations Calcium 7440-70-2 1 mg/L 60 71 18 6 94  Magnesium 7440-95-4 1 mg/L 17 17 8 3 3 144  Sodium 7440-23-5 1 mg/L 74 105 51 44 47  Potassium 7440-09-7 1 mg/L 2 <1 4 2 6  EG020F: Dissolved Metals by ICP-MS Iron 7439-89-6 0.05 mg/L 0.88 0.08 1.54 0.48 3.7  EK055G: Ammonia as N by Discrete Analyser Ammonia as N 7664-41-7 0.01 mg/L 0.80 0.09 0.54 0.35 0.6  EK057G: Nitrite as N by Discrete Analyser	1
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA Sulfate as SO4 - Turbidimetric 14808-79-8 1 mg/L 37 11 24 <1 14808-79-8 1 mg/L 60 195 60 43 55  ED045G: Chloride by Discrete Analyser Chloride 16887-00-6 1 mg/L 60 195 60 43 55  ED093F: Dissolved Major Cations Calcium 7440-70-2 1 mg/L 60 71 18 6 94  Magnesium 7439-95-4 1 mg/L 17 17 8 3 3 144  Sodium 7440-23-5 1 mg/L 74 105 51 44 47  Potassium 7440-09-7 1 mg/L 2 <1 4 2 6  EG020F: Dissolved Metals by ICP-MS Iron 7439-89-6 0.05 mg/L 0.88 0.08 1.54 0.48 3.7  EK055G: Ammonia as N by Discrete Analyser  Ammonia as N 7664-41-7 0.01 mg/L 0.80 0.09 0.54 0.35 0.6  EK057G: Nitrite as N by Discrete Analyser	11
Sulfate as SO4 - Turbidimetric         14808-79-8         1         mg/L         37         11         24         <1         14           ED045G: Chloride by Discrete Analyser         Chloride         16887-00-6         1         mg/L         60         195         60         43         55           ED093F: Dissolved Major Cations         Calcium         7440-70-2         1         mg/L         60         71         18         6         94           Magnesium         7439-95-4         1         mg/L         17         17         8         3         14           Sodium         7440-23-5         1         mg/L         74         105         51         44         47           Potassium         7440-09-7         1         mg/L         2         <1	11
ED045G: Chloride by Discrete Analyser Chloride 16887-00-6 1 mg/L 60 195 60 43 555  ED093F: Dissolved Major Cations Calcium 7440-70-2 1 mg/L 60 71 18 6 94  Magnesium 7439-95-4 1 mg/L 17 17 8 3 3 14  Sodium 7440-23-5 1 mg/L 74 105 51 44 47  Potassium 7440-09-7 1 mg/L 2 <1 4 2 6  EG020F: Dissolved Metals by ICP-MS Iron 7439-89-6 0.05 mg/L 0.88 0.08 1.54 0.48 3.7  EK055G: Ammonia as N by Discrete Analyser Ammonia as N by Discrete Analyser	
Chloride         16887-00-6         1         mg/L         60         195         60         43         55           ED093F: Dissolved Major Cations         Calcium         7440-70-2         1         mg/L         60         71         18         6         94           Magnesium         7439-95-4         1         mg/L         17         17         8         3         14           Sodium         7440-23-5         1         mg/L         74         105         51         44         47           Potassium         7440-09-7         1         mg/L         2         <1         4         2         6           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         0.88         0.08         1.54         0.48         3.7           EK055G: Ammonia as N by Discrete Analyser           Ammonia as N         7664-41-7         0.01         mg/L         0.80         0.09         0.54         0.35         0.6           EK057G: Nitrite as N by Discrete Analyser	4
ED093F: Dissolved Major Cations  Calcium 7440-70-2 1 mg/L 60 71 18 6 94  Magnesium 7439-95-4 1 mg/L 17 17 8 3 3 14  Sodium 7440-23-5 1 mg/L 74 105 51 44 44 47  Potassium 7440-09-7 1 mg/L 2 <1 4 2 6  EG020F: Dissolved Metals by ICP-MS  Iron 7439-89-6 0.05 mg/L 0.88 0.08 1.54 0.48 3.7  EK055G: Ammonia as N by Discrete Analyser  Ammonia as N 7664-41-7 0.01 mg/L 0.80 0.09 0.54 0.35 0.66	
Calcium         7440-70-2         1         mg/L         60         71         18         6         94           Magnesium         7439-95-4         1         mg/L         17         17         8         3         14           Sodium         7440-23-5         1         mg/L         74         105         51         44         47           Potassium         7440-09-7         1         mg/L         2         <1	5
Magnesium   7439-95-4   1   mg/L   17   17   8   3   14   14   47   105   51   44   47   47   47   47   47   47   4	
Sodium	4
Potassium 7440-09-7 1 mg/L 2 <1 4 2 6  EG020F: Dissolved Metals by ICP-MS Iron 7439-89-6 0.05 mg/L 0.88 0.08 1.54 0.48 3.7  EK055G: Ammonia as N by Discrete Analyser Ammonia as N 7664-41-7 0.01 mg/L 0.80 0.09 0.54 0.35 0.66  EK057G: Nitrite as N by Discrete Analyser	4
EG020F: Dissolved Metals by ICP-MS  Iron 7439-89-6 0.05 mg/L 0.88 0.08 1.54 0.48 3.7  EK055G: Ammonia as N by Discrete Analyser  Ammonia as N 7664-41-7 0.01 mg/L 0.80 0.09 0.54 0.35 0.66  EK057G: Nitrite as N by Discrete Analyser	7
Iron       7439-89-6       0.05       mg/L       0.88       0.08       1.54       0.48       3.7         EK055G: Ammonia as N by Discrete Analyser         Ammonia as N       7664-41-7       0.01       mg/L       0.80       0.09       0.54       0.35       0.6         EK057G: Nitrite as N by Discrete Analyser	j
EK055G: Ammonia as N by Discrete Analyser  Ammonia as N by Discrete Analyser  Output  Output	
Ammonia as N         7664-41-7         0.01         mg/L         0.80         0.09         0.54         0.35         0.6           EK057G: Nitrite as N by Discrete Analyser	73
EK057G: Nitrite as N by Discrete Analyser	
	33
Nitrite as N 14797-65-0 0.01 mg/L <0.01 <0.01 <0.01 <0.01 <0.01 <0.01	
	.01
EK058G: Nitrate as N by Discrete Analyser	
Nitrate as N         14797-55-8         0.01         mg/L         < 0.01         0.01         < 0.01         < 0.01         < 0.01	.01
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser	
Nitrite + Nitrate as N          0.01         mg/L         <0.01         0.01         <0.01         <0.01         <0.01	.01
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser	
Total Kjeldahl Nitrogen as N          0.1         mg/L         1.2         0.2         1.3         1.1         1.0	0
EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser	
^ Total Nitrogen as N 0.1 mg/L 1.2 0.2 1.3 1.1 1.0	0
EK067G: Total Phosphorus as P by Discrete Analyser	

Page : 8 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG7	GW4	MW5A1	MW5A3	MW5B2D
		Sampli	ing date / time	18-Feb-2025 09:10	18-Feb-2025 09:40	18-Feb-2025 11:25	18-Feb-2025 11:35	18-Feb-2025 12:00
Compound	CAS Number	LOR	Unit	EW2500898-011	EW2500898-012	EW2500898-013	EW2500898-014	EW2500898-015
				Result	Result	Result	Result	Result
EK067G: Total Phosphorus as P by	Discrete Analyser - C	ontinued						
Total Phosphorus as P		0.01	mg/L	0.18	0.14	0.08	0.12	0.10
EN055: Ionic Balance								
ø Total Anions		0.01	meq/L	7.42	9.78	3.99	2.39	7.86
ø Total Cations		0.01	meq/L	7.66	9.51	3.88	2.51	8.04
ø Ionic Balance		0.01	%	1.62	1.43	1.44		1.16
MW006: Faecal Coliforms & E.coli b	y MF			1				
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane I	iltration							
Enterococci		1	CFU/100mL	<1	19	<1	<1	<1

Page : 9 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	MW5B2S	MW5B3	MW5B4		
		Sampli	ng date / time	18-Feb-2025 12:10	18-Feb-2025 12:15	18-Feb-2025 12:25		
Compound	CAS Number	LOR	Unit	EW2500898-016	EW2500898-017	EW2500898-018		
				Result	Result	Result		
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1		
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1		
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	355	245	196		
Total Alkalinity as CaCO3		1	mg/L	355	245	196		
ED041G: Sulfate (Turbidimetric) as SO4	2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	<1	2		
ED045G: Chloride by Discrete Analyser								
Chloride	16887-00-6	1	mg/L	65	33	19		
ED093F: Dissolved Major Cations								
Calcium	7440-70-2	1	mg/L	124	81	65	<del></del>	
Magnesium	7439-95-4	1	mg/L	11	8	6	<del></del>	
Sodium	7440-23-5	1	mg/L	47	26	16		
Potassium	7440-09-7	1	mg/L	4	2	2		
EG020F: Dissolved Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	3.80	0.52	0.58		
EK055G: Ammonia as N by Discrete Ana	alyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.27	0.46	0.44	<del></del>	
EK057G: Nitrite as N by Discrete Analys	ser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01		
EK058G: Nitrate as N by Discrete Analy	ser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	<0.01	0.01		
EK059G: Nitrite plus Nitrate as N (NOx)	by Discrete Ana	llyser						
Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.01		
EK061G: Total Kjeldahl Nitrogen By Disc	crete Analyser							
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.2	0.7	0.9		
EK062G: Total Nitrogen as N (TKN + NO	x) by Discrete Ar							
^ Total Nitrogen as N		0.1	mg/L	1.2	0.7	0.9		
EK067G: Total Phosphorus as P by Disc	rete Analyser							

Page : 10 of 10 Work Order : EW2500898

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



## **Analytical Results**

							i
Sub-Matrix: WATER			Sample ID	MW5B2S	MW5B3	MW5B4	 
(Matrix: WATER)							
		Sampli	ing date / time	18-Feb-2025 12:10	18-Feb-2025 12:15	18-Feb-2025 12:25	 
Compound	CAS Number	LOR	Unit	EW2500898-016	EW2500898-017	EW2500898-018	 
				Result	Result	Result	 
EK067G: Total Phosphorus as P by Disc	rete Analyser - C	ontinued					
Total Phosphorus as P		0.01	mg/L	0.17	0.12	0.14	 
EN055: Ionic Balance							
ø Total Anions		0.01	meq/L	8.93	5.82	4.49	 
ø Total Cations		0.01	meq/L	9.24	5.88	4.48	 
ø Ionic Balance		0.01	%	1.72	0.48	0.10	 
MW006: Faecal Coliforms & E.coli by MF							
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	~1	 
Escherichia coli		1	CFU/100mL	<1	<1	~1	 
MW023: Enterococci by Membrane Filtra	ation						
Enterococci		1	CFU/100mL	<1	<1	<1	 

### **Inter-Laboratory Testing**

Analysis conducted by ALS Sydney, NATA accreditation no. 825, site no. 10911 (Chemistry / Biology).

(WATER) ED037P: Alkalinity by PC Titrator

(WATER) EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser

(WATER) EK061G: Total Kjeldahl Nitrogen By Discrete Analyser

(WATER) EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser

(WATER) EK058G: Nitrate as N by Discrete Analyser (WATER) EK057G: Nitrite as N by Discrete Analyser (WATER) EK055G: Ammonia as N by Discrete Analyser

(WATER) EK067G: Total Phosphorus as P by Discrete Analyser

(WATER) EN055: Ionic Balance

(WATER) ED093F: Dissolved Major Cations
(WATER) EG020F: Dissolved Metals by ICP-MS
(WATER) MW023: Enterococci by Membrane Filtration
(WATER) MW006: Faecal Coliforms & E.coli by MF
(WATER) ED045G: Chloride by Discrete Analyser

(WATER) ED041G: Sulfate (Turbidimetric) as SO4 2- by DA



## **QUALITY CONTROL REPORT**

**Work Order** : **EW2500898** Page : 1 of 6

Client : BORAL LIMITED Laboratory : Environmental Division NSW South Coast

Contact : Keira Leahy Contact : Aneta Prosaroski

Address : Boral Dunmore Sand and Soil 38 Tabbita Road Address : 1/19 Ralph Black Dr, North Wollongong 2500 NSW Australia

DUNMORE 2529

Telephone : ---- Telephone : 02 42253125
Project : Quarterly Dunmore Sand & Soil Groundwater Date Samples Received : 18-Feb-2025

Project : Quarterly Dunmore Sand & Soil Groundwater Date Samples Received : 18-Feb-2025

Order number : 6969841 Date Analysis Commenced : 18-Feb-2025

C-O-C number same base base 27-Feb-2025

Sampler : Client, Keira Leahy

Site : ---Quote number : EW24BLUCIR0001

No. of samples received : 18

No. of samples analysed : 18

This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

Accreditation No. 825

Accredited for compliance with ISO/IEC 17025 - Testing

This Quality Control Report contains the following information:

- Laboratory Duplicate (DUP) Report; Relative Percentage Difference (RPD) and Acceptance Limits
- Method Blank (MB) and Laboratory Control Spike (LCS) Report; Recovery and Acceptance Limits
- Matrix Spike (MS) Report; Recovery and Acceptance Limits

#### Signatories

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories Position Accreditation Category

Ankit Joshi Senior Chemist - Inorganics Sydney Inorganics, Smithfield, NSW Prasanna Ganta Senior Chemist - Microbiology/Phycology Sydney Microbiology, Smithfield, NSW Sydney Microbiology, Smithfield, NSW

 Page
 : 2 of 6

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### General Comments

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis. Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

Key: Anonymous = Refers to samples which are not specifically part of this work order but formed part of the QC process lot

CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

RPD = Relative Percentage Difference

# = Indicates failed QC

#### Laboratory Duplicate (DUP) Report

The quality control term Laboratory Duplicate refers to a randomly selected intralaboratory split. Laboratory duplicates provide information regarding method precision and sample heterogeneity. The permitted ranges for the Relative Percent Deviation (RPD) of Laboratory Duplicates are specified in ALS Method QWI-EN/38 and are dependent on the magnitude of results in comparison to the level of reporting: Result < 10 times LOR: No Limit; Result between 10 and 20 times LOR: 0% - 50%; Result > 20 times LOR: 0% - 20%.

Sub-Matrix: WATER						Laboratory L	Duplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED037P: Alkalinity I	y PC Titrator (QC Lo	ot: 6384972)							
EW2500898-001	DG17	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	802	803	0.1	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	802	803	0.1	0% - 20%
EW2500898-010	DG6D	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	440	441	0.3	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	440	441	0.3	0% - 20%
ED041G: Sulfate (Tu	ırbidimetric) as SO4 2	2- by DA (QC Lot: 6388122)							
ES2504573-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	178	178	0.0	0% - 20%
ES2504573-011	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	<1	0.0	No Limit
ED041G: Sulfate (Tu	ırbidimetric) as SO4 2	2- by DA (QC Lot: 6388125)							
EW2500898-003	DG31S	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	200	199	0.0	0% - 20%
EW2500898-012	GW4	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	11	11	0.0	0% - 50%
ED045G: Chloride b	y Discrete Analyser(	(QC Lot: 6388123)							
ES2504573-001	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	300	302	0.9	0% - 20%
ES2504573-011	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	50	55	9.4	0% - 20%
ED045G: Chloride b	y Discrete Analyser(	(QC Lot: 6388124)							
EW2500898-003	DG31S	ED045G: Chloride	16887-00-6	1	mg/L	34	34	0.0	0% - 20%
EW2500898-012	GW4	ED045G: Chloride	16887-00-6	1	mg/L	195	201	3.2	0% - 20%
ED093F: Dissolved	Major Cations (QC Lo	ot: 6397931)							
EW2500898-001	DG17	ED093F: Calcium	7440-70-2	1	mg/L	88	88	0.0	0% - 20%

 Page
 : 3 of 6

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED



Sub-Matrix: WATER						Laboratory I	Duplicate (DUP) Report	t	
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED093F: Dissolved	Major Cations (QC	Lot: 6397931) - continued							
EW2500898-001	DG17	ED093F: Magnesium	7439-95-4	1	mg/L	94	94	0.0	0% - 20%
		ED093F: Sodium	7440-23-5	1	mg/L	303	302	0.0	0% - 20%
		ED093F: Potassium	7440-09-7	1	mg/L	32	33	0.0	0% - 20%
EW2500898-011	DG7	ED093F: Calcium	7440-70-2	1	mg/L	60	60	0.0	0% - 20%
		ED093F: Magnesium	7439-95-4	1	mg/L	17	17	0.0	0% - 50%
		ED093F: Sodium	7440-23-5	1	mg/L	74	74	0.0	0% - 20%
		ED093F: Potassium	7440-09-7	1	mg/L	2	2	0.0	No Limit
EG020F: Dissolved	Metals by ICP-MS (	QC Lot: 6397932)							
EW2500898-001	DG17	EG020A-F: Iron	7439-89-6	0.05	mg/L	1.03	1.04	0.0	0% - 20%
EW2500898-011	DG7	EG020A-F: Iron	7439-89-6	0.05	mg/L	0.88	0.88	0.0	0% - 50%
EK055G: Ammonia	as N by Discrete An	alyser (QC Lot: 6399674)							
EW2500898-001	DG17	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.92	0.92	0.0	0% - 20%
EW2500898-010	DG6D	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.81	0.82	0.0	0% - 20%
EK057G: Nitrite as	N by Discrete Analy	ser (QC Lot: 6388120)	1 1						
ES2504573-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.01	0.0	No Limit
ES2504573-011	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	0.01	0.01	0.0	No Limit
EK057G: Nitrite as	N by Discrete Analy	ser (QC Lot: 6388126)							
EW2500898-003	DG31S	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EW2500898-012	GW4	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EK059G: Nitrite plu	ıs Nitrate as N (NOx)	by Discrete Analyser (QC Lot: 6399675)							
EW2500898-001	DG17	EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.0	No Limit
EW2500898-010	DG6D	EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.0	No Limit
EK061G: Total Kjeld	dahl Nitrogen By Dis	crete Analyser (QC Lot: 6399673)							
EW2500898-001	DG17	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	1.6	1.5	0.0	0% - 50%
EW2500898-011	DG7	EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	1.2	1.1	0.0	0% - 50%
EK067G: Total Phos	sphorus as P by Dis	crete Analyser (QC Lot: 6399672)							
EW2500898-001	DG17	EK067G: Total Phosphorus as P		0.01	mg/L	2.35	2.34	0.0	0% - 20%
EW2500898-011	DG7	EK067G: Total Phosphorus as P		0.01	mg/L	0.18	0.22	19.8	0% - 20%

 Page
 : 4 of 6

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



## Method Blank (MB) and Laboratory Control Sample (LCS) Report

The quality control term Method / Laboratory Blank refers to an analyte free matrix to which all reagents are added in the same volumes or proportions as used in standard sample preparation. The purpose of this QC parameter is to monitor potential laboratory contamination. The quality control term Laboratory Control Sample (LCS) refers to a certified reference material, or a known interference free matrix spiked with target analytes. The purpose of this QC parameter is to monitor method precision and accuracy independent of sample matrix. Dynamic Recovery Limits are based on statistical evaluation of processed LCS.

Sub-Matrix: WATER				Method Blank (MB)		Laboratory Control Spike (LCS) Report  Spike Recovery (%) Acceptable Limits (		
				Report	Spike	Acceptable	Limits (%)	
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	Low	High
ED037P: Alkalinity by PC Titrator (QCLot: 6384972)								
ED037-P: Total Alkalinity as CaCO3			mg/L		200 mg/L	101	81.0	115
					50 mg/L	103	80.0	128
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA(	QCLot: 6388122)							<u>'</u>
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	103	82.0	122
				<1	500 mg/L	92.1	82.0	122
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (	OCL at: 6388125)					<u> </u>		
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	98.8	82.0	122
.bo+10. Cullate as 50+ Talbiametrio			9.=	<1	500 mg/L	107	82.0	122
EDOLEO Obletido lo Discosto Academas (OOLete eo	100400)				500 mg/2	107	02.0	122
ED045G: Chloride by Discrete Analyser (QCLot: 63 ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	440	80.9	407
ED045G. Cilionae	10007-00-0	,	mg/L	<1	1000 mg/L	116	80.9	127
				~1	1000 Hig/L	95.8	80.9	127
ED045G: Chloride by Discrete Analyser (QCLot: 63								1
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	109	80.9	127
				<1	1000 mg/L	108	80.9	127
ED093F: Dissolved Major Cations (QCLot: 6397931	<u>,                                      </u>							
ED093F: Calcium	7440-70-2	1	mg/L	<1	50 mg/L	104	80.0	114
ED093F: Magnesium	7439-95-4	1	mg/L	<1	50 mg/L	106	90.0	116
ED093F: Sodium	7440-23-5	1	mg/L	<1	50 mg/L	103	82.0	120
ED093F: Potassium	7440-09-7	1	mg/L	<1	50 mg/L	103	85.0	113
EG020F: Dissolved Metals by ICP-MS (QCLot: 6397	7932)							
EG020A-F: Iron	7439-89-6	0.05	mg/L	<0.05	0.5 mg/L	98.0	82.0	112
EK055G: Ammonia as N by Discrete Analyser (QCI	ot: 6399674)							
EK055G: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	103	90.0	114
	. 6299420)				, and the second			
EK057G: Nitrite as N by Discrete Analyser (QCLot EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	0.5 mg/L	108	82.0	114
			9. =	3.3.	0.03, _	100	32.0	114
EK057G: Nitrite as N by Discrete Analyser (QCLot	: <b>6388126)</b> 14797-65-0	0.01	ma/l	<0.01	0.5 mg/L	440	82.0	444
EK057G: Nitrite as N			mg/L	<b>~</b> 0.01	0.5 Hig/L	110	02.0	114
EK059G: Nitrite plus Nitrate as N (NOx) by Discret								
EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.5 mg/L	99.9	91.0	113

 Page
 : 5 of 6

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER			Method Blank (MB)		Laboratory Control Spike (LC	S) Report	
				Spike	Spike Recovery (%)  Acceptable		Limits (%)
Method: Compound CAS Number	r LOR	Unit	Result	Concentration	LCS	Low	High
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser (QCLot: 639967	3) - continued						
EK061G: Total Kjeldahl Nitrogen as N	0.1	mg/L	<0.1	5 mg/L	109	69.0	123
			<0.1	2.5 mg/L	103	70.0	123
EK067G: Total Phosphorus as P by Discrete Analyser (QCLot: 6399672	2)						
EK067G: Total Phosphorus as P	0.01	mg/L	<0.01	2.21 mg/L	108	71.3	126
			<0.01	0.5 mg/L	95.8	71.3	126

## Matrix Spike (MS) Report

The quality control term Matrix Spike (MS) refers to an intralaboratory split sample spiked with a representative set of target analytes. The purpose of this QC parameter is to monitor potential matrix effects on analyte recoveries. Static Recovery Limits as per laboratory Data Quality Objectives (DQOs). Ideal recovery ranges stated may be waived in the event of sample matrix interference.

Sub-Matrix: WATER				Ma	trix Spike (MS) Report		
				Spike	SpikeRecovery(%)	Acceptable L	imits (%)
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	Low	High
ED041G: Sulfate (	Turbidimetric) as SO4 2- by DA (QCLot: 6388122)						
ES2504573-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	10 mg/L	# Not	70.0	130
					Determined		
ED041G: Sulfate (	Turbidimetric) as SO4 2- by DA (QCLot: 6388125)						
EW2500898-003	DG31S	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	10 mg/L	# Not	70.0	130
					Determined		
ED045G: Chloride	by Discrete Analyser (QCLot: 6388123)						
ES2504573-001	Anonymous	ED045G: Chloride	16887-00-6	250 mg/L	93.0	70.0	130
ED045G: Chloride	by Discrete Analyser (QCLot: 6388124)						
EW2500898-003	DG31S	ED045G: Chloride	16887-00-6	250 mg/L	92.2	70.0	130
EK055G: Ammoni	a as N by Discrete Analyser (QCLot: 6399674)						
EW2500898-001	DG17	EK055G: Ammonia as N	7664-41-7	0.5 mg/L	104	70.0	130
EK057G: Nitrite a	s N by Discrete Analyser (QCLot: 6388120)						
ES2504573-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.5 mg/L	102	70.0	130
EK057G: Nitrite a	s N by Discrete Analyser (QCLot: 6388126)						
EW2500898-003	DG31S	EK057G: Nitrite as N	14797-65-0	0.5 mg/L	90.4	70.0	130
EK059G: Nitrite p	lus Nitrate as N (NOx) by Discrete Analyser (QCLot: 639						
EW2500898-001	DG17	EK059G: Nitrite + Nitrate as N		0.5 mg/L	106	70.0	130
EK061G: Total Kje	Idahl Nitrogen By Discrete Analyser (QCLot: 6399673)						
EW2500898-002	DG21	EK061G: Total Kjeldahl Nitrogen as N		5 mg/L	104	70.0	130
EK067G: Total Ph	osphorus as P by Discrete Analyser (QCLot: 6399672)						
EW2500898-002	DG21	EK067G: Total Phosphorus as P		1 mg/L	96.3	70.0	130
	'	,			·		

Page : 6 of 6 EW2500898 Work Order Client







# QA/QC Compliance Assessment to assist with Quality Review

Work Order : **EW2500898** Page : 1 of 10

Client : BORAL LIMITED Laboratory : Environmental Division NSW South Coast

Contact: Keira LeahyTelephone: 02 42253125Project: Quarterly Dunmore Sand & Soil GroundwaterDate Samples Received: 18-Feb-2025Site: ----Issue Date: 27-Feb-2025

Sampler : Client, Keira Leahy No. of samples received : 18
Order number : 6969841 No. of samples analysed : 18

This report is automatically generated by the ALS LIMS through interpretation of the ALS Quality Control Report and several Quality Assurance parameters measured by ALS. This automated reporting highlights any non-conformances, facilitates faster and more accurate data validation and is designed to assist internal expert and external Auditor review. Many components of this report contribute to the overall DQO assessment and reporting for guideline compliance.

Brief method summaries and references are also provided to assist in traceability.

## **Summary of Outliers**

### **Outliers: Quality Control Samples**

This report highlights outliers flagged in the Quality Control (QC) Report.

- NO Method Blank value outliers occur.
- NO Duplicate outliers occur.
- NO Laboratory Control outliers occur.
- Matrix Spike outliers exist please see following pages for full details.
- For all regular sample matrices, where applicable to the methodology, NO surrogate recovery outliers occur.

### **Outliers: Analysis Holding Time Compliance**

• NO Analysis Holding Time Outliers exist.

### **Outliers: Frequency of Quality Control Samples**

Quality Control Sample Frequency Outliers exist - please see following pages for full details.

 Page
 : 2 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMIT

: 2 of 10 : EW2500898 : BORAL LIMITED : Quarterly Dunmore Sand & Soil Groundwater

#### **Outliers: Quality Control Samples**

Duplicates, Method Blanks, Laboratory Control Samples and Matrix Spikes

#### Matrix: WATER

**Project** 

Compound Group Name	Laboratory Sample ID	Client Sample ID	Analyte	CAS Number	Data	Limits	Comment
Matrix Spike (MS) Recoveries							
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA	EW2500898003	DG31S	Sulfate as SO4 -	14808-79-8	Not		MS recovery not determined,
			Turbidimetric		Determined		background level greater than or
							equal to 4x spike level.
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA	ES2504573001	Anonymous	Sulfate as SO4 -	14808-79-8	Not		MS recovery not determined,
			Turbidimetric		Determined		background level greater than or
							equal to 4x spike level.

#### **Outliers: Frequency of Quality Control Samples**

#### Matrix: WATER

Quality Control Sample Type		Co	unt	Rate	e (%)	Quality Control Specification
Analytical Methods	Method	QC	Regular	Actual	Expected	
Matrix Spikes (MS)						
Dissolved Metals by ICP-MS - Suite A	EG020A-F	0	18	0.00	5.00	NEPM 2013 B3 & ALS QC Standard

## **Analysis Holding Time Compliance**

If samples are identified below as having been analysed or extracted outside of recommended holding times, this should be taken into consideration when interpreting results.

This report summarizes extraction / preparation and analysis times and compares each with ALS recommended holding times (referencing USEPA SW 846, APHA, AS and NEPM) based on the sample container provided. Dates reported represent first date of extraction or analysis and preclude subsequent dilutions and reruns. A listing of breaches (if any) is provided herein.

Holding time for leachate methods (e.g. TCLP) vary according to the analytes reported. Assessment compares the leach date with the shortest analyte holding time for the equivalent soil method. These are: organics 14 days, mercury 28 days & other metals 180 days. A recorded breach does not guarantee a breach for all non-volatile parameters.

Holding times for <u>VOC in soils</u> vary according to analytes of interest. Vinyl Chloride and Styrene holding time is 7 days; others 14 days. A recorded breach does not guarantee a breach for all VOC analytes and should be verified in case the reported breach is a false positive or Vinyl Chloride and Styrene are not key analytes of interest/concern.

#### Matrix: WATER

Evaluation: **x** = Holding time breach ; ✓ = Within holding time.

Wattix. WATER					Lvaldation	Holding time	breach, with	ir riolaling till
Method		Sample Date	E.	xtraction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED037P: Alkalinity by PC Titrator								
Clear Plastic Bottle - Natural (ED037	'-P)							
DG17,	DG21,	18-Feb-2025				19-Feb-2025	04-Mar-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 3 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED



Matrix: WATER	Figure 1 and
Matrix: WATER	Evaluation: $\times$ = Holding time breach; $\checkmark$ = Within holding time.

Method		Sample Date	Ex	ktraction / Preparation	Lvaldation		Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED041G: Sulfate (Turbidimetric)	as SO4 2- by DA							
Clear Plastic Bottle - Natural (ED								
DG17,	DG1S,	18-Feb-2025				19-Feb-2025	18-Mar-2025	✓
MW5A3,	MW5B2S,							
MW5B3								
Clear Plastic Bottle - Natural (ED								
DG21,	DG31S,	18-Feb-2025				20-Feb-2025	18-Mar-2025	✓
DG35,	DG36,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5B2D,							
MW5B4								
ED045G: Chloride by Discrete Ar	nalyser							
Clear Plastic Bottle - Natural (ED	045G)							
DG17,	DG21,	18-Feb-2025				20-Feb-2025	18-Mar-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
ED093F: Dissolved Major Cations	s							
Clear Plastic Bottle - Nitric Acid;								
DG17,	DG21,	18-Feb-2025				25-Feb-2025	18-Mar-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 4 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED



: Quantity I amine to take								
Matrix: WATER					Evaluation	: × = Holding time	breach ; ✓ = Withi	n holding time.
Method		Sample Date	Ex	traction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EG020F: Dissolved Metals by ICP-MS								
Clear Plastic Bottle - Nitric Acid; Filtered (EG020A-F)								
DG17,	DG21,	18-Feb-2025				25-Feb-2025	17-Aug-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK055G: Ammonia as N by Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK055G)								
DG17,	DG21,	18-Feb-2025				26-Feb-2025	18-Mar-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK057G: Nitrite as N by Discrete Analyser								
Clear Plastic Bottle - Natural (EK057G)								
DG6D		18-Feb-2025				19-Feb-2025	20-Feb-2025	✓
Clear Plastic Bottle - Natural (EK057G)		40 = 1 000=					00 5 1 0005	
DG17,	DG21,	18-Feb-2025				20-Feb-2025	20-Feb-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG7,							
GW4,	MW5A1,							
MW5A3,	MW5B2D,							
MW5B2S,	MW5B3,							
MW5B4								

 Page
 : 5 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED

ALS

gaditerly Bullinoic Galla & Go								
Matrix: WATER					Evaluation	× = Holding time	breach ; ✓ = Withi	n holding time.
Method	lethod					Analysis		
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Ana	lyser							
Clear Plastic Bottle - Sulfuric Acid (EK059G)								
DG36,	DG5D,	18-Feb-2025				25-Feb-2025	18-Mar-2025	✓
DG7,	MW5A1,							
MW5B2S								
Clear Plastic Bottle - Sulfuric Acid (EK059G)	B004	40 5-4 0005				00 5-4 0005	10 Mar 2025	
DG17,	DG21,	18-Feb-2025				26-Feb-2025	18-Mar-2025	✓
DG31S,	DG35,							
DG1S,	DG5S,							
DG6S,	DG6D,							
GW4,	MW5A3,							
MW5B2D,	MW5B3,							
MW5B4								
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK061G)								
DG17,	DG21,	18-Feb-2025	25-Feb-2025	18-Mar-2025	✓	25-Feb-2025	18-Mar-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK067G: Total Phosphorus as P by Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK067G)								
DG17,	DG21,	18-Feb-2025	25-Feb-2025	18-Mar-2025	✓	25-Feb-2025	18-Mar-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 6 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED



Matrix: WATER	Evaluation: * = Holding time breach; \( \sigma = \text{Within holding time.} \)

							r roraning anno	5.000.,	i iioiaiiig tiiiii
Method		S	Sample Date	Ex	traction / Preparation			Analysis	
Container / Client Sample ID(s)				Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
MW006: Faecal Coliforms & E.coli by I	MF								
Sterile Plastic Bottle - Sodium Thiosul	fate (MW006)								
DG17,	DG21,	18	8-Feb-2025				18-Feb-2025	19-Feb-2025	✓
DG31S,	DG35,								
DG36,	DG1S,								
DG5S,	DG5D,								
DG6S,	DG6D,								
DG7,	GW4,								
MW5A1,	MW5A3,								
MW5B2D,	MW5B2S,								
MW5B3,	MW5B4								
MW023: Enterococci by Membrane Fil	tration								
Sterile Plastic Bottle - Sodium Thiosul									
DG17,	DG21,	18	8-Feb-2025				18-Feb-2025	19-Feb-2025	✓
DG31S,	DG35,								
DG36,	DG1S,								
DG5S,	DG5D,								
DG6S,	DG6D,								
DG7,	GW4,								
MW5A1,	MW5A3,								
MW5B2D,	MW5B2S,								
MW5B3,	MW5B4								

 Page
 : 7 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



## **Quality Control Parameter Frequency Compliance**

The following report summarises the frequency of laboratory QC samples analysed within the analytical lot(s) in which the submitted sample(s) was(were) processed. Actual rate should be greater than or equal to the expected rate. A listing of breaches is provided in the Summary of Outliers.

Matrix: WATER

Fivaluation: × = Quality Control frequency not within specification: √ = Quality Control frequency within specification

Matrix: WATER			Evaluation	i. × = Quality Co	ot within specification ; ✓ = Quality Control frequency within specification.		
Quality Control Sample Type			ount		Rate (%)		Quality Control Specification
Analytical Methods	Method	QC	Reaular	Actual	Expected	Evaluation	
Laboratory Duplicates (DUP)							
Alkalinity by Auto Titrator	ED037-P	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	4	36	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Dissolved	ED093F	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	4	36	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	4	36	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Laboratory Control Samples (LCS)							
Alkalinity by Auto Titrator	ED037-P	2	18	11.11	10.00	1	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	4	36	11.11	10.00	1	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	1	18	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Major Cations - Dissolved	ED093F	1	18	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	36	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	4	36	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	3	20	15.00	15.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Method Blanks (MB)							
Ammonia as N by Discrete analyser	EK055G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	2	36	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	1	18	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Major Cations - Dissolved	ED093F	1	18	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	2	36	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	2	36	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Matrix Spikes (MS)							
Ammonia as N by Discrete analyser	EK055G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	2	36	5.56	5.00	1	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	0	18	0.00	5.00	Je.	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	20	5.00	5.00	<u> </u>	NEPM 2013 B3 & ALS QC Standard

 Page
 : 8 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED



Matrix: WATER	Evaluation: × = Quality Control frequency not within specification; ✓ = Quality Control frequency within specifica						
Quality Control Sample Type		Count		Rate (%)			Quality Control Specification
Analytical Methods	Method	QC	Reaular	Actual	Expected	Evaluation	
Matrix Spikes (MS) - Continued							
Nitrite as N by Discrete Analyser	EK057G	2	36	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	2	36	5.56	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard

 Page
 : 9 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



## **Brief Method Summaries**


The analytical procedures used by the Environmental Division have been developed from established internationally recognized procedures such as those published by the US EPA, APHA, AS and NEPM. In house developed procedures are employed in the absence of documented standards or by client request. The following report provides brief descriptions of the analytical procedures employed for results reported in the Certificate of Analysis. Sources from which ALS methods have been developed are provided within the Method Descriptions.

Analytical Methods	Method	Matrix	Method Descriptions
Alkalinity by Auto Titrator	ED037-P	WATER	In house: Referenced to APHA 2320 B This procedure determines alkalinity by automated measurement (e.g. PC
			Titrate) on a settled supernatant aliquot of the sample using pH 4.5 for indicating the total alkalinity end-point.
			This method is compliant with NEPM Schedule B(3)
Sulfate (Turbidimetric) as SO4 2- by	ED041G	WATER	In house: Referenced to APHA 4500-SO4. Dissolved sulfate is determined in a 0.45um filtered sample. Sulfate
Discrete Analyser			ions are converted to a barium sulfate suspension in an acetic acid medium with barium chloride. Light
			absorbance of the BaSO4 suspension is measured by a photometer and the SO4-2 concentration is determined
			by comparison of the reading with a standard curve. This method is compliant with NEPM Schedule B(3)
Chloride by Discrete Analyser	ED045G	WATER	In house: Referenced to APHA 4500 CI - G.The thiocyanate ion is liberated from mercuric thiocyanate through
			sequestration of mercury by the chloride ion to form non-ionised mercuric chloride. In the presence of ferric ions
			the liberated thiocynate forms highly-coloured ferric thiocynate which is measured at 480 nm.
Major Cations - Dissolved	ED093F	WATER	In house: Referenced to APHA 3120 and 3125; USEPA SW 846 - 6010 and 6020; Cations are determined by
			either ICP-AES or ICP-MS techniques. This method is compliant with NEPM Schedule B(3) Sodium Adsorption
			Ratio is calculated from Ca, Mg and Na which determined by ALS in house method QWI-EN/ED093F. This
			method is compliant with NEPM Schedule B(3) Hardness parameters are calculated based on APHA 2340 B.
			This method is compliant with NEPM Schedule B(3)
Dissolved Metals by ICP-MS - Suite A	EG020A-F	WATER	In house: Referenced to APHA 3125; USEPA SW846 - 6020, ALS QWI-EN/EG020. Samples are 0.45µm filtered
			prior to analysis. The ICPMS technique utilizes a highly efficient argon plasma to ionize selected elements. Ions
			are then passed into a high vacuum mass spectrometer, which separates the analytes based on their distinct
			mass to charge ratios prior to their measurement by a discrete dynode ion detector.
Ammonia as N by Discrete analyser	EK055G	WATER	In house: Referenced to APHA 4500-NH3 G Ammonia is determined by direct colorimetry by Discrete Analyser.
			This method is compliant with NEPM Schedule B(3)
Nitrite as N by Discrete Analyser	EK057G	WATER	In house: Referenced to APHA 4500-NO2- B. Nitrite is determined by direct colourimetry by Discrete Analyser.
			This method is compliant with NEPM Schedule B(3)
Nitrate as N by Discrete Analyser	EK058G	WATER	In house: Referenced to APHA 4500-NO3- F. Nitrate is reduced to nitrite by way of a chemical reduction followed
			by quantification by Discrete Analyser. Nitrite is determined seperately by direct colourimetry and result for Nitrate
			calculated as the difference between the two results. This method is compliant with NEPM Schedule B(3)
Nitrite and Nitrate as N (NOx) by Discrete	EK059G	WATER	In house: Referenced to APHA 4500-NO3- F. Combined oxidised Nitrogen (NO2+NO3) is determined by
Analyser			Chemical Reduction and direct colourimetry by Discrete Analyser. This method is compliant with NEPM
			Schedule B(3)
Total Kjeldahl Nitrogen as N By Discrete	EK061G	WATER	In house: Referenced to APHA 4500-Norg D (In house). An aliquot of sample is digested using a high
Analyser			temperature Kjeldahl digestion to convert nitrogenous compounds to ammonia. Ammonia is determined
			colorimetrically by discrete analyser. This method is compliant with NEPM Schedule B(3)
Total Nitrogen as N (TKN + Nox) By	EK062G	WATER	In house: Referenced to APHA 4500-Norg / 4500-NO3 This method is compliant with NEPM Schedule B(3)
Discrete Analyser			

 Page
 : 10 of 10

 Work Order
 : EW2500898

 Client
 : BORAL LIMITED





Analytical Methods	Method	Matrix	Method Descriptions
Total Phosphorus as P By Discrete	EK067G	WATER	In house: Referenced to APHA 4500-P H, Jirka et al, Zhang et al. This procedure involves sulphuric acid
Analyser			digestion of a sample aliquot to break phosphorus down to orthophosphate. The orthophosphate reacts with
			ammonium molybdate and antimony potassium tartrate to form a complex which is then reduced and its
			concentration measured at 880nm using discrete analyser. This method is compliant with NEPM Schedule B(3)
Ionic Balance by PCT DA and Turbi SO4	* EN055 - PG	WATER	In house: Referenced to APHA 1030E. This method is compliant with NEPM Schedule B(3)
DA			
Thermotolerant Coliforms & E.coli by	MW006	WATER	AS 4276.5
Membrane Filtration			
Enumeration of Enterococci by	MW023	WATER	AS4276.9
Membrane Filtration			
Preparation Methods	Method	Matrix	Method Descriptions
TKN/TP Digestion	EK061/EK067	WATER	In house: Referenced to APHA 4500 Norg - D; APHA 4500 P - H. This method is compliant with NEPM Schedule B(3)



# **SAMPLE RECEIPT NOTIFICATION (SRN)**

: EW2500898 Work Order

Client : BORAL LIMITED Laboratory : Environmental Division NSW South

Coast

Contact : SHARON MAKIN Contact : Aneta Prosaroski

Address : Boral Dunmore Sand and Soil 38 Address : 1/19 Ralph Black Dr, North Wollongong

2500 NSW Australia

**DUNMORE 2529** 

Tabbita Road

E-mail E-mail : sharon.makin@boral.com.au : Aneta.Prosaroski@ALSGlobal.com

Telephone Telephone : +61 02 4841 1701 : 02 42253125

Facsimile **Facsimile** : W 02 42253128 N 02 44232083

**Project** Page : Quarterly Dunmore Sand & Soil : 1 of 3

Groundwater

Order number Quote number : EW2024BLUCIR0001

(EW24BLUCIR0001)

C-O-C number QC Level : NEPM 2013 B3 & ALS QC Standard Site

Sampler

: Client, Keira Leahy

**Dates** 

**Date Samples Received** Issue Date : 18-Feb-2025 13:59 : 18-Feb-2025 Scheduled Reporting Date Client Requested Due : 27-Feb-2025 27-Feb-2025

Date

**Delivery Details** 

Mode of Delivery : Client Drop Off Security Seal : Not Available

No. of coolers/boxes **Temperature** : 14.7, 4.5, 9.9 - Ice Bricks

present

Receipt Detail No. of samples received / analysed : 18 / 18

#### General Comments

This report contains the following information:

- Sample Container(s)/Preservation Non-Compliances
- Summary of Sample(s) and Requested Analysis
- Proactive Holding Time Report
- Requested Deliverables
- Sample Disposal Aqueous (3 weeks), Solid (2 months) from receipt of samples.
- Please direct any queries you have regarding this work order to the above ALS laboratory contact.
- Unless otherwise stated, analytical work for this work order will be conducted at ALS Sydney, NATA accreditation no. 825, site no. 10911.
- Please be aware that APHA/NEPM recommends water and soil samples be chilled to less than or equal to 6°C for chemical analysis, and less than or equal to 10°C but unfrozen for Microbiological analysis. Where samples are received above this temperature, it should be taken into consideration when interpreting results. Refer to ALS EnviroMail 85 for ALS recommendations of the best practice for chilling samples after sampling and for maintaining a cool temperature during transit.
- Please refer to the Proactive Holding Time Report table below which summarises breaches of recommended holding times that have occurred prior to samples/instructions being received at the laboratory. The laboratory will process these samples unless instructions are received from you indicating you do not wish to proceed. The absence of this summary table indicates that all samples have been received within the recommended holding times for the analysis requested.

: 18-Feb-2025 Issue Date

Page

2 of 3 EW2500898 Amendment 0 Work Order Client : BORAL LIMITED



## Sample Container(s)/Preservation Non-Compliances

All comparisons are made against pretreatment/preservation AS, APHA, USEPA standards.

• No sample container / preservation non-compliance exists.

# Summary of Sample(s) and Requested Analysis

process necessa tasks. Packages as the determin- tasks, that are included if no sampling default 00:00 on	ry for the execution may contain ad ation of moisture uded in the package. time is provided, the date of sampling date wi	the sampling time will g. If no sampling date II be assumed by the ckets without a time	WATER - EG020F Dissolved Metals by ICP/MS	WATER - EN055 - PG Ionic Balance by ED037P, ED041G, ED045G &	WATER - M3 - ES/EB/FM FC & E.coli by MF	WATER - MW023 Enterococci - Enumeration by Membrane	WATER - NT-01 Major Cations (Ca, Mg, Na, K)	WATER - NT-02 Major Anions (Chloride, Sulphate, Alkalinity)	WATER - NT-08 Total Nitrogen + NO2 + NO3 + NH3 + Total P
Laboratory sample ID	Sampling date / time	Sample ID	VATE	VATE onic E	VATE	VATE	VATE Aajor	VATE //ajor	VATE ⁻otal №
EW2500898-001	18-Feb-2025 08:05	DG17	1	1	✓	1	1	1	1
EW2500898-002	18-Feb-2025 08:55	DG21	✓	✓	✓	✓	✓	✓	✓
EW2500898-003	18-Feb-2025 00:45	DG31S	1	✓	✓	✓	✓	✓	✓
EW2500898-004	18-Feb-2025 08:35	DG35	✓	✓	✓	✓	1	✓	✓
EW2500898-005	18-Feb-2025 08:20	DG36	1	✓	✓	1	1	✓	✓
EW2500898-006	18-Feb-2025 10:20	DG1S	1	✓	✓	1	✓	✓	✓
EW2500898-007	18-Feb-2025 10:40	DG5S	1	1	✓	1	✓	✓	✓
EW2500898-008	18-Feb-2025 10:40	DG5D	✓	✓	✓	✓	✓	✓	✓
EW2500898-009	18-Feb-2025 11:05	DG6S	✓	✓	✓	1	✓	✓	✓
EW2500898-010	18-Feb-2025 11:00	DG6D	✓	✓	✓	✓	✓	✓	✓
EW2500898-011	18-Feb-2025 09:10	DG7	✓	✓	✓	✓	✓	✓	✓
EW2500898-012	18-Feb-2025 09:40	GW4	✓	✓	✓	✓	✓	✓	✓
EW2500898-013	18-Feb-2025 11:25	MW5A1	✓	✓	✓	✓	✓	✓	✓
EW2500898-014	18-Feb-2025 11:35	MW5A3	✓	✓	✓	✓	✓	✓	✓
EW2500898-015	18-Feb-2025 12:00	MW5B2D	✓	✓	✓	✓	✓	✓	✓
EW2500898-016	18-Feb-2025 12:10	MW5B2S	✓	✓	✓	✓	✓	✓	✓
EW2500898-017	18-Feb-2025 12:15	MW5B3	✓	✓	✓	✓	✓	✓	✓
EW2500898-018	18-Feb-2025 12:25	MW5B4	✓	1	1	1	1	✓	✓

## Proactive Holding Time Report

Sample(s) have been received within the recommended holding times for the requested analysis.

Issue Date : 18-Feb-2025

Page

: 3 of 3 : EW2500898 Amendment 0 Work Order Client : BORAL LIMITED



#### Requested Deliverables

- A4 - AU Tax Invoice (INV)

7100001110111101020	ACCO	UNTS	INVOI	CES
---------------------	------	------	-------	-----

/		00.00@20.000
Keira Leahy		
- *AU Certificate of Analysis - NATA (COA)	Email	keira.leahy@iec.com.au
- *AU Interpretive QC Report - DEFAULT (Anon QCI Rep) (QCI)	Email	keira.leahy@iec.com.au
- *AU QC Report - DEFAULT (Anon QC Rep) - NATA (QC)	Email	keira.leahy@iec.com.au
- A4 - AU Sample Receipt Notification - Environmental HT (SRN)	Email	keira.leahy@iec.com.au
- Chain of Custody (CoC) (COC)	Email	keira.leahy@iec.com.au
- EDI Format - XTab (XTAB)	Email	keira.leahy@iec.com.au
SHARON MAKIN		
- *AU Certificate of Analysis - NATA (COA)	Email	sharon.makin@boral.com

Email

Email

Email

Email

Email

Email

Email

Email

### - Chain of Custody (CoC) (COC) - EDI Format - XTab (XTAB)

- A4 - AU Tax Invoice (INV)

- Purchase Order Request Letter (PO\_Request)

sharon.makin@boral.com.au sharon.makin@boral.com.au sharon.makin@boral.com.au sharon.makin@boral.com.au sharon.makin@boral.com.au sharon.makin@boral.com.au sharon.makin@boral.com.au sharon.makin@boral.com.au

einvoice@horal.com.au

## Inter-Laboratory Testing

Analysis conducted by ALS Sydney, NATA accreditation no. 825, site no. 10911 (Chemistry / Biology).

(WATER) ED037P: Alkalinity by PC Titrator

(WATER) EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser

- \*AU Interpretive QC Report - DEFAULT (Anon QCI Rep) (QCI)

- A4 - AU Sample Receipt Notification - Environmental HT (SRN)

- \*AU QC Report - DEFAULT (Anon QC Rep) - NATA (QC)

(WATER) EK061G: Total Kieldahl Nitrogen By Discrete Analyser

(WATER) EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser

(WATER) EK058G: Nitrate as N by Discrete Analyser (WATER) EK057G: Nitrite as N by Discrete Analyser (WATER) EK055G: Ammonia as N by Discrete Analyser

(WATER) EK067G: Total Phosphorus as P by Discrete Analyser

(WATER) EN055: Ionic Balance

(WATER) ED093F: Dissolved Major Cations (WATER) EG020F: Dissolved Metals by ICP-MS (WATER) MW023: Enterococci by Membrane Filtration (WATER) MW006: Faecal Coliforms & E.coli by MF (WATER) ED045G: Chloride by Discrete Analyser

(WATER) ED041G: Sulfate (Turbidimetric) as SO4 2- by DA

Mar	ndatory Fields					CHAI	N OF	CUS	TOD	Υ					-		age	of			
ENT CODE:	BLUCIR	*PROJECT MANAGER:		Keira	Leahy				SA	MPLER:						7	age	_01	4		
*CLIENT:	Boral	*PM MOBILE:		0427	34491	,				MPLER OBILE:							CoC #: (Fig	op mble		ALS)	
OFFICE: piced Office)		ALS QUOTE # (Client PL if blank)		EW24BLU	CIRO001	_V2			PUR	CHASE R NO.:									1		
A NOSECT.	erly Dunmore 5and & Soi	l Groundwater								SITE:			Dunmore :	and & Soil							
NVOICE TO:	Nation President American Hard		4												CC Invoice PM	to		BIOSEC	CURITY		
*EMAIL EPORTS TO: default to PM H blankt	Paron makin@ocial com su: keira l	eahv@lec.com.au					Who Mark an	ru Mutals	are require	d, spedty	r Analysis S Total (unlik	ulte Codes ared bottle	required in Disso	firect suite/quoted p	ottis required)	MAC		Envi		nental (	Divi:
STORAGE REQUIRE Please check box and and Storage time from samples: Waters - 3 weeks Soits - 2 months honts:	☐ Exten	Pleas  (Not all tests contact Clien  Inde  agraement.	NAROUND a check box.  to no expedited remains for more imation)	2 day	(+15%)		NT-02 (Alka, SO4, CI, FI), NT-12 (Ca, K, Na, Mg)	3, NO2, NO3, NoX, TKN, TN	Coliforms , Ecoli,	(Fe) Dissolved.	is:							VVOII	ongo ork O	ong rder Refe 250	erende OS
D D	Sample ID	Depth	Da	te/Time	No. Bottles	MATRIX: Soli/Solid(S) Wate (SD), Dust(D), Pro Biosolid (BS)	NT-02 (Alk NT-17 (Ca,	NT-08 (NH: &TP) NH4,	M3 Faecal Entrococci	EG020A,#(Fe)	Ammonium				(as	ab QC oditional rles req.)	(Comme		ione : 02	2 42253125	i.
	DG17	2.5	18/2	258:0	54		х	х	Х	Х											
2	DG21		18/2	855	U		Х	Х	Х	Х											
3	DG31S		18/2	845	u		Х	х	Х	Х											
4	DG35		18/2	835	U		X	X	Х	Х											
5	DG36		18/2	820	4		Х	Х	Х	Х											
6	DG1S		18/2	1020	4		X	X	х	Х											
7	DG5S		18/2	1040	U		х	Х	Х	Х											
В	DG5D		18/2	1040	4		х	х	Х	Х											
9	DG6S		18/2	1105	4		Х	х	Х	Х											
10	DG6D		18/2	1100	u		х	×	Х	Х											
11	DG7		18/2	910	u		х	X	Х	Х											
12	GW4		1812	940	4		х	х	х	Х											
13	MW5A1		18/2	1125	U		x	×	Х	х											
14	MW5A3		18/2	1135	4		X	×	х	х						1					
15	MW5B2D		18/2	1260	4		х	х	х	X											
16	MW5B2S		18/2	1210	u		х	×	x	x											
17	MW5B3		18/2	1215	U		х	х	x	×											
18	MW5B4		1817	1225	-		Х	×	X	×	1	1									
ript Chiling	Ico. Ida Grysk Iocenic / Meithrid Frozien Thin	word Nerm Sample Temp st Receipt	4.7 4	1.500	1.9.	(circlu)		No	/	7	Carrier Details		Counes	Piest	1	-	ging .	Hard Esky		ky Decilion	Defense.
wahed by Un.	-a Leony	Signature //	alud	Date/ Time	18/	7	17	ecenned	by	- 1	1			Signature	1/6		1	Date! Tirre	10	12/2	7 (



Contact

Order number

## **CERTIFICATE OF ANALYSIS**

Page **Work Order** : ES2514817

Client BORAL LIMITED Laboratory : Environmental Division Sydney

Address : Boral Dunmore Sand and Soil 38 Tabbita Road

**DUNMORE 2529** 

: Ionut CiobanuOprea

Telephone

: Quarterly Dunmore Sand & Soil Groundwater **Project** 

: 7002716

C-O-C number

Sampler

Site : Dunmore Sand & Soil

Quote number : EW24BLUCIR0001

No. of samples received : 18 No. of samples analysed : 18 : 1 of 10

Contact : Customer Services ES

Address : 277-289 Woodpark Road Smithfield NSW Australia 2164

Telephone : +61-2-8784 8555

**Date Samples Received** : 21-May-2025 08:00

**Date Analysis Commenced** : 21-May-2025

Issue Date : 27-May-2025 16:36



Accreditation No. 825

Accredited for compliance with ISO/IEC 17025 - Testing

This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full

This Certificate of Analysis contains the following information:

- General Comments
- Analytical Results

Additional information pertinent to this report will be found in the following separate attachments: Quality Control Report, QA/QC Compliance Assessment to assist with **Quality Review and Sample Receipt Notification.** 

#### **Signatories**

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories Position Accreditation Category

Ankit Joshi Senior Chemist - Inorganics Sydney Inorganics, Smithfield, NSW Sarah Griffiths Microbiologist Sydney Microbiology, Smithfield, NSW Page : 2 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **General Comments**

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis.

Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Where a result is required to meet compliance limits the associated uncertainty must be considered. Refer to the ALS Contract for details.

Key: CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

- ^ = This result is computed from individual analyte detections at or above the level of reporting
- ø = ALS is not NATA accredited for these tests.
- ~ = Indicates an estimated value.
- MF = membrane filtration
- CFU = colony forming unit
- Microbiological Comment: In accordance with ALS work instruction QWI-MIC/04, membrane filtration result is reported an approximate (~) when the count of colonies on the filtered membrane is outside the range of 10 100cfu.
- MW006 is ALS's internal code and is equivalent to AS4276.5.
- Microbiological Comment: ES2514817 01 & 12 results for MW006 are reported as estimate (~) due to the presence of many non-target organism colonies that may have inhibited the growth of the target organisms on the filter membrane. It may be informative to record this fact.
- ED041G: LOR raised for Sulfate due to sample matrix
- MW023 is ALS's internal code and is equivalent to AS4276.9.
- ED045G: The presence of Thiocyanate, Thiosulfate and Sulfite can positively contribute to the chloride result, thereby may bias results higher than expected. Results should be scrutinised accordingly.

Page : 3 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Sampli	ng date / time	20-May-2025 08:25	20-May-2025 09:20	20-May-2025 09:15	20-May-2025 09:00	20-May-2025 08:45
Compound	CAS Number	LOR	Unit	ES2514817-001	ES2514817-002	ES2514817-003	ES2514817-004	ES2514817-005
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	621	126	141	313	403
Total Alkalinity as CaCO3		1	mg/L	621	126	141	313	403
ED041G: Sulfate (Turbidimetric) as SO4	2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	69	80	163	139	60
ED045G: Chloride by Discrete Analyser								
Chloride	16887-00-6	1	mg/L	303	184	26	54	69
ED093T: Total Major Cations								
Calcium	7440-70-2	1	mg/L	112	21	93	66	99
Magnesium	7439-95-4	1	mg/L	81	15	17	32	42
Sodium	7440-23-5	1	mg/L	257	162	32	108	89
Potassium	7440-09-7	1	mg/L	28	2	3	8	16
EG020F: Dissolved Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	1.23	1.00	1.07	36.3	2.56
EK055G: Ammonia as N by Discrete An	alyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.84	0.55	0.19	0.58	0.11
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	0.84	0.55	0.19	0.58	0.11
EK057G: Nitrite as N by Discrete Analys	ser							
Nitrite as N	14797-65-0	0.01	mg/L	0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Analy								
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	0.03	0.01	<0.01	0.02
EK059G: Nitrite plus Nitrate as N (NOx)	by Discrete Ana	llyser						
Nitrite + Nitrate as N		0.01	mg/L	0.01	0.03	0.01	<0.01	0.02
EK061G: Total Kjeldahl Nitrogen By Dis	crete Analyser							
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.5	1.0	0.6	1.2	0.3
EK062G: Total Nitrogen as N (TKN + NC	(Dx) by Discrete Ar	nalyser						

Page : 4 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG17	DG21	DG31S	DG35	DG36
		Sampli	ng date / time	20-May-2025 08:25	20-May-2025 09:20	20-May-2025 09:15	20-May-2025 09:00	20-May-2025 08:45
Compound	CAS Number	LOR	Unit	ES2514817-001	ES2514817-002	ES2514817-003	ES2514817-004	ES2514817-005
				Result	Result	Result	Result	Result
EK062G: Total Nitrogen as N (TKN + NO	0x) by Discrete Ar	alyser - C	ontinued					
^ Total Nitrogen as N		0.1	mg/L	1.5	1.0	0.6	1.2	0.3
EK067G: Total Phosphorus as P by Dis	crete Analyser							
Total Phosphorus as P		0.01	mg/L	2.32	0.32	0.03	1.02	0.21
MW006: Faecal Coliforms & E.coli by M	F							
Thermotolerant Coliforms		1	CFU/100mL	~<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	~<1	<1	<1	<1	<1
MW023: Enterococci by Membrane Filtr	ation							
Enterococci		1	CFU/100mL	36	<1	<1	<1	<1

Page : 5 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG1S	DG5S	DG5D	DG6S	DG6D
(massi viii =iv)		Sampli	ng date / time	20-May-2025 10:50	20-May-2025 11:10	20-May-2025 11:20	20-May-2025 11:30	20-May-2025 11:40
Compound	CAS Number	LOR	Unit	ES2514817-006	ES2514817-007	ES2514817-008	ES2514817-009	ES2514817-010
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	232	247	296	342	384
Total Alkalinity as CaCO3		1	mg/L	232	247	296	342	384
ED041G: Sulfate (Turbidimetric) as SO4	1 2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	132	579	702	1400
ED045G: Chloride by Discrete Analyses	•							
Chloride	16887-00-6	1	mg/L	44	95	4850	5590	8640
ED093T: Total Major Cations								
Calcium	7440-70-2	1	mg/L	80	136	234	199	432
Magnesium	7439-95-4	1	mg/L	11	19	334	420	709
Sodium	7440-23-5	1	mg/L	42	64	2800	3360	5480
Potassium	7440-09-7	1	mg/L	2	4	90	123	177
EG020F: Dissolved Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	3.43	3.05	2.26	4.92	17.3
EK055G: Ammonia as N by Discrete An	alyser							
Ammonia as N	7664-41-7	0.01	mg/L	0.83	0.39	1.27	0.69	0.96
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	0.82	0.39	1.25	0.69	0.96
EK057G: Nitrite as N by Discrete Analy	ser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Analy	yser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	<0.01	0.02	<0.01	0.02
EK059G: Nitrite plus Nitrate as N (NOx	) by Discrete Ana	lyser						
Nitrite + Nitrate as N		0.01	mg/L	<0.01	<0.01	0.02	<0.01	0.02
EK061G: Total Kjeldahl Nitrogen By Dis	screte Analyser							
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.4	0.8	1.7	1.7	2.1
EK062G: Total Nitrogen as N (TKN + NO	Dx) by Discrete Ar	nalyser						

Page : 6 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG1S	DG5S	DG5D	DG6S	DG6D
		Sampli	ng date / time	20-May-2025 10:50	20-May-2025 11:10	20-May-2025 11:20	20-May-2025 11:30	20-May-2025 11:40
Compound	CAS Number	LOR	Unit	ES2514817-006	ES2514817-007	ES2514817-008	ES2514817-009	ES2514817-010
				Result	Result	Result	Result	Result
EK062G: Total Nitrogen as N (TKN + NO)	c) by Discrete Ar	alyser - C	ontinued					
^ Total Nitrogen as N		0.1	mg/L	1.4	0.8	1.7	1.7	2.1
EK067G: Total Phosphorus as P by Disc	rete Analyser							
Total Phosphorus as P		0.01	mg/L	0.20	0.17	0.50	0.21	0.59
MW006: Faecal Coliforms & E.coli by MF								
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<1	<1
Escherichia coli		1	CFU/100mL	<1	<1	<1	<1	<1
MW023: Enterococci by Membrane Filtra	tion							
Enterococci		1	CFU/100mL	<1	<1	<1	<1	<1

Page : 7 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG7	GW4	MW5A1	MW5A3	MW5B2D
		Sampli	ng date / time	20-May-2025 09:30	20-May-2025 10:20	20-May-2025 11:50	20-May-2025 12:00	20-May-2025 12:10
Compound	CAS Number	LOR	Unit	ES2514817-011	ES2514817-012	ES2514817-013	ES2514817-014	ES2514817-015
				Result	Result	Result	Result	Result
ED037P: Alkalinity by PC Titrator								
Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	<1	<1	<1
Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	<1	<1	<1
Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	237	182	91	58	257
Total Alkalinity as CaCO3		1	mg/L	237	182	91	58	257
ED041G: Sulfate (Turbidimetric) as SO	4 2- by DA							
Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	35	11	23	<10	12
ED045G: Chloride by Discrete Analyse	er							
Chloride	16887-00-6	1	mg/L	48	194	46	42	62
ED093T: Total Major Cations								
Calcium	7440-70-2	1	mg/L	65	77	30	8	93
Magnesium	7439-95-4	1	mg/L	18	18	9	3	13
Sodium	7440-23-5	1	mg/L	74	108	44	46	51
Potassium	7440-09-7	1	mg/L	2	<1	5	3	6
EG020F: Dissolved Metals by ICP-MS								
Iron	7439-89-6	0.05	mg/L	1.75	0.09	2.26	0.57	3.76
EK055G: Ammonia as N by Discrete A	nalyser			1 1				
Ammonia as N	7664-41-7	0.01	mg/L	1.11	0.05	0.42	0.38	0.59
EK055G-NH4: Ammonium as N by DA								
Ammonium as N	14798-03-9_N	0.01	mg/L	1.11	0.05	0.42	0.38	0.59
EK057G: Nitrite as N by Discrete Analy	yser							
Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	<0.01	<0.01	<0.01
EK058G: Nitrate as N by Discrete Ana	lyser							
Nitrate as N	14797-55-8	0.01	mg/L	<0.01	0.03	<0.01	0.01	0.01
EK059G: Nitrite plus Nitrate as N (NOx	k) by Discrete Ana	lyser						
Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.03	<0.01	0.01	0.01
EK061G: Total Kjeldahl Nitrogen By Di	screte Analyser							
Total Kjeldahl Nitrogen as N		0.1	mg/L	1.4	0.2	1.3	1.4	1.1
EK062G: Total Nitrogen as N (TKN + N	Ox) by Discrete Ar	nalyser						

Page : 8 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater

# ALS

Sub-Matrix: WATER (Matrix: WATER)			Sample ID	DG7	GW4	MW5A1	MW5A3	MW5B2D
		Sampli	ing date / time	20-May-2025 09:30	20-May-2025 10:20	20-May-2025 11:50	20-May-2025 12:00	20-May-2025 12:10
Compound	CAS Number	LOR	Unit	ES2514817-011	ES2514817-012	ES2514817-013	ES2514817-014	ES2514817-015
				Result	Result	Result	Result	Result
EK062G: Total Nitrogen as N (TKN + NOx	) by Discrete Ar	nalyser - C	Continued					
^ Total Nitrogen as N		0.1	mg/L	1.4	0.2	1.3	1.4	1.1
EK067G: Total Phosphorus as P by Discr	ete Analyser							
Total Phosphorus as P		0.01	mg/L	0.66	0.03	0.06	0.08	0.10
MW006: Faecal Coliforms & E.coli by MF								
Thermotolerant Coliforms		1	CFU/100mL	<1	~25	<1	~1	<1
Escherichia coli		1	CFU/100mL	<1	~<1	<1	<1	<1
MW023: Enterococci by Membrane Filtrat	tion							
Enterococci		1	CFU/100mL	<1	21	<1	<1	<1

Page : 9 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Compound   CAS Number   LOR   Unit   ES2514817-016   ES	ay-2025 12:30 20-May-2025 12:40 ES2514817-017 ES2514817-018 Result Result <1 <1 <1 214 239 214 239	 
Result	Result Result  <1 <1 <1 <1 214 239	 
ED037P: Alkalinity by PC Titrator   Hydroxide Alkalinity as CaC03   DMO-210-001   1   mg/L   <1     <1     <	<1 <1 <1 <1 <1 214 239	
Hydroxide Alkalinity as CaCO3	<1 <1 214 239	 
Carbonate Alkalinity as CaCO3   3812-32-6   1   mg/L   <1     Bicarbonate Alkalinity as CaCO3   71-52-3   1   mg/L   353     Total Alkalinity as CaCO3     1   mg/L   353     ED041G: Sulfate (Turbidimetric) as SO4 2- by DA     Sulfate as SO4 - Turbidimetric   14808-79-8   1   mg/L   25     ED045G: Chloride by Discrete Analyser   Chloride   16887-00-6   1   mg/L   62     ED093T: Total Major Cations   Calcium   7440-70-2   1   mg/L   151     Magnesium   7439-95-4   1   mg/L   12     Sodium   7440-23-5   1   mg/L   54     Potassium   7440-09-7   1   mg/L   4     EG020F: Dissolved Metals by ICP-MS   Iron   7439-89-6   0.05   mg/L   4.30	<1 <1 214 239	 
Bicarbonate Alkalinity as CaCO3	214 239	
Total Alkalinity as CaCO3		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA           Sulfate as SO4 - Turbidimetric         14808-79-8         1         mg/L         25           ED045G: Chloride by Discrete Analyser         16887-00-6         1         mg/L         62           ED093T: Total Major Cations         Calcium         7440-70-2         1         mg/L         151           Magnesium         7439-95-4         1         mg/L         12           Sodium         7440-23-5         1         mg/L         54           Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         4.30	214 239	 
Sulfate as SO4 - Turbidimetric         14808-79-8         1         mg/L         25           ED045G: Chloride by Discrete Analyser         Chloride         16887-00-6         1         mg/L         62           ED093T: Total Major Cations         Calcium         7440-70-2         1         mg/L         151           Magnesium         7439-95-4         1         mg/L         12           Sodium         7440-23-5         1         mg/L         54           Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS           Iron         7439-89-6         0.05         mg/L         4.30		 
ED045G: Chloride by Discrete Analyser Chloride 16887-00-6 1 mg/L 62  ED093T: Total Major Cations Calcium 7440-70-2 1 mg/L 151  Magnesium 7439-95-4 1 mg/L 12  Sodium 7440-23-5 1 mg/L 54  Potassium 7440-09-7 1 mg/L 4  EG020F: Dissolved Metals by ICP-MS Iron 7439-89-6 0.05 mg/L 4.30		
Chloride         16887-00-6         1         mg/L         62           ED093T: Total Major Cations         Calcium         7440-70-2         1         mg/L         151           Magnesium         7439-95-4         1         mg/L         12           Sodium         7440-23-5         1         mg/L         54           Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         4.30	<1 <1	 
ED093T: Total Major Cations  Calcium 7440-70-2 1 mg/L 151  Magnesium 7439-95-4 1 mg/L 12  Sodium 7440-23-5 1 mg/L 54  Potassium 7440-09-7 1 mg/L 4  EG020F: Dissolved Metals by ICP-MS  Iron 7439-89-6 0.05 mg/L 4.30		
Calcium         7440-70-2         1         mg/L         151           Magnesium         7439-95-4         1         mg/L         12           Sodium         7440-23-5         1         mg/L         54           Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         4.30	25 21	 
Magnesium         7439-95-4         1         mg/L         12           Sodium         7440-23-5         1         mg/L         54           Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         4.30		
Sodium         7440-23-5         1         mg/L         54           Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         4.30	86 95	 
Potassium         7440-09-7         1         mg/L         4           EG020F: Dissolved Metals by ICP-MS         Iron         7439-89-6         0.05         mg/L         4.30	7 9	 
EG020F: Dissolved Metals by ICP-MS  Iron 7439-89-6 0.05 mg/L 4.30	23 21	 
<b>Iron</b> 7439-89-6 0.05 mg/L <b>4.30</b>	2 3	 
	0.42 0.80	 
EK055G: Ammonia as N by Discrete Analyser		
Ammonia as N         7664-41-7         0.01         mg/L         0.23	0.37 0.44	 
EK055G-NH4: Ammonium as N by DA		
Ammonium as N         14798-03-9_N         0.01         mg/L         0.23	0.36 0.43	 
EK057G: Nitrite as N by Discrete Analyser		
Nitrite as N 14797-65-0 0.01 mg/L <0.01	<0.01 <0.01	 
EK058G: Nitrate as N by Discrete Analyser		
Nitrate as N 14797-55-8 0.01 mg/L <0.01	<0.01 <0.01	 
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser		
Nitrite + Nitrate as N 0.01 mg/L <0.01	<0.01 <0.01	 
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser		
Total Kjeldahl Nitrogen as N 0.1 mg/L 1.3	0.8 1.1	 
EK062G: Total Nitrogen as N (TKN + NOx) by Discrete Analyser		

Page : 10 of 10 Work Order : ES2514817

Client : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



Sub-Matrix: WATER (Matrix: WATER)			Sample ID	MW5B2S	MW5B3	MW5B4		
		Sampli	ng date / time	20-May-2025 12:20	20-May-2025 12:30	20-May-2025 12:40		
Compound	CAS Number	LOR	Unit	ES2514817-016	ES2514817-017	ES2514817-018		
				Result	Result	Result		
EK062G: Total Nitrogen as N (TKN + NOx	) by Discrete Ar	alyser - C	ontinued					
^ Total Nitrogen as N		0.1	mg/L	1.3	0.8	1.1		
EK067G: Total Phosphorus as P by Discr	ete Analyser							
Total Phosphorus as P		0.01	mg/L	0.16	0.09	0.10		
MW006: Faecal Coliforms & E.coli by MF								
Thermotolerant Coliforms		1	CFU/100mL	<1	<1	<1	<del></del>	
Escherichia coli		1	CFU/100mL	<1	<1	<1		
MW023: Enterococci by Membrane Filtrat	ion							
Enterococci		1	CFU/100mL	<1	<1	~1		



## **QUALITY CONTROL REPORT**

**Work Order** : **ES2514817** Page : 1 of 7

Client : **BORAL LIMITED** : Environmental Division Sydney

Contact : Ionut CiobanuOprea : Customer Services ES

Address : Boral Dunmore Sand and Soil 38 Tabbita Road Address : 277-289 Woodpark Road Smithfield NSW Australia 2164

DUNMORE 2529

Telephone : ---- Telephone : +61-2-8784 8555

Project : Quarterly Dunmore Sand & Soil Groundwater Date Samples Received : 21-May-2025

Order number : 7002716 Date Analysis Commenced : 21-May-2025

C-O-C number : ----

Sampler : ----

Site : Dunmore Sand & Soil
Quote number : EW24BLUCIR0001

No. of samples received : 18
No. of samples analysed : 18



This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

Issue Date

: 27-May-2025

This Quality Control Report contains the following information:

- Laboratory Duplicate (DUP) Report; Relative Percentage Difference (RPD) and Acceptance Limits
- Method Blank (MB) and Laboratory Control Spike (LCS) Report; Recovery and Acceptance Limits
- Matrix Spike (MS) Report; Recovery and Acceptance Limits

#### Signatories

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories	Position	Accreditation Category
Ankit Joshi	Senior Chemist - Inorganics	Sydney Inorganics, Smithfield, NSW
Sarah Griffiths	Microbiologist	Sydney Microbiology, Smithfield, NSW

 Page
 : 2 of 7

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



#### **General Comments**

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis. Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

Key: Anonymous = Refers to samples which are not specifically part of this work order but formed part of the QC process lot

CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

RPD = Relative Percentage Difference

# = Indicates failed QC

\* = The final LOR has been raised due to dilution or other sample specific cause; adjusted LOR is shown in brackets. The duplicate ranges for Acceptable RPD% are applied to the final LOR where applicable.

## Laboratory Duplicate (DUP) Report

The quality control term Laboratory Duplicate refers to a randomly selected intralaboratory split. Laboratory duplicates provide information regarding method precision and sample heterogeneity. The permitted ranges for the Relative Percent Deviation (RPD) of Laboratory Duplicates are specified in ALS Method QWI-EN/38 and are dependent on the magnitude of results in comparison to the level of reporting: Result < 10 times LOR: No Limit: Result between 10 and 20 times LOR: 0% - 50%: Result > 20 times LOR: 0% - 20%.

Sub-Matrix: WATER						Laboratory I	Duplicate (DUP) Report		
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED037P: Alkalinity I	y PC Titrator (QC L	ot: 6591907)							
ES2514817-001	DG17	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	621	620	0.0	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	621	620	0.0	0% - 20%
ES2514817-010	DG6D	ED037-P: Hydroxide Alkalinity as CaCO3	DMO-210-001	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Carbonate Alkalinity as CaCO3	3812-32-6	1	mg/L	<1	<1	0.0	No Limit
		ED037-P: Bicarbonate Alkalinity as CaCO3	71-52-3	1	mg/L	384	387	0.7	0% - 20%
		ED037-P: Total Alkalinity as CaCO3		1	mg/L	384	387	0.7	0% - 20%
ED041G: Sulfate (Tu	ırbidimetric) as SO4	2- by DA (QC Lot: 6593990)							
ES2514817-003	DG31S	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	163	160	1.5	0% - 20%
ED2500804-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1 (100)*	mg/L	441	294	39.9	No Limit
ED041G: Sulfate (Tu	ırbidimetric) as SO4	2- by DA (QC Lot: 6593995)							
ME2500741-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	6	6	0.0	No Limit
ES2514817-014	MW5A3	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1 (10)*	mg/L	<10	<10	0.0	No Limit
ED041G: Sulfate (Tu	ırbidimetric) as SO4	2- by DA (QC Lot: 6594433)							
ES2514946-003	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	12	12	0.0	0% - 50%
EN2508346-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	14	14	0.0	0% - 50%
ED045G: Chloride b	y Discrete Analyser	(QC Lot: 6593991)							
ES2514817-003	DG31S	ED045G: Chloride	16887-00-6	1	mg/L	26	26	0.0	0% - 20%
ED2500804-001	Anonymous	ED045G: Chloride	16887-00-6	1 (100)*	mg/L	2100	2100	0.1	0% - 20%

 Page
 : 3 of 7

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

ALS

Sub-Matrix: WATER				Laboratory Duplicate (DUP) Report					
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)
ED045G: Chloride by	y Discrete Analyser (QC Lo	ot: 6593994)							
ES2514817-014	MW5A3	ED045G: Chloride	16887-00-6	1	mg/L	42	42	0.0	0% - 20%
ED045G: Chloride by	y Discrete Analyser (QC Lo	ot: 6594434)							
EW2502679-003	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	40	41	0.0	0% - 20%
EN2508346-001	Anonymous	ED045G: Chloride	16887-00-6	1	mg/L	84	85	1.6	0% - 20%
ED093T: Total Major	r Cations (QC Lot: 6597440	)							
ES2514680-001	Anonymous	ED093T: Calcium	7440-70-2	1	mg/L	2	1	0.0	No Limit
		ED093T: Magnesium	7439-95-4	1	mg/L	<1	<1	0.0	No Limit
		ED093T: Sodium	7440-23-5	1	mg/L	8	8	0.0	No Limit
		ED093T: Potassium	7440-09-7	1	mg/L	<1	<1	0.0	No Limit
ES2514817-009	DG6S	ED093T: Calcium	7440-70-2	1	mg/L	199	200	0.0	0% - 20%
		ED093T: Magnesium	7439-95-4	1	mg/L	420	421	0.3	0% - 20%
		ED093T: Sodium	7440-23-5	1	mg/L	3360	3390	0.8	0% - 20%
		ED093T: Potassium	7440-09-7	1	mg/L	123	123	0.0	0% - 20%
EG020F: Dissolved	Metals by ICP-MS (QC Lot:	6596944)							
ES2514653-003	Anonymous	EG020A-F: Iron	7439-89-6	0.05	mg/L	0.05	0.05	0.0	No Limit
ES2514807-008	Anonymous	EG020A-F: Iron	7439-89-6	0.05	mg/L	<0.05	<0.05	0.0	No Limit
EG020F: Dissolved	Metals by ICP-MS (QC Lot:	6596946)							
ES2514817-006	DG1S	EG020A-F: Iron	7439-89-6	0.05	mg/L	3.43	3.38	1.3	0% - 20%
ES2514817-016	MW5B2S	EG020A-F: Iron	7439-89-6	0.05	mg/L	4.30	4.19	2.7	0% - 20%
EK055G: Ammonia	as N by Discrete Analyser	(QC Lot: 6597433)							
ES2514817-009	DG6S	EK055G: Ammonia as N	7664-41-7	0.01	mg/L	0.69	0.70	1.6	0% - 20%
ED2500804-002	Anonymous	EK055G: Ammonia as N	7664-41-7	0.01 (0.10)*	mg/L	13.2	13.2	0.0	0% - 20%
EK057G: Nitrite as I	N by Discrete Analyser (Q0	C Lot: 6593988)							
ES2514734-002	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	0.26	0.26	0.0	0% - 20%
ED2500804-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01 (1.00)*	mg/L	<1.00	<1.00	0.0	No Limit
EK057G: Nitrite as I	N by Discrete Analyser (Q0	C Lot: 6593993)							
ES2514817-006	DG1S	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
ES2514817-015	MW5B2D	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EK057G: Nitrite as I	N by Discrete Analyser (Q0	C Lot: 6594435)							
ES2514817-017	MW5B3	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EN2508346-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.01	mg/L	<0.01	<0.01	0.0	No Limit
EK059G: Nitrite plus	s Nitrate as N (NOx) by Dis	crete Analyser (QC Lot: 6597434)							
ES2514817-008	DG5D	EK059G: Nitrite + Nitrate as N		0.01	mg/L	0.02	0.01	0.0	No Limit
ED2500804-002	Anonymous	EK059G: Nitrite + Nitrate as N		0.01 (1.00)*	mg/L	31.8	28.7	10.2	0% - 20%
EK061G: Total Kjeld	lahl Nitrogen By Discrete A	nalyser (QC Lot: 6597430)							
ED2500804-002	Anonymous	EK061G: Total Kjeldahl Nitrogen as N		0.1 (5.0)*	mg/L	117	107	8.8	0% - 20%

 Page
 : 4 of 7

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

ALS

Sub-Matrix: WATER	p-Matrix: WATER					Laboratory Duplicate (DUP) Report							
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	RPD (%)	Acceptable RPD (%)				
EK061G: Total Kjelda	K061G: Total Kjeldahl Nitrogen By Discrete Analyser (QC Lot: 6597430) - continued												
ES2514817-009	DG6S	EK061G: Total Kjeldahl Nitrogen as N		0.1 (0.2)*	mg/L	1.7	1.8	6.9	No Limit				
EK067G: Total Phosp	EK067G: Total Phosphorus as P by Discrete Analyser (QC Lot: 6597429)												
ED2500804-002	Anonymous	EK067G: Total Phosphorus as P		0.01 (0.50)*	mg/L	4.96	4.26	15.2	No Limit				
ES2514817-009	DG6S	EK067G: Total Phosphorus as P		0.01 (0.02)*	mg/L	0.21	0.18	18.5	0% - 50%				

 Page
 : 5 of 7

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

ALS

Project : Quarterly Dunmore Sand & Soil Groundwater

## Method Blank (MB) and Laboratory Control Sample (LCS) Report


The quality control term Method / Laboratory Blank refers to an analyte free matrix to which all reagents are added in the same volumes or proportions as used in standard sample preparation. The purpose of this QC parameter is to monitor potential laboratory contamination. The quality control term Laboratory Control Sample (LCS) refers to a certified reference material, or a known interference free matrix spiked with target analytes. The purpose of this QC parameter is to monitor method precision and accuracy independent of sample matrix. Dynamic Recovery Limits are based on statistical evaluation of processed LCS.

Sub-Matrix: WATER				Method Blank (MB)	Laboratory Control Spike (LCS) Report					
				Report	Spike	Spike Recovery (%)	Acceptable	Limits (%)		
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	Low	High		
ED037P: Alkalinity by PC Titrator (QCLot: 6591907)										
ED037-P: Total Alkalinity as CaCO3			mg/L		200 mg/L	94.8	81.0	115		
					50 mg/L	92.7	80.0	128		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot:	6593990)									
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	102	82.0	122		
				<1	500 mg/L	97.3	82.0	122		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot:	6593995)									
ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	96.5	82.0	122		
				<1	500 mg/L	99.8	82.0	122		
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot:	6E94433)					55.5				
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA (QCLot: ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	1	mg/L	<1	25 mg/L	106	82.0	122		
ED041G. Sulfate as 304 - Turbidiffettic	11000 70 0	·	11197.2	<1	500 mg/L	94.4	82.0	122		
				**	000 mg/L	94.4	02.0	122		
ED045G: Chloride by Discrete Analyser (QCLot: 6593991)	40007.00.0	4	/l	-14	50 mm/l		00.0			
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	106	80.9	127		
				<1	1000 mg/L	93.4	80.9	127		
ED045G: Chloride by Discrete Analyser (QCLot: 6593994)										
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	112	80.9	127		
				<1	1000 mg/L	93.2	80.9	127		
ED045G: Chloride by Discrete Analyser (QCLot: 6594434)										
ED045G: Chloride	16887-00-6	1	mg/L	<1	50 mg/L	106	80.9	127		
				<1	1000 mg/L	104	80.9	127		
ED093T: Total Major Cations (QCLot: 6597440)										
ED093T: Calcium	7440-70-2	1	mg/L	<1	50 mg/L	111	83.0	117		
ED093T: Magnesium	7439-95-4	1	mg/L	<1	50 mg/L	107	82.0	120		
ED093T: Sodium	7440-23-5	1	mg/L	<1	50 mg/L	104	78.0	124		
ED093T: Potassium	7440-09-7	1	mg/L	<1	50 mg/L	104	82.0	122		
EG020F: Dissolved Metals by ICP-MS (QCLot: 6596944)					-	121				
EG020A-F: Iron	7439-89-6	0.05	mg/L	<0.05	0.5 mg/L	99.2	82.0	112		
			9. –		3.53.	33.2		112		
EG020F: Dissolved Metals by ICP-MS (QCLot: 6596946)	7439-89-6	0.05	mg/L	<0.05	0.5 mg/L	00.0	82.0	440		
EG020A-F: Iron		0.03	IIIg/L	<b>\0.00</b>	0.5 mg/L	98.0	02.0	112		
EK055G: Ammonia as N by Discrete Analyser (QCLot: 659	97433)									

 Page
 : 6 of 7

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED





ub-Matrix: WATER				Method Blank (MB)	Laboratory Control Spike (LCS) Report					
				Report	Spike	Spike Recovery (%)	Acceptable	Limits (%)		
Method: Compound CA	S Number	LOR	Unit	Result	Concentration	LCS	Low	High		
EK055G: Ammonia as N by Discrete Analyser (QCLot: 6597433)	- contin	ued								
EK055G: Ammonia as N	64-41-7	0.01	mg/L	<0.01	0.5 mg/L	110	90.0	114		
EK057G: Nitrite as N by Discrete Analyser (QCLot: 6593988)										
EK057G: Nitrite as N 147	797-65-0	0.01	mg/L	<0.01	0.5 mg/L	108	82.0	114		
EK057G: Nitrite as N by Discrete Analyser (QCLot: 6593993)										
EK057G: Nitrite as N	797-65-0	0.01	mg/L	<0.01	0.5 mg/L	108	82.0	114		
EK057G: Nitrite as N by Discrete Analyser (QCLot: 6594435)										
EK057G: Nitrite as N	797-65-0	0.01	mg/L	<0.01	0.5 mg/L	108	82.0	114		
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Analyser (	QCLot: 6	597434)								
EK059G: Nitrite + Nitrate as N		0.01	mg/L	<0.01	0.5 mg/L	104	91.0	113		
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser (QCLot:	6597430)									
EK061G: Total Kjeldahl Nitrogen as N		0.1	mg/L	<0.1	5 mg/L	93.7	69.0	123		
				<0.1	2.5 mg/L	91.3	70.0	123		
EK067G: Total Phosphorus as P by Discrete Analyser (QCLot: 6	5597429)									
EK067G: Total Phosphorus as P		0.01	mg/L	<0.01	2.21 mg/L	94.9	71.3	126		
				<0.01	0.5 mg/L	97.3	71.3	126		

## Matrix Spike (MS) Report

The quality control term Matrix Spike (MS) refers to an intralaboratory split sample spiked with a representative set of target analytes. The purpose of this QC parameter is to monitor potential matrix effects on analyte recoveries. Static Recovery Limits as per laboratory Data Quality Objectives (DQOs). Ideal recovery ranges stated may be waived in the event of sample matrix interference.

Sub-Matrix: WATER			Matrix Spike (MS) Report					
				Spike	SpikeRecovery(%)	Acceptable L	imits (%)	
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	Low	High	
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6593990)							
ED2500804-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	10 mg/L	# Not Determined	70.0	130	
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6593995)							
ES2514817-014	MW5A3	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	100 mg/L	127	70.0	130	
ED041G: Sulfate (T	urbidimetric) as SO4 2- by DA (QCLot: 6594433)							
EN2508346-001	Anonymous	ED041G: Sulfate as SO4 - Turbidimetric	14808-79-8	10 mg/L	80.0	70.0	130	
ED045G: Chloride	by Discrete Analyser (QCLot: 6593991)							
ED2500804-001	Anonymous	ED045G: Chloride	16887-00-6	250 mg/L	# Not Determined	70.0	130	
ED045G: Chloride	by Discrete Analyser (QCLot: 6593994)							
ES2514817-014	MW5A3	ED045G: Chloride	16887-00-6	250 mg/L	120	70.0	130	

 Page
 : 7 of 7

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED



Sub-Matrix: WATER			Matrix Spike (MS) Report					
				Spike	SpikeRecovery(%)	Acceptable i	Limits (%)	
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	Low	High	
ED045G: Chloride	by Discrete Analyser (QCLot: 6594434)							
EN2508346-001	Anonymous	ED045G: Chloride	16887-00-6	250 mg/L	127	70.0	130	
EK055G: Ammonia	as N by Discrete Analyser (QCLot: 6597433)							
ED2500804-002	Anonymous	EK055G: Ammonia as N	7664-41-7	5 mg/L	96.1	70.0	130	
EK057G: Nitrite as	N by Discrete Analyser (QCLot: 6593988)							
ED2500804-001	Anonymous	EK057G: Nitrite as N	14797-65-0	50 mg/L	117	70.0	130	
EK057G: Nitrite as	N by Discrete Analyser (QCLot: 6593993)							
ES2514817-006	DG1S	EK057G: Nitrite as N	14797-65-0	0.5 mg/L	116	70.0	130	
EK057G: Nitrite as	N by Discrete Analyser (QCLot: 6594435)							
EN2508346-001	Anonymous	EK057G: Nitrite as N	14797-65-0	0.5 mg/L	118	70.0	130	
EK059G: Nitrite pl	us Nitrate as N (NOx) by Discrete Analyser (QCLot: 65	97434)						
ED2500804-002	Anonymous	EK059G: Nitrite + Nitrate as N		0.5 mg/L	# Not Determined	70.0	130	
EK061G: Total Kje	Idahl Nitrogen By Discrete Analyser (QCLot: 6597430)							
ES2514809-001	Anonymous	EK061G: Total Kjeldahl Nitrogen as N		5 mg/L	95.3	70.0	130	
EK067G: Total Pho	osphorus as P by Discrete Analyser (QCLot: 6597429)							
ES2514809-001	Anonymous	EK067G: Total Phosphorus as P		1 mg/L	# Not Determined	70.0	130	



## QA/QC Compliance Assessment to assist with Quality Review

Work Order : **ES2514817** Page : 1 of 10

Client : BORAL LIMITED Laboratory : Environmental Division Sydney

Contact : Ionut CiobanuOprea : +61-2-8784 8555

Project : Quarterly Dunmore Sand & Soil Groundwater Date Samples Received : 21-May-2025

Site : Dunmore Sand & Soil Issue Date : 27-May-2025

Sampler : --- No. of samples received : 18
Order number : 7002716 No. of samples analysed : 18

This report is automatically generated by the ALS LIMS through interpretation of the ALS Quality Control Report and several Quality Assurance parameters measured by ALS. This automated reporting highlights any non-conformances, facilitates faster and more accurate data validation and is designed to assist internal expert and external Auditor review. Many components of this report contribute to the overall DQO assessment and reporting for guideline compliance.

Brief method summaries and references are also provided to assist in traceability.

## **Summary of Outliers**

### **Outliers: Quality Control Samples**

This report highlights outliers flagged in the Quality Control (QC) Report.

- NO Method Blank value outliers occur.
- NO Duplicate outliers occur.
- NO Laboratory Control outliers occur.
- Matrix Spike outliers exist please see following pages for full details.
- For all regular sample matrices, where applicable to the methodology, NO surrogate recovery outliers occur.

## **Outliers: Analysis Holding Time Compliance**

• NO Analysis Holding Time Outliers exist.

## **Outliers: Frequency of Quality Control Samples**

Quality Control Sample Frequency Outliers exist - please see following pages for full details.

 Page
 : 2 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

Project · Quarterly Dunmore Sand & Soil Groundwater

#### **Outliers: Quality Control Samples**

Duplicates, Method Blanks, Laboratory Control Samples and Matrix Spikes

#### Matrix: WATER

Compound Group Name	Laboratory Sample ID	Client Sample ID	Analyte	CAS Number	Data	Limits	Comment
Matrix Spike (MS) Recoveries							
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA	ED2500804001	Anonymous	Sulfate as SO4 -	14808-79-8	Not		MS recovery not determined,
			Turbidimetric		Determined		background level greater than or
							equal to 4x spike level.
ED045G: Chloride by Discrete Analyser	ED2500804001	Anonymous	Chloride	16887-00-6	Not		MS recovery not determined,
					Determined		background level greater than or
							equal to 4x spike level.
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Ar	ED2500804002	Anonymous	Nitrite + Nitrate as N		Not		MS recovery not determined,
					Determined		background level greater than or
							equal to 4x spike level.
EK067G: Total Phosphorus as P by Discrete Analyser	ES2514809001	Anonymous	Total Phosphorus as P		Not		MS recovery not determined,
					Determined		background level greater than or
							equal to 4x spike level.

#### **Outliers: Frequency of Quality Control Samples**

#### Matrix: WATER

Quality Control Sample Type			unt	Rate	e (%)	Quality Control Specification
Analytical Methods	Method	QC	Regular	Actual	Expected	
Matrix Spikes (MS)						
Dissolved Metals by ICP-MS - Suite A	EG020A-F	0	18	0.00	5.00	NEPM 2013 B3 & ALS QC Standard

## **Analysis Holding Time Compliance**

If samples are identified below as having been analysed or extracted outside of recommended holding times, this should be taken into consideration when interpreting results.

This report summarizes extraction / preparation and analysis times and compares each with ALS recommended holding times (referencing USEPA SW 846, APHA, AS and NEPM) based on the sample container provided. Dates reported represent first date of extraction or analysis and preclude subsequent dilutions and reruns. A listing of breaches (if any) is provided herein.

Holding time for leachate methods (e.g. TCLP) vary according to the analytes reported. Assessment compares the leach date with the shortest analyte holding time for the equivalent soil method. These are: organics 14 days, mercury 28 days & other metals 180 days. A recorded breach does not guarantee a breach for all non-volatile parameters.

Holding times for <u>VOC in soils</u> vary according to analytes of interest. Vinyl Chloride and Styrene holding time is 7 days; others 14 days. A recorded breach does not guarantee a breach for all VOC analytes and should be verified in case the reported breach is a false positive <u>or</u> Vinyl Chloride and Styrene are not key analytes of interest/concern.

Matrix: WATER

Evaluation: $\times$ = Holding time breach; $\checkmark$ = Within holding time.
---

Method	Sample Date	Extraction / Preparation		Analysis			
Container / Client Sample ID(s)		Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation

 Page
 : 3 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

ALS

Matrix: WATER	Evaluation: <b>x</b> = Holding time breach; ✓ = Within holding time.
---------------	--

Method	ethod		Ex	traction / Preparation		11 91	Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED037P: Alkalinity by PC Titrator								
Clear Plastic Bottle - Natural (ED037-P)								
DG17,	DG21,	20-May-2025				21-May-2025	03-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
ED041G: Sulfate (Turbidimetric) as SO4 2- by DA								
Clear Plastic Bottle - Natural (ED041G)								
DG17,	DG21,	20-May-2025				22-May-2025	17-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
ED045G: Chloride by Discrete Analyser								
Clear Plastic Bottle - Natural (ED045G)								
DG17,	DG21,	20-May-2025				22-May-2025	17-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 4 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED





Matrix: WATER					Evaluation	: x = Holding time	breach ; ✓ = Within	n holding time.
Method		Sample Date	Ex	traction / Preparation			Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
ED093T: Total Major Cations								,
Clear Plastic Bottle - Natural (ED093T)								
DG17,	DG21,	20-May-2025	23-May-2025	27-May-2025	✓	23-May-2025	27-May-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EG020F: Dissolved Metals by ICP-MS								
Clear Plastic Bottle - Nitric Acid; Filtered (EG020A-F)								
DG17,	DG21,	20-May-2025				23-May-2025	16-Nov-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK055G: Ammonia as N by Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK055G)								
DG17,	DG21,	20-May-2025				24-May-2025	17-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 5 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



# Matrix: WATER Evaluation: × = Holding time breach; ✓ = Within holding time.

Method		Sample Date	Ex	traction / Preparation			Analysis	77 97 7
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK057G: Nitrite as N by Discrete Analyser								
Clear Plastic Bottle - Natural (EK057G)								
DG17,	DG21,	20-May-2025				22-May-2025	22-May-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK059G: Nitrite plus Nitrate as N (NOx) by Discrete Ana	lyser							
Clear Plastic Bottle - Sulfuric Acid (EK059G)								
DG17,	DG21,	20-May-2025				24-May-2025	17-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
EK061G: Total Kjeldahl Nitrogen By Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK061G)								
DG17,	DG21,	20-May-2025	23-May-2025	17-Jun-2025	1	23-May-2025	17-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 6 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED



Matrix: WATER					Evaluation	: × = Holding time	breach ; ✓ = Within	n holding time.
Method		Sample Date	Ex	traction / Preparation		<u> </u>	Analysis	
Container / Client Sample ID(s)			Date extracted	Due for extraction	Evaluation	Date analysed	Due for analysis	Evaluation
EK067G: Total Phosphorus as P by Discrete Analyser								
Clear Plastic Bottle - Sulfuric Acid (EK067G)								
DG17,	DG21,	20-May-2025	23-May-2025	17-Jun-2025	✓	23-May-2025	17-Jun-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
MW006: Faecal Coliforms & E.coli by MF								
Sterile Plastic Bottle - Sodium Thiosulfate (MW006)								
DG17,	DG21,	20-May-2025				21-May-2025	21-May-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							
MW023: Enterococci by Membrane Filtration								
Sterile Plastic Bottle - Sodium Thiosulfate (MW023)							04.14 0005	
DG17,	DG21,	20-May-2025				21-May-2025	21-May-2025	✓
DG31S,	DG35,							
DG36,	DG1S,							
DG5S,	DG5D,							
DG6S,	DG6D,							
DG7,	GW4,							
MW5A1,	MW5A3,							
MW5B2D,	MW5B2S,							
MW5B3,	MW5B4							

 Page
 : 7 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



# **Quality Control Parameter Frequency Compliance**

The following report summarises the frequency of laboratory QC samples analysed within the analytical lot(s) in which the submitted sample(s) was(were) processed. Actual rate should be greater than or equal to the expected rate. A listing of breaches is provided in the Summary of Outliers.

Matrix: **WATER**Evaluation: **×** = Quality Control frequency not within specification; ✓ = Quality Control frequency within specification.

Quality Control Sample Type			4	Evaluation			The within specification, $\mathbf{v} = \mathbf{Q}$ unity Control frequency within specification
	Method	QC Co	Dogwor	Actual	Rate (%)	Evaluation	Quality Control Specification
Analytical Methods	IVIGUIOU	QC .	Reaular	Actual	Expected	Evaluation	
Laboratory Duplicates (DUP) Alkalinity by Auto Titrator	ED007.5	2	18	11.11	10.00		NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	ED037-P	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
	EK055G	5				✓	
Chloride by Discrete Analyser	ED045G		42	11.90	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	4	18	22.22	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	6	55	10.91	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	6	50	12.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Laboratory Control Samples (LCS)							
Alkalinity by Auto Titrator	ED037-P	2	18	11.11	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Ammonia as N by Discrete analyser	EK055G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	6	42	14.29	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	2	18	11.11	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	3	55	5.45	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	6	50	12.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	3	20	15.00	15.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	2	20	10.00	10.00	✓	NEPM 2013 B3 & ALS QC Standard
Method Blanks (MB)			1				
Ammonia as N by Discrete analyser	EK055G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	3	42	7.14	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	2	18	11.11	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Major Cations - Total	ED093T	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Nitrite as N by Discrete Analyser	EK057G	3	55	5.45	5.00	1	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	3	50	6.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	1	20	5.00	5.00	1	NEPM 2013 B3 & ALS QC Standard
Matrix Spikes (MS)							<u></u>
Ammonia as N by Discrete analyser	EK055G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Chloride by Discrete Analyser	ED045G	3	42	7.14	5.00	<b>√</b>	NEPM 2013 B3 & ALS QC Standard
Dissolved Metals by ICP-MS - Suite A	EG020A-F	0	18	0.00	5.00	×	NEPM 2013 B3 & ALS QC Standard
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	1	20	5.00	5.00	<u>x</u> ✓	NEPM 2013 B3 & ALS QC Standard
That to did That to do It (ITOX) by Disorcto / Indiyool	EV038G		20	3.00	5.00	<b>v</b>	THE THE ESTO BO WILLO WO OKNINGING

 Page
 : 8 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

ALS

Matrix: WATER				Evaluation	n: × = Quality Co	ontrol frequency n	ot within specification; ✓ = Quality Control frequency within specification.
Quality Control Sample Type		C	ount		Rate (%)		Quality Control Specification
Analytical Methods	Method	QC	Reaular	Actual	Expected	Evaluation	
Matrix Spikes (MS) - Continued							
Nitrite as N by Discrete Analyser	EK057G	3	55	5.45	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	3	50	6.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard
Total Phosphorus as P By Discrete Analyser	EK067G	1	20	5.00	5.00	✓	NEPM 2013 B3 & ALS QC Standard

 Page
 : 9 of 10

 Work Order
 : ES2514817

 Client
 : BORAL LIMITED

Project : Quarterly Dunmore Sand & Soil Groundwater



## **Brief Method Summaries**

The analytical procedures used by the Environmental Division have been developed from established internationally recognized procedures such as those published by the US EPA, APHA, AS and NEPM. In house developed procedures are employed in the absence of documented standards or by client request. The following report provides brief descriptions of the analytical procedures employed for results reported in the Certificate of Analysis. Sources from which ALS methods have been developed are provided within the Method Descriptions.

Analytical Methods	Method	Matrix	Method Descriptions
Alkalinity by Auto Titrator	ED037-P	WATER	In house: Referenced to APHA 2320 B This procedure determines alkalinity by automated measurement (e.g. PC Titrate) on a settled supernatant aliquot of the sample using pH 4.5 for indicating the total alkalinity end-point. This method is compliant with NEPM Schedule B(3)
Sulfate (Turbidimetric) as SO4 2- by Discrete Analyser	ED041G	WATER	In house: Referenced to APHA 4500-SO4. Dissolved sulfate is determined in a 0.45um filtered sample. Sulfate ions are converted to a barium sulfate suspension in an acetic acid medium with barium chloride. Light absorbance of the BaSO4 suspension is measured by a photometer and the SO4-2 concentration is determined by comparison of the reading with a standard curve. This method is compliant with NEPM Schedule B(3)
Chloride by Discrete Analyser	ED045G	WATER	In house: Referenced to APHA 4500 CI - G.The thiocyanate ion is liberated from mercuric thiocyanate through sequestration of mercury by the chloride ion to form non-ionised mercuric chloride. In the presence of ferric ions the liberated thiocynate forms highly-coloured ferric thiocynate which is measured at 480 nm.
Major Cations - Total	ED093T	WATER	In house: Referenced to APHA 3120; USEPA SW 846 - 6010. Samples are digested by USEPA 3005 prior to analysis. The ICPAES technique ionises the sample atoms emitting a characteristic spectrum. This spectrum is then compared against matrix matched standards for quantification. This method is compliant with NEPM Schedule B(3)
Dissolved Metals by ICP-MS - Suite A	EG020A-F	WATER	In house: Referenced to APHA 3125; USEPA SW846 - 6020, ALS QWI-EN/EG020. Samples are 0.45µm filtered prior to analysis. The ICPMS technique utilizes a highly efficient argon plasma to ionize selected elements. Ions are then passed into a high vacuum mass spectrometer, which separates the analytes based on their distinct mass to charge ratios prior to their measurement by a discrete dynode ion detector.
Ammonia as N by Discrete analyser	EK055G	WATER	In house: Referenced to APHA 4500-NH3 G Ammonia is determined by direct colorimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Ammonium as N	EK055G-NH4	WATER	Ammonium in the sample is reported as the ionised / unionised fractions by the use of a nomograph and the initial pH and Temperature. Ammonia is determined by direct colorimetry by Discrete Analyser according to APHA 4500-NH3 G. This method is compliant with NEPM Schedule B(3)
Nitrite as N by Discrete Analyser	EK057G	WATER	In house: Referenced to APHA 4500-NO2- B. Nitrite is determined by direct colourimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Nitrate as N by Discrete Analyser	EK058G	WATER	In house: Referenced to APHA 4500-NO3- F. Nitrate is reduced to nitrite by way of a chemical reduction followed by quantification by Discrete Analyser. Nitrite is determined seperately by direct colourimetry and result for Nitrate calculated as the difference between the two results. This method is compliant with NEPM Schedule B(3)
Nitrite and Nitrate as N (NOx) by Discrete Analyser	EK059G	WATER	In house: Referenced to APHA 4500-NO3- F. Combined oxidised Nitrogen (NO2+NO3) is determined by Chemical Reduction and direct colourimetry by Discrete Analyser. This method is compliant with NEPM Schedule B(3)
Total Kjeldahl Nitrogen as N By Discrete Analyser	EK061G	WATER	In house: Referenced to APHA 4500-Norg D (In house). An aliquot of sample is digested using a high temperature Kjeldahl digestion to convert nitrogenous compounds to ammonia. Ammonia is determined colorimetrically by discrete analyser. This method is compliant with NEPM Schedule B(3)
Total Nitrogen as N (TKN + Nox) By Discrete Analyser	EK062G	WATER	In house: Referenced to APHA 4500-Norg / 4500-NO3 This method is compliant with NEPM Schedule B(3)

Page : 10 of 10 ES2514817 Work Order

BORAL LIMITED Client



Analytical Methods	Method	Matrix	Method Descriptions
Total Phosphorus as P By Discrete	EK067G	WATER	In house: Referenced to APHA 4500-P H, Jirka et al, Zhang et al. This procedure involves sulphuric acid
Analyser			digestion of a sample aliquot to break phosphorus down to orthophosphate. The orthophosphate reacts with
			ammonium molybdate and antimony potassium tartrate to form a complex which is then reduced and its
			concentration measured at 880nm using discrete analyser. This method is compliant with NEPM Schedule B(3)
Thermotolerant Coliforms & E.coli by	MW006	WATER	AS 4276.5
Membrane Filtration			
Enumeration of Enterococci by	MW023	WATER	AS4276.9
Membrane Filtration			
Preparation Methods	Method	Matrix	Method Descriptions
TKN/TP Digestion	EK061/EK067	WATER	In house: Referenced to APHA 4500 Norg - D; APHA 4500 P - H. This method is compliant with NEPM Schedule
			B(3)
Digestion for Total Recoverable Metals	EN25	WATER	In house: Referenced to USEPA SW846-3005. Method 3005 is a Nitric/Hydrochloric acid digestion procedure
			used to prepare surface and ground water samples for analysis by ICPAES or ICPMS. This method is compliant
			with NEPM Schedule B(3)

	Mandatory Fiel	ds					CHAI	N OF	CUS	TOD	Y								Do	20				
CLIENT	CODE: BLUC		*PROJECT		Ionut C	iobanı			SAMPLER:										ra	ge	JI	1		
*C	LIENT: Bora	d	*PM MOBILE:		04097	45832					MPLER OBILE:							- '-	C	oC #: (if appli	cable)		ALS	
(Invoiced	FFICE: (Office)		S QUOTE # nt PL if blank)		EW24BLUC	IR0001_	V2			PUR	CHASE R NO.:		HULLY.		E.T.	×								
	OJECT Outstands December					E					SITE:		,	Dunn	ore Sa	nd & So	oil							
*INVOI (client def	CETO: sharon makin@boral.com.au																CC	nvoice to			BIOSE	CURITY		
REPOR		ral.com.au; keira.leahy@	lec.com.au; ioni	ut.ciobanuoprea@	boral.com	au;						*AN	ALYSIS	REQUIR	ED					try of Origin	n:			
(defaul	to PM if blank)							Mark ar	here Metals	s are requir	red, specify	Total (unf	iltered bottl	e required	or Dissolved r listed abo	d (field filtere	d bottle req	aired).	WO Stic	-				Co
* STORAGE REQUIREMENTS  Please check bos.  Standard Storage time from receipt of samples:  Waters 3 weeks  **Standard Storage Type Company of Specify Disposal Date:		AGE REQUIREMENTS  X Standard Storage  Flease check box.  Extended Storage  Specify Disposal Date:  Note: Extended storage incurs a fee and  Note: Extended storage incurs a fee and				s (no sure +15%) +30%) +50%)	charge)		NO3, NoX, TKN, TN	Ecoli,			J	R	RG		N	T	John	Syd	ney ork O	rder R 251	eferer	nce
mments						ş	d(S) Water(W) Sediments sst (D), Product (P), Biota (B), (BS)	Alka, SO4, (Ca, K, Na, N	(NH3, NO2, H4,	M3 Faecal Coliforms , Ecoli, Entrococci	EG020A-dissolved (Fe)				1	1			o QC					
Only ab ID	Sampl	ID	Depth	Date/Ti	me	No. Bottles	MATRIX: Soil/Solid(S) W (SD), Dust (D), Biosolid (BS)	NT-02 (	NT-08 &TP) N	M3 F Entro	EG0	1							ms req.)	Teleph	one: +	61-2-878	84 8555	
1	DG1	7		20.05.202	5/8:25	4		X	X	X	X			100										
2	DG2	1		20.05.2025	5/9:20	4		Х	X	Х	Х									أعبارا			_	
3	DG3	15		20.05.2025	5/9:15	4		X	X	X	Χ											Vá d		
4	DG3	5		20.05.2025	5/9:00	4		X	X	X	Χ													
5	DG3	6		20.05.2025	5/ 8:45	4		Х	X	Х	Χ													
6	DG1	S		20.05.2025	/ 10:50	4		X	X	X	X										X			
7	DG5	S		20.05.2025	/11:10	4		X	X	Х	Х													
8	DG5	D		20.05.2025	/11:20	4		Х	X	X	X													
9	DG&	S		20.05.2025	/11:30	4		X	Х	Х	X													
10	DG6	D		20.05.2025	/ 11:40	4		X	X	X	X													
11	DG	7		20.05.2025	5/9:30	4		X	X	X	X													
12	GW	4		20.05.2025	/ 10:20	4		X	X	X	X													
13	MW5	A1	1	20.05.2025	/ 11:50	4		X	X	X .	X													
14	MW5	A3		20.05.2025	/ 12:00	4		Х	X	X	X				-	7			1 %					
15	MW5E	32D		20.05.2025	/ 12:10	4		Х	X	X	X													
16	MW5I	325	4,	20.05.2025	/ 12:20	4		Х	X	X	Х													
17	MW5	В3		20.05.2025	/ 12:30	4		Х	Х	Х	X		10.1											
18	MW5	B4		20.05.2025		4		Х	X	X	X		i											
	Chilling Ice:	Ice Bricks:	Sample Temp	°c	°c	°c	Security Seal Intact	Yes	/ No /	NA(N	-	Carrier Details			Courier/Pos	st		Client	Packagin (Gircle)	g: H	lard Esky	Foam E	sky Box	x/Bag/(
Receipt Detail Lab Use ONLY)	Method: Frozen / Melted	Frozen / Thawed	Receipt				(circle)					Con Note	e #					/	Count	#		#	#	





# **CONTACT US**

Head Office - Sydney

Shop 2, 793-799 New Canterbury Rd, Dulwich Hill, NSW, 2203

Phone: 1300 872 230 (1300 TRACE 0)

enquiries@traceenviro.com

**WWW.TRACEENVIRO.COM**